



भारत सरकार Govt. of India

विद्युत् मंत्रालय Ministry of Power

केन्द्रीय विद्युत प्राधिकरण Central Electricity Authority

नई दिल्ली New Delhi

**Monthly progress Report of
Under Construction
Transmission Projects awarded through
Tariff Based Competitive Bidding (TBCB)
Route**

November, 2025

(Published in fulfilment of CEA's obligation under section 73(i) & (j) of the Electricity Act, 2003)

(Disclaimer: The information published in this report is for indicative purpose only and shall not be used as a ground to claim time & cost overrun. Further, in no way this information, as per article 5.8 (Remedial measures) of TSA, relieves the TSP of its obligations in the agreement.)

Summary of Under Construction Transmission Projects

(Awarded through Tariff Based Competitive Bidding Route)

Transmission Utility	No. of Projects	Transmission Line (ckm)	Transformation Capacity (MVA)	Cost (Rs. Cr.)
PGCIL	46	22,209	182,100	127,672
Private TSPs	45	15,497	139,800	102,380
Total	91	37,706	321,900	230,052

Table: Overview of ISTS (TBCB) projects under construction, detailing the total capacity of transmission lines (ckm) and transformation capacity (MVA) as of November, 2025.

	Monitoring Report of Under Construction TBCB Projects							No. of Projects		91							
SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required	
1	Transmission system strengthening scheme for evacuation of power from solar energy zones in Rajasthan (8.1 GW) under phase-II- Part G SPV Name: POWERGRID Narela Transmission Ltd. (CKM-408, MVA-4500)	PGCIL			1,618	May-22	Nov-23	Dec - 25									
	Khetri-Narela 765kV D/C Line	PGCIL	340			May-22	Nov-23	Dec - 25	463	463	463	340.00					Forest Delhi (0.95 Ha, 3 locs, 82.58 Ckm): Stage I&II received.Tree felling permission received from Hon'ble Supreme court vide order dated 26.05.25. Line charged on 01.10.2025
	LILO of 765kV S/c Meerut – Bhiwani line at Narela	PGCIL				May-22	Nov-23	Oct - 25	97	97	97	68.00					
	3x1500MVA, 765/400kV GIS substation at Narela	PGCIL				May-22	Nov-23	Dec - 25					100.00%	100.00%	100.00%		ICT-1&3 Charged on 01.10.2025 ICT-2 Charged on 02.10.2025 Bays commissioning matching with Tx. Line
2	Transmission system associated with LTA applications from Rajasthan SEZ Part-E, Phase-II (SPV: POWERGRID Bhadla Sikar Transmission Limited) (CKM-600)	PGCIL			1,644	Mar-23	Sep-24	Dec - 25									
	Bhadla II - Sikar II 765 kV D/C line (2nd)	PGCIL	628			Mar-23	Sep-24	Dec - 25	816	816	816	524.24					Stringing RoW (10 locs): Sikar Dist. (10) in Rajasthan
3	Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part B (SPV Name: POWERGRID KHAVDA II-B TRANSMISSION LIMITED) (CKM-368)	PGCIL			1,238	Mar-23	Mar-25	Dec - 25									
	765kV D/C Lakadia PS-Ahmedabad Line	PGCIL	368			Mar-23	Mar-25	Dec - 25	476	476	476	335.16					Work affected due to severe RoW Issue.
4	Transmission scheme for evacuation of 4.5GW RE injection at Khavda PS under Phase II- Part C (SPV Name: POWERGRID KHAVDA II-C TRANSMISSION LIMITED) (CKM-577, MVA-4500)	PGCIL			2,821	Mar-23	Mar-25	Dec - 25									
	765kV D/C Ahemdabad- New Navsari (South Gujrat) line	PGCIL	590			Mar-23	Mar-25	Dec - 25	804	803	755	426.44					Forest (5.13 Ha):Stage-II received on 04.02.2025
	765/400kV 3x1500MVA Ahmedabad New S/s	PGCIL				Mar-23	Mar-25	Dec - 25					98.00%	100.00%	98.00%		ICT-I & II charged on 06.09.2025. ICT-III charged on 14.11.2025.
5	Establishment of Khavda Pooling Station-2 (KPS2) in Khavda RE Park (SPV: POWERGRID KPS2 TRANSMISSION SYSTEM LIMITED) (MVA-6000)	PGCIL			789	Mar-23	Dec-24	Dec - 25									
	765/400kV 4x1500MVA KPS2 New SS (GIS)	PGCIL		1500		Mar-23	Dec-24	Dec - 25					98.00%	100.00%	98.00%		330 MVAr 765kV BR-1 charged on 01.04.25. ICT-1 charged on 12.04.2025. ICT-2 charged on 25.07.2025. ICT-3 charged on 07.11.2025.
6	Transmission scheme for Solar Energy Zone in Ananthapuram (Ananthapur) (2500 MW) and Kurnool (1000 MW), Andhra Pradesh	PGCIL			823	Sep-23	Sep-25	Mar - 26									
	7x500 MVA , 400/220 KV Ananthapuram S/s	PGCIL		3500		Sep-23	Sep-25	Mar - 26					90.00%	85.00%	30.00%		Land (63.69 Acre) acquired
	Ananthapuram PS-Kurnool-III PS 400 kV (Quad moose) D/c Line	PGCIL	171			Sep-23	Sep-25	Dec - 25	222	222	222	146.00					
	Ananthapuram PS-Cuddapah-400kV (Quad moose) D/c Line	PGCIL	371			Sep-23	Sep-25	Mar - 26	490	470	423	149.30					Foundation RoW (2 loc.): YSR kadapa (2) in Andhra pradesh.
7	Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part B1 SPV: POWERGRID Bhadla III Transmission Ltd	PGCIL			2,500	Sep-23	Mar-25	Dec - 25									
	Bhadla-III PS – Sikar-II S/s 765 kV D/c line	PGCIL	650			Sep-23	Mar-25	Dec - 25	847	847	823	395.84					Stringing RoW Locs. (1 section): Didwana Kuchanamn (1) in Rajasthan. Forest :Rajasthan (24.32 Ha, 5 locs, 25 km): Stage-I issued on 08.05.25. Stage-II issued on 08.09.2025.
	2x1500MVA, 765/400KV & 3x500 MVA, 400/220 kV Bhadla III New S/s	PGCIL		4500		Sep-23	Mar-25	Dec - 25					100.00%	99.00%	98.00%		
8	Transmission system associated with LTA applications from Rajasthan SEZ Phase-III Part-Cl, SPV: POWERGRID Ramgarh II Transmission Ltd	PGCIL			1,160	Oct-23	Apr-25	Mar - 26									
	2x1500MVA, 765/400KV & 2X500MVA, 400/220 kV Ramgarh PS	PGCIL		4000		Oct-23	Apr-25	Dec - 25					99.00%	100.00%	99.00%		400KV ICT-1 Test charged from 33kV on 16.09.25. awaiting for readiness of Bhadla-3 Substation & B352 Line for evacuation of Power.
	Ramgarh PS- Bhadla-III PS 765kV D/C line	PGCIL	372			Oct-23	Apr-25	Dec - 25	467	467	467	372.00					Line is Ready for charging.
	2x300 MVAR Statcom with 4x125 MVAr MSC, 2x125 MVAr MSR at Ramgarh PS	PGCIL				Oct-23	Oct-25	Mar - 26					85.00%	42.00%	20.00%		Work under progress
9	Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III part H SPV: POWERGRID Beawar Dausa Transmission Ltd	PGCIL			1,910	Oct-23	Apr-25	Jan - 26									
	Beawar-Dausa 765kV D/C line	PGCIL	474			Oct-23	Apr-25	Jan - 26	634	626	572	219.86					Foundation RoW locs.(2): Ajmer Dist. (2) in Rajasthan. Erection RoW Locs. (7): Beawar (3), Ajmer (4) in Rajasthan. Forest: (5.58 Ha, 02 locs, 2 Ckm): Stage-II issued on 24.05.25.
	LILO of both circuits of Jaipur (Phagi)-Gwalior 765 kV D/c at Dausa	PGCIL	133			Oct-23	Apr-25	Dec - 25	173	173	160	61.62					Under progress
	LILO of both circuits of Agra –Jaipur (south) 400kV D/c at Dausa	PGCIL				Oct-23	Apr-25	Jul - 25	59	59	59	45.00					Line charged on 13.07.2025
	2x1500MVA, 765/400KV Dausa S/s	PGCIL		3000		Oct-23	Apr-25	Dec - 25					100.00%	100.00%	99.00%		Land (114.879 Acre): All Acquired
10	Transmission Scheme for integration of Renewable Energy Zone (Phase-II) in Koppal-II (Phase-A & B) and Gadag-II (Phase- A) in Karnataka SPV: POWERGRID Koppal Gadag Transmission Ltd	PGCIL			4,445	Dec-23	Dec-25	Jun - 26									
	Establishment of 765/400 kV 2x1500 MVA, 400/220 kV, 2x500 MVA Koppal-II (Phase- A)	PGCIL		4000		Dec-23	Dec-25	Mar - 26					80.00%	50.00%	10.00%		Pvt. Land (174.575 Acre): Registry of 132.125 out of 140 acres of consented land complete. advance possession of remaining land has been given to POWERGRID by Dist. Administration on 18.12.24.

SN	Name of the Transmission Project & Scope	Exec. Agency	Length (km)	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Establishment of 400/220 kV, 2x500 MVA Gadag-II (Phase -A) Pooling Station	PGCIL		1000		Dec-23	Dec-25	Mar - 26					85.00%	95.00%	20.00%	Pvt. Land (50.97 Acre): All acquired
	Koppal-II PS – Narendra (New) 765 kV D/c line	PGCIL	238			Dec-23	Dec-25	Jun - 26	310	257	134					Foundation RoW (36 loc.): Koppal (8), Vijayapura (24), Bagalkote (4) in Karnataka Forest,Karnataka, Koppal (0.657 Ha, Nil locs., 0.2 Ckm)- Stage-II awaited
	Gadag-II PS – Koppal-II PS 400 kV (Quad Moose) D/c line	PGCIL	77			Dec-23	Dec-25	Mar - 26	104	70	44					Foundation RoW (42 loc.): Koppal Dist. (31), Gadag Dist. (11) in Karnataka
	Koppal-II PS – Raichur 765 kV D/c line	PGCIL	293			Dec-23	Dec-25	Mar - 26	375	346	209	31.38				Foundation RoW (12 loc.): Koppal Dist. (11), Raichur (1) in Karnataka Erection RoW (1 loc): Koppal Dist. (1) in Karnataka.
	Augmentation by 2x1500 MVA, 765/400 kV ICTs at Koppal-II PS	PGCIL		3000		Dec-23	Dec-25	Mar - 26					80.00%	50.00%	10.00%	Under progress
	Augmentation by 2x500 MVA, 400/220 kV ICTs at Koppal-II PS	PGCIL		1000		Dec-23	Dec-25	Mar - 26					80.00%	50.00%	10.00%	Under progress
11	Transmission System for evacuation of additional 7 GW RE Power from Khavda RE Park under Phase-III Part B SPV: POWERGRID Vataman Transmission Ltd	PGCIL			4,231	Dec-23	Dec-25	Dec - 26								
	Establishment of 765 kV switching station near Vataman	PGCIL				Dec-23	Dec-25	Dec - 26					10.00%	35.00%		Land (154.36 Acre): Acquired
	Halvad – Vataman 765 kV D/c line	PGCIL	254			Dec-23	Dec-25	Dec - 26	336	143	14					Forest,Gujarat (2.717 Ha, 1 loc, 1.28Ckm) Stage-II issued on 20.10.2025.
	LILO of Lakadia – Vadodara 765 kV D/c line at Vataman 765 kV switching station	PGCIL	56			Dec-23	Dec-25	Dec - 26	82	54						Gujarat (0.5424 Ha, Nil locs, 0.16Ckm) Stage-II issued on 11.11.2025
	Vataman switching station – Navsari (New)(GIS) 765 kV D/c line	PGCIL	495			Dec-23	Dec-25	Dec - 26	690	353	46					Gujarat (15.2371 Ha, 2 locs, 4.54 Ckm)- Stage-II issued on 17.11.2025.
12	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-A SPV: POWERGRID Bikaner Neemrana Transmission Ltd	PGCIL			4,741	Dec-23	Dec-25	Jun - 26								
	Establishment of 6x1500 MVA (along with one spare unit of 500 MVA), 765/400 kV & 5x500 MVA 400/220 kV Bikaner-III Pooling Station	PGCIL		11500		Dec-23	Dec-25	Mar - 26					90.00%	70.00%	30.00%	Land (213.78 Acre): All Acquired.
	Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)	PGCIL	62			Dec-23	Dec-25	Mar - 26	86	66	37					Stringing RoW (3 locs.): Bikaner (5) in Rajasthan Forest in Bikaner (0.442 Ha, Nil locs, 0.5km), Stage-II received on 24.11.25.
	Bikaner-III - Neemrana-II 765 kV D/c line	PGCIL	682			Dec-23	Dec-25	Jun - 26	905	865	688	61.82				Foundation RoW (25 loc.): Churu (14), Jhunjhunu (8), Kotputli Behror (1) in Rajasthan Erection RoW (10 loc.):Mahendragarh (1) in Haryana, Bikaner (9) in Rajasthan Forest: i) Haryana (0.8361 Ha,6 loc, 1 km): Stage-II Awaited ii) Rajasthan (1.916 Ha, 3 loc, 0.5 km) : Stage-II Awaited.
	LILO of both circuits of 400 kV Bikaner (PG)-Bikaner-II D/c line at Bikaner-III PS	PGCIL	74			Dec-23	Dec-25	Mar - 26	102	102	94	31.52				Stringing RoW (3 locs.): Bikaner (5) in Rajasthan
13	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-D SPV: POWERGRID Neemrana Bareilly Transmission Ltd	PGCIL			3,271	Dec-23	Dec-25	Jun - 26								
	Neemrana-II- Bareilly (PG) 765 kV D/C line	PGCIL	666			Dec-23	Dec-25	Jun - 26	863	837	732	257.40				i)Forest,Rajasthan, Alwar (16.054 Ha,6 loc, 3km) Division: Stage-II Awaited ii) Forest, Haryana (11.849 Ha,2 loc, 2 km): Stage-I awaited iii) Forest,Haryana, Palwal (2.37 Ha,19 loc, 24.2km): Stage-II obtained on 20.11.25. iv) Forest, Uttar Pradesh (2.44 Ha,24loc, 5.5km): Stage-II Awaited
14	Transmission Scheme for Solar Energy Zone in Bidar (2500 MW), Karnataka (SPV Name: POWERGRID Bidar Transmission Limited)	PGCIL			1,368	Feb-24	Feb-26	Jun - 26								
	Bidar PS–Maheshwaram (PG) 765KV D/C line	PGCIL	479			Feb-24	Feb-26	Jun - 26	628	606	506	133.30				Foundation RoW (22 loc.): Bidar District (2), Ranga Reddy District (20) in Telangana. Erection RoW (11 loc.): Ranga Reddy District (11) in Telangana.
	Establishment of Bidar PS 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV ICTs	PGCIL		7000		Feb-24	Feb-26	Jun - 26					80.00%	80.00%	20.00%	Pvt Land (162.07 Acre), Pending (8.87) Acre The pending land (8.87 acres) is being acquired through RFTLARR Act, 2013.
15	Transmission Scheme for Evacuation of power from REZ in Rajasthan (20 GW) under Phase-III Part D (SPV: POWERGRIDSikar Khetri Transmission Limited)	PGCIL			2,423	Feb-24	Aug-25	Jun - 26								
	Sikar-II –Narela 765 kV D/C line	PGCIL	473			Feb-24	Aug-25	Jun - 26	630	482	386	99.50				Forest: i)Haryana (16.75 Ha, 0 loc, 6 km)- Stage-I Awaited. ii) Delhi (1.319 ha, 0 loc, 1.2 km): Stage-I awaited.
	Sikar-II –Khetri765 kV D/C line	PGCIL	144			Feb-24	Aug-25	Jun - 26	198	173	150	33.70				Forest i)Rajasthan (29.97 Ha, 15 locs, 8km)- Stage-I Awaited Proposal submitted 22.07.24. Area modified to 29.9758 ha. Revised documents uploaded on 28.07.25. Proposal forwarded by NO to SG on 28.11.25.
16	Transmission Scheme for Evacuation of power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW):Part E2 (SPV: POWERGRID Khavda IV-E2 Power Transmission Ltd)	PGCIL			697	May-24	Feb-26	Jun - 26								
	Augmentaion of transformation capacity at KP52 GIS by 2x1500 MVA, 765/400 kV ICT on Bus Section-I (5th & 6th) & 2x1500 MVA, 765/400 kV ICT on Bus Section-II (7th & 8th)	PGCIL		6000		May-24	Feb-26	Jun - 26					50.00%	20.00%		Work under progress.
17	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part C (SPV Name: POWERGRID Mandsaur Transmission Limited)	PGCIL			2,708	Aug-24	Aug-26	Dec - 26								

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Establishment of 3x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV Mandsaur Pooling Station	PGCIL		7000		Aug-24	Aug-26	Dec - 26					58.00%	22.00%	2.00%	Pvt. land (36.32 Acre): Pending (5.24 Acre). Registry of remaining land 5.24 acre is under process. Patta (16.8 Acre): Pending (16.8) Acre. Applied on 29.04.2024. Sale permission notification under process. Regular followup with DM is being made.
	Mandsaur PS - Indore (PG) 765 kV D/C Line	PGCIL	338			Aug-24	Aug-26	Aug - 26	445	329	201					Foundation RoW (12 locs): Indore (8), Ujjain(4) in Madhya Pradesh.
18	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part E (SPV Name: POWERGRID Mewar Transmission Limited)	PGCIL			3,251	Aug-24	Aug-26	Mar - 27								
	Establishment of 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur)	PGCIL				Aug-24	Aug-26	Mar - 27								Land (197.68 Acre): Pending (197.68) Acre *Govt . Land acquisition was completed, now acquired land has been converted to wet land. Subsequently two alternative sites has been identified.
	Sirohi PS - Rishabdeo 765 kV D/C line	PGCIL	421			Aug-24	Aug-26	Mar - 27	582	365	173	3.28				Foundation RoW (13 locs): Sirohi (9), Udaipur (4) in Rajasthan. Forest: Rajasthan (101.29 Ha, 46 locs, 15.15 km)- Stage-I Awaited
	Rishabdeo - Mandsaur PS 765 kV D/C line	PGCIL	250			Aug-24	Aug-26	Mar - 27	327	247	141					Forest: Rajasthan (6.458 Ha, 3 locs, 3 km)- Stage-II received on 20.11.25.
	LILO of one circuit of 765 kV Chittorgarh - Banaskanta D/C line at Rishabdeo S/S	PGCIL	25			Aug-24	Aug-26	Mar - 27	34	5						Survey under progress
19	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part B (SPV Name: POWERGRID Sirohi Transmission Limited)	PGCIL			3,279	Aug-24	Aug-26	Dec - 26								
	Establishment of 2x1500MVA, 765/400 kV Substation at suitable location near Sirohi	PGCIL		3000		Aug-24	Aug-26	Dec - 26					20.00%	15.00%		Work under progress
	Fatehgarh-IV (Section-2) PS-Sirohi PS 765kV D/C Line	PGCIL	412			Aug-24	Aug-26	Dec - 26	537	318	184	17.46				Foundation RoW (58 loc.): Balotra (41), Jalore (6), Barmer (11)in Rajasthan
	Sirohi PS-Chhittorgarh (PG) 400kV D/C Line (Quad)	PGCIL	445			Aug-24	Aug-26	Dec - 26	604	370	289					Foundation RoW (6 loc.): Sirohi (6) in Rajasthan i)Forest, Rajasthan (45.88 Ha, 34 locs, 9.97 km)- Stage-I Awaited Proposal submitted on 25.01.2025. SG forwarded proposal to IRO on 10.11.25.
20	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/Barmer Complex): Part D (SPV Name: POWERGRID Beawar-Mandsaur Transmission	PGCIL			2,227	Aug-24	Aug-26	Aug - 26								
	Beawar-Mandsaur PS 765kV D/C line	PGCIL	553			Aug-24	Aug-26	Aug - 26	742	535	245					Foundation RoW (40 loc.): Bhilwara (29), Beawar (11) in Rajasthan i)Rajasthan (49.81 Ha,20 loc, 8km)- Stage-II Awaited ii)Forest, Madhya Pradesh (14.08 Ha,6 loc, 2km)-Stage-II received on 27.11.25.
21	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part-2: 5.5 GW) (Jaisalmer/ Barmer Complex): Part H1 (SPV name: POWERGRID Kurawar Transmission Limited)	PGCIL			3,674	Oct-24	Oct-26	Mar - 27								
	Establishment of 765/400/220/132kV at Kurawar S/s	PGCIL				Oct-24	Oct-26	Mar - 27					5.00%	1.00%		Land (173.15 Acre): Pending (61.15) Acre Pvt. (149.68 Acre): Pending (37.68) Acre. Registration of 112 acres of land completed. Govt. (23.47 Acre): Pending (23.47). Proposal has been marked to SDM.
	a) 765/400 kV (2x1500 MVA) Kurawar S/s	PGCIL		3000		Oct-24	Oct-26	Mar - 27								Engg. Under Progress
	b) 400/220 kV (2x500 MVA) Kurawar S/s	PGCIL		1000		Oct-24	Oct-26	Mar - 27								Engg. Under Progress
	c) 220/132 kV (3x200 MVA) Kurawar S/s	PGCIL		600		Oct-24	Oct-26	Mar - 27								Engg. Under Progress
	Mandsaur – Kurawar 765 kV D/c line	PGCIL	402			Oct-24	Oct-26	Mar - 27	522	412	168					work under progress.
	Kurawar – Ashta 400 kV D/c line	PGCIL	112			Oct-24	Oct-26	Mar - 27	159	9						work under progress.
	Shujalpur – Kurawar 400 kV D/c line	PGCIL	57			Oct-24	Oct-26	Mar - 27	77	7						Engg. & survey Under Progress
	LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashta S/s	PGCIL	112			Oct-24	Oct-26	Mar - 27	154							Madhya Pradesh (31.97 Ha, 18 locs., 6.95 km)- Stage-I Awaited
	LILO of one circuit of Indore – Bhopal 765 kV S/c line at Kurawar S/s	PGCIL	53			Oct-24	Oct-26	Mar - 27	69	35						work under progress.
22	Augmentation of transformation capacity at Jam Khambhaliya PS (GIS) (SPV: POWERGRID Jam Khambhaliya Transmisison Ltd.)	PGCIL			329	Oct-24	Jul-26	Jul - 26								
	Augmentation of transformation capacity at Jam Khambhaliya PS (GIS) by 2x500MVA, 400/220kV ICT (5th and 6th) (terminated on New 220kV bus section-II)	PGCIL		1000		Oct-24	Jul-26	Jul - 26					15.00%	1.00%		Work under progress
	Augmentation of transformation capacity at Jam Khambhaliya PS (GIS) by 1x500MVA, 400/220kV ICT (7th) (terminated on New 220kV bus section- II)	PGCIL		500		Oct-24	Jul-26	Jul - 26					15.00%	1.00%		Work under progress
	Augmentation of transformation capacity at Jam Khambhaliya PS (GIS) by 1x500MVA, 400/220kV ICT (8th) (terminated on New 220kV bus section- III)	PGCIL		500		Oct-24	Jul-26	Jul - 26					15.00%	1.00%		Work under progress
	Augmentation of transformation capacity at Jam Khambhaliya PS (GIS) by 1x500MVA, 400/220kV (9th) ICT terminated on New 220kV bus section-III	PGCIL		500		Oct-24	Jul-26	Jul - 26					15.00%	1.00%		Work under progress
23	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM POTENTIAL RENEWABLE ENERGY ZONE IN KHAVDA AREA OF GUJARAT UNDER PHASE-IV (7 GW): PART B (SPV: POWERGRID South Olpad Transmission Ltd.)	PGCIL			4,766	Oct-24	Oct-26	Mar - 27								
	Establishment of 2x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV GIS S/s at a suitable location in South Olpad (between Olpad and Ichhapore)	PGCIL		4000		Oct-24	Oct-26	Mar - 27								Land (107 Acre): Pending (107) Acre Pvt. (107 Acre): Pending (107) Acre. Application for acquisition of land under LARR,2013 submitted on 27.11.2024. Negotiation with land owners failed. Joint Measurement of lands belonging to aggrieved land conducted on 14.11.25 under police protection.

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Vadodara (GIS) –South Olpad (GIS) 765 kV D/C line	PGCIL	249			Oct-24	Oct-26	Mar - 27	343	38						Foundation RoW (242 locs.): Vadodara (95), Bharuch (147) Forest, Gujarat (2.4897 ha, Nil Locs, 0.351 Km) : Stage-I Awaited
	LILO of Gandhar – Hazira 400 kV D/c line at South Olpad (GIS)	PGCIL	8			Oct-24	Oct-26	Mar - 27	12	0						Engg & Survey under Progress
	Ahmedabad – South Olpad (GIS) 765 kV D/c line	PGCIL	455			Oct-24	Oct-26	Mar - 27	607	144	8					Foundation RoW (75 locs.): Ahmedabad (15), Anand (8), Vadodara (7), Bharuch (45) in Gujarat Forest, Gujarat (28.5931 ha, Nil Locs, 4.268 Km) : Stage-I Awaited Proposal submitted online on 14.04.25 . Proposal recommended in PSC I on 12.06.25. MoM issued on 07.07.25 and proposal forwarded to DFOs for filling of Part-II.
24	Transmission System Strengthening for interconnections of Bhadla-III and Bikaner-III complex (SPV: POWERGRID BHADLA BIKANER TRANSMISSION LIMITED)	PGCIL			1,382	Aug-24	Aug-26	Dec - 26								
	Bhadla-III - Bikaner-III 765 kV D/c line	PGCIL	254			Aug-24	Aug-26	Dec - 26	328	106	10					Erection RoW Locs. (2): Bikaner District (2) in Rajasthan Forest, Rajasthan (6.8714 ha) : Stage-I Awaited Proposal submitted on 06.05.25. SG forwarded proposal to IRO on 20.11.25.
25	Transmission System for Evacuation of Power from Rajasthan REZ Ph- IV (Part-2 : 5.5 GW) (Jaisalmer/ Barmer Complex): Part F (by clubbing Part F1 & F2) (SPV Name: POWERGRID BARMER I TRANSMISSION LIMITED)	PGCIL			2,735	Nov-24	Nov-26	Jun - 27								
	Establishment of 3x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV Barmer-I Pooling Station	PGCIL		5500		Nov-24	Nov-26	Jun - 27								Govt. (143.5 Acre): Pending (143.5 Acre). Demand note is under process, expected by 05.12.25
	Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad)	PGCIL	102			Nov-24	Nov-26	Jun - 27	103	30						Foundation RoW (13 loc.): Barmer (13) in Rajasthan.
	Barmer-I PS– Sirohi PS 765 kV D/c line	PGCIL	419			Nov-24	Nov-26	Jun - 27	543	329	22					Forest, Rajasthan (0.2412 ha) : Stage-II Awaited Proposaal submitted on 01.05.2025. Stage-I issued on 03.09.25. Compliance forwarded by NO to SG on 27.11.25..
26	Transmission System for Evacuation of Power from Rajasthan REZ PH-IV (PART-3: 6GW) [BIKANER COMPLEX]:PART-A (SPV Name: POWERGRID Bikaner IV Transmission Limited)	PGCIL			5,969	Nov-24	Nov-26	Mar - 27								
	Establishment of 6x1500 MVA, 765/400 kV & 6x500 MVA, 400/220 kV Bikaner-IV Pooling Station.	PGCIL		12000		Nov-24	Nov-26	Mar - 27								Land (235.86 Acre): Land Acquisition process completed on 16.09.25.
	LILO of both ckts of Bikaner II PS - Bikaner III PS (Quad) at Bikaner-IV PS	PGCIL	65			Nov-24	Nov-26	Mar - 27	68	0						Engg under progress
	Bikaner-IV PS – Siwani 765 kV D/c line	PGCIL	481			Nov-24	Nov-26	Mar - 27	622	298	29					Forest, Rajasthan (1.2609 ha): Stage-II Awaited Forest, Haryana (0.7817 ha): Stage-I Awaited
	Siwani– Fatehabad (PG) 400 kV D/c line (Quad)	PGCIL	165			Nov-24	Nov-26	Mar - 27	220	23	7					Forest, Haryana (3.448 ha, Nil locs, 0.0205 km): Stage-I Awaited. Proposal submitted on 16.02.25. PSC I raised queries. CA Land allotted by MP and detailed CA scheme forwarded to Region on 23.04.25. Revised proposal with reduced forest area submitted on 17.11.25.
	Siwani – Patran (Indi Grid) 400 kV D/c line (Quad)	PGCIL	281			Nov-24	Nov-26	Mar - 27	377	39	6					i) Forest, Haryana (13.12 ha, Nil locs., 0.0323 Km) :Proposal submitted on 16.02.25. PSC I raised queries. CA Land allotted by MP and detailed CA scheme forwarded to Region on 23.04.25. ii)Forest, Punjab (2.43ha, Nil locs., 0.00597Km) : Proposal submitted on 15.02.25. Under process with DFOs for Part II.
	STATCOM (2x+300MVA) along with MSC (4x125 MVA) & MSR (2x125 MVA) at Bikaner-IV PS	PGCIL				Nov-24	Nov-26	Mar - 27								Engg under progress
27	Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-V (8GW): Part A (SPV Name: POWERGRID West Central Transmission Limited)	PGCIL			24,819	Nov-24	May-29	May - 29								
	Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] at KPS2 and Nagpur terminal station (Bipole-1: 3000 MW)	PGCIL		3000		Nov-24	Nov-28	Nov - 28					5.00%	1.00%		Land (405 Acre, All Pvt.): Pending (284) Acre
	Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] at KPS2 and Nagpur terminal station (Bipole-2: 3000 MW)	PGCIL		3000		Nov-24	May-29	May - 29								Engg. Under Progress
	Establishment of 6x1500 MVA, 765/400 kV ICTs at Nagpur S/s along with associated interconnections with HVDC Switchyard	PGCIL		9000		Nov-24	Nov-28	Nov - 28								Engg. Under Progress
	±800 kV HVDC Bipole line (Hexa lapwing) between KPS2 (HVDC) and Nagpur (HVDC)	PGCIL	2,409			Nov-24	Nov-28	Nov - 28	3,152	64						i)Forest, Gujarat (373.89 ha, 54.188 Km) : Proposal submitted on 03.06.25. Proposal recommended in PSC I on 12.06.25 & forwarded to DFOs for filling of Part-II. ii) WL- Wild Ass Sanctuary (26.4907 ha): Proposal submitted online on 03.06.25.Query raised by wildlife warden replied on 02.11.25. Site inspection to be done by wildlife warden. iii)Forest, Madhya Pradesh (156.936 ha) :Proposal submitted online on 28.08.25. Proposal discussed in PSC-I meeting on 08.09.25 and further forwarded to DFO for filling of Part-II on 09.09.25. iv)Forest, Maharashtra (57.71 ha) :Proposal submitted online on 21.10.25 & discussed in PSC-I meeting on 27.10.25. Proposal not accepted in PSC and it has been asked to confirm forest area from Amravati division.
	LILO of Wardha – Raipur 765 kV one D/c line (out of 2xD/c lines) at Nagpur	PGCIL	68			Nov-24	Nov-28	Nov - 28	86	5						Engg. Under Progress

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
28	Dynamic Reactive Compensation at KPS1 and KPS3 (SPV name: POWERGRID KHAVIDA PS1 AND 3 TRANSMISSION LIMITED)	PGCIL			501	Nov-24	Nov-26	Nov - 26								
	± 300 MVar STATCOM with 1x125 MVar MSC, 2x125 MVar MSR at KPS1 400 kV Bus section-1 (GIS)	PGCIL				Nov-24	Nov-26	Nov - 26								Land : Govt. Land (7.41 Acres): Pending (7.41 Acres): Proposal is has been marked to Secretariat , Gandhinagar by DM. Sectrariat has sent file to DM kutch for valuation of land.
	± 300 MVar STATCOM with 1x125 MVar MSC, 2x125 MVar MSR at KPS1 400 kV Bus section-2 (GIS)	PGCIL				Nov-24	Nov-26	Nov - 26								Land : Govt. Land (7.41 Acres): Pending (7.41 Acres): Proposal is has been marked to Secretariat , Gandhinagar by DM. Sectrariat has sent file to DM kutch for valuation of land.
	± 300 MVar STATCOM with 1x125 MVar MSC, 2x125 MVar MSR at KPS3 400 kV Bus section-1 (GIS)	PGCIL				Nov-24	Nov-26	Nov - 26					10.00%	1.00%		Work under progress
29	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-3: 6GW) [Bikaner complex]: Part-B (SPV Name: POWERGRID Siwani Transmission Limited)	PGCIL			5,357	Nov-24	Nov-26	Mar - 27								
	Establishment of 765/400 kV, 6x1500 MVA S/s at suitable location near Siwani (Distt. Bhiwani)	PGCIL		9000		Nov-24	Nov-26	Mar - 27					3.00%	1.00%		Land (139 Acre): Pending (Nil) Acre
	Bikaner-IV PS – Siwani 765 kV D/C (2nd) line	PGCIL	480			Nov-24	Nov-26	Mar - 27	625	400	84					Forest, Rajasthan (1.2462 ha): Stage-II Awaited. Proposal submitted on 18.05.25. Stage-I issued on 01.10.25. Demand for compensatory levies approved by NO on 07.10.25.Payment deposited on 13.11.25. Forest, Haryana (0.5504 ha): Stage-I Awaited. Proposal submitted on 18.06.25. Proposal with revised forest area submitted on 22.11.25.
	Siwani – Sonipat (PG) 400 kV D/C line (Quad)	PGCIL	273			Nov-24	Nov-26	Mar - 27	378	1						Forest, Haryana (9.5307 ha): Stage-I Awaited. Route alignment approved on 08.04.25. Proposal submitted on 20.06.25. Proposal discussed in PSC I meeting on 16.07.25. Proposal returned to UA on 22.07.25. Main query is pertaining to CA land in other States. Request letter given to ACS (Forest). MP for allotment of DFL land on 23.07.25. Reply submitted to MS(PSC-I) on 07.11.25.
	Siwani – Jind (PG) 400 kV D/C line (Quad) (93.69 km).	PGCIL	187			Nov-24	Nov-26	Mar - 27	258							Forest, Haryana (4.2216 ha): Stage-I Awaited. Proposal submitted online on 28.10.2025. DFO raised query regarding DFL land on 29.10.25.Query replied back on 12.11.25
	STATCOM (2x+300MVar) along with MSC (4x125 MVar) and MSR (2x125 MVar) at Siwani S/s.	PGCIL				Nov-24	Nov-26	Mar - 27								Engg under progress
30	Additional Transmission System for evacuation of Power from Bhadla-III PS as part of Rajasthan REZ Phase III Scheme (20 GW) (SPV Name: POWERGRID Bhadla-III Power Transmission Limited)	PGCIL			369	Aug-24	Feb-26	Mar - 26								
	Augmentation of 2x500 MVA (4th & 5th)., 400/220 KV ICTs at Bhadla-III PS	PGCIL		1000		Aug-24	Feb-26	Mar - 26					50.00%	25.00%	10.00%	work under progress
	Augmentation of 1x1500 MVA 765/400 KV (3rd) ICT at Bhadla-III PS	PGCIL		1500		Aug-24	Feb-26	Mar - 26					50.00%	25.00%	10.00%	work under progress
	Augmentation of 1x1500 MVA 765/400KV (4th) ICT at Bhadla-III PS	PGCIL		1500		Aug-24	Dec-25	Mar - 26					40.00%	20.00%	10.00%	work under progress
31	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-4: 3.5 GW): Part A (SPV Name: POWERGRID Ghiror Transmission Limited)	PGCIL			5,846	Dec-24	Dec-26	Mar - 27								
	Establishment of 765/400kV, 2x1500 MVA S/s at Ghiror (Distt. Mainpuri) (UP)	PGCIL		3000		Dec-24	Dec-26	Mar - 27					1.00%	2.00%		Pvt. (146.50 Acre): Pending (16.7) Acre. Proposal submitted to DM on 25.11.2024 , for purchase of land on tripartite mode. Registry of 129.8 acres land completed & remaining is under process.
	Augmentation by 765/400 kV, 2x1500 MVA Transformer (4th& 5th) at Barmer-I PS.	PGCIL		3000		Dec-24	Dec-26	Mar - 27								Engg Under Progress
	Augmentation by 5x500 MVA (5th to 9th), 400/220 kV ICTs at Barmer-I PS.	PGCIL		2500		Dec-24	Dec-26	Mar - 27								Engg Under Progress
	Fatehgarh-IV PS (Sec-2) – Barmer-I PS 400kV D/c line.	PGCIL	74			Dec-24	Dec-26	Mar - 27	108	2						Foundation RoW (13 loc.): Barmer (13) in Rajasthan.
	Dausa - Ghiror 765 kV D/c line	PGCIL	545			Dec-24	Dec-26	Mar - 27	714	234	50					Forest, Rajasthan (0.1656 ha,); Stage-II Awaited. Proposal submitted on 06.05.25. Stage-I issued on 14.09.25. Stage-I compliance forwarded to NO on 26.11.25. NO forwarded to SG on 27.11.25.
	UILO of both ckt of 765 kV Aligarh (PG) - Orai (PG) D/c line at Ghiror S/s	PGCIL	49			Dec-24	Dec-26	Mar - 27	70	19	4					Forest, Uttar Pradesh (15.77 ha,); Stage-I Awaited
	UILO of one ckt of 765kV Agra (PG) – Fatehpur (PG) 2xS/c line at Ghiror S/s	PGCIL	50			Dec-24	Dec-26	Mar - 27	66	21	1					Forest, Rajasthan (16.2877 ha,); Stage-I Awaited
	400kV Ghiror-Firozabad (UPPTCL) D/c line.	PGCIL	97			Dec-24	Dec-26	Mar - 27	132	40						Forest, Uttar Pradesh (2.6889 ha,); Stage-I Awaited
	STATCOM (2x+300 MVar) along with MSC (4x125 MVar) and MSR (2x125 MVar) at Barmer-I PS					Dec-24	Dec-26	Mar - 27								Forest, Uttar Pradesh (22.8045 ha,); Stage-I Awaited
32	Transmission System under ISTS for evacuation of power from Kudankulam Unit - 3 & 4 (2x1000 MW) (SPV Name: POWERGRID Kudankulam Transmission Limited)	PGCIL			548	Jan-25	Dec-26	Dec - 26								
	Kudankulam Nuclear Power Plant (3&4) – Tuticorin-II GIS PS 400 kV (quad) D/c line	PGCIL	208			Jan-25	Dec-26	Dec - 26	278	90	31					Foundation RoW (11 loc.): Tirunelveli District (11) in Tamilnadu.
33	System Strengthening at Koppal-II and Gadag-II for integration of RE generation projects (SPV Name: POWERGRID Koppal Gadag Augmentation Transmission Limited)	PGCIL			1,354	Jan-25	Jan-27	Jan - 27								
	Gadag-II PS – Koppal-II PS 400 kV (Quad) 2nd D/c line	PGCIL	77			Jan-25	Jan-27	Jan - 27	102	7						Work under progress.
	Augmentation by 3x1500 MVA (5th, 6th & 7th), 765/400kV ICTs at Koppal-II PS	PGCIL		4500		Jan-25	Dec-25	Aug - 26					10.00%			Work under progress.
	Augmentation by 5x500 MVA, 400/220kV ICTs (5th, 6th, 7th, 8th & 9th) at Koppal-II PS	PGCIL		2500		Jan-25	Dec-25	Aug - 26					10.00%			Work under progress.

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Augmentation by 7x500 MVA, 400/220kV ICTs (3rd, 4th, 5th, 6th, 7th, 8th & 9th) at Gadag-II PS	PGCIL		3500		Jan-25	Jan-27	Jan - 27					2.00%			
34	Augmentation of transformation capacity at Bidar PS (SPV Name: POWERGRID Bidar Augmentation Transmission Limited)	PGCIL			288	Feb-25	Feb-27	Feb - 27								
	Augmentation by 1x1500 MVA (4th), 765/400kV ICT at Bidar PS	PGCIL		1500		Feb-25	Feb-27	Feb - 27					2.00%			Work under progress.
	Augmentation by 3x500 MVA, 400/220kV ICTs (6th, 7th, & 8th) at Bidar PS	PGCIL		1500		Feb-25	Feb-27	Feb - 27					2.00%			Work under progress.
35	Augmentation of transformation capacity at KPS2 & KPS2 (Phase V Part B1 & B2) (SPV Name: POWERGRID KPS1 and 2 Augmentation Transmission Limited)	PGCIL			466	Feb-25	Feb-27	Feb - 27								
	Augmentation by 1x1500 MVA (9th), 765/400kV ICT at KPS1(GIS) on Bus section-II	PGCIL		1500		Feb-25	Feb-27	Feb - 27								Engg under progress
	Augmentation by 1x1500 MVA (9th), 765/400kV ICT at KPS2(GIS) on Bus section-I	PGCIL		1500		Feb-25	Feb-27	Feb - 27					1.00%			Work under progress.
36	Augmentation of Banaskantha (Raghanesda) PS (GIS) (SPV Name: POWERGRID Banaskantha Augmentation Transmission Limited)	PGCIL			172	Mar-25	Mar-27	Mar - 27								
	Augmentation of transformation capacity at Banaskantha (Raghanesda) PS (GIS) by 2x500 MVA, 400/220 kV ICTs (3rd and 4th)	PGCIL		1000		Mar-25	Mar-27	Mar - 27					30.00%			Work under progress.
37	Transmission System for Integration of Kurnool-IV REZ – Phase-I (for 4.5 GW) (SPV Name: POWERGRID Kurnool-IV Transmission Limited)	PGCIL			5,550	Mar-25	Mar-27	Mar - 27								
	Establishment of 4x1500 MVA, 765/400 kV and 4x500 MVA, 400/220 kV Kurnool-IV Pooling Station	PGCIL		8000		Mar-25	Mar-27	Mar - 27								Pvt Land (191 Acre): Pending (191) Acre. RDO held meeting with land owners on 19.06.2025 and third tripartite meeting held on 02.07.2025 and land rate has been finalised. 33 out of 96 landowners have given consent for 74.69 acres of land and remaining are being pursued.
	Kurnool-IV – Bidar 765 kV D/C line	PGCIL	533			Mar-25	Mar-27	Mar - 27	698	41						Forest, Telangana (11.66 ha,): Stage-I Awaited
	Kurnool-IV – Kurnool-III PS 765 kV D/C line	PGCIL	252			Mar-25	Mar-27	Mar - 27	333	51	6					Work under progress.
	300 MVAR STATCOM at Kurnool-IV PS along with 2x125 MVAR MSR	PGCIL				Mar-25	Mar-27	Mar - 27								Engg under progress
	Augmentation by 1x1500 MVA, 765/400 kV ICT (3rd) at C'Peta	PGCIL		1500		Mar-25	Mar-27	Mar - 27					1.00%			Work under progress.
	LILO of Vijayawada-Nellore 400 kV D/C line at C'Peta	PGCIL	64			Mar-25	Mar-27	Mar - 27	99							Engg under progress
38	Rajasthan REZ Ph-V (Part-1: 4 GW) [Sirohi/Nagaur] Complex (SPV Name: Rajasthan V Power Transmission Limited)	PGCIL			5,028	Mar-25	Mar-27	Mar - 27								
	Augmentation by 4x500 MVA, 400/220 kV ICTs at Sirohi S/s	PGCIL		2000		Mar-25	Mar-27	Mar - 27								Engg. under progress.
	Sirohi – Mandsaur PS 765 kV D/C line	PGCIL	622			Mar-25	Mar-27	Mar - 27	861	93						(i) Forest,Rajasthan (53.2984 ha,): Stage-I Awaited
	Mandsaur PS – Khandwa (New) 765 kV D/C line	PGCIL	535			Mar-25	Mar-27	Mar - 27	712	162	20					(ii) Forest,Madhya Pradesh (10.9947 ha,): Stage-I Awaited
39	Transmission Scheme for integration of Davanagere/ Chitradurga and Bellary REZ in Karnataka (SPV Name: POWERGRID Chitradurga Bellary Transmission Limited)	PGCIL			3,453	Mar-25	Sep-27	Sep - 27								Forest,Madhya Pradesh (87.68 ha,): Stage-I Awaited
	Establishment of 765/400 kV, 4x1500 MVA, 400/220 kV 4x500 MVA Pooling Station near Davanagere / Chitradurga, Karnataka	PGCIL		8000		Mar-25	Mar-27	Mar - 27								Land (145 Acre), all Pvt: Pending (145) Acre
	LILO of Narendra New – Madhugiri 765 kV D/C line at Davanagere / Chitradurga 765/400 kV PS	PGCIL	137			Mar-25	Mar-27	Mar - 27	204							Engg. under progress.
	Upgradation of Madhugiri (Tumkur (Vasantnarsapura)) substation to its rated voltage of 765 kV level alongwith 3x1500 MVA, 765/400 kV ICTs	PGCIL		4500		Mar-25	Mar-27	Mar - 27					7.00%			work under progress
	Upgradation of Narendra New – Madhugiri 765 kV D/C line (presently charged at 400 kV level) at its rated 765 kV voltage level	PGCIL				Mar-25	Mar-27	Mar - 27								Engg. under progress.
	Establishment of 4x500 MVA, 400/220 kV Pooling Station near Bellary area (Bellary PS), Karnataka	PGCIL		2000		Mar-25	Sep-27	Sep - 27								Pvt. (68 Acre): Pending (68) Acre.
	Bellary PS – Davanagere / Chitradurga 400 kV D/C line	PGCIL	200			Mar-25	Sep-27	Sep - 27	183	7						Request letter has been submitted to DC, Vijayanagar on 27.02.25 for voluntary acquisition of land under Karnataka state specific amendments/rules in RFTLARR Act, 2013.
40	Augmentation at Fatehgarh-II PS, Fatehgarh-IV PS (Section-II) and Barmer-I PS (SPV Name: POWERGRID Fatehgarh Barmer Augmentation Transmission Limited)	PGCIL			404	Mar-25	Dec-26	Mar - 27								
	Augmentation with 765/400 kV, 1x1500 MVA Transformer (7th) at Fatehgarh-II PS	PGCIL		1500		Mar-25	Dec-26	Mar - 27								Engg Under Progress
	Augmentation with 400/220 kV, 3x500 MVA (6th ,7th & 8th) ICTs at Fatehgarh-IV PS(Section-II)	PGCIL		1500		Mar-25	Nov-26	Mar - 27								Engg Under Progress
	Augmentation with 400/220 kV, 2x500 MVA (3rd & 4th) ICTs at Barmer-I PS	PGCIL		1000		Mar-25	Nov-26	Mar - 27								Engg Under Progress
41	Transmission system strengthening at Kurnool- III PS for integration of additional RE generation projects (SPV Name: POWERGRID Kurnool-III CPETA Transmission Limited)	PGCIL			2,886	Mar-25	Mar-27	Mar - 27								
	Augmentation of transformation capacity by 3x1500 MVA, 765/400 kV ICTs at Kurnool-III PS	PGCIL		4500		Mar-25	Mar-27	Mar - 27					2.00%			Work Under Progress
	Kurnool-III PS – Chilakaluripeta 765 kV D/c line	PGCIL	584			Mar-25	Mar-27	Mar - 27	778	28						Work Under Progress
	Augmentation of 1x1500 MVA 765/400 kV ICT (7th) at Kurnool-II PS	PGCIL		1500		Mar-25	Mar-27	Mar - 27					5.00%			Work Under Progress

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
42	Transmission System for evacuation of power from Mahan Energen Limited Generating Station in Madhya Pradesh (SPV Name: POWERGRID MEL Power Transmission Limited)	PGCIL			558	Jun-25	Dec-27	Dec - 27								
	Mahan (existing bus) – Rewa PS (PG) 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line	PGCIL	277			Jun-25	Dec-27	Dec - 27	399							Forest, Madhya Pradesh (140.47 ha,); Stage-I Awaited. Proposal submitted on 16.09.2025. Proposal recommended in PSC-I meeting on 23.09.2025 and forwarded to DFO for filing of part-II on 24.09.2025. Wildlife (2.039 Ha), Madhya Pradesh: Proposal submitted online on 16.09.2025. Queries raised for revision in wildlife area on 25.10.25. Reply under process.
	2 Nos. 400 kV bays at Rewa PS (PG) for termination of Mahan (existing bus) – Rewa PS (PG) 400 kV D/c line (Quad ACSR/AAAC/AL59 moose equivalent) line	PGCIL				Jun-25	Dec-27	Dec - 27								Engg Under Progress
43	Transmission System Strengthening at Davanagere for Integration of RE Generation (SPV Name: POWERGRID Davanagere Power Transmission)	PGCIL			379	Sep-25	Sep-27	Sep - 27								SPV Acquired on 24.09.2025
	Augmentation of Transformation Capacity by 4x500 MVA, 400/220 kV ICTs (5th-8th) at Davanagere PS	PGCIL		2000		Sep-25	Sep-27	Sep - 27								
	Augmentation of Davanagere/Chitradurga PS by 765/400kV, 1x1500 MVA ICTs	PGCIL		1500		Sep-25	Sep-27	Sep - 27								
	02 Nos. of 220kV line bays at Davanagere/Chitradurga PS for termination of dedicated transmission lines of RE generation Projects.	PGCIL				Sep-25	Sep-27	Sep - 27								
44	Augmentation of Transformation Capacity and Implementation of Line Bays at Mandsaur S/S for RE Interconnection (SPV Name: POWERGRID Mandsaur I RE Transmission Limited)	PGCIL			319	Oct-25	Mar-27	Mar - 27								SPV Acquired on 08.10.2025
	Augmentation of Transformation capacity by 1x1500MVA, 765/400 kV ICT (4th) (Terminated at 400 kV & 765kV Bus Section-II).	PGCIL				Oct-25	Mar-27	Mar - 27								
	Augmentation of Transformation capacity by 1x500MVA, 400/220kV ICT (6th) (Terminated on 400 kV Bus Section-I & 220kV Bus Section-II).	PGCIL				Oct-25	Mar-27	Mar - 27								
	Augmentation of Transformation capacity by 1x500MVA, 400/220kV ICT (7th) (Terminated on 400 kV Bus Section-II & 220kV Bus Section-III) at Mandsaur PS	PGCIL				Oct-25	Mar-27	Mar - 27								
45	Inter-regional (NR-WR) Transmission System strengthening to relieve the loading of 765 kV Vindhyachal-Varanasi D/c line	PGCIL			2,368	Oct-25	Oct-27	Oct - 27								SPV Acquired on 16.10.2025
	Establishment of 765 kV Prayagraj S/s near Prayagraj (Uttar Pradesh) along with 2x330 MVar 765 kV Bus reactors	PGCIL				Oct-25	Oct-27	Oct - 27								Pvt. (123 Acre): Pending (123) Acre.
	LILO of 765 kV Fatehpur-Varanasi S/C line at Prayagraj	PGCIL	30			Oct-25	Oct-27	Oct - 27								
	LILO of 765 kV Fatehpur-Sasaram S/C line at Prayagraj	PGCIL	28			Oct-25	Oct-27	Oct - 27								
	765 kV Vindhyachal Pool - Prayagraj D/C line along with 330 MVar line reactor (switchable) at Prayagraj end on each circuit of 765 kV Vindhyachal Pool - Prayagraj D/C line	PGCIL	440			Oct-25	Oct-27	Oct - 27								
	Bypassing of both circuits of 765 kV Sasan – Vindhyachal Pool 2xS/C line at Vindhyachal Pool and connecting it with 765 kV Vindhyachal Pool - Prayagraj D/C line, thus forming 765 kV Sasan - Prayagraj D/C line	PGCIL	1			Oct-25	Oct-27	Oct - 27								
46	Inter-Regional Strengthening between SR Grid and WR Grid	PGCIL			1,007	Oct-25	Oct-27	Oct - 27								SPV Acquired on 17.10.2025
	Parli New – Bidar 765 kV D/C line with 240 MVar SLR at Bidar end on both circuits	PGCIL	240			Oct-25	Oct-27	Oct - 27								
47	Additional 400 kV feed to Goa and additional system for power evacuation from generation projects pooled at Raigarh (Tamnar) Pool - Goa Tamnar Transmission Project (GTTPL)	Sterlite			1,531	Mar-18	Nov-21	Mar - 27								
	LILO of one ckt. of Narendra (existing) - Narendra (New) 400kV D/C line at Xeldem	Sterlite	210			Mar-18	Nov-21	Mar - 27	279	77	35	0.00				1.RoW (7 locs.): : Dharwad (7) 2. Forest (174.634 Ha, 104 locs, 75.928 cKm) in Karnataka (Wildlife area included): Stage I Pending. Applied on 22-07-2023 3. Wildlife (32.06 Ha, 22 locs, 13.92 cKm) in Karnataka: Pending with the Chief Wildlife Warden on account of SBWL recommendation. 4. Forest (76.994 Ha, 49 locs, 33.478 cKm) in Goa (Wildlife area included): Stage I Pending. 5. Wildlife (27.092 Ha, 16 locs, 11.78 cKm) in Goa: Received on 23-08-24 from NBWL.
	Xeldem - Mapusa 400kV D/c line	Sterlite				Mar-18	May-21	Nov - 24	142	142	142	105.64				Deemed COD declared w.e.f 00:00 hrs of 19-11-2024. Powerflow commenced on 31-05-2025.
	Xeldem (existing) – Xeldem (new) 220kV D/C line	Sterlite				Mar-18	May-21	Nov - 24	66	66	66	45.40				Deemed COD declared w.e.f 00:00 hrs of 19-11-2024. Powerflow commenced on 31-05-2025.
	Dharamjaygarh Pool section B - Raigarh (Tamnar) Pool 765kV D/c line	Sterlite				Mar-18	Jul-21	Jun - 22	179			137.00				TL Completed
	2x500MVA, 400/220kV Xeldem	Sterlite				Mar-18	May-21	Nov - 24					100.00%	100.00%	100.00%	Charged on no load basis on 05-11-2024. Deemed COD declared w.e.f 19-11-2024. Powerflow commenced on 31-05-2025.
48	Transmission System for 400 kV Udupi (UPCL) – Kasargode D/C Line	Sterlite			755	Sep-19	Nov-22	Jun - 26								

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Mangalore (Udupi PCL) – Kasargode 400kV D/c line	Sterlite	232			Sep-19	Nov-22	Jun - 26	281	212	173	7.80				1.RoW (31locs.) in Karnataka: Dakshin Kannada (31locs.) 2. Row in Kerala: 87 ckm of stringing halted due to non finalisation of land compensation order by Govt. of Kerala. 3. Forest (31.07 Ha, 17 locs, 13.5 ckm) in Karnataka: Stage II awaited. Stage-I received on 27-10-2022. Mangalore Division (22.11 Ha) & Kundapur Division (8.96 Ha): WP received in Oct'24 & TCP received in Jan'25 and Nov'24 resp. 4. Forest (17.07 Ha, 8 locs, 7.8 ckm) in Kerala: Stage II awaited. WP & TCP received on 15-10-2024. Stage-I received on 27-10-2022.
	2x500MVA, 400/220 kV Kasargode	Sterlite		1000		Sep-19	Nov-22	Jun - 26					99.93%	100.00%	99.86%	Commissioning is dependent on completion of Udupi – Kasargode 400kV D/c line.
49	Transmission System for evacuation of power from Pakaldul HEP in Chenab Valley HEPs – Connectivity System (CKM-2, MVA-400)	Sterlite			505	Dec-22	Apr-25	Dec - 25								
	LILO of one circuit of Kishenpur – Dulhasti 400 kV D/c at Kishtwar	Sterlite	3			Dec-22	Apr-25	Dec - 25	5	5	5	2.80				Deemed COD w.e.f 26.11.2025 as per TSA .
	7x66.67 MVA, 400/132 kV Kishtwar	Sterlite		400		Dec-22	Apr-25	Dec - 25					100.00%	100.00%	100.00%	Deemed COD declared for 400/132 kV pooling station at Kishtwar w.e.f 26.11.2025 as per TSA . Total Land (32 Acres): 1. Pvt. (29.2 Acres): All acquired 2. Govt. (2.8 Acre Non-Forest): Indent given by JKPD.
50	Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part G	Sterlite			2,098	Aug-23	Feb-25	Jan - 26								
	Fatehgarh3– Beawar 765kV D/c (2nd)	Sterlite	635			Aug-23	Feb-25	Jan - 26	817	815	802	458.00				1. RoW (7 locs.) in Rajasthan: Barmer (4 locs.: 1 Foundation & 3 Erection) & Balotra (3 locs.: 3 Erection). 2. Forest (11.35 Ha, 4 locs, 3.39 cKm) in Rajasthan: Stage II received on 29-08-2025. Stage I received on 11-09-2024, WP received on 26-05-25 & TCP recieved.
51	Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase-III Part F	Sterlite			2,600	Sep-23	Mar-25	Mar - 26								
	Fatehgarh3– Beawar 765kV D/c	Sterlite	635			Sep-23	Mar-25	Mar - 26	806	801	726	265.00				1.RoW (24 locs.) in Rajasthan: Barmer (8 locs.: 3 Foundation & 5 Erection) & Balotra (16 locs.: 16 Erection). 2. Forest (10.89 Ha, 4 locs, 3.26 cKm) in Rajasthan: Stage II awaited. WP recieved on 16-06-25. Stage I received on 05-07-2024.
	LILO of both circuits of Ajmer – Chittorgarh 765 kV D/c at Beawar	Sterlite	136			Sep-23	Mar-25	Mar - 26	178	175	168	48.00				1. Forest (22.66 Ha, 7 locs, 6.76 cKm) in Rajasthan: Stage II awaited. WP received on 13-05-25 & TCP received on 20-05-25. Stage I received on 05-11-2024. 2. PLC Approval pending with M/s Shree Cement.since mar'24.
	LILO of of Kota – Merta 400 kV D/c at Beawar	Sterlite	66			Sep-23	Mar-25	Mar - 26	90	89	81	28.00				1. PLC Approval pending with M/s Shree Cement since Mar'24.. 2. Delay in replacement of existing earth wire with OPGW in Kota -Merta TL by PGCIL..
	2X1500MVA , 765/400kV Beawar S/s	Sterlite		3000		Sep-23	Mar-25	Jan - 26					98.00%	100.00%	94.00%	Total Land (58.28 Ha): Govt. Land (12.32 Ha) & Pvt. Land (45.96 Ha) : All acquired
	(+/-)2x300 MVAr Statcom, 4x125 MVAr MSC, 2x125 MVAr MSR at Fatehgarh-III PS	Sterlite				Sep-23	Sep-25	Mar - 26					98.00%	100.00%	75.00%	
52	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-B	Sterlite			1,788	Dec-23	Dec-25	Aug - 26								
	Establishment of 765/400 kV, 4x1500 MVA (along with one spare unit of 500 MVA) Neemrana-II S/s	Sterlite		6000		Dec-23	Dec-25	Aug - 26					0.46%	78.50%	0.00%	1. Total Land (57.96 Ha All private): Pending 39.98 Ha
	Neemrana-II -Kotputli 400 kV D/c line (Quad)	Sterlite	87			Dec-23	Dec-25	Aug - 26	126	107	92	40.00				1.RoW (10 locs.) in Rajasthan: Kotputli-Behror (10 locs.). 2. Forest (8.39 Ha, 6 locs, 7.09 cKm) in Rajasthan. Stage II awaited. Stage I received on 14-08-2025.
	LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s	Sterlite	395			Dec-23	Dec-25	Aug - 26	517	429	306	34.20				1. RoW (7 locs.) in Rajasthan: Khairthal-Tijara (7 locs) . 2. RoW (2 locs.) in Haryana: Nuh (2 locs). 3. Forest (22.86 Ha, 14 locs, 11.47 cKm) in Haryana: Stage I is awaited. Recommended in PSC-II dated 18-08-25 . Applied on 30-03-2024. 4. Forest (21.77 Ha, 17 locs, 19.66 cKm) in Rajasthan:Stage I received on 14-08-2025.
53	Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW): Part C	Sterlite			5,390	Aug-24	Oct-26	Oct - 26								
	Establishment of 4x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV Boisar-II (GIS) S/s	Sterlite		7000		Aug-24	Oct-26	Oct - 26					30.00%	44.10%	0.00%	Total land (142 Acres): Pending 52 Acres. Pvt. (90 Acres): All acquired Forest (52 Acres): Pending 52 Acre, Applied 06-06-2025.
	South Olpad (GIS) – Boisar-II (GIS) 765 kV D/c line	Sterlite	475			Aug-24	Oct-26	Oct - 26	626	240	49	0.00				1. RoW (126 locs.) in Gujarat: Olpad tehsil (51), Mangrol (6), Mandvi (7), Kamrej (31), Bardoli (22), Mahuva (2), Chikhli Taluka (7) 2. RoW (02 locs.) in Maharashtra: Palghar (2 locs) 3. Delay in Allocation of Space/Land for establishment of 2 Nos. of 765 kV line bays at south Olpad S/s due to non-finalisation of South Olpad S/s location by PGCIL. 4. PLC approval pending from PGCIL in Gujarat portion. 6. Forest (134.15 Ha, 51 locs., 40 ckm) in Gujarat 7. Forest (180.37 Ha, 61 locs., 50 ckm) in Maharashtra - Accepted in PSC-1 on 07-04-2025, Tree enumeration completed. File is with DFO for part 2 processing. 8. Forest (8.49 Ha) in DNH: Stage-I approval pending

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Boisar-II (Sec-II) – Velgaon (MH) 400 kV D/c line	Sterlite	50			Aug-24	Oct-26	Oct - 26	74	4	0	0.00				1. RoW (4 locs.) in Maharashtra: Palghar (4) 2. Forest (62.5 Ha, 35 locs., 27.17 ckm) in Maharashtra. Stage I awaited, applied on 07-03-25. PSC-1 accepted on 12-08-2025. 3. 16 locs and 10 Kms of route length are on hold due to non-finalization of S/S land by MSETCL.
	LILO of Babhaleswar – Padghe (M) 400 kV D/c line at Boisar-II (Sec-I)	Sterlite	116			Aug-24	Oct-26	Oct - 26	174	29	3	0.00				1. RoW (51 locs.) in Maharashtra: Palghar District (6), Thane District(45) 2. PLC approval between AP 78/0 – 79/0 pending with PGCIL. 3. Forest (66.02 Ha, 46 locs, 28.7 ckm) in Maharashtra: Stage-I awaited. CCF visit done on 27-11-25.
	± 300 MVAR STATCOM with 3x125 MVAR MSC, 1x125 MVAR MSR at 400 kV level of Navsari (New) (PG) S/s	Sterlite				Aug-24	Oct-26	Oct - 26					34.59%	36.90%	0.00%	
	±200 MVAR STATCOM with 2x125 MVAR MSC, 1x125 MVAR MSR at 400 kV bus section-I of Boisar-II and ±200 MVAR STATCOM with 2x125 MVAR MSC, 1x125 MVAR MSR at 400 kV bus section-II of Boisar-II.	Sterlite				Aug-24	Oct-26	Oct - 26					7.90%	35.70%	0.00%	
	LILO of Navsari (New) – Padghe (PG) 765 kV D/c line at Boisar-II	Sterlite	51			Aug-24	Oct-26	Oct - 26	74	41	9	0.00				Forest: (38.94 Ha, 18 Locs, 12.68 ckm) in Maharashtra. Stage 1 awaited. applied on 19-01-2025. EDS rasied, A/p resubmitted on 02-04-2025. PSC 1 accepted on 07-04-2025.
54	Transmission System for Integration of Ananthapur-II REZ - Phase-I (for 4.5 GW) (SPV-ANANTHAPUR II REZ TRANSMISSION LIMITED)	Sterlite			4,679	Mar-25	Mar-27	Mar - 27								
	Establishment of 4x1500 MVA, 765/400 & 6x500 MVA, 400/220 kV Ananthapuram- II Pooling Station near Kurnool, Andhra Pradesh	Sterlite		9000		Mar-25	Mar-27	Mar - 27					0.00%	22.00%	0.00%	Present Scope: 238 Ha Acquired Land: 193 Ha
	Ananthapuram- II - Davangere 765 kV D/c line	Sterlite	236			Mar-25	Mar-27	Mar - 27	236	54	1	0.00				1. Delay in handover of critical D&E inputs of Davanagere S/s by PGCIL for route finalisation and construction of 2 nos. 765 kV line bays at the Davanagere S/s . 2. RoW (6 locs.) in Andhra Pradesh: Ananthpuram (6 locs.)
	Ananthapuram- II - Cuddapah 765 kV D/c line	Sterlite	565			Mar-25	Mar-27	Mar - 27	565	258	4	0.00				RoW (50 locs.) in Andhra Pradesh: Ananthpuram (44 locs.) & Y S R Kadapa (6 locs.)
	±300 MVAR STATCOM at Ananthapuram-II PS along with 2x125 MVAR MSR	Sterlite				Mar-25	Mar-27	Mar - 27					0.00%	10.27%		
55	North-Eastern Region Expansion Scheme-XXV Part-A (NERES)	Sterlite			825	Jul-25	Jul-28	Jul - 28								
	LILO of both circuits of existing Bongaigaon (POWERGRID) – Balipara (POWERGRID) 400 kV D/C (Quad) line at Bornagar (ISTS)	Sterlite	54			Jul-25	Jul-28	Jul - 28	85	0	0	0.00				
	Establishment of new 400 kV Bornagar (ISTS) switching station in Assam (765 kV and 220 kV levels to be established in future)	Sterlite				Jul-25	Jul-28	Jul - 28					0.00%	0.00%	0.00%	
56	Immediate evacuation for North Karanpura (3x660MW) generation project of NTPC(ERSS XIX) (CKM-303, MVA-1000)	Adani			472	Jul-16	Sep-19	Dec - 25								
	NK – Gaya 400kV D/c line	Adani	196			Jul-16	Sep-19	Dec - 25	285	285	285	196.40				
	NK – Chandwa 400kV D/c line	Adani				Jul-16	Sep-19	Oct - 22	115							Line charged
	LILO of both circuits of Ranchi – Maithon-RB 400kV D/c line at Dhanbad	Adani				Jul-16	Sep-19	Aug - 21	10							Line charged
	400/220 kV, 2x500 MVA Dhanbad	Adani				Jul-16	Sep-19	Aug - 21								Substation Charged
57	ISTS Network Expansion scheme in Western Region & Southern Region for export of surplus power during high RE scenario in Southern Region	Adani			2,109	Jan-23	Jul-24	Mar - 26								
	Narendra New (GIS) – Pune (GIS) 765 D/c Line	Adani	636			Jan-23	Jul-24	Mar - 26	795	663	523	133.20				RoW (88 loc) : a) Pune District (46) in Maharashtra. b) Vijayapura District (40) in Karnataka. 40 locations affected near Kudgi end. Forest (76.87 Ha, 29 loc)- Proposal recommended in PSC-II conducted on 12-Aug-25. MoM & NO clearance received on 12-Sep-25. Proposal forwarded from SG to IRO on 11-Nov-25. Proposal awaiting recommendation in REC meeting.
	Upgradation of Narendra New (GIS) Substation to rated voltage level of 765 kV alongwith 4x1500 MVA transformer	Adani		6000		Jan-23	Jul-24	Mar - 26					97.50%	100.00%	96.00%	Outdoor and indoor GIB along with GAB WIP HV Testing has been completed for Pune SS And Narendra SS HV testing under initiation
58	Transmission System for evacuation of additional 7 GW RE Power from Khavda RE Park under Phase-III Part A	Adani			3,100	Dec-23	Dec-25	Mar - 26								
	Establishment of 765 kV Halvad switching station with 765 kV, 2x330 MVAR bus reactors	Adani				Dec-23	Dec-25	Mar - 26					97.00%	97.00%	80.00%	Land required: 205 Acre (Present scope acquisition completed) Pvt. land (197): Aquired (183) Govt. land (8): Acquired (8)
	KPS2(GIS) - Halvad 765 kV D/c line	Adani	492			Dec-23	Dec-25	Mar - 26	690	536	400	125.00				RoW: 101 Locs. Tehsils: Morbi- 75 Nos (35 Morbi, 8 Maliya, 32 Halvad) Kutch 26 Locs Tehsils: (Bhuj- 2 Nos, Bhachau-24) Forest (266.6997 Ha, 99 locs) in Gujarat. Wildlife (36.6493 Ha, 18 locs.) in Gujarat.
	LILO of Lakadia – Ahmedabad 765 kV D/c line at Halvad	Adani	68			Dec-23	Dec-25	Mar - 26	100	90	59	2.96				
59	Transmission System for Evacuation of Power from potential renewable energy zone in Khavda area of Gujarat under Phase-IV (7 GW): Part A	Adani			4,091	Aug-24	Aug-26	Aug - 26								
	Augmentation of KPS3 (GIS) by 3x1500 MVA, 765/400 kV ICTs	Adani		4500		Aug-24	Aug-26	Aug - 26					42.00%	20.00%	5.00%	Land required for Lakadia bay extension: 13 Acres, same under acquisition

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	765 kV KPS3 (GIS) – Lakadia (AIS) D/C line	Adani	404			Aug-24	Aug-26	Aug - 26	513	262	121	4.80				1) ROW: 40 Locs : Khavda (1), Bhuj - (15), Bhachau - (24). Application for Section 16(1) is submitted 2) Forest- KPS3-Lakadia -(317.61 Ha, 128 locs) - Proposal recommended in PSC-II vide MoM dated 23-Sep-25. Proposal forwarded from Nodal officer to state government on 15-Oct-25. Proposal forwarding to IRO is awaited.
	765 kV KPS1 (GIS)– Bhuj PS D/C line (2nd)	Adani	217			Aug-24	Aug-26	Aug - 26	286	185	119	18.08				1) ROW: 4 Locs, Bhuj - (4). Application for Section 16(1) is submitted. 2) Forest (220.81 Ha, 84 locs) - Proposal recommended in PSC-II vide MoM dated 23-Sep-25. Proposal forwarded from Nodal officer to state government on 15-Oct-25. Proposal forwarding to IRO is awaited.
	±300MVAR STATCOM with 1x125 MVAR MSC, 2x125 MVAR MSR at KPS3 400 kV.	Adani				Aug-24	Aug-26	Aug - 26					5.00%			Land required: ROU permission required from GPCL/Govt of Gujarat. Letter submitted to GPCL , Further letter written to collector for land handover.
60	Transmission System for Network Expansion Scheme in Navinal (Mundra) area of Gujarat for drawal of power in the area (SPV: NavinalTransmission Ltd.)	Adani			2,384	Oct-24	Jul-26	Jul - 26								
	Establishment of 4x1500 MVA, 765/400 kV Navinal (Mundra) S/s (GIS)	Adani		6000		Oct-24	Jul-26	Jul - 26					45.00%	25.00%	0.00%	Land (70 Acre): All acquired Supply, Civil & ETC ordering completed. EPC package ordering completed. ICTS, Reactors: Sept;25 to Mar'26
	LILO of Bhuj-II – Lakadia 765 kV D/C line at Navinal (Mundra) (GIS) S/s	Adani	257			Oct-24	Jul-26	Jul - 26	368	137	65	0.00				1) Forest-(73.9278 Ha, 42 locs) in Gujarat,Proposal from DFO, Kutch East & Kutch SF forwarded to CCF, Kutch West to CCF on 20-Sep-25. Proposal forwarded from CCF to Nodal Officer on 10-Oct-25. PSC-II completed on 6-Nov-25. 2) ROW- Mundra Tehsil. (129 Locs, 44 Km)
61	Network Expansion scheme in Gujarat for drawl of about 3.6 GW load under Phase-I in Jamnagar area (SPV: Jamnagar Transmission Ltd.)	Adani			3,815	Oct-24	Oct-26	Oct - 26								
	Establishment of 2x1500 MVA 765/400 kV Jamnagar (GIS) PS	Adani		3000		Oct-24	Oct-26	Oct - 26								Land (115 Acre): Land acquisition under progress.
	Halvad – Jamnagar 765 kV D/c line	Adani	340			Oct-24	Oct-26	Oct - 26	391	58	7					1) Check survey under progress 89 km off 147 Km completed 2) Forest: 16.552 Ha, 2 Locations 3.54 km affected- Modification in proposal due to change in Jamnagar SS land. Revised hard copies submitted in all divisions in August 2025 EDS compliance completed.
	LILO of Jam Khambhaliya PS – Lakadia 400 kV D/c (triple snowbird) line at Jamnagar	Adani	20			Oct-24	Oct-26	Oct - 26	28	0						1) Check survey under progress. 2) Forest: 0.12 Ha, 0 Locations 0.012 km affected. Proposal submitted on Parivesh portal on 06-08-25.
	Jamnagar – Jam Khambhaliya 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line	Adani	100			Oct-24	Oct-26	Oct - 26	112	0						1) Forest: 2.43 Ha, 2 Locations 0.528 km affected. Proposal submitted on Parivesh portal on 06-08-25. 2) Check survey completed 37 Km off 41 Km.
	LILO of CGPL – Jetpur 400kV D/c (triple snowbird) line at Jamnagar	Adani	260			Oct-24	Oct-26	Oct - 26	339	13						1) Check survey under progress 123 Km off 123 Km 2) Forest: 1.08 Ha, 0 Locations 0.234 km affected. Proposal submitted on Parivesh portal on 06-08-25.
	LILO of both ckts of Kalavad – Bhogat 400kV D/c line (Twin AL-59) at Jam Khambhaliya PS	Adani	40			Oct-24	Oct-26	Oct - 26	35	0						Check survey under progress.
	±400 MVAR STATCOM with 3x125 MVAR MSC & 2x125 MVAR MSR at Jamnagar 400kV Bus section	Adani				Oct-24	Oct-26	Oct - 26								Engineering under progress
62	Potential REZ in Khavda area of Gujarat under Phase-IV (7GW): Part D (PUNE- III TRANSMISSION LIMITED)	Adani			3,455	Nov-24	Nov-26	Nov - 26								
	Establishment of 2x1500 MVA, 765/400 kV & 3x500 MVA, 400/220 kV Pune- III (GIS) S/s	Adani		4500		Nov-24	Nov-26	Nov - 26								Pune - III Substation : Land (105 Acre, all Pvt.): Land under posession and Land development work is in progress. 2 Nos Bays at Boisar II: OGA finalization is on hold due to non availability of sufficient space to accomodate scope allocated to Pune - III Tranmsiison limited and mismatch in Future scope of Khavda IV C Transmission Limited and present scope of Pune - III Transmission Limited.
	Boisar-II – Pune-III 765 kV D/c line (228 km)	Adani	456			Nov-24	Nov-26	Nov - 26	629	5						ROW: Palghar (2), Pune (4). Forest- Area: (~50 Km) : 765 KV Boisar II to Pune III Transmission Line passes through Jawahar, Thane, Alibaugh, and Pune Forest Divisions.
	LILO of Narendra (New) – Pune (GIS) 765 kV D/c line at Pune-III (85.6 km)	Adani	171			Nov-24	Nov-26	Nov - 26	213	20						RoW : Pune (2, Baramati and Purandar Taluka) Forest (~28 Ha combined with 400 KV LILO Line) : Under Sec. (Mantralaya - Mumbai) GOM has recommended proposal to RO MoEF&CC (GOI)
	LILO of Hinjewadi-Koyna 400 kV S/c line at Pune-III (GIS) S/s (8.516 km)	Adani	17			Nov-24	Nov-26	Nov - 26	24							RoW : Pune (2, Baramati and Purandar Taluka) Forest (~28 Ha combined with 765 KV LILO Line) : Under Sec. (Mantralaya - Mumbai) GOM has recommended proposal to RO MoEF&CC (GOI)
63	Transmission System for Evacuation of Power from REZ in Rajasthan (20GW) under Phase III Part I (SPV Name:)	Adani			22,676	Jan-25	Jul-29	Jul - 29								
	Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] near Bhadla-III S/s and at Fatehpur(UP) (Bipole-1: 3000 MW)	Adani		3000		Jan-25	Jul-29	Jul - 29								Land (156 Acre, all Pvt.): All Acquire Engg. Under progress
	Establishment of 6000 MW (4x1500 MW), ± 800 kV (HVDC) [LCC] near Bhadla-III S/s and at Fatehpur(UP) (Bipole-2: 3000 MW)	Adani		3000		Jan-25	Jul-29	Jul - 29								Land (270 Acre, all Pvt.): – Under acquisition Engg. Under progress
	Establishment of 5x1500 MVA, 765/400 kV ICTs at Fatehpur HVDC	Adani		7500		Jan-25	Jul-29	Jul - 29								Engg. Under Progress
	±800 kV HVDC line (Hexa lapwing) between Bhadla (HVDC) and Fatehpur (HVDC) (with DMR)	Adani	955			Jan-25	Jul-29	Jul - 29	2,173							Forest: Rajasthan State (88 Ha), Madhya Pradesh : (35 Ha) :LoA has been issued Forest: Uttar Pradesh : (4 Ha) Land Finalization under progress. Wildlife: Rajasthan State : (7 Ha) LOA has been issued. Wildlife: Madhya Pradesh : (7 Ha)
	400 kV 2xD/c Bhadla III-Bhadla (HVDC) line (Quad Moose)	Adani	2			Jan-25	Jul-29	Jul - 29	18							Engg under progress

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	LILO of both ckts of 765 kV Varanasi– Kanpur(GIS) D/c line at Fatehpur	Adani	47			Jan-25	Jul-29	Jul - 29	86							Engg under progress
64	Transmission system for supply of power to Green Hydrogen/ Ammonia manufacturing potential in Mundra area of Gujarat under Phase-I: Part B1 scheme (3 GW at Navinal S/s) (SPV: MUNDRA I TRANSMISSION LIMITED)	Adani			2,817	Mar-25	Mar-28	Mar - 28								
	Augmentation of Transformation capacity at 765/400 kV Navinal(Mundra) S/s (GIS) by 2x1500 MVA ICTs	Adani		3000		Mar-25	Mar-28	Mar - 28								Enquiry floated to vendor
	Navinal(Mundra) (GIS) – Bhuj 765 kV D/c line	Adani	140			Mar-25	Mar-28	Mar - 28	202							Enquiry floated to vendor
	±300MVar STATCOM along with 2x125MVar MSC & 1x125MVar MSR at Navinal(Mundra) (GIS) 400 kV Bus section-I	Adani				Mar-25	Mar-28	Mar - 28								Enquiry floated to vendor
	±300MVar STATCOM along with 2x125MVar MSC & 1x125MVar MSR at Navinal(Mundra) (GIS) 400 kV Bus section-II	Adani				Mar-25	Mar-28	Mar - 28								Enquiry floated to vendor
65	Network Expansion scheme in Western Region to cater to Pumped storage potential near Talegaon (Pune) SPV: WRNES Talegaon Power Transmission Limited	Adani			1,663	May-25	Jan-28	Jan - 28								
	Establishment 2x1500 MVA, 765/400 kV Substation near South of Kalamb with 2x330 MVar, 765 kV bus reactor and 2x125 MVar, 420 kV bus reactor.	Adani		3000		May-25	Jan-28	Jan - 28								Land (350 Acre, all Pvt.): Pending (350 Acre)
	LILO of Pune-III – Boisar-II 765 kV D/C line at South Kalamb S/s with associated bays at South Kalamb S/s.	Adani	2			May-25	Jan-28	Jan - 28	6							EPC ordering under progress.
66	System strengthening in northern region (NRSS XXXVI) along with LILO of Sikar-Neemrana 400 kV D/C line at Babai(RVPNL) (CKM-305)	Tata Power			437	Aug-16	Dec-19	Dec - 25								Project was awarded to Essel infra Project Limited. Due to insolvency project now transferred to M/s Resurgent Power (JV of TATA and ICICI) in March 2022.
	Koteshwar – Rishikesh 400kV D/C line	Tata Power	77			Aug-16	Dec-19	Dec - 25	102	102	102	77.00	100.00%	100.00%	100.00%	Approval for charging of is in progress.
	LILO of one ckt of 400 kV D/C Sikar (PG)-Neemrana (PG) line at Babai.	Tata Power				Aug-16	Dec-16	Oct - 17	6							Line charged in Oct'17
	Babai (RRVPNL) – Bhiwani (PG) 400 kV D/C line	Tata Power				Aug-16	Jun-19	Oct - 23	304							Line charged in Nov'23
67	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex): PART-C	Tata Power			2,440	Dec-23	Dec-25	Jun - 26								
	Bikaner-III - Neemrana-II 765 kV D/C line (2nd)	Tata Power	692			Dec-23	Dec-25	Jun - 26	884	861	418	66.00	50.00%	57.00%	0.00%	- RoW Foundation (7 Loc) : Bikaner (1), Kotputli (1), Sikar (1), Jhunjhunu (4) in Rajasthan State - Erection (35 Loc) : Bikaner (7), Churu (0), Kotputli (5), Jhunjhunu (14) Sikar (1) in Rajasthan State & Mahendrgarh (8) in Haryana State - RAC Land work stopped for Erection & Stringing: 1 Location (Distt Kotputli) - Forest (10.66 Ha, 5 Locs, 4 ckm) in Haryana: Stage I awaited - Forest (2.22 Ha) in Rajasthan : Stage I Received on 08.08.2025. Payment deposited.
68	Eastern Region Expansion Scheme - XXXIX (ERES-XXXIX)	Tata Power			2,828	Nov-24	Dec-27	Dec - 27								
	Establishment of new 765/400 kV, 2x1500 MVA GIS S/s at Gopalpur, Odisha	Tata Power		3000		Nov-24	Dec-27	Dec - 27								70 acres of land at Chattrapur for the Gopalpur substation is in progress
	Angul - Gopalpur 765 kV D/c line	Tata Power	399			Nov-24	Dec-27	Dec - 27	452	33	0	0.00	7.00%			
	Gopalpur - Gopalpur (OPTCL) 400 kV D/c (Quad) line	Tata Power	51			Nov-24	Dec-27	Dec - 27	32	0	0	0.00	0.00%			
	Extension at 765 kV level at Angul (PG) S/s including bus extension in GIS	Tata Power				Nov-24	Dec-27	Dec - 27					0.00%			Delay in issuance of tree cutting permission for commencement of 765 kV bay extension works in the premises of PGCIL. FM Notice has been issued.
	Extension at 400 kV level at Gopalpur (OPTCL) GIS S/s	Tata Power				Nov-24	Dec-27	Dec - 27					0.00%			
69	Eastern Region Expansion Scheme ERES-XXXIV : Paradeep	Tata Power			2,564	Nov-24	Nov-26	Nov - 26								
	Establishment of Paradeep 765/400 kV, 2x1500 MVA GIS substation	Tata Power		3000		Nov-24	Nov-26	Nov - 26					0.00%			Handover of identified land parcel at Jagatsinghpur for Paradeep substation accepted by Revenue Divisional Commissioner on 10.10.2025 and has been forwarded for approval from Revenue Secretary & subsequently Higher Level Committee.
	Angul (POWERGRID) – Paradeep 765 kV D/c line	Tata Power	179			Nov-24	Nov-26	Nov - 26	477	92	1	0.00	20.00%			Delay in receipt of NOC for revised route from the Aviation Research Center (ARC) affecting civil foundation work at 14 Nos. locations.
	Paradeep – Paradeep (OPTCL) 400 kV D/c (Quad) line	Tata Power	13			Nov-24	Nov-26	Nov - 26	31	0	0	0.00	0.00%			Tower foundation work is planned to commence from December, 2025 onwards.
70	Transmission Scheme for Solar Energy Zone in Gadag (1500 MW), Karnataka – Part-A, Phase-II (CKM-100, MVA-1500) (SPV:Gadag-IIA Transmision Ltd.)	Renew			307	Nov-22	May-24	Jan - 26								
	Gadag Pooling station – Koppal PS 400 kV D/C line	Renew	100			Nov-22	May-24	Jan - 26	127	110	105	72.72				Foundation RoW (13 loc.): District Koppal, Taluka Kuknoor, village Tadkal (13 Loc) Erection RoW (01 loc.): District Koppal, Taluka Kuknoor , village Tadkal (01 Loc) in Karnataka.
	400/220 kV, 3x500MVA ICT Augmentation at Gadag	Renew		1500		Nov-22	May-24	Oct - 25					100.00%	100.00%	100.00%	Work completed.
71	Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part C (CKM-10, MVA-4000)	Indigrd			619	Feb-24	Feb-26	Jun - 26								
	LILO of one circuit of Jabalpur – Orail 765 kV D/c line at Ishanagar 765 kV S/s	Indigrd	35			Feb-24	Feb-26	Jun - 26	45	19	1					Work under progress

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	2x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV S/s at Ishanagar (New)	Indigrid		4000		Feb-24	Feb-26	Jun - 26					2.00%			Land (157.67 Acre): Pending (30 Acre) Govt. (18.46 Acre): Pending (18.46 Acre) in Chhatarpur District, Govt of MP has issued the working permission for Govt. land vide letter dated 16th Oct'25 for 18.46 Acres. Pvt. (139.21 Acre): Pending (7.21Acre). Registration of 132Acres of Pvt. land completed acquisition of balance land is in Progress. Civil works started on ICT, Reactor, SPR & Gantry Towers
72	Transmission scheme for evacuation of Power from Dhule 2 GW REZ (CKM-120, MVA-2000)	Indigrid			513	Feb-24	Feb-26	Feb - 26								
	Dhule PS – Dhule (BDTCL) 400 kV D/c line	Indigrid	131			Feb-24	Feb-26	Feb - 26	178	58	25	0.00				RoW (10) : Dhule (10). Forest (25.0593 Ha, 16 Loc, 10.80 ckm) in the State of Maharashtra. Stage-I is pending. Part I and Part II filing done, file is forwarded to State Secretary Forest for signing.
	4x500 MVA, 400/220 kV Pooling Station near Dhule (New)	Indigrid		2000		Feb-24	Feb-26	Feb - 26					39.00%			Works in progress
73	Western Region Network Expansion Scheme in Kallam area of Maharashtra	Indigrid			160	Apr-24	Oct-25	Dec - 25								
	LILO of both circuits of Parli(M) – Karjat(M)/Lonikand-II (M) 400 kV D/c line (twin moose) at Kallam PS	Indigrid	54			Apr-24	Oct-25	Dec - 25	41	11	2					Substation element commissioned on 28th Sep'25. RoW resolution with support from administration ongoing.
74	Ratle HEP (850 MW) & Kiru HEP (624 MW): Part-A (SPV: Ratle Kiru Power Transmission Limited)	Indigrid			1,469	Mar-25	Mar-27	Mar - 27								
	LILO of 400 kV Kishenpur-Dulhasti line at Kishtwar S/s	Indigrid	2			Mar-25	Mar-27	Mar - 27	14							Check Survey is completed.
	400 kV Kishenpur-Samba D/C line .	Indigrid	70			Mar-25	Mar-27	Mar - 27	122	10						Foundation Work Started. All statutory proposal and forest diversion proposal submitted
	Bypassing of one ckt of 400 kV Kishtwar – Kishenpur 400kV D/C line at Kishenpur and connecting it with one of the circuit of Kishenpur-Samba 400 kV D/C line, thus forming 400 kV Kishtwar - Samba direct line (one ckt)	Indigrid				Mar-25	Mar-27	Mar - 27								Check Survey completed.
	400 kV Samba- Jalandhar D/C line	Indigrid	299			Mar-25	Mar-27	Mar - 27	397	61						Foundation Work Started. All statutory proposal and forest diversion proposal submitted
	Bypassing 400 kV Jalandhar – Nakodar line at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400 kV D/C line, thus forming 400 kV Samba – Nakodar direct line	Indigrid				Mar-25	Mar-27	Mar - 27								Check Survey completed.
75	Transmission system for evacuation of power from RE projects in Rajgarh (1000 MW) SEZ in Madhya Pradesh-Phase II (CKM-120, MVA-1500)	GR Infra			408	Feb-24	Feb-26	Mar - 26								
	Pachora PS – Ujjain (MPPTCL) 400 kV D/c line	GR Infra	118			Feb-24	Feb-26	Mar - 26	145	134	113	19.01		99.00%		RoW (12 locs.): Agar Malwa (Fdn-9 Nos & Erection-1 Nos), Ujjain (Stringing-2 Locs) Forest & WLC: Nil Status of receipt of Conductors- 1440/1440 kms -completed Tower material: 3697/3772 MT, Balance tower to be supplied till 15th Dec'25
	400/220 kV, 3x500 MVA ICT augmentation (4th, 5th and 6th) at Pachora PS.	GR Infra		1500		Feb-24	Feb-26	Mar - 26					87.00%	96.00%	55.00%	Land (11 Acre): 100% Govt.: 100% acquire in Ujjain SS. Pvt: 100% at lease for 35 years, SS Agar Malwa, Dist.- Agar Malwa -Completed
76	Transmission scheme for integration of Tumkur-II REZ in Karnataka	GR Infra			488	Sep-24	Sep-26	Sep - 26								
	Establishment of 400/220 kV 4x500 MVA Pooling Station near Tumkur, Karnatak	GR Infra		2000		Sep-24	Sep-26	Sep - 26					40.00%	0.00%	0.00%	Land: 70 Acre acquired. Status of receipt of Transformers/Reactors: Expected by 30.04.2026
	Tumkur-II – Tumkur (Pavagada) line 400 kV (Quad ACSR moose) D/c line.	GR Infra	53			Sep-24	Sep-26	Sep - 26	73	15	0	0.00				Status of receipt of conductors/Tower material: Conductor (680 Kms/ 680 Kms). Tower material: 40/1672 MT;balance expected by 31.01.2026.
77	Transmission Scheme for integration of Bijapur REZ in Karnataka (SPV: Bijapur REZ Transmission Limited)	GR Infra			1,113	Jan-25	Jan-27	Jan - 27								
	Establishment of 400/220 kV, 5x500 MVA Pooling Station near Bijapur (Vijayapura), Karnataka	GR Infra		2500		Jan-25	Jan-27	Jan - 27					0.00%	0.00%	0.00%	Land (65 Acre): Pvt. (65 Acre): 100% acquisition done. Status of receipt of Transformers/ Reactors: Expected by 31.10.2026
	Bijapur PS – Raichur New 400kV (Quad ACSR moose) D/c line	GR Infra	276			Jan-25	Jan-27	Jan - 27	360	21	0	0.00				Status of receipt of conductors/Tower material: Expected by 30.05.2026
78	Transmission system for Evacuation of Power from RE Projects in Rajgarh (1500 MW) SEZ in Madhya Pradesh-Phase III and Evacuation of Power from RE Projects in Neemuch (1000 MW) SEZ in Madhya Pradesh-Phase II (SPV:M/s G R Infra Projects Limited)	GR Infra			3,472	Sep-25	Sep-27	Sep - 27								
	Creation of New 220 kV Bus Section with 220 kV Bus Sectionalizer and 400/220 kV, 3x500 MVA ICT augmentation at Pachora PS.	GR Infra		1500		Sep-25	Sep-27	Sep - 27					0.00%	0.00%	0.00%	Land (11.357 Acre - Private): 3.357 Acquired
	Pachora PS – Rajgarh(PG) 400 kV D/c line	GR Infra	185			Sep-25	Sep-27	Sep - 27		0	0	0.00				Eco Sensitive Zone: 39.1 Ha (Estimated)
	Creation of New 220 kV Bus Section-II at Neemuch PS with Augmentation of transformation capacity by 3x500 MVA, 400/220 kV ICTs at Neemuch S/s.	GR Infra		1500		Sep-25	Sep-27	Sep - 27					0.00%	0.00%	0.00%	
	Neemuch PS – Pachora PS 400 kV D/c line.	GR Infra	221			Sep-25	Sep-27	Sep - 27		0	0	0.00				Forest: 79.80 Ha (Estimated)
	Establishment of 2x500 MVA, 400/220 kV S/s at Handiya.	GR Infra		1000		Sep-25	Sep-27	Sep - 27					0.00%	0.00%	0.00%	Land (40 Acre): Land acquisition under process.
	Pachora PS – Handiya 400 kV D/c line.	GR Infra	214			Sep-25	Sep-27	Sep - 27		0	0	0.00				Forest: 24.01 Ha (Estimated)
	LILO of Khandwa (PG) – Itarsi (PG) 400 kV D/c line at Handiya S/s.	GR Infra	30			Sep-25	Sep-27	Sep - 27		0	0	0.00				
79	400 kV D/c Khandukhal (Srinagar) – Rampura (Kashipur) line (Twin HTLS) (KRTL) (CKM-388)	Megha Engg.			1,044	Oct-22	Sep-24	Dec - 25								

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	400 kV D/c Khandukhal (Srinagar) – Rampura (Kashipur) line	Megha Engg.	384			Oct-22	Sep-24	Dec - 25	498	442	283	24.88				RoW in Uttarakhand (56 locs.): Pouri Gehwal (52 locs): Udam singh nagar (4 Locs) Forest (191.31Ha, 73 locs., 50 ckm) in Uttarakhand State : Stage I approval granted on 17.02.2025. Estimation received on 11.03.2025 and payment is under process. Status of receipt of conductors/Tower material: All Tower material supplies been completed. Conductor Order given on Sep'2024. For Substation Bay Extension Work: Land Lease / Rent agreement to be finalized by PTCUL for Space to construct Bay Extension at Rampura & Khandukhal Substations.
80	Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under phase III –Part A3 (SPV: Fatehgarh-III Transmission Ltd.)	Apraava Energy			650	Aug-23	Feb-25	Jun - 26								
	Fatehgarh 3- Bhadla-3 400kV D/C line (Quad) line	Apraava Energy	446			Aug-23	Feb-25	Jun - 26	584	485	389	112.14	0.00%			RoW (80 loc.): Barmer (3), Jaisalmer (38), Phalodi (39) in Rajasthan State Forest (22.2778, 9.686 ckm) in Rajasthan: Stage I Pending Applied on 31.07.2024 Curr. Status : Proposal pending at REC.
81	Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under phase III –Part A1 (SPV: Fatehgarh-IV Transmission Ltd.)	Apraava Energy			358	Aug-23	Feb-25	Dec - 25								
	5x500MVA, 400/220kV pooling station at Fatehgarh-4	Apraava Energy		2500		Aug-23	Feb-25	Dec - 25					95.00%	99.50%	100.00%	All land acquired (134.4 Acre, All Private)
	Fatehgarh-4 PS- Fatehgarh-3 PS 400kV D/c	Apraava Energy	42			Aug-23	Feb-25	Dec - 25	61	61	61	42.68	0.00%			Forest (1.6054 Ha, 5 locs, 0.7 ckm) in Rajasthan Stage-I In-principle approval is granted on 20/06/2025. Stage-II Final Approval granted in 10/09/2025 Ckt I charged on 29.11.2025, Ckt II charged on 29.11.2025
82	Western Region Expansion Scheme XXXIII (WRES-XXXIII): Part B	Apraava Energy			1,181	Feb-24	Feb-26	Apr - 26				0.00				
	2x1500 MVA, 765/400 kV and 2x500 MVA, 400/220 kV S/s at Karera (near Datia)	Apraava Energy		4000		Feb-24	Feb-26	Apr - 26								Land (165.5): Pending (90 Acre) Govt. (54.215): All Pending Pvt. (111.28): Pending (35.985 Acre) For Govt. Land, DC Datia has allocated Govt. Land to Energy Dept. M.P as per M.P Govt Policy for further leasing to TSP, WP given by Govt. of MP , Energy Dept. on 16.10.2025
	LILo of Satna-Gwalior 765 kV S/c line at Karera	Apraava Energy	85			Feb-24	Feb-26	Apr - 26	117	89	15	0.00	0.00%			
83	Transmission System for Evacuation of Power from Rajasthan REZ Ph-IV (Part -2 : 5.5 GW) (Jaisalmer / Barmer Complex): Part-A	Apraava Energy			1,716	Aug-24	Aug-26	Aug - 26								
	Construction of Section-2 with 4x1500 MVA, 765/400 kV and 5x500 MVA, 400/220 kV ICTs at Fatehgarh-IV PS	Apraava Energy		8500		Aug-24	Aug-26	Aug - 26					38.00%	40.00%		Land required: Included with Fatehgarh IV PS land
	Fatehgarh-IV PS (Section-2) - Bhinmal (PG) 400 kV D/C line (Twin HTLS)	Apraava Energy	369			Aug-24	Aug-26	Aug - 26	512	234	137	0.00				RoW: Bytu (15 LOC), Bagoda (11 LOC) , Sayla (20 LOC) , Sindhari (13 Loc) Forest (0.7636 , .332ckm) in Rajasthan) Stage I Pending Applied on 12.04.2025 Current Status : Pending at DFO/CF/Nodal Officer/Jalore
	LILo of both ckts of 765 kV Fatehgarh-III - Beawar D/C line at Fatehgarh-IV PS (Section-2)	Apraava Energy	17			Aug-24	Aug-26	Aug - 26	46	0		0.00				LILo proposal approved by Beawar Transmission Limited on 3rd Oct. 2025
84	Transmission system for evacuation of power from RE projects in Solapur (1500 MW) SEZ in Maharashtra	Torrent			471	Mar-24	Mar-26	Jun - 26								
	Establishment of 400/220 kV, 4x500 MVA ICTs at Solapur PS alongwith 2x125 MVAR, 420 kV Bus Reactors.	Torrent		2000		Mar-24	Mar-26	Mar - 26					20.00%	0.00%		Substation Land (80 Acres) : Private land acquired (60.7 Acres).
	Solapur PS – Solapur (PG) 400 kV D/c line	Torrent	80			Mar-24	Mar-26	Jun - 26	111	71	39					RoW (13 locs) : Dharashiv (13). Applications submitted to DC (Dharashiv Dist.) for all13 locations for resolution under Section 16(1). Orders awaited.
85	Transmission Scheme for North Eastern Region Expansion Scheme-XVI (NERES-XVI)	Techno Electric			289	Jun-24	Nov-26	Nov - 26	100							
	Gogamukh (ISTS) (Assam) – Gerukamukh (Arunachal Pradesh) 132 kV D/c line	Techno Electric	58			Jun-24	Nov-26	Nov - 26								Route Alignment completed. Design and engineering under process.
	LILo of both circuits of Lower Subansiri - Biswanath Chariali 400 kV D/c line at Gogamukh S/s	Techno Electric	31			Jun-24	Nov-26	Nov - 26								Route Alignment completed. Design and engineering under process.
	400/220/132 kV Gogamukh S/s (2x500 MVA, 400/220 kV ICT; 2x200 MVA, 220/132 kV ICT)	Techno Electric		1400		Jun-24	Nov-26	Nov - 26								Land (58.04 Acre) :Land Parcel finalized and further pursuing with DC, ADC & Circle office of Dhemaji District for acquisition of the Gogamukh Sub Station land. Gogamukh SS Land Acquisition will be completed by Dec-2025.
86	Transmission System for North Eastern Region Generation Scheme-I (NERGS-I)	Techno Electric			214	Jul-24	Dec-26	Dec - 26								
	400 kV Switching Station (to be upgraded to 400/220 kV in future) at Bokajan (Assam)	Techno Electric				Jul-24	Dec-26	Dec - 26								The project has been suspended.
	LILo of both circuits of 400 kV D/c Misa (PG) to New Mariani (PG) line at Bokajan S/s	Techno Electric	24			Jul-24	Dec-26	Dec - 26								The project has been suspended.
87	Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-4: 3.5 GW): Part B	DRAIPL			6,395	Dec-24	Dec-26	Dec - 26								

SN	Name of the Transmission Project & Scope	Exec. Agency	Length	MVA	Cost (Rs. Cr)	SPV Transfer Date	Target - Org	Target - Anticipated	Total Locs. (Nos)	Foundation (Nos)	Erection (Nos)	Stringing (ckm)	Civil works (%)	Eqpt. Received (%)	Eqpt. Erection (%)	Remarks / Constraints & assistance required
	Establishment of 765/400 kV, 2x1500 MVA S/s at Merta-II Substation	DRAIPL		5500		Dec-24	Dec-26	Dec - 26		19	0	0.00	2.20%	0.00%	0.00%	Land (165 Acre)- Acquisition In progress Order Placed for Transformers/Reactors.
	Merta II- Barmer I PS 765 kV D/c line	DRAIPL	686			Dec-24	Dec-26	Dec - 26	864	359	19	0.00	0.00%	0.00%	0.00%	RoW (84 locs) in Rajasthan: Barmer (13), Jodhpur (71) Forest Clearance - Detailed survey in progress.
	Merta II – Beawar 400 kV D/c line (Quad).	DRAIPL	143			Dec-24	Dec-26	Dec - 26	186	45	0	0.00	0.00%	0.00%	0.00%	RoW (46 Locs) in Rajasthan: Beawar (10) , Nagaur (36) Forest (0.1646 Ha, 2 locs) in Rajasthan: Forest Proposal submitted on 29.05.2025.
	Merta II – Dausa 765 kV D/c line	DRAIPL	494			Dec-24	Dec-26	Dec - 26	619	336	1	0.00	0.00%	0.00%	0.00%	RoW (42 Locs) in Rajasthan: Ajmer (11) , Jaipur (12) , Dausa(2) , Didwana (17) Forest Clearance - Forest (1.3636 Ha, 5 locs) Forest proposal submitted on 29.05.2025.
88	Transmission System for evacuation of RE power from Raghnesda area of Gujarat – 3GW under Phase-I (SPV: Raghnesda RE Transmission Limited)	DRAIPL			2,102	Jul-25	Oct-27	Oct - 27								
	Establishment 3x1500 MVA, 765/400 kV Substation near Raghnesda (GIS) with 2x330 MVAR, 765 kV bus reactor and 2x125 MVAR, 420 kV bus reactor	DRAIPL		7000		Jul-25	Oct-27	Oct - 27								Land is identification in progress Order of Transformer & Reactors are placed. Order of GIS is placed
	Raghnesda (GIS) – Banaskantha (PG) 765 kV D/c line	DRAIPL	155			Jul-25	Oct-27	Oct - 27								Detailed Survey Work completed.
	2 Nos. 765 kV line bays at Banaskantha (PG) S/s	DRAIPL				Jul-25	Oct-27	Oct - 27								
89	Augmentation of transformation capacity at 765/400 kV Lakadia S/s in Gujarat - Part B	Reliance			636	Feb-25	Jun-27	Jun - 27					32.72%	0.00%	0.00%	
	Augmentation by 2x500 MVA, 400/220 kV ICTs (3rd & 4th) at Lakadia PS	Reliance		1000		Feb-25	Aug-26	Aug - 26					36.41%	0.00%	0.00%	Land: AESL to provide encumbrance-free land, pending due to an existing 400kV double-circuit Lakadia-Jam Khambaliya transmission line passing over the Bays 4, 5, and 6 at 220kV Bus Section-I. CEA (PSPM) convened a meeting on 08-Sep-25 with RIL, AESL, O2 Power, and CTU, directing CTU to provide technical solution. Transformer Supply: Ordered on 20-Feb-25. Expected by Mar'26.
	Augmentation by 2x500 MVA, 400/220 kV ICTs (5th & 6th) at Lakadia PS on new 220 kV Bus Section-II	Reliance		1000		Feb-25	Aug-26	Aug - 26					36.85%	0.00%	0.00%	Land: AESL to provide encumbrance-free land, pending due to an existing 400kV double-circuit Lakadia-Jam Khambaliya transmission line passing over the Bays 4, 5, and 6 at 220kV Bus Section-I. CEA (PSPM) convened a meeting on 08-Sep-25 with RIL, AESL, O2 Power, and CTU, directing CTU to provide technical solution. Transformer Supply: Ordered on 20-Feb-25. Expected by Mar'26.
	Augmentation by 500 MVA, 400/220 kV ICTs (7th) at Lakadia PS on new 220 kV Bus Section-II	Reliance		500		Feb-25	Dec-26	Dec - 26					35.86%	0.00%	0.00%	Land: WRSS XXI (A) Transco Limited, to provide the required land for the Lakadia B Power Transmission Limited project. Transformer Supply: Ordered on 20-Feb-25. Expected by Oct'26.
	Augmentation by 500 MVA, 400/220 kV ICTs (8th) at Lakadia PS on new 220 kV Bus Section-II	Reliance		500		Feb-25	Jun-27	Jun - 27					39.10%	0.00%	0.00%	Land: WRSS XXI (A) Transco Limited, to provide the required land for the Lakadia B Power Transmission Limited project. Transformer Supply: Ordered on 20-Feb-25. Expected by Nov'26.
	Augmentation of transformation capacity at Lakadia PS by 1x1500 MVA, 765/400 kV ICT (3rd)	Reliance		1500		Feb-25	Aug-26	Aug - 26					32.90%	0.00%	0.00%	Land: WRSS XXI (A) Transco Limited, to provide the required land for the Lakadia B Power Transmission Limited project. Transformer Supply: Transformer (03 nos) ordered on 21-Feb-25 & expected by Mar'26; Reactor (03 nos) ordered on 21-Feb-25 & expected by Jun'26.
90	Eastern Region Generation Scheme-I (ERGS-I) (SPV: Angul Sundargarh Transmission Limited)	HGIEL			413	Jul-25	Mar-28	Mar - 28								
	LILO of both circuits of Angul – Sundargarh (Jharsuguda) 765 kV 2x5/c lines at NLC-Talabira generation switchyard	HGIEL	100			Jul-25	Mar-28	Mar - 28								
91	Transmission System for Integration of Ananthapuram-II REZ-Phase-II (3 GW) (SPV: Ananthapuram II Power Transmission	SCL			3,339	Oct-25	Apr-28	Apr - 28								
	Augmentation of Ananthapuram-II PS by 400/220 kV, 1x500 MVA ICT	SCL		500			Oct-27	Oct - 27								
	Augmentation of Ananthapuram-II PS by 765/400 kV, 2x1500 MVA and 400/220 kV, 6x500 MVA ICTs	SCL		6000			Apr-28	Apr - 28								
	Establishment of 3x1500 MVA, 765/400 kV CN'Halli Station with 2x330 MVAR (765 kV) bus reactors	SCL		4500			Apr-28	Apr - 28								
	Ananthapuram-II PS – CN'Halli 765 kV D/c line with 330 MVAR SLR at Ananthapuram-II end on both circuits	SCL	363				Apr-28	Apr - 28								
	LILO of one circuit of Talaguppa - Neelmangala 400 kV D/c line at CN'Halli	SCL	19				Apr-28	Apr - 28								
	LILO at CN'Halli of already LILoed section of one circuit of Talaguppa - Neelmangala 400 kV line at Hassan	SCL	36				Apr-28	Apr - 28								