



सेंट्रल ट्रान्समिशन यूटिलिटी ऑफ इंडिया लिमिटेड

(पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड के स्वामित्व में)

(भारत सरकार का उद्यम)

CENTRAL TRANSMISSION UTILITY OF INDIA LTD.

(A wholly owned subsidiary of Power Grid Corporation of India Limited)

(A Government of India Enterprise)

Ref: CTU/N/00/CMETS_NR/23

Date: 30-09-2023

As per distribution list

Subject: 23rd Consultation Meeting for Evolving Transmission Schemes in Northern Region-Minutes of Meeting


Dear Sir/Ma'am,

Please find enclosed the minutes of the 23rd Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 29th August, 2023 (Tuesday) through virtual mode.

The minutes are also available at CTU website (www.ctuil.in)

Thanking you,

Yours faithfully,

 30/09/23

(Kashish Bhambhani)
General Manager (CTU)

Distribution List:

Chief Engineer (PSP&A – I) Central Electricity Authority Sewa Bhawan, R.K.Puram, New Delhi-110 066	Member Secretary Northern Regional Power Committee 18A, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi – 110 016
Director (Power System) Solar Energy Corporation of India Ltd. D-3, 1 st Floor, A wing, Religare Building, District Centre, Saket, New Delhi-110017	Director Ministry of New and Renewable Energy, Block 14, CGO Complex, Lodhi Road, New Delhi-110003
Director (SO) Grid Controller of India Limited (erstwhile Power System Operation Corporation Ltd.) 9 th Floor, IFCI Towers, 61, Nehru Place, New Delhi-110 016	Executive Director Northern Regional Load Despatch Centre 18-A, Qutab Institutional Area, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi– 110 016
Director (P&C), HPPTCL, Headoffice, Himfed Bhawan,Panjari, Shimla-171005, Himachal Pradesh	Director(W&P) UP Power Transmission Company Ltd. Shakti Bhawan Extn, 3rd floor, 14, Ashok Marg, Lucknow-226 001
Director (Technical) Punjab State Transmission Corporation Ltd. Head Office, The Mall, Patiala 147001, Punjab	Director (Projects) Power Transmission Corporation of Uttarakhand Ltd. Vidyut Bhawan, Near ISBT Crossing, Saharanpur Road, Majra, Dehradun.
Development Commissioner (Power) Power Development Department Grid Substation Complex, Janipur, Jammu	Director (Technical) Rajasthan Rajya Vidyut Prasaran Nigam Ltd. Vidyut Bhawan, Jaipur, Rajasthan-302005.
Member (Power) Bhakra Beas Management Board Sector-19 B, Madhya Marg, Chandigarh - 160019	Superintending Engineer (Operation) Electricity Circle, 5 th Floor, UT Secretariat, Sector-9 D, Chandigarh - 161009
Director (Operations) Delhi Transco Ltd. Shakti Sadan, Kotla Road, New Delhi-110 002	Director (Technical) Haryana Vidyut Prasaran Nigam Ltd. Shakti Bhawan, Sector-6, Panchkula-134109, Haryana

Distribution List:

Shri Rajesh Kumar Gupta Associate General Manager Adani Solar Energy Jodhpur Two Limited Adani Solar Energy AP Three Limited 4th Floor, South Wing, Adani Corporate House Shantigram, S G Highway, Ahmedabad Gujarat-382421 Ph.: 9099055681 Email: rajesh.gupta@adani.com mahendrasingh.dabi@adani.com mr.krishnarao@adani.com mehul.rupera@adani.com	Shri Harish Kumar Sharma Chief General Manager (Commercial & System Operation Department) SJVN Ltd. (Sunni Dam HEP) SJVN Ltd. (Reoli Dugli HEP) SJVN Ltd. (Purthi HEP) SJVN Ltd. (Bardang HEP) SJVN Corporate Office Complex, Shanan Shimla, Himachal Pradesh-171006 Ph.: 9418088008, 9418140470, 9418045426 Email: sjvn.cso@sjvn.nic.in gmcsosjvn@gmail.com h.sharma@sjvn.nic.in
Shri Abhishek Shringi Authorised Signatory Renew Solar (Shakti Thirteen) Private Limited 138, Ansal Chambers-II, Bhikaji Cama Place South Delhi, Delhi Ph.: 9602338869, 9873462717 Email: hybrids@renewpower.in solarbidding.gm@renewpower.in	Shri Deepak Saigal Chief Executive Officer Ratle Hydroelectric Power Corporation Limited Room No. 8, Block No. 02, NHPC Regional Office, JDA Commercial Complex No. 01, Narwal, Jammu, Jammu & Kashmir-180006 Ph.: 9971206868; 9810575616 Email: ceo.ratle@nhpc.nic.in vinodsharma@nhpc.nic.in
Shri Vishnu Khandelwal Manager- Renewable Power Business Hindustan Zinc Limited Yashad Bhawan, Udaipur, Rajasthan Ph.: 9829030982, 9829796249 Email: vishnu.khandelwal@vedanta.co.in rajendra.pandwal@vedanta.co.in	Shri Sandeep Jain Authorised Signatory Prerak Greentech Solar Private Limited Prerak Greentech Private Limited L-11, First Floor, Green Park Extension South West Delhi -110016 Ph.: 8130696120, 9013414900 Email: sandeep@arightgreentech.com ajayperi@arightgreentech.com gskhr.07@gmail.com prashantkanaujia@gmail.com
Shri Radheshyam Goyal Head Projects Tepsol Sun Sparkle Private Limited Tepsol Saur Urja Private Limited D.No.8-2-610/68/1,2,3, Accord Blu, 5th Floor Road.No.10, Banjara Hills, Hyderabad Telangana Ph.: 9212176421, 9334398618 Email: radhe_goyal@enfinityglobal.com sandeep_anand@enfinityglobal.com	Shri Manoj Kumar Tanwar Sr. Vice President Himachal Sorang Power Private Limited 15th Floor, Hindustan Times House, 18-20, Kasturba Gandhi Marg, New Delhi-110001 Ph.: 9958355966 Email: connectivity.lta@greenkogroup.com pratul.g@greenkogroup.com

Shri Pradeep Chauhan Authorized Signatory Solarpack Corporacion Technologica S.A. Southern Park Building, D-2 District Centre Saket, New Delhi – 110017 Ph.: 9870195134, 7303391821 Email: pradeep.chauhan@solarpack.es ; rohit.ahuja@solarpack.es	Mr. Mohammed Irfan Director ALF Solar Amarsar Private Limited 15th Floor, Block B, Dlf Cybercity Phase III, Gurgaon, Haryana Ph.: 8184900786, 9717314477 Email: irfan.mohammed@alfanar.com sachin.ram@alfanar.com nischal.bakshi@alfanar.com
Shri Rajesh Kumar Manager Azure Power India Private Limited Southern Park, 5th Floor, D-II, Saket Place Saket, New Delhi -110017 Ph.: 8769266777, 9599822006 Email: ists@azurepower.com wind.pd@azurepower.com shashank.gupta@azurepower.com	Shri Vineet Pandey AGM-BD Litsolaire Energy Private Limited Luceo Solar Private Limited Office 203, Pentagon P-3, Level 2, Magarpatta City Hadapsar, Pune– 411028, Maharashtra Ph.: 7709375143 Email: vineet.pandey@engie.com solar-india1@engie.com naresh.baluja@engie.com vishal.saxena@engie.com
Shri Arzaan Dordi Chief Manager Serentica Renewables India Private Limited DLF Cyber Park, 9 th Floor, Udyog Vihar Sector 20, Phase 3, Gurugram, Haryana Ph.: 7428197178, 9650506854 Email: arzaan.dordi1@serenticaglobal.com saurav.bagchi@serenticaglobal.com	Shri Lakshmi Narayan Authorised Signatory Seven Renewable Power Private Limited Project Nine Renewable Power Private Limited S2904, 29th Floor, World Trade Centre, Brigade Gateway Campus, Karnataka Ph.: 8800554749, 9840215825, 9916778080 Email: narayanan@ayanapower.com ananth@ayanapower.com bhargava@ayanapower.com
Shri Aditya Pyasi Head – Regulatory and License & Permits Tidong Power Generation Private Limited Lanco Mandakini Hydro Energy Private Limited 401, 4th Floor, Salcon Rasvilas Building, Saket District Centre New Delhi - 110017 Ph.: 9313553021, 9818887963, 8467084956 Email: operations.india@statkraft.com rajeshkumar.srivastav@statkraft.com anurag.sharma@statkraft.com aditya.pyasi@statkraft.com - rohit.gera@statkraft.com	Shri Kumar Vipul Director Frugal Energy Private Limited Helia Energy Park Private Limited Radiant Star Solar Park Private Limited D59, Sector 63, Noida, Uttar Pradesh Ph.: 9873122743, 9599709689 Email: vipul@provoltus.com info@provoltus.com nikhil@provoltus.com
Shri Manish Kumar Srivastava ED-Engineering NTPC Ltd (Tapovan Vishnugad HEP) Plot A 8A, NTPC Limited, Engineering Office Complex, Sector-24, Noida, U.P.-201301 Ph.: 9650991053 Email: mksrivastava01@ntpc.co.in ; mkdinker@ntpc.co.in	Shri Sharad Pungalia Director Amplus Ages Private Limited Onevolt Energy Private Limited Grian Energy Private Limited 6th floor, The Palm Square, Sec-66 Gurgaon, Haryana Ph.: 7042660711, 9650673533,

smtripathi@ntpc.co.in eprao@ntpc.co.in kuraravikumar@ntpc.co.in abhishekkhanna@ntpc.co.in	9928025099 Email: info.onevoltenergy@amplussolar.com ; sharad.pungalia@amplussolar.com vidisha.dubey@amplussolar.com ayush.prasad@amplussolar.com nitesh.tyagi@amplussolar.com
Shri Pavan Kumar Gupta Authorized Signatory Sprng Nirjara Energy Private Limited Off A-001, Upper Ground, P-5, Pentagon Tower Magarpatta City, Hadapsar, Pune, Maharashtra-411013 Ph.: 9560540654, 9810067467 Email: pavan.gupta@junipergreenenergy.com ankush.malik@junipergreenenergy.com shailesh.shekhar@junipergreenenergy.com sudesh.pradhan@junipergreenenergy.com	Shri Harsh Kumar Jindal AGM (PSP/Solar) THDC India Limited (Khurja STPP) NCR Office, Plot No 20, Sector 14, Kaushambi, Ghaziabad, Uttar Pradesh-201010 Ph.: 9412072099; 9411103524 Email: hkjindal@thdc.co.in rmdubey@thdc.co.in rkverma@thdc.co.in
Shri Vikas Garg Director Cannice Renewables Energy Private Limited Sourya Manthan Renewable Energy Private Limited Khidrat Renewable Energy Private Limited 401, D-1, 4th Floor, Salcon Rasvillas Saket District Centre, Saket, Delhi Ph.: 9910008653, 9196433270 Email: jyotiprakash.agarwal@statkraft.com lalit.mogha@statkraft.com	Shri Amit Kumar AVP Renew Solar Energy (Jharkhand Four) Private Limited Renew Surya Jyoti Private Limited Renew Surya Pratap Private Limited ReNew Solar (Shakti Three) Private Limited ReNew Solar (Shakti Five) Private Limited ReNew Samir Shakti Private Limited ReNew Solar (Shakti Six) Private Limited ReNew Dinkar Jyoti Private Limited ReNew Surya Vihaan Private Limited Renew Solar Power Private Limited Renew Dinkar Urja Private Limited Commercial Block -1, Golf Course Road, DLF City, Zone 6, Sector 43, Gurgaon- 122009 Ph.: 9717196796 Email: solarbidding.gm@renewpower.in ; rohit.singh@renewpower.in amit.kumar1@renewpower.in rohit.singh@renewpower.in parish.gupta@ibvogt.com pushvinder.singh@ibvogt.com mohit.jain@renew.com
Shri Sachin Khandelia Authorized Signatory Bhadla Three SKP Green Ventures Private Limited First floor, B2/18, Gandhi Path, Chitrakoot scheme vaishali nagar, Jaipur, Rajasthan Ph.: 9529833004, 9314055999 Email: casachinkhandelia@gmail.com sanjeev.choudhary@skpgreen.com	Shri Aditya Agarwal Juna Renewable Energy Private Limited Fourth Partner Energy Pvt. Ltd, Basement, J-1137, DLF City Ph-II, Ph.: 9871711445, 8826344338 Email: aditya.agarwal@fourthpartner.co gurudarshan.madapura@fourthpartner.co

Shri Sourya Choudhary Authorized Signatory AMP Energy Green Pvt. Ltd. 309, Rectangle One, Behind Sheraton Hotel, Saket, New Delhi -110017 Ph.: 9320930693, 8057989868 Email: sourya.choudhary@gmail.com ; Shubhamchhabra91@gmail.com ayadav@ampenergyindia.com rsharma@ampenergyindia.com	Shri Animesh Manna DGM NTPC Limited (Anta) NETRA Building, E-3, Ecotech-II, Udyog Vihar, Greater Noida, PIN - 201306 Ph.: 9650997835, 9650991445 Email: rajivgupta@ntpc.co.in amanna@ntpc.co.in ;
Shri Shiv Prasad Rathour General Manager NHPC Limited T&RE Division, NHPC Office Complex, Sector-33, Faridabad, Haryana-121003 Ph.: 9933395788, 9805008822 Email: re-co@nhpc.nic.in sprathour@nhpc.nic.in	Shri Pritpal Singh AGM (Business Development) JSW Hydro Energy Limited (Karcham Wangtoo HEP) JSW Renew Energy Five Limited JSW Centre, Bandra Kurla Complex, Bandra East, Mumbai- 400051 Ph.: 9867381807 Email: pritpal.singh@jsw.in ; abhay.yagnik@jsw.in
Shri Vivek Kodesia Head Business Development Eden Renewable Alma Private Limited Unit No. 236 B & C, First Floor, DLF South Court, Saket, Delhi-110017 Ph.: 9717031091, 9958982823 Email: edenrenewablesindiallp@gmail.com ; vivek.kodesia@eden-re.com	Shri Rakesh Rathore GM - Business Development Energizent Power Private Limited XL Xergi Power Pvt. Ltd. 8th Floor, DLF Square, DLF Phase 2, Sector 26, Gurugram, Haryana-122002 Ph.: 7738091123, 9711486060 Email: rakesh.rathore@o2power.in ; rakesh@o2power.in ka.vishwanath@o2power.in pe1@o2power.in
Shri S.Sri Murali Chief Operating Officer ABC RJ Land 01 Private Limited H.No.6-3-680/8/3, Plot No.3, PMR Plaza, 2nd Floor, Thakur Mansion Lane, Somajiguda Hyderabad, Telangana-500082 Ph.: 8657407724 Email: powerapprovals@axisenergy.in ; rambabu.m@axisenergy.in ; ksharma@brookfieldrenewable.in ; pkanauija@brookfieldrenewable.in sumank@brookfieldrenewable.in	Shri Santosh P Narayan Specialist – Project Development TP Saurya Limited C/o The Tata Power Company Limited, Corporate center A, Sant Tukaram Road, Carnac Bunder, Mumbai, Maharashtra- 400009 Ph.: 9223550695, 9769535856, 9223550695 Email: narayans@tatapower.com ; rohith@tatapower.com gourav.soni@tatapower.com
Shri Namit Jain Authorized Signatory Shikhar Surya (One) Private Limited Khaba Renewable Energy Private Limited Abu Renewables India Private Limited 14th Floor, Tower B, Vatika Towers, Suncity Sector-54, Gurgaon, Haryana Ph.: 9999703061, 9966179947	Shri Sudesh Pradhan Authorized Signatory Juniper Green Stellar Private Limited Juniper Green Beta Private Limited Plot No. 18, 1st Floor, Institutional Area, Sector 32, Gurugram, Haryana Ph.: 9910995806, 9599109636 Email:

Email: balakishore.kollabathula@enel.com norberto.cuencacandel@enel.com namit.jain@enel.com omkareshwar.pandey@enel.com	sudesh.pradhan@junipergreenenergy.com ankush.malik@junipergreenenergy.com
Shri Chaitanya GvIk Vice President Proteus Energy Private Limited 9 th Floor, My Home Twitza, Plot No.30/A, TSIC Hyderabad Knowledge City, Raidurg Hyderabad,Telangana- 500081 Ph.: 9623470996, 9951185505 Email: cgvIk@vibrantenergy.in hjinaga@vibrantenergy.in	Shri Naveen Kumar Khandelwal Director BN Hybrid Power-1 Private Limited BN Dispatchable-1 Private Limited Unit 4A, 2 nd Floor, Infinity Tower A, DLF Cyber City, Gurugram, Haryana-122002 Ph.: 9971050109, 9840945125 Email: naveen@brightnightpower.com sajay@brightnightpower.com
Shri Sumit Joge DGM Business Development Sprng Power Private Limited Sprng Urja Private Limited Sprng Akshaya Urja Private Limited Sprng Energy Private Limited Sprng Pavana Urja Private Limited Off A -001, Upper Ground, P-5, Pentgaon Tower, Magarpatta City Hadapsar, Pune Maharashtra – 411028 Ph.: 9545556456, 9545659577 Email: sumitjoge@sprngenergy.com poorvapitke@sprngenergy.com	Shri Rajesh Sodhi Head Secretarial Acme Cleantech Solutions Private Limited Plot No. 152, Sector-44, Gurugram, Haryana 122002 Ph.: 9811633237, 8744060601 Email: rajesh.sodhi@acme.in yogesh@acme.in
Shri Angshuman Rudra Deputy General Manager Avaada Rj Bikaner Private Limited Avaada Energy Private Limited C-11, Sector-65, Gautam Buddha Nagar, Noida Uttar Pradesh Ph.: 7835004673, 9818003951 Email: angshuman.rudra@avaada.com ashish.shukla@avaada.com	Shri Pawan Sharma Deputy Manager Green Infra Clean Wind Technology Limited Green Infra Clean Solar Farms Limited 5th Floor, Tower C, Building No. 8, DLF Cybercity, Gurugram, Haryana-122 002 Ph.: 9654180697, 8008700714, 9993846698 Email: pawan.sharma@sembcorp.com rajesh.zoldeo@sembcorp.com dhir.singh@sembcorp.com
Shri Pavan Kumar Gupta Authorised Signatory Juniper Green Cosmic Private Limited Juniper Green India Six Private Limited Juniper Green Stellar Private Limited Plot No. 18, 1st Floor, Institutional Area, Sector 32, Gurugram, Haryana Ph.: 9560540654, 9910509097 Email: pavan.gupta@junipergreenenergy.com shailesh.shekhar@junipergreenenergy.com	Shri Alok Nigam Director Utkrisht Solar Energy Private Limited Unit No 208 & 209, Tower B, Pioneer Urban Square, Second Floor, Sector 62, Gurugram Haryana– 122005 Ph.: 9717855521, 8800917799 Email: alok.nigam@upcrenewables.com vikram.malkotia@upcrenewables.com

Shri Rajesh Kumar Jha Authorised Signatory MRS Buildvision Private Limited 306A, D-2, Southern Park, Saket District Centre, Saket, New Delhi- 110017 Ph.: 9717437100, 9910492345 Email: rajesh@ssenergy.in gaurav@ssenergy.in	Shri Rahul Choudhary Director Sunbreeze Renewables Nine Private Limited Office No 520, P-5 Floor, Urbtech Building Park, Sector-153, Noida, Gautam Buddha Nagar, Uttar Pradesh- 201301 Ph.: 9460900015, 9662124315 Email: jrplrenewable@gmail.com nawneet.chaudhary@jindalsteel.com
Shri Vaibhav Kapoor Assistant Vice President ABREL (RJ) Projects Limited Aditya Birla Renewables Subsidiary Limited 8th Floor Parsvnath Capital Towers Bhai Vir Singh Marg, New Delhi Ph.: 9582430361, 9810613998 Email: vaibhav.kapoor@adityabirla.com rajuram.choudhary@adityabirla.com	Shri K A Vishwanath GM Project Development Teq Green Power XV Private Limited 8th Floor, DLF Square, Jacaranda Marg, DLF Phase-2, Sector-25, Gurugram, Haryana- 122002 Ph.: 9911917083, 9711486060 Email: pe@o2power.in ka.vishwanath@o2power.in
Shri Rajeev Thanvi Manager Solarcraft Power India 4 Private Limited 109, First Floor, Rishabh IPEX Mall, IP Extension Patparganj, Delhi – 110092 Ph.: 9462617997, 7838568948 Email: rajeev.thanvi@blupineenergy.com ankur.pathak@blupineenergy.com	Shri Tarunveer Singh Director Sunsure Solarpark RJ One Private Limited 1101A-1107, 11th Floor, BPTP Park Centra Jal Vayu Vihar, Sector 30, Gurugram Haryana-122001 Ph.: 8826798199, 9654495797 Email: tarunveer.singh@sunsure.in regulatory@sunsure.in
Shri Parish Gupta Director Saimaa Solar Private Limited 5th Floor, North Tower, M3M Tee Point, Sector- 65 Golf Course Extension Road, Gurgaon, Haryana -122018 Ph.: 9871711445, 8826344338 Email: parish.gupta@ibvogt.com ravinderkumar.rana@ibvogt.com	Shri M. G. Gokhale Executive Director(T&RE) NHPC Limited (Dugar HEP) Parbati-II HEP T&RE Division, NHPC Office Complex, Sector-33, Faridabad, Haryana-121003 Ph.: 9910995806, 9599109636 Email: trenhpc@gmail.com ; trenhpc@nhpc.nic.in ; shyamkapil@gmail.com

23rd Consultation Meeting for Evolving Transmission Schemes in Northern Region to be held on 29.08.2023

The 23rd Consultation Meeting for Evolving Transmission Schemes in Northern Region (CMETS-NR) was held through VC on 29/09/2023. List of participants is enclosed at Annexure-I.

It was deliberated that Hon'ble CERC vide notification dated 01-04-2023 has issued First Amendment of GNA Regulations and notified that the effective date of Regulation 37.1 to 37.8 shall be 05-04-2023 in place of 15-10-2022. In line with the regulation, transition options were to be exercised by the concerned entities afresh on the basis of their status as on 05-04-2023 within one month from date of coming into effect of the GNA Regulations i.e. by 04-05-2023. In the Northern Region, a total of 277 Nos. of cases were identified which are covered under various provisions of Regulations 18 & 37 of GNA Regulations, 2022. Transition of applicants/ grantees shall be as per Regulation 37 of GNA Regulations, 2022.

In the 22nd CMETS meeting held on 21.08.2023 transition of cases under the following provisions of GNA Regulations were discussed and finalized:

A. Conventional Generation:

1. Connectivity surrendered under 37.2
2. Connectivity & LTA surrendered under 37.3
3. Connectivity & LTA opted for conversion under 37.3
4. 37.6(2) LTA Effective on Target
5. Connectivity Effective opted for conversion under 37.6(f1) where augmentation is not required

B. RE Applicants:

1. Connectivity surrendered under 37.2
2. Connectivity & LTA surrendered under 37.3
3. Connectivity & LTA opted for conversion under 37.3
4. 37.4 MTOA Granted not effective
5. 37.6(2) LTA Effective on Target
6. 37.8 MTOA Granted and Effective

In the present CMETS, transition of cases under the following provisions of GNA Regulations were taken up for discussion:

A. Conventional Generation/Bulk Consumer:

1. LTA application under process & opted for conversion under 37.1
2. Connectivity effective opted for conversion under 37.6(1) where augmentation is required
3. Connectivity granted opted for conversion under 37.2
4. Connectivity application under process as per 37.1

B. RE Applicants:

1. LTA application under process & opted for conversion under 37.1
2. Connectivity effective and opted for conversion under 37.6 (1)
3. Connectivity granted & opted for conversion under 37.2
4. Connectivity application under process & opted for conversion under 37.1

Before taking up the Connectivity cases for discussion following points were highlighted:

1. Transition of Conventional Generation(including Bulk Consumer) Cases:

It was informed that as per 6.1 of GNA Regulations,

“On receipt of applications for grant of Connectivity, the Nodal Agency shall carry out interconnection study as specified in the CEA Technical Standards for Connectivity along with requirement of augmentation to the existing ISTS , if any, for enabling transfer of power over ISTS under General Network Access:

Provided that the existing ISTS for the purpose of this Regulation shall include transmission system which has been awarded for implementation, as on the last day of the month in which application for grant of Connectivity complete in all respects, has been received:

Provided further that if any additional transmission system gets awarded for implementation before completion of interconnection study, such additional transmission system shall also be considered as existing ISTS.”

Further as per 6.2 of GNA Regulations,

“Of the augmentation requirement as identified under Regulation 6.1 of these regulations, augmentation required for immediate evacuation of power of the Applicant (s), excluding terminal bay(s), shall be considered as the Associated Transmission System (ATS) for the Applicant(s)”

In this regard, it was informed that a meeting was held on 12.07.2023 among CEA and CTUIL regarding deliberation on the identification of Associated Transmission System (ATS) and common Augmentation of Inter State Transmission System (ISTS) for grant of Connectivity and GNA under General Network Access (GNA) Regulations, 2022 of CERC.. As per minutes of the meeting, following was agreed :

- a) The ISTS identified/planned for multiple injecting entities e.g. RE potential zone (identified by MNRE/SECI) can be considered as an augmentation without ATS. Accordingly, the Connectivity for such injecting entities can be granted with common augmentation. The same approach can be followed for potential based bulk consumers including consumers producing green hydrogen provided the potential site of such bulk consumers has been confirmed by the central/state government.
- b) The ISTS identified/planned exclusively for specific injecting entity(ies), can be considered as an augmentation with ATS. Accordingly, the Connectivity for such injecting entity(ies) can be granted with ATS.
- c) For ISTS augmentation being implemented under Tariff based Competitive Bidding (TBCB), the same can be considered to be under implementation if the Special Purpose Vehicle (SPV) transfer has been completed before the completion of the interconnection study.

Similarly, for the ISTS augmentations under Regulated Tariff Mechanism (RTM), they can be considered to be under implementation from the date of its intimation by CTU to the Transmission Service Provider (TSP), considering the conditions stipulated, if any.

In the above meeting, it was also discussed that “the augmentation in potential areas such as RE potential/ Green Energy Corridor (GEC) (identified by MNRE/SECI), **hydro potential (identified by MoP/CEA)**, and drawl potential (MNRE/any Central or State Government agencies including STUs) etc. may be considered as common augmentation for multiple users.

In view of above, for the applications received/already granted for hydro generators, confirmation was taken from CEA for applicability of hydro potential zones for all proposed/existing hydro projects in Sutluj, Chandrabhaga, Alaknanda etc. basins. CEA confirmed the same on case-to-case basis.

Inter-connection studies were carried out to determine transmission system required for Connectivity/Augmentation/ATS and accordingly the applicable Conn BGs to be submitted by applicant were determined considering above.

Following Points were taken up for discussion during the meeting for discussion:

1.1. LTA Applications under Process opted for conversion under 37.1:

It was deliberated that as per 37.1 of GNA regulations, if an application for grant of Connectivity or grant of Long term Access or grant of Medium Term Open Access has been made in accordance with the Connectivity Regulations, 2009 and the same is yet to be granted as on the date of coming into effect of GNA Regulations, the applicant shall have the option of, either

- to withdraw the application, Central Electricity Regulatory Commission (Connectivity and General Network Access to the inter-State transmission System) Regulations, 2022 in which case the application fee and bank guarantee, if any, shall be returned, or
- to convert the application as an application made under GNA regulations by complying with the requirements under these regulations, which shall be processed in accordance with GNA regulations:

Accordingly, it was informed that following LTA applications were under process as on the date of effectiveness of GNA regulations which were opted to convert as an application made under GNA regulations. The same shall be processed as per GNA regulations. Following details were informed to the applicant:

S.No.	Applicant Name	LTA Quantum (MW)	Date of Application	Transmission System Required for Connectivity under GNA Regulations	Conn BG Requirement	Start Date Requested	Final Start Date of Connectivity
1	THDC India Limited (Khurja STPP)	465.6	24/03/23	Existing system beyond 400 kV Aligarh(PG)	<u>As per 8.2 of GNA Regulations:</u> Conn-BG1: Rs. 50 lakh Conn BG2: NIL(Bays under Applicant Scope) Conn-BG3: Rs. 2 lakh/MW	30-Apr-24	30-Apr-24

It was informed that this application is being processed in accordance with the GNA regulations. Accordingly, in principle grant of connectivity shall be issued by CTUIL. It was noted that as per 8.2(c) of GNA regulations Conn-BGs shall be furnished within 1 (one) month of intimation of in-principle grant of Connectivity, failing which the application shall be closed and application fee shall be forfeited. Applicant noted the same.

1.2. Connectivity Applications under Process opted for conversion under 37.1:

It was deliberated that following Connectivity application was under process as on the date of effectiveness of GNA regulations which were opted to convert as an application made under GNA regulations. It was noted that Connectivity application of any bulk consumer shall be considered as an application received under GNA regulations & the same shall be processed as per clause 22.2 of GNA regulation. Following details were informed to the applicant:

S. No	Name of Applicant	Connectivity Quantum (MW)	Date of Application	Transmission System for GNA	Bank Guarantee Requirement	Start Date Requested in Transition	Final Start Date of Connectivity
1	Renew Solar (Shakti Thirteen) Private Limited	100	21/02/23	GNA shall be granted on existing system beyond Jind (PG) (400kV and 220kV level)	<u>As per 22.2 (b-i) of GNA Regulations</u> Conn BG1 : Rs. 50 lakh Conn BG3 : Rs. 2 lakh/MW	01-Jan-26	01-Jan-26
Details of Transmission system for GNA: A. <u>Under the scope of Applicant (to be constructed & maintained by a Transmission Licensee at the cost of M/s Renew)</u> 220 kV Renew Solar (Shakti Thirteen) Switchyard – Jind (PG) D/c line along with associated bays at both ends. B. <u>Common Transmission system for GNA (under ISTS):</u> - Augmentation of 400/220 kV, 500 MVA, 3rd ICT at Jind (PG) S/s (Under Implementation- Sch. Feb'24)							

It was deliberated that subsequent treatment of Conn-BG1 and Conn-BG3 shall be as per the GNA regulations 16.1 to 16.5. Further, it was noted that as per GNA Regulation 12.5, the transmission system to inter-connect Renew Solar (Shakti Thirteen) Private Limited to the ISTS, shall be constructed and maintained by a licensee at the cost of Renew Solar (Shakti Thirteen) Private Limited. Applicant noted the same.

1.3. Connectivity effective opted for conversion under 37.6(1) where augmentation is required:

CTU stated that as mentioned above, during the meeting held on 12.07.2023 among CEA and CTUIL, for deliberation on the identification of ATS & Common Augmentation under ISTS for grant of Connectivity and GNA, it was discussed that “the augmentation in potential areas such as RE potential/ Green Energy Corridor (GEC) (identified by MNRE/SECI), hydro potential (identified by MoP/CEA), and drawl potential (MNRE/any Central or State Government agencies including STUs) etc. may be considered as common augmentation for multiple users.

It was deliberated that the applicants under 37.6(1) where augmentation is required, which applied for additional GNA for balance quantum of Connectivity under GNA regulation 17.2 are as under:

S. No	Name of Applicant	Connectivity Effective (MW)	Application Status	Transmission System for GNA	Bank Guarantee Requirement	Start Date of GNA requested	Start Date of GNA
1	JSW Hydro Energy Ltd. (Karcham Wangtoo HEP)	165	Applied	Augmentation Without ATS	Conn BG3: Rs. 2 lakh/MW	Immediately	31 st Jul 2026 (Interim)

As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Karcham Wangtoo HEP. CEA confirmed that Karcham Wangtoo HEP falls under hydro potential area of Sutluj Basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS):

Details of Transmission System for GNA: (Augmentation without ATS)

- 400 kV Wangtoo (HPPTCL) -Panchkula D/c line (Quad) along with 80 MVar Switchable line reactor at Panchkula end on each circuit

It was also informed that the above transmission element is part of the Transmission system for evacuation of power from Shongtong Karcham HEP (450 MW) and Tidong HEP (150 MW) and this scheme is currently under reconsideration with NCT. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.

2	Himachal Sorang Power Pvt. Ltd.	100	Applied	Augmentation Without ATS	Conn BG3: Rs. 2 lakh/MW	Immediately	31 st Jul 2026 (Interim)
---	---------------------------------	-----	---------	--------------------------	-------------------------	-------------	-------------------------------------

As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Himachal Sorang HEP. CEA confirmed that Himachal Sorang HEP falls under hydro potential area of Sutluj Basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS):

Details of Transmission System for GNA: (Augmentation without ATS)

- 400 kV Wangtoo (HPPTCL) -Panchkula D/c (Quad) line along with 80 MVar Switchable line reactor at Panchkula end on each circuit

It was informed that the above transmission element is part of the Transmission system for evacuation of power from Shongtong Karcham HEP (450 MW) and Tidong HEP (150 MW) and this scheme is currently under reconsideration with NCT. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.

Note-1:

- Applicant(s) enquired that till the commissioning of the above-mentioned transmission system, how would they evacuate their power. CTUIL suggested that applicant may refer GNA Regulation 22.4: Effectiveness of GNA, wherein it is given that “..*Provided also that where such GNA is yet to become effective, such entity shall be eligible to get its power scheduled partly or fully of the quantum of Connectivity sought for, subject to availability of transmission system by treating such access as deemed T-GNA.....*” However, GNA effectiveness will be after commissioning of above-mentioned transmission system. Applicant noted the same.
- It was noted that CERC vide notification dated 03.08.2023 has informed that Scheduling and Despatch of electricity with effect from 01.10.2023 shall be based on quantum of GNA, GNA^{RE}, T-GNA and T-GNA^{RE} of each of the Designated ISTS Customers (DICs) and other users of the grid in accordance with the provisions of the Central Electricity Regulatory Commission (Indian Electricity Grid Code) Regulations, 2023.
- Further, it was also deliberated that Conn-BG3 submitted by above applicants shall be returned in five equal parts over the next five years starting from the year when such GNA becomes effective or in accordance with Regulation 16.2 of these regulations, whichever is later. All the applicants noted the same.

1.4. Applicants under 37.2 - Connectivity Granted Not effective (without LTA):

CTU stated that as mentioned above, during the meeting held on 12.07.2023 among CEA and CTUIL for deliberation on the identification of ATS & Common Augmentation under ISTS for grant of Connectivity and GNA, it was discussed that “the augmentation in potential areas such as RE potential/ Green Energy Corridor (GEC) (identified by MNRE/SECI), hydro potential (identified by MoP/CEA), and drawl potential (MNRE/any Central or State Government agencies including STUs) etc. may be considered as common augmentation for multiple users.

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
1	NTPC Ltd. (Anta)	90	Existing System beyond Anta	30-Nov-24	30-Nov-24	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
2	SJVN Ltd. (Sunni Dam HEP)	382	Augmentation Without ATS	29-Feb-28	29-Feb-2028 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW CBG of Rs 19.10 Cr. available under Connectivity Regulations 2009

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
For SI no. (2), Sunni Dam HEP, confirmation was taken from CEA for applicability of hydro potential zones for Sunni Dam HEP. CEA confirmed that Sunni Dam HEP falls under hydro potential area of Sutluj basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS): <u>Details of Transmission System for Connectivity to Sunni Dam HEP under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Under the scope of Applicant</u> - Sunni Dam HEP –Ogli PS 220kV D/c line along with associated bays at both ends. C. <u>Common Transmission system for Connectivity under GNA (under ISTS):(Augmentation Without ATS)</u> i.<u>System already approved and under bidding:</u> - Establishment of 2x315 MVA (7x105 MVA 1-Ph Units) 400 /220 kV Pooling station at Ogli along with 1x125 MVar bus reactor - Ogli PS – Koldam(NTPC) 400 kV D/c line (Triple snowbird) (only one circuit is to be terminated at Kol Dam while second circuit would be connected to bypassed circuit of Kol Dam – Ropar/Ludhiana 400 kV D/c line) - Bypassing one ckt of Koldam – Ropar/Ludhiana 400 kV D/c line (Triple Snowbird) at Koldam and connecting it with one of the circuit of Ogli PS- Koldam 400 kV D/c line (Triple snowbird), thus forming Ogli PS- Ropar/ Ludhiana one line (Triple snowbird) 1x50 MVAR switchable line reactor at Ropar end of Ogli PS- Ropar/ Ludhiana 400 kV line ii. <u>System to be taken up for approval:</u> - Augmentation of 1x315 MVA (3x105 MVA 1-Ph Units), 400/220 kV 3rd ICT at Ogli PS ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from the Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.						
3	SJVN Ltd. (Reoli Dugli HEP)	458	Augmentation Without ATS	31-Oct-30	31-Oct-30 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Reoli Dugli HEP. CEA confirmed that Reoli Dugli HEP falls under hydro potential of Chandrabhaga basin area in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS): <u>Details of Associated Transmission System:</u>						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission system for Connectivity (under scope of Applicant):</u> • Generation step up at 400 kV level • 2 Nos. of 400 kV bays at Reoli Dugli generation switchyard for LILO of one circuit (1st) of 400 kV Tindi PS - Dugar HEP (Quad) D/c line • Generating Switchyard capacity to be designed matching with 400 kV Tindi PS - Dugar HEP (Quad) D/c line (with minimum capacity of 2100 MVA per circuit) • 125 MVAR Bus Reactor at generation switchyard C. <u>Common Transmission system for Connectivity under GNA (under ISTS): (Augmentation Without ATS):</u> • Establishment of 400 kV Pooling Station/Switching station (GIS) at Tindi along with 1x125 MVar bus reactor • LILO of one circuit (1st) of 400 kV Tindi PS - Dugar HEP (Quad) D/c line at Reoli Dugli generation switchyard • Establishment of 400 kV Pooling Station/Switching station (GIS) at Barangal • Tindi PS- Barangal PS 400 kV D/c (Quad) line (with minimum capacity of 2500 MVA per circuit) • LILO of Chamera-I-Chamera-II 400 kV line at Barangal PS ➤ Further, it was deliberated that the above scheme is tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Generators, Grid India & Stakeholders. The scheme along with implementation schedule shall be confirmed as part of in-principle grant of connectivity. Twin HTLS conductor has been reviewed for quad bundle in view of altitude aspects for corona issues. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.						
4	SJVN Ltd. (Purthi HEP)	224	Augmentation Without ATS	31-Jan-31	31-Jan-2031(Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Purthi HEP. CEA confirmed that Purthi HEP falls under hydro potential area of Chandrabhaga basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS): <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission system for Connectivity (under scope of Applicant):</u> • Generation step up at 400 kV level • 2 Nos. of 400 kV line bays at Purthi generation switchyard for LILO of one ckt. (2nd) of 400 kV Tindi PS - Dugar HEP (Quad) D/c line						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	- Generating Switchyard capacity to be designed matching with 400 kV Tindi PS - Dugar HEP (Quad) D/c line (with minimum capacity of 2100 MVA per circuit) - Space provision for Bus Reactor (1 No.) C. Common Transmission system for Connectivity under GNA (under ISTS): - Establishment of 400 kV Pooling Station/Switching station (GIS) at Tindi along with 1x125 MVar bus reactor - LILLO of one circuit (2nd) of 400 kV Tindi PS - Dugar HEP (Quad) D/c line at Purthi generation switchyard - Establishment of 400 kV Pooling Station/Switching station (GIS) at Barangal - Tindi PS- Barangal PS 400 kV D/c(Quad) line (with minimum capacity of 2500 MVA per circuit) - LILLO of Chamera-I-Chamera-II 400 kV line at Barangal PS ➤ Further, it was deliberated that the above scheme is tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Generators, Grid India & Stakeholders. The scheme along with implementation schedule shall be confirmed as part of in principle grant of connectivity. Twin HTLS conductor has been reviewed for quad bundle in view of altitude aspects for corona issues. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.					
5	SJVN Ltd. (Bardang HEP)	168	Augmentation Without ATS	31-Jan-31	31-Jan-31 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
	➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Bardang HEP. CEA confirmed that Bardang HEP falls under hydro potential area of Chandrabhaga basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS): <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. Associated Transmission System (ATS) : NIL B. Transmission system for Connectivity (under scope of Applicant): - Generation step up at 400 kV level 2 Nos. of 400 kV line bays at Bardang generation switchyard for termination of Tindi PS- Bardang HEP 400 kV (Quad) D/c line - Generating Switchyard capacity to be designed matching with Tindi PS- Bardang HEP 400 kV (Quad) D/c line (with minimum capacity of 2100 MVA per circuit) - Space provision for Bus Reactor (1 No.)					

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
C. Common Transmission system for Connectivity under GNA (under ISTS): - Establishment of 400 kV Pooling Station/Switching station (GIS) at Tindi PS along with 1x125 MVar bus reactor - Tindi PS- Bardang HEP 400 kV (Quad) D/c line (with minimum capacity of 2100 MVA per circuit) - Establishment of 400 kV Pooling Station/Switching station (GIS) at Barangal - Tindi PS- Barangal PS 400 kV D/c (Quad) line (with minimum capacity of 2500 MVA per circuit) - LILO of Chamera-I-Chamera-II 400 kV line at Barangal PS ➤ Further, it was deliberated that the above scheme is tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Generators, Grid India & Stakeholders. The scheme along with implementation schedule shall be confirmed as part of in principle grant of connectivity. Twin HTLS conductor has been reviewed for quad bundle in view of altitude aspects for corona issues. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.						
6	NHPC Ltd (Dugar HEP)	500	Augmentation Without ATS	Feb'29 <i>Applicant confirmed the start date as 28th Feb'29</i>	28 th Feb'29 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Dugar HEP. CEA confirmed that Dugar HEP falls under hydro potential area of Chandrabhaga basin in Himachal Pradesh. Considering this, the following transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS): <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. Associated Transmission System (ATS): NIL B. Transmission system for Connectivity (under scope of Applicant): - Generation step up at 400 kV level 125 MVar Bus Reactor at generation switchyard 2 Nos. of 400 kV line bays at Dugar generation switchyard for termination of Dugar HEP- Tindi PS 400 kV (Quad) D/c line (with minimum capacity of 2100 MVA per circuit) - Generating Switchyard capacity to be designed matching with Dugar HEP- Kishtwar HEP 400 kV (Quad) D/c line C. Common Transmission system for Connectivity under GNA (under ISTS): 400 kV Kishtwar - Dugar HEP D/c (Quad) line (minimum 2100 MVA capacity) 400 kV Tindi PS - Dugar HEP D/c (Quad) line (minimum 2100 MVA capacity) 400 kV Kishenpur-Samba D/c line (Quad) (2nd) - Bypassing of one ckt of 400kV Kishtwar – Kishenpur D/c line (Quad) at Kishenpur and connecting it with one of the circuit of Samba-Kishenpur 400kV D/c line(Quad), thus forming 400kV Kishtwar-Samba (Quad) direct line (one ckt)						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	- Termination of another circuit of 400 kV Kishenpur-Samba D/c line (Quad) at Kishenpur at 400Kv bay vacated at Kishenpur (After bypassing of one ckt of 400 kV Kishtwar-Kishenpur at Kishenpur) - Bypassing both ckts of 400kV Kishenpur – Samba D/c line (Twin) & 400 kV Samba – Jalandhar D/c line (Twin) at Samba and connecting them to form Kishenpur– Jalandhar D/c direct line (Twin) 400kV Samba- Jalandhar D/c line (Quad) (only one circuit is to be terminated at Jalandhar while second circuit would be connected to bypassed circuit of Jalandhar –Nakodar 400kV D/c line) - Bypassing 400kV Jalandhar – Nakodar line (Quad) at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400kV D/c line (Quad Moose), thus forming Samba –Nakodar line - Termination of another circuit of 400 kV Samba -Jalandhar D/c line (Quad) at Jalandhar at bay vacated at Jalandhar (After bypassing of one ckt of 400 kV Jalandhar - Nakodar at Jalandhar) - Reconductoring of remaining portion of Dulhasti-Kishtwar 400 kV D/c line with Quad conductor - Reconductoring of 400 kV Kishenpur-Dulhasti S/c line (Twin) (minimum 2100 MVA capacity) ➤ It was deliberated that earlier, a 400 kV D/c high-capacity line from Bardang -Tindi PS- Dugar was proposed to be extended till Kishtwar PS. However, as Dugar project was advancing in approvals/schedule as compared to other Hydro projects, therefore, it was proposed that under Phase-1 transmission, Dugar HEP will be connected to 400kV Kishtwar PS. In Phase-2, Bardang/Purthi & Reoli Dugil shall also be connected to Dugar through Tindi PS. Accordingly, 400kV Purthi- Tindi line will be LILLOed at Reoli Dugli and further hydro generations under ISTS. ➤ Further, it was deliberated that the above scheme is tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Generators, Grid India & Stakeholders. The scheme along with implementation schedule shall be confirmed as part of in principle grant of connectivity. Twin HTLS conductor has been reviewed for quad bundle in view of altitude aspects for corona issues. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.					
7	Ratle Hydroelectric Power Corporation Limited	850	Augmentation Without ATS	16-Feb-26	16-Feb-26 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
	➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Ratle HEP. CEA confirmed that Ratle HEP falls under hydro potential area of Chenab basin in J&K/Himachal Pradesh. Considering this, the transmission system for Connectivity under GNA was proposed as augmentation without considering Associated Transmission System (ATS) as given below: <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. <u>Associated Transmission System (ATS): NIL</u>					

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
B. <u>Transmission system for Connectivity (under scope of Applicant):</u> 400 kV Ratle HEP Switchyard - Kishtwar D/c line along with bays at both ends C. <u>Common Transmission system for Connectivity under GNA (under ISTS):</u> 400 kV Kishenpur-Samba D/c line (Quad) (2nd) - Bypassing of one ckt of 400kV Kishtwar – Kishenpur D/c line (Quad) at Kishenpur and connecting it with one of the circuit of Samba-Kishenpur 400kV D/c line(Quad), thus forming 400kV Kishtwar-Samba (Quad) direct line (one ckt) - Termination of another circuit of 400 kV Kishenpur-Samba D/c line(Quad) at Kishenpur at 400 kV bay vacated at Kishenpur (After bypassing of one ckt of 400 kV Kishtwar-Kishenpur at Kishenpur) - Bypassing both ckts of 400kV Kishenpur – Samba D/c line (Twin) & 400 kV Samba – Jalandhar D/c line (Twin) at Samba and connecting them to form Kishenpur– Jalandhar D/c direct line (Twin) 400kV Samba- Jalandhar D/c line(Quad) (only one circuit is to be terminated at Jalandhar while second circuit would be connected to bypassed circuit of Jalandhar –Nakodar 400kV D/c line) - Bypassing 400kV Jalandhar – Nakodar line (Quad) at Jalandhar and connecting it with one of the circuit of Samba-Jalandhar 400kV D/c line(Quad Moose), thus forming Samba –Nakodar line - Termination of another circuit of 400 kV Samba -Jalandhar D/c line (Quad) at Jalandhar at bay vacated at Jalandhar (After bypassing of one ckt of 400 kV Jalandhar - Nakodar at Jalandhar) - Reconductoring of remaining portion of Dulhasti-Kishtwar 400 kV D/c line with Quad conductor - Reconductoring of 400 kV Kishenpur-Dulhasti S/c line (Twin) (minimum 2100 MVA capacity) ➤ Further, it was deliberated that the above scheme is tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Generators, Grid India & Stakeholders. The scheme along with implementation schedule shall be confirmed as part of in principle grant of connectivity. Twin HTLS conductor has been reviewed for quad bundle in view of altitude aspects for corona issues. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same. ➤ The start date of Connectivity is interim. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same.						
8	Tidong Power Generation Private Limited	75	Augmentation Without ATS	01-Jul-26	01-Jul-26 (Interim)	Conn BG 1: Rs 50 lakh Conn-BG 3: Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Tidong HEP. CEA confirmed that Tidong HEP as well as Shongtong HEP fall under hydro potential area of Sutluj basin in Himachal Pradesh. Considering this, the transmission system for Connectivity under GNA was proposed as augmentation without considering Associated Transmission System (ATS) as given below: ➤ Further, it was deliberated that M/s Tidong has been granted LTA of 75 MW and the transition of the same is already completed in the previous transition meeting of NR. Further, transition of balance 75 MW of connectivity was proposed to be processed under 37.2 in this meeting. Accordingly, the						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
transmission system for the balance 75 MW shall be the same transmission system for LTA of 75 MW and the same was considered as Augmentation without ATS. <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Common Transmission system for Connectivity under GNA (under ISTS):</u> 1) Establishment of 2x315 MVA (7x105 MVA 1-ph units including one spare unit), 400/220 kV GIS Pooling Station at Jhangi 2) Extension of Wangtoo (HPPTCL) – Shongtong HEP 400 kV (Quad) D/c line upto Jhangi PS with one circuit through Shongtong HEP generation switchyard 3) Wangtoo (HPPTCL) - Panchkula (PG) 400 kV D/c line (Quad) ➤ It was informed that the above transmission scheme is currently under reconsideration with NCT. The final start date of Connectivity shall be informed to the applicant, once the scheme is awarded. Applicant noted the same. ➤ It was also deliberated during the meeting that the above-mentioned CON-BG1 & 3 shall be submitted within two months from Intimation. Applicants noted the same.						
9	Parbati-II HEP	800	Existing System*	30/06/24 (Revised by the applicant during the meeting & vide their letter dated 29/08/23)	08-Jun-2025	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Parbati-II HEP. CEA confirmed that Parbati-II HEP falls under hydro potential area of Beas Basin in Himachal Pradesh. Considering this, the transmission system for Connectivity under GNA was proposed as augmentation without considering Associated Transmission System (ATS) as given below: <u>*Details of Associated Transmission System (Existing System):</u> • Augmentation of 400/220 kV 500 MVA 4th ICT at Nallagarh S/s-Already awarded • Existing System beyond 400 kV Parbati Pool (Banala) M/s NHPC mentioned that they are connected to the grid and sale of infirm power to exchange is being done through existing transmission system. Therefore they requested to grant GNA from 30/06/24. CTU clarified that for GNA effectiveness of Parbati-II HEP (800 MW) will be after commissioning of above-mentioned transmission system. Applicant that till the commissioning of the above-mentioned transmission system, how would they evacuate their power. CTUIL suggested that applicant may refer GNA Regulation 22.4: Effectiveness of GNA, wherein it is given that “..Provided also that where such GNA is yet to become effective, such entity shall be eligible to get its power scheduled partly or fully of the quantum of Connectivity sought for, subject to availability of transmission system by treating						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
such access as deemed T-GNA.....” However, GNA effectiveness will be after commissioning of above-mentioned transmission system. Applicant noted the same.						
10	NTPC Ltd (Tapovan Vishnugad HEP)	6.24 [#]	Augmentation Without ATS	30/12/25 (As revised by the applicant)	30/12/25 (Interim)	Conn-BG1 : Rs. 50 lakh Conn-BG3 : Rs. 2 lakh/MW
➤ As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Tapovan Vishnugarh HEP. CEA confirmed that Tapovan Vishnugarh HEP along with Pipalkoti HEP, Singoli Bhatwari HEP, Phatabyung HEP fall under hydro potential area of Alaknanda basin in Uttarakhand. Considering this, the transmission system for Connectivity under GNA was proposed as augmentation without considering Associated Transmission System (ATS) as given below: <u>Details of Associated Transmission System (Augmentation Without ATS):</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission system for Connectivity (under scope of PTCUL as deemed ISTS Licensee):</u> 400 kV Tapovan Vishnugad HEP–Pipalkoti switching station D/c line - Establishment of 400 kV Pipalkoti switching station. 400kV Pipalkoti S/s-Khandukhal (erstwhile Srinagar) 400kV D/c (Quad) line <i>Note: Line termination bays at generation switchyard shall be under the scope of NTPC Ltd.</i> C. <u>Common Transmission system for Connectivity under GNA (under ISTS):</u> 400 kV Khandukhal- Rampura (Twin HTLS) D/c line # NTPC Tapovan Vishnugad (513.76 MW) under 37.3 of GNA Transition.						
11	Hindustan Zinc Limited	200	To be finalized [#]	01-Jul-24	31-Mar-2025 (Interim)	As per 22.2 (b-i) Regulation, Conn BG1 : Rs. 50 lakh Conn BG3 : Rs. 2 lakh/MW
# Applicant requested CTU to grant 200 MW of GNA^{RE}. In the application submitted along with GNA transition, it is mentioned as 180 MW within the region+200 MW from outside the region which sums upto 380 MW more than connectivity granted to HZL (200 MW). ➤ HZL informed that they are planning for 200 MW RE RTC project for fulfilling their requirement. The part (Solar) of 200 MW RE RTC project will come in Rajasthan i.e. Within the region and part (Wind) will come in Maharashtra i.e. Outside of region. On overall basis, HZL required only 200 MW GNA^{RE} to get the power from both sources. The power from both sources will be 200 MW at peak time. However, in their application they have mentioned as 180 MW within the region+200 MW from outside the region which sums upto 380 MW more than connectivity granted to HZL (200 MW).						

S. No	Name of Applicant	Connectivity Quantum (MW)	System for GNA	Start Date Requested	Start date of Connectivity/GNA	Bank Guarantee Requirement as per GNA Regulation (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	➤ As per GNA regulations, 20.1. "Entities covered under clauses (ii) and (iii) of Regulation 17.1 of these regulations, may apply for GNA indicating bifurcation of GNA within the region and outside the region, from a specified date, for a specified quantum, and for a specified period of more than eleven months." ➤ It was informed that Connectivity of 200 MW was granted to HZL, therefore for transition, the applicant was asked to submit the bifurcation of 200 MW as within & outside region based on this the system will be finalized and transition of HZL Connectivity into GNA shall be processed. ➤ HZL informed that they are taking up this matter with CERC and at present. In view of this, it was decided that this application shall be discussed again in NR-CMETS meeting. Applicant agreed for the same. <u>Details of Associated Transmission System:</u> A. Transmission system for GNA (under scope of Applicant and to be constructed and maintained by a licensee): 220 kV Hindustan Zinc Switchyard - Kankroli D/c line along with bays at both ends B. Transmission system for GNA (under ISTS): - Augmentation of 1x500 MVA 400/220 kV ICT(4th) at Kankroli (PG) - Shifting of 50MVAr Bus Reactor at future bay to accommodate above ICT. 400 kV bay for termination of Shifting of bus reactor. As per 12.5 of GNA Regulations, the line to connect HZL to ISTS and necessary augmentation for providing connection to the ISTS, shall be constructed and maintained by a licensee at the cost of HZL. However, as the ICT augmentation at Kankroli(PG) shall cater to load of HZL as well as future incremental drawl requirement of RVPN from existing as well as future (Nathdwara)system, the augmentation of ICT shall be considered as common augmentation and shall be under ISTS. The same was agreed.					

It was noted that as per 37.2, Conn-BGs shall be furnished within **two months** of intimation under clause 37.2 (d) of GNA Regulation and as per 37.2(h) ,in case the entity fails to furnish Conn-BGs as intimated by the Nodal Agency in terms of clause 37.2 (d) of GNA Regulation,

- Connectivity granted to the entity under the Connectivity Regulations, 2009 shall be revoked
- Conn-BG1 furnished, if any, under the Connectivity Regulations, 2009 shall be encashed
- Conn-BG2 furnished, if any under the Connectivity Regulations, 2009, shall be returned:

Provided that in case the construction of terminal bay has been awarded for implementation under ISTS through CTU, Conn-BG2 furnished under the Connectivity Regulations, 2009 shall be encashed.

It was also deliberated that subsequent treatment of Conn-BG1, Conn-BG2 and Conn-BG3 shall be in terms of Regulations 16.1 to 16.4 of GNA regulations.

1.5. Applications received under GNA Regulations: (July'23):

It was informed that one no. of application for Connectivity under GNA by Conventional Generations is received in NR:

S. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)	Nature of Applicant	Start Date Requested	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
1.	2200000146	Lanco Mandakini Hydro Energy Pvt. Ltd.	Rudraprayag Uttarakhand	11.07.2023	76	Generator (Hydro)	31.12.2027	Rudrapur (Brahmwari)	Shall be informed at grant stage

- As mentioned above, confirmation was taken from CEA for applicability of hydro potential zones for Phata Byung HEP. CEA confirmed that Phatabyung HEP falls under hydro potential area in Alaknanda basing in Uttarakhand. Considering this, the transmission system for Connectivity under GNA was agreed as augmentation without Associated Transmission System (ATS) as given below:

Details of Transmission System for Connectivity under GNA (Augmentation Without ATS):

A. Associated Transmission System (ATS): NIL

B. Transmission system for Connectivity (under scope of Applicant):

Lanco Mandakini switchyard – Baramwari S/s (PTCUL) 220 kV D/c line along with 220 kV bays at both ends

C. Common Transmission system for Connectivity under GNA

I. Under ISTS:

- Khandukhal - Rampura 400 kV D/c Twin HTLS line along with associated bays at both ends

II. Under scope of PTCUL as deemed ISTS Licensee :

- Establishment of Baramwari 220 kV Pooling station
- Baramwari (PTCUL) – Till the Point of Interconnection of Khandukhal (PTCUL)- Baramwari 220 kV D/c line with Singoli Bhatwari HEP along with 220 kV bays at Baramwari end
- During the meeting, PTCUL informed that earlier 220kV Baramwari S/s was to be implemented as part of deemed ISTS scheme (UIP) which also included connectivity of Phata Byung HEP. However, since Phata Byung HEP was under NCLT for long time and Intra State Small hydro Projects (SHP) were coming up for interconnection at Baramwari S/s, they have planned it to be developed under Intra-state scheme. The applicant confirmed that their project is out of NCLT now and they wish to get connected to Baramwari pooling station. PTCUL suggested in such case Baramwari substation status needs to get changed from Intra State to Deemed ISTS for which they will have to take up management approval. PTCUL was suggested to confirm the status of implementation of Baramwari PS in a time bound manner. Therefore, it was decided that this connectivity application for Phata Byung HEP, shall be discussed in a separate meeting among CEA, CTUIL, Generation developer & PTCUL. Connectivity under GNA shall be granted based on the outcome of that meeting and status of substation (under intra or inter state).

1.6. Applications for GNA/GNA-RE under CERC (Connectivity and General Network Access to the inter-State Transmission System) Regulations, 2022:

It was informed that one no. of application for GNA^{RE} under GNA Regulations by Bulk consumer is received in NR:

Sl. No.	Application ID	Applicant	Date of Application	Region	Nature of Applicant	Location	GNA Quantum
1.	2200000059	Hindustan Zinc Limited	22-05-2023	NR	Bulk consumer seeking connectivity to ISTS	Chandaria, Chittorgarh	250 MW

It was noted that the applicant was initially intended to connect at Chittorgarh PS at 400 kV. The matter was discussed in 20th CMETS NR held on 30.06.2023. During the meeting, M/s HZL submitted they have proposed to connect through 400 kV S/c line at Chittorgarh substation and further, they shall be connected at 132 kV level at HZL Switchyard at Chandariya. For the same M/s HZL shall also construct a pooling station at 400/132 kV level. Regarding this, CTUIL highlighted that proposed 400 kV S/c line for 250 MW capacity shall not be a techno-economical option for a 400 kV transmission asset. Further with 400kV S/c line there will not be any N-1 reliability for a bulk Consumer. Therefore, it was agreed that M/s HZL may explore feasibility of getting connected at Neemuch substation at 220 kV level, which is also in their proximity.

Subsequently, M/s HZL vide their email dated 16.08.2023 informed their decision to avail the option to connect at Neemuch S/s (WR) at 220 kV level. Accordingly, the same shall be further taken up in the Western Region CMETS meeting for deliberation and further grant.

2. Transition of RE Applicants(including ESS) under GNA:

2.1. Pending 37.3 Cases in the previous meeting

It was informed that in the 22nd CMETS-NR meeting held on 21.08.2023, for two no. of RE cases under 37.3 of GNA regulation, the transmission system was to be revised due to reallocation of connectivity. For these cases, it was stated that the revised system shall be informed in the next meeting.

Accordingly, the transition of these cases along with the revised system shall be considered in this meeting as below:

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA / Connectivity Start Date as per Intimations	Bay Scope & Status	Remarks
1	ReNew Dinkar Jyoti Private Limited	St-II:1200003813 (100 MW) LTA:1200003879 (100 MW)	Fatehgarh-III PS(Sec-2)	St-II: 30/06/2024(Interim) LTA: 30.06.2024(Interim)	Under ISTS : 400 kV(1 no.) Common bay for - ReNew Shakti(Three) (300 MW) - ReNew Shakti(Five) (400 MW) - ReNew Samir Shakti(300 MW) & - ReNew Dinkar Jyoti(100 MW)	CTUIL BG/Agreement group confirmed that the applicant has submitted Conn BG1 of Rs. 50 lakh & Conn BG-3 of Rs. 2 Cr. as applicable under GNA Regulations. Further, it was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA / Connectivity Start Date as per Intimations	Bay Scope & Status	Remarks
					Total:1100 MW Bay Schedule: M/s Renew was asked to confirm the bay implementation schedule. M/s Renew vide mail dated 24.08.2023 confirmed the bay implementation schedule as 15.01.2025 .	has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. In view of the above, M/s Renew need to submit Conn BG-2 of 6 Cr. for the 400 kV line bay. M/s Renew enquired whether the earlier submitted Conn BG-2 of 9 Cr. for 3 no. of 220 kV line bays can be adjusted for this Rs. 6 Cr. Regarding this, CTUIL BG/Agreement group confirmed that the earlier submitted Conn BG-2 of Rs. 9 Cr may be adjusted for this Rs. 6 Cr. and balance Rs. 3 Cr. may be returned. Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1

Details of Transmission System for Connectivity under GNA:

A. Transmission System under applicant scope:

- i. Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c on D/c tower(high capacity) line (Suitable to carry minimum 1100 MW at nominal voltage)

B. Common Transmission System for Connectivity under GNA: (Augmentation without ATS)

- 1) Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)
- 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor
- 3) Fatehgarh-III– Beawar 765 kV D/c along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line
- 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line
- 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation
- 6) LILO of 400kV Kota –Merta line at Beawar substation
- 7) STATCOM:
Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR

C. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)

- Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line #
- Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km
with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation.
* with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipment's each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)

Start Date of Connectivity under GNA: 30.06.2024(Interim) .Final date shall be confirmed upon award of the system.

2	Juniper Green Stellar Pvt. Ltd.	St-II: 312100010 (45 MW) (5 out of 45) 312100012 (60 MW) LTA: 412100011(65 MW)	Fatehgarh-IV PS (Sec-1)	St-II Connectivity Start Date : 30/09/2025(interim) LTA Start Date: 30.06.2027(Interim)	ISTS : 220 kV(1 no.). Schedule: Bay is a part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months. (Exp: Feb'25)	CTUIL BG/Agreement group confirmed that the applicant has submitted Conn BG1 of Rs. 50 lakh & Conn BG-3 of Rs. 1.3 Cr. as applicable under GNA Regulations. Further, M/s Juniper Green Stellar vide letter dated 28/04/2023 requested to prepone the start date of connectivity under GNA to 30.06.2026 from 30.06.2027. Accordingly, the start date of connectivity under GNA for 65 MW shall be revised to 30.06.2026(interim).
---	---------------------------------	---	-------------------------	--	--	--

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA / Connectivity Start Date as per Intimations	Bay Scope & Status	Remarks
Details of Transmission System for Connectivity under GNA:						
A. <u>Transmission System under applicant scope</u> 1) Common Pooling Station for Juniper Green Stellar applications of 1200003827(100 MW),1200003910(100 MW),1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 365 MW at nominal voltage) B. <u>Common Transmission System for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS 2) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line 3) Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR * with minimum capacity of 2100 MVA/ckt at nominal voltage;						
Start Date of Connectivity under GNA: 30.06.2026(Interim). Final date shall be confirmed upon award of the system.						

Note#1:

Subsequent to the 23rd CMETS-NR meeting held on 29/08/23, M/s Eden filed petitions with CERC seeking directions upon Central Transmission Utility of India Limited (CTUIL), for shifting the connectivity of their 300 MW Solar Power Projects, each being set up in Jaisalmer district in the State of Rajasthan ('the Projects') from Fatehgarh-II Pooling sub-station ('Fatehgarh-II') to Fatehgarh-III Pooling sub-station ('Fatehgarh-III') or Bhadla-II Pooling sub-station ('Bhadla-II').

On the matter of petition no. 268/MP/2023 & 269/MP/2023, as per hearing held on 22/09/23 and ROP dated 26/09/23, the Commission directed the CTUIL and Petitioners (M/s Eden) to carry out a joint consultation (with the Petitioners and other project developers) to explore the feasibility/possibility shifting the Connectivity of the Petitioners to the Fatehgarh-III or Bhadla-II pooling sub-station maintaining the Petitioners' priority and to file the outcome of such consultation.

2.2. RE Applicants granted connectivity & LTA application under process (37.1)

As informed earlier, a meeting was held on 12.07.2023 among CEA and CTUIL regarding deliberation on the identification of Associated Transmission System (ATS) and common Augmentation of Inter State Transmission System (ISTS) for grant of Connectivity and GNA under General Network Access (GNA) Regulations, 2022. In the meeting it was decided that the ISTS identified/planned for multiple injecting entities e.g.

RE potential zone (identified by MNRE/SECI) can be considered as an augmentation without ATS. Accordingly, the Connectivity for such injecting entities can be granted with common augmentation.

In the Northern Region, currently applications are received mainly in the RE complexes of Bhadla, Bikaner, Fatehgarh & Barmer. All these complexes are RE potential zones identified by MNRE/SECI and are also part of 500 GW by 2030 Report published by CEA. In line with the above, transmission system identified for RE applicants in above RE Potential zones is considered as Augmentation without ATS.

It was informed that as per 37.1 of GNA regulations, if an application for grant of Connectivity or grant of Long term Access or grant of Medium Term Open Access has been made in accordance with the Connectivity Regulations, 2009 and the same is yet to be granted as on the date of coming into effect of GNA Regulations, the applicant shall have the option of, either

(a) to withdraw the application, Central Electricity Regulatory Commission (Connectivity and General Network Access to the inter-State transmission System) Regulations, 2022 in which case the application fee and bank guarantee, if any, shall be returned,

OR

(b) to convert the application as an application made under GNA regulations by complying with the requirements under these regulations, which shall be processed in accordance with GNA regulations:

It was informed that 13 no. of LTA applications which were under process as on the date of effectiveness of GNA regulations, opted to convert the application as an application made under GNA regulations. Accordingly, these applications shall be processed as per GNA regulations.

It was also informed that, in the present meeting Conn BGs applicable under GNA Regulations shall be informed. Subsequently, the exiting BGs shall be adjusted by the CTUIL BG/Agreement group and balance BGs required for transition shall be communicated in the intimations. Applicants noted the same.

Details of transmission system for connectivity under GNA and the requisite Conn BGs to be submitted by respective applicants are as below:

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
1	Prerak Greentech Solar Private Limited	Stage-II: 0212100003(400 MW) LTA: SW...1671216520154 (400 MW)	Bhadla-III PS	400	Under ISTS: 220 kV (1 no.) Bay is part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer (Mar'25)	31-Jan-25	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Applicant shall continue to maintain earlier submitted Conn BG2 under Connectivity Regulations 2009 - Conn BG-3: Rs. 2 lakh/MW

It was informed that M/s Prerak has requested Start Date of LTA from 31-01-2025. However, CTUIL informed that in the 15th NCT meeting held recently on 25.08.2023, the schedule of 400 kV Jhatikara-Dwarka D/c line was changed to 24 months from award under RTM(earlier schedule was 18 months from award under TBCB). 400 kV Jhatikara -Dwarka D/c line is expected to be awarded in Sep23 and expected to be commissioned in Sep'25(24 months). Accordingly, the start date of Connectivity under GNA shall be 30.09.2025(interim). Applicant noted the same.

Details of Transmission System for Connectivity under GNA:

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Prerak Greentech Solar Private Limited Solar Power Project – Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Establishment of 1x500 MVA (1st), 400/220 kV & 2x1500 MVA (1st & 2nd) 765/400kV pooling station at Bhadla-III along with 2x330 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor 2) Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 3) Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 4) Sikar-II – Khetri 765 kV D/c line 5) Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 6) Jhatikara – Dwarka 400kV D/c line (Quad) 7) Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 30-09-2025 (Interim) . Final date shall be confirmed upon award of the system.								
2	Amplus Ages Private Limited	Stage-II: 1200003624(100 MW) LTA: SW...1671556542236 (62 MW)	Bikaner-II PS	62	Under Applicant: 220 kV (1 No.) Common bay for Application Nos. 1200003626 -100 MW M/s Onevolt ,1200003625 -100 MW M/s Grian & 1200003624 -100 MW M/s Amplus under the scope of M/s Grian Energy on behalf of M/s Onevolt and M/s Amplus	31-Oct-23	08-Dec-24	- Conn BG-1: Rs. 50 lakh - Conn BG-2 : NIL(Bay under applicant scope) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Amplus has requested Start Date of LTA from 31-10-2023. However, considering the schedule of transmission system including 3rd 500 MVA ICT at Bikaner-II PS, start date of Connectivity under GNA shall be 08.12.2024. Applicant noted the same. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common pooling station of Onevolt Energy, Grian Energy & Amplus Ages Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA : (awarded):</u> 1) Augmentation of 1x500MVA (3rd) 400/220 kV ICTs at Bikaner –II PS 2) Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVar) bus reactor and 400kV (1x125 MVar) bus reactor. 3) Khetri– Narela 765 kV D/c line 4) LILO of 765 kV Meerut-Bhiwani S/c line at Narela 5) 1x330 MVar Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line 6) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c(Quad) and Maharani Bagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 7) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Quad) and Maharani Bagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharani Bagh 400kV D/c(Quad) at Gopalpur substation. D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line #								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 08-12-2024.								
3	Tepsol Sun Sparkle Private Limited	Stage-II: 0212100030(300 MW) LTA: SW....1672319027575 (300 MW)	Bhadla-III PS	300	Under Applicant Scope: 220 kV (1 No.)	01-Oct-25	01-Oct-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2 : NIL(Bay under applicant scope) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Tepsol Sun Sparkle has requested LTA from 01/10/2025.Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 01/10/2025(interim) as requested. Applicant noted and agreed for the same. Details of Transmission System for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope: (i). Tepsol Sun Sparkle Private Limited Renewable Power Park Project– Bhadla-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) 2x500 MVA (1 st & 2 nd), 400/220 kV & 2x1500 MVA (1 st & 2 nd) 765/400kV pooling station at Bhadla-III along with 2x330 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor 2) Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 3) Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 4) Sikar-II – Khetri 765 kV D/c line 5) Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 6) Jhatikara – Dwarka 400kV D/c line (Quad) 7) Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)								
Start Date of Connectivity under GNA: 01/10/2025(Interim) Final date shall be confirmed upon award of the system.								
4	Juniper Green Stellar Private Limited	Stage-II: 1200003827(100 MW) 1200003910(100 MW) (50 out of 100) LTA: 412100009(150 MW)	Fatehgarh-IV PS (Sec-1)	150	ISTS : 220 kV(1 no.). Schedule: Bay is a part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months. (Exp: Feb'25)	30-Jun-25	30-Jun-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG2 (Rs.3 Cr.) under Connectivity Regulations 2009 - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Juniper Green Stellar Private Limited has requested LTA from 30/06/2025.Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2025(Interim) as requested. Applicant noted and agreed for the same. Details of Transmission System for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope 1) Common Pooling Station for Juniper Green Stellar applications of 1200003827(100 MW),1200003910(100 MW),1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 365 MW at nominal voltage)								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS - Fatehgarh-IV PS- Fatehgarh-III 400 kV D/c (Twin HLTS*) line - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation - LILO of 400kV Kota –Merta line at Beawar substation - STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR *with minimum capacity of 2100 MVA on each circuit at nominal voltage								
Start Date of Connectivity under GNA: 30.06.2025(Interim) Final date shall be confirmed upon award of the system.								
5	Juniper Green Stellar Private Limited	Stage-II: 1200003910(100 MW) (50 out of 100) 1200003958(60 MW) 0312100010(45MW) (40 out of 45) LTA: 412100010(150 MW)	Fatehgarh-IV PS (Sec-1)	150	ISTS : 220 kV(1 no.). Schedule: Bay is a part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months. (Exp: Feb'25)	30-Jun-26 (Revised to 31-Mar-26)	31-Mar-26 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- NIL (in sharing with S. No. 4) - Conn BG-3: Rs. 2 lakh/MW
M/s Juniper Green Stellar Private Limited informed in the meeting that they wish to preponed their start date by three months from 30/06/2026 to 31/03/2026. The same was agreed. Considering the start date requested by M/s Juniper and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim) as requested. Applicant noted and agreed for the same.								
<u>Details of Transmission System for Connectivity under GNA:</u>								
A. <u>Associated Transmission System (ATS):</u> NIL								
B. <u>Transmission System under applicant scope</u> Common Pooling Station for Juniper Green Stellar applications of 1200003827(100 MW),1200003910(100 MW),1200003958(60 MW), 0312100010(45 MW) & 0312100012(60 MW) – Fatehgarh-IV PS(Sec-1) 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 365 MW at nominal voltage)								
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 1x500 MVA (2nd) 400/220 kV ICT at Fatehgarh-IV PS - Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation - LILO of 400kV Kota –Merta line at Beawar substation - STATCOM:								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
Fatehgarh – III S/s: STATCOM: ± 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR *with minimum capacity of 2100 MVA on each circuit at nominal voltage Start Date of Connectivity under GNA: 31.03.2026(Interim) Final date shall be confirmed upon award of the system.								
6	Juniper Green Beta Pvt Ltd	Stage-II: 0212100027(150 MW) LTA: 412100012(150 MW)	Bhadla-III PS	150	Under ISTS: 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer (Mar'25)	30-Jun-25	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) under Connectivity Regulations 2009 - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Juniper Green Beta has requested LTA/ Start Date of Connectivity under GNA from 30-06-2025. However, CTUIL informed that in the 15 th NCT meeting held recently on 25.08.2023, the schedule of 400 kV Jhatikara-Dwarka D/c line was changed to 24 months from award under RTM(earlier schedule was 18 months from award under TBCB). 400 kV Jhatikara -Dwarka D/c line is expected to be awarded in Sep23 and expected to be commissioned in Sep'25(24 months). Accordingly, the start date of Connectivity under GNA shall be 30.09.2025(interim). Applicant noted the same.								
Details of Transmission System for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common pooling station of M/s Juniper Green Beta Private Limited Solar power projects of 300 MW (0212100027(150 MW), 0312100013 (40 MW), SW...1670400777119(70 MW) & 312100021(40 MW)) –Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) 1x500 MVA (2 nd), 400/220 kV & 2x1500 MVA (1 st & 2 nd) 765/400kV pooling station at Bhadla-III along with 2x330 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor 2) Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 3) Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 4) Sikar-II – Khetri 765 kV D/c line 5) Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 6) Jhatikara – Dwarka 400kV D/c line (Quad) 7) Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)								
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.								
7	Juniper Green Beta Pvt Ltd	Stage-II: 0312100013(40 MW), SW....777119(70 MW) (60 out of 70 MW) LTA: 412100013(100 MW)	Bhadla-III PS	100	Under ISTS: 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer (Mar'25)	31-Dec-25	31-Dec-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- NIL (in sharing with S. No. 6) - Conn BG-3: Rs. 2 lakh/MW
M/s Juniper Green Beta Private Limited informed in the meeting that they wish to prepone the LTA /Start Date of Connectivity under GNA from 31/12/2026 to 31/12/2025. The same was agreed. Considering the start date requested and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/12/2025(Interim) as requested. Applicant noted and agreed for the same.								
Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
(i). Common pooling station of M/s Juniper Green Beta Private Limited Solar power projects of 300 MW (0212100027(150 MW), 0312100013 (40 MW), SW...1670400777119(70 MW) & 312100021(40 MW)) –Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)								
C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1x500 MVA (2nd), 400/220 kV & 2x1500 MVA(1st & 2nd) 765/400kV pooling station at Bhadla-III along with 2x330 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) -24 month - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)								
Start Date of Connectivity under GNA: 31.12.2025(Interim) Final date shall be confirmed upon award of the system.								
8	Azure Power India Private Limited	Stage-II: 1200002403(500 MW) LTA: 412100018(50 MW)	Bhadla-II PS	50	Under ISTS: 400 kV (1 no.) Common bay for 120002401(500 MW) & 1200002403(500 MW)-awarded Schedule: Dec'23 as informed by TSP	20-Jul-24	30-Sep-24	• Conn BG-1: Rs. 50 lakh • Conn BG2- Continue to maintain earlier submitted Conn BG2(Rs. 6 Cr.) with app No. 1200002401 • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Azure Power India Private Limited has requested LTA/Start Date of Connectivity under GNA from 20/07/2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2024. Applicant noted the same.								
Details of Transmission system for Connectivity under GNA:								
A. Associated Transmission System (ATS): NIL								
B. Transmission System under applicant scope								
(i). Azure Power India Pvt. Ltd. Power Plant- Bhadla-II P.S 400 kV S/c line (suitable to carry 1000 MW under nominal voltage) [400kV line common for 120002401(500 MW) & 1200002403(500 MW)]								
C. Common Transmission system for Connectivity under GNA:(awarded): 1. Augmentation of 2x1500 MVA, 765/400 kV ICT (3rd & 4th) at Bhadla-II Pooling station 2. Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVar at 400kV level & 2x330 MVar bus reactors at 765kV level at Sikar -II 3. Bhadla-II PS – Sikar-II 765kV D/c line (2nd) 4. Sikar-II – Neemrana 400kV D/c line (Twin HTLS)* 5. 1x330 MVar Switchable line reactor for each circuit at Sikar-II end of Bhadla-II –Sikar-II 765kV D/c line 6. 1x240 MVar Switchable line reactor for each circuit at Bhadla-II end of Bhadla-II – Sikar-II 765kV D/c line 7. Sikar-II – Aligarh 765kV D/c line 8. 1x330 MVar switchable line reactor for each circuit at each end of Sikar-II – Aligarh 765kV D/c line 9. Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVar) bus reactor and 400kV (1x125 MVAR) bus reactor. 10. Khetri – Narela 765 kV D/c line 11. LILO of 765 kV Meerut- Bhiwani S/c line at Narela 12. 1x330 MVar Switchable line reactor for each circuit at Narela end of Khetri – Narela 765kV D/c line 13. Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharaniabagh – Narela 400kV D/c(Quad) and Maharaniabagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 14. 2 no of line bays at Narela each for Maharaniabagh – Narela 400 kV D/c (Quad) and Maharaniabagh –Gopalpur**-Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. *with minimum capacity of 2100 MVA on each circuit at nominal voltage								
D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
1. Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2. Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km <i># with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation.</i> <i>* with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)</i>								
Start Date of Connectivity under GNA: 30.09.2024								
9	Amp Energy Green Private Limited	Stage-II: 0312100005(120 MW) LTA: 412100019(120 MW)	Fatehgarh-IV PS (Sec-1)	120	Under ISTS: 220 kV(1 no.) Awarded Common Bay for application Nos. 1200003022(130 MW), 0312100005(120 MW) & 0312100007(50 MW) Schedule: Bay is part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months. (Exp: Feb'25)	11-Jan-25 (Requested to revise start date to 25-Jun-25)	25-Jun-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- Continue to maintain earlier submitted Conn BG2(Rs. 3 Cr.) with app No. 1200003022 - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Amp Energy Green Private Limited had requested LTA from 11/01/2025,. However, in the meeting M/s Amp Energy Green requested to change start date of Connectivity under GNA to 25/06/2025.Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 25/06/2025(Interim). It is to note that 220kV bay is already awarded based on earlier schedules by AMP. Applicant noted and agreed for the same. Further, M/s Sprng Pavana who was granted connectivity in sharing with AMP informed that they have submitted fresh applications for additional connectivity of 100 & 150 MW under GNA Regulations and wish to get connectivity at a separate bay instead of sharing with M/s AMP Energy. Same was agreed in discussion in subsequent sections.								
Details of Transmission system for Connectivity under GNA:								
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common pooling station of Amp Energy Green Eight, Ten & Three Hybrid power projects respectively – Fatehgarh-IV PS 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage) (220 kV line to be clubbed with Application Nos. 1200003022(130 MW), 0312100005(120 MW) & 0312100007(50 MW) of M/s Amp Energy Green Private Limited) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (2 nd) 400/220 kV ICT at Fatehgarh-IV PS 2) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line 3) Augmentation of 2x1500 MVA (2 nd & 3 rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR <i>*with minimum capacity of 2100 MVA on each circuit at nominal voltage</i>								
Start Date of Connectivity under GNA: 25.06.2025(Interim). Final date shall be confirmed upon award of the system.								
10	XL Xergi Power Pvt. Ltd.	Stage-II: 1200002847 (400 MW) LTA: 412100020 (200 MW)	Fatehgarh-III PS (Sec-2)	200	ISTS : 220 kV(1 no.). Schedule: Jan'25 as informed by TSP	10-Jul-24	31-Mar-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- Continue to maintain earlier submitted Conn BG2(Rs. 3 Cr.) under connectivity Regulations 2009 - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s XL Xergi Power Private Limited had requested Start Date of Connectivity under GNA from 10/07/2024.However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same.								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
Details of Transmission System for Connectivity under GNA:								
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). XL Xergi Power Pvt. Limited Solar Power Project - Fatehgarh-III PS 220 kV S/c (high capacity) line on D/c line (suitable to carry minimum of 400 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA:(Augmentation without ATS) - Augmentation of 2x500 MVA (2nd & 3rd), 400/220kV ICTs at Fatehgarh-III pooling station (Section-II) - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation - LILO of 400kV Kota –Merta line at Beawar substation - STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) - Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # - Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)								
Start Date of Connectivity under GNA: 31.03.2025(Interim)Final date shall be confirmed upon award of the system.								
11	Prerak Greentech Private Limited	Stage-II: 1200003770 (340 MW) LTA: 412100025(226 MW)	Bikaner-II PS	226	Under ISTS: 220 kV (1 no.) Common bay for 120003770(340 MW) & 1200003839(60 MW) Schedule: Dec'23 as informed by TSP	01-Jan-24	08-Dec-24	- Conn BG-1: Rs. 50 lakh - Conn BG2: Continue to maintain earlier submitted Conn BG2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Prerak Greentech Private Limited had requested Start Date of Connectivity under GNA from 01/01/2024.However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 08/12/2024(Interim). Applicant noted the same.								
Details of Transmission system for Connectivity under GNA:								
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Prerak Greentech Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (High Capacity) (Suitable to carry minimum 400 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (awarded): - Augmentation of 1x500MVA (3rd) 400/220 kV ICTs at Bikaner –II PS - Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVA) bus reactor and 400kV (1x125 MVA) bus reactor. - Khetri– Narela 765 kV D/c line - LILO of 765 kV Meerut-Bhiwani S/c line at Narela 1x330 MVA Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line - Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharaniabagh – Narela 400kV D/c(Quad) and Maharaniabagh-Gopalpur-Narela 400 kV D/c (Quad) lines.								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
7) 2 no of line bays at Narela each for Maharaniabagh – Narela 400 kV D/c (Quad) and Maharaniabagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharaniabagh 400kV D/c(Quad) at Gopalpur substation.								
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)								
Start Date of Connectivity under GNA: 08-12-2024								
12	Serentica Renewables India Private Limited	Stage-II: 1200003838(300 MW) LTA: 412100014(180 MW)	Bikaner-II PS	180	Under Applicant Scope- 220 kV (1 no.) Common bay for Application Nos. 1200003628(100 MW) & 1200003838(300 MW) of M/s Serentica Renewables India Pvt. Ltd.	31-Jul-24	08-Dec-24	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under Applicant Scope) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Serentica Renewables India Private Limited had requested LTA from 31/07/2024.However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 08/12/2024. Applicant noted the same.								
<u>Details of Transmission system for Connectivity under GNA:</u>								
A. <u>Associated Transmission System (ATS):</u> NIL								
B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage)(220 kV line to be clubbed with Application No. 1200003628 of M/s Serentica Renewables India Private Limited for 100 MW) (ii). 220 kV Common Bay (For application Nos. 1200003628 & 1200003838) at Bikaner-II PS.								
C. <u>Common Transmission system for Connectivity under GNA: (awarded)</u> 1) Augmentation of 1x500MVA (3 rd) 400/220 kV ICTs at Bikaner –II PS 2) Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVAR) bus reactor and 400kV (1x125 MVAR) bus reactor. 3) Khetri– Narela 765 kV D/c line 4) LILO of 765 kV Meerut-Bhiwani S/c line at Narela 5) 1x330 MVAR Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line 6) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharaniabagh – Narela 400kV D/c(Quad) and Maharaniabagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 7) 2 no of line bays at Narela each for Maharaniabagh – Narela 400 kV D/c (Quad) and Maharaniabagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharaniabagh 400kV D/c(Quad) at Gopalpur substation.								
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)								
Start Date of Connectivity under GNA: 08-12-2024								

S. No.	Applicant Name	St-II Connectivity & LTA Details	Pooling Station	LTA Quantum (MW)	Bay Scope & Status	LTA Start Date as per application	Expected Start Date of Conn. under GNA	BG Requirement as per GNA Regulations. (BGs, if any already submitted in Connectivity Regulations, 2009 shall be adjusted)
13	Juniper Green Beta Pvt Ltd	Stage-II: SW..777119(70 MW) (10 out of 70 MW) 312100021(40 MW) LTA: 412100027(50 MW)	Bhadla-III PS	50	Under ISTS: 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer (Mar'25)	31/03/2026 (revised to 31-Dec-25)	31-Dec-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- NIL (in sharing with S. No. 6) - Conn BG-3: Rs. 2 lakh/MW

M/s Juniper Green Beta Private Limited informed in the meeting that they wish to prepone their Start Date of LTA/Connectivity under GNA from earlier informed date of 31/03/2026 to 31/12/2025. The same was agreed. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/12/2025(Interim). Applicant noted and agreed for the same.

Details of Transmission System for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope:

- (i). Common pooling station of M/s Juniper Green Beta Private Limited Solar power projects of 300 MW (0212100027(150 MW), 0312100013 (40 MW), SW...1670400777119(70 MW) & 312100021(40 MW)) –Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)

- 1x500 MVA (2nd), 400/220 kV & 2x1500 MVA 765/400kV pooling station at Bhadla-III along with 2x330 MVar (765kV) Bus Reactor & 2x125 MVar (420kV) Bus Reactor
- Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line
- Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line
- Sikar-II – Khetri 765 kV D/c line
- Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line
- Jhatikara – Dwarka 400kV D/c line (Quad)
- Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)

Start Date of Connectivity under GNA: 31-12-2025(interim). Final date shall be confirmed upon award of the system.

It was also informed that as per 8.2(c) of GNA Regulations, Conn-BG1, Conn-BG2 and Conn-BG3, as applicable, shall be furnished within 1 (one) month of intimation of in-principle grant of Connectivity, failing which the application for Connectivity shall be closed and application fee shall be forfeited. Accordingly, all applicants under 37.1 were requested to submit requisite BGs within the stipulated time as mentioned above. Subsequent treatment of Conn-BG1, Conn-BG2 and Conn-BG3 shall be in terms of Regulations 16.1 to 16.4 of GNA regulations. Applicants noted the same.

2.3. RE Applicants with Connectivity effective & opted for conversion under 37.6(1):

It was informed that there were two no.of RE applicants under 37.6(1) and have applied for additional GNA for balance quantum of Connectivity under Regulation 17.2 of GNA regulations.

S. No.	Applicant Name	St-II Application No.	Pooling Station	Stage-II Quantum (MW)	BG Requirement as per GNA Regulations.
1	Adani Solar Energy Jodhpur Two Limited.	1200002423	Bhadla	50	Conn BG-3: Rs. 2 lakh/MW

It was informed that GNA for 50 MW connectivity quantum shall be granted on existing system(which also includes awarded transmission system as per 6.1 of GNA Regulations). Accordingly, the start date of GNA for 50 MW quantum shall be 15.05.2024(matching with the Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line). Applicant noted the same.

Details of Transmission System for GNA:

S. No.	Applicant Name	St-II Application No.	Pooling Station	Stage-II Quantum (MW)	BG Requirement as per GNA Regulations.
A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Common Transmission system for Connectivity under GNA: (Existing System beyond Bhadla PS)</u> C. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1. Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2. Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of GNA: 15-05-2024					
2	Renew Solar Energy (Jharkhand Four) Pvt Limited	1200003301	Bikaner	300	Conn BG-3 : Rs. 2 lakh/MW
It was informed that GNA for 300 MW connectivity quantum shall be granted on existing system(which also includes awarded transmission system as per 6.1 of GNA Regulations). Accordingly, the start date of GNA for 50 MW quantum shall be 15.05.2024(matching with the additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line & 4th 1500 MVA ICT at Bikaner PS). Applicant noted the same. M/s Renew also informed that they have requested for transfer of connectivity to their subsidiary ReNew Surya Ravi Private Limited under Regulation 15 of GNA regulations. However, CTUIL informed that the matter regarding transfer of Connectivity has been referred to CERC vide letter dated 25.08.2023. Accordingly, further action can be taken by CTU upon receipt of suitable directions from CERC. Applicant noted the same. <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Common Transmission system for GNA: (awarded):</u> 1) Augmentation of 1x1500MVA (4th) 765/400 kV ICTs at Bikaner PS 2) Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVA) bus reactor and 400kV (1x125 MVAR) bus reactor. 3) Khetri– Narela 765 kV D/c line 4) LILO of 765 kV Meerut-Bhiwani S/c line at Narela 5) 1x330 MVA Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line 6) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c(Quad) and Maharani Bagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 7) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Quad) and Maharani Bagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharani Bagh 400kV D/c(Quad) at Gopalpur substation. C. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 15-05-2024					

It was informed that Conn-BG3 submitted by above applicants under 37.6(2) shall be returned in five equal parts over the next five years starting from the year when such GNA becomes effective or in accordance with Regulation 16.2 of these regulations, whichever is later.

2.4. RE Applicants with Connectivity granted(not effective) & opted for conversion under 37.2:

It was informed that there are 53 no. of applicants falling under 37.2 of GNA Regulations. For applicants under 37.2 who have opted for transition under GNA, the Nodal Agency(CTU) shall intimate the amount of Conn-BG1, Conn-BG2 and Conn-BG3, to be paid by such entity in terms of Regulation 8 of these regulations, after adjusting bank guarantee, if any, paid by such entity under the Connectivity Regulations, 2009. Conn-BG1, Conn-BG2 and Conn-BG3 as applicable shall be furnished by the entity within two months of intimation.

On furnishing of Conn-BG1, Conn-BG2 and Conn-BG3 as applicable, existing agreements between the entity and the Nodal Agency shall be aligned with provisions of Regulation 10.3 of GNA regulations. On alignment of existing agreements, the entity shall become Connectivity grantee for all purposes under GNA regulations.

However, it was informed that in the present meeting Conn BGs applicable under GNA Regulations shall be informed. Subsequently, the exiting BGs shall be adjusted by the CTUIL BG/Agreement group and balance BGs required for transition shall be communicated in the intimations. Applicants noted the same.

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
1	Azure Power India Private Limited	1200002403	Bhadla-II PS	300	<u>Under ISTS:</u> 400 kV(1 no.) Awarded <u>Schedule:</u> Dec'23 as informed by TSP	07-Apr-23	31-Mar-26	31-Mar-26 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG2(Rs. 6 Cr.) with app No. 1200002401 - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Azure had been granted St-II Connectivity of 500 MW at Bhadla-II PS. Out of 500 MW, 200 MW of LTA was granted/under process for which transition is already covered under 37.3 & 37.1(LTA under Process). The transition of balance 300 MW is being processed under 37.2 of GNA Regulations. For this 300 MW, M/s Azure has requested Start Date of Connectivity under GNA from 31/03/2026.Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted and agreed for the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Azure Power India Pvt. Ltd. Power Plant- Bhadla-II PS 400 kV S/c line (suitable to carry 1000 MW under nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVar at 400kV level & 2x330 MVar bus reactors at 765kV level at Sikar -II - Bhadla-II PS – Sikar-II 765kV D/c line (2nd) - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 31-03-2026(Interim). Final date shall be confirmed upon award of the system.									
2	Eden Renewable Alma Private Limited	1200002554	Bhadla-II PS	300	<u>Under ISTS:</u> 220 kV(1 no.) Awarded <u>Schedule:</u> Already Commissioned	14-Jan-22	01-May-26	01-May-26 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
It was informed that M/s Eden Renewable Alma has requested Start Date of Connectivity under GNA from 01/05/2026 for 300 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 01/05/2026(Interim). It was also informed that the 220 kV bay under ISTS for Eden Alma is already commissioned and therefore, bilateral charges for the bay shall be applicable as per the sharing regulations. Applicant noted and agreed for the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Eden Alma-ISTS Solar Power Plant – Bhadla-II PS 220 kV S/c line along with associated bay at generation end C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 1x500 MVA, 400/220 kV ICT (5th) at Bhadla-II Pooling station - Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVar at 400kV level & 2x330 MVar bus reactors at 765kV level at Sikar -II - Bhadla-II PS – Sikar-II 765kV D/c line (2nd) - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 01-05-2026 (Interim). Final date shall be confirmed upon award of the system.									
3	AMP Energy Green Private Limited	1200002559	Bhadla-II PS	100	Under ISTS: 220 kV(1 no.) Awarded Schedule: Sep'23 as informed by TSP	31-Dec-21	29-Jun-25	30-Sep-25 (interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- Continue to maintain earlier submitted Conn BG2(Rs.3 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Amp Energy Green Pvt. Ltd. has requested Start Date of Connectivity under GNA from 29/06/2025 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). It was also informed that the 220 kV bay under ISTS for Amp is under advance stage of implementation and therefore, bilateral charges for the bay shall be applicable as per the sharing regulations Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). AMP Energy Green Four Solar Power Plant – Bhadla-II PS 220 kV S/c line (suitable to carry min 300 MW power at nominal voltage) along with associated bay at generation end C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 2x500 MVA, 400/220 kV ICT (1st & 2nd in Sec-2) at Bhadla-II Pooling station - Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVar at 400kV level & 2x330 MVar bus reactors at 765kV level at Sikar -II - Bhadla-II PS – Sikar-II 765kV D/c line (2nd) - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 30.09.25(Interim). Final date shall be confirmed upon award of the system.									
4	Solarpack Corporacion	1200002742	Bhadla-II PS	300	Under Applicant Scope: 220 kV(1 no.)	31-Dec-21	01-Nov-24	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(Bay under Applicant Scope) - Conn BG-3: Rs. 2 lakh/MW

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	Technologica S.A.								
It was informed that M/s Solarpack Corporacion Technologica S.A.. has requested Start Date of Connectivity under GNA from 01/11/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Solarpack Corporacion Tecnologica S.A. Solar Power Plant – Bhadla-II PS 220 kV S/c line along with associated bay at both ends(suitable to carry min 300 MW power at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1. Augmentation of 1x500 MVA, 400/220 kV ICT (2nd in Sec-2) at Bhadla-II Pooling station 2. Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station 3. Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station 4. Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVA at 400kV level & 2x330 MVA bus reactors at 765kV level at Sikar -II 5. Bhadla-II PS – Sikar-II 765kV D/c line (2nd) 6. Sikar-II – Khetri 765 kV D/c line 7. Sikar-II – Narela 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 8. Jhatikara – Dwarka 400kV D/c line (Quad) 9. Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1. Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2. Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
5	ReNew Surya Jyoti Private Limited	1200002746	Fatehgarh-III(Sec-2)	210	Under ISTS: 220 kV(1 no.) Awarded Schedule: Jan'25 as informed by TSP	30-Mar-22	31-Dec-23	31-Mar-25 (interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2- Continue to maintain earlier submitted Conn BG-2(Rs.3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ReNew Surya Jyoti Private Limited has requested Start Date of Connectivity under GNA from 31/12/2023 for 210 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (210MW) at ReNew Surya Jyoti – Fatehgarh-III PS 220 kV S/c line on D/c tower(suitable to carry 420 MW at nominal voltage) along with associated bay at Common PS C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) 2) Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
					3) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 4) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 5) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 6) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 7) LILO of 400kV Kota –Merta line at Beawar substation 8) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor 9) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 10) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 11) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 12) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR				
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km <i># with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation.</i> <i>* with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)</i>									
Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
6	Renew Surya Pratap Pvt. Ltd.	1200002778	Fatehgarh-III PS (Sec-2)	210	Under ISTS: 220 kV(1 no.) Awarded Schedule: Jan'25 as informed by TSP	30-Mar-22	30-Oct-24	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Sharing with S No 5) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ReNew Surya Pratap Private Limited has requested Start Date of Connectivity under GNA from 30/10/2024 for 210 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Common Pooling Station of ReNew Surya Jyoti Pvt. Ltd. Solar Power Plant (210MW) & ReNew Surya Pratap Pvt. Ltd. Solar Power Plant (210MW) at ReNew Surya Jyoti – Fatehgarh-III PS 220 kV S/c line on D/c towers (suitable to carry 420 MW at nominal voltage) along with associated bay at Common PS									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 2x500 MVA (3 rd & 4 th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) 2) Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 4) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 5) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 6) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 7) LILO of 400kV Kota –Merta line at Beawar substation 8) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor 9) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 10) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 11) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 12) STATCOM:									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR									
D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
7	Azure Power India Pvt. Ltd.	1200002814	Fatehgarh-III PS (Sec-2)	167	Under ISTS: 400 kV(1 no.) Not Awarded Comon for App No. 2814 Schedule: 31.03.2025 (Bay Matching With 100 MW project of Azure which is 31.03.2025(interim))	19-Jan-25	31-Mar-29	31-Mar-29 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs.6 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that for application no. 1200002814 ,M/s Azure Power India Pvt. Ltd. had been granted connectivity of 500 MW and 333 MW of LTA(App. No. 1200003681). Out of this, 333 MW of Connectivity & LTA has been considered as surrendered due to non-submission of Conn BGs required under 37.3. For balance 167 MW of Connectivity, M/s Azure has opted for transition and has requested Start Date of Connectivity under GNA from 31/03/2029. The matter was deliberated in the meeting and it was decided that in view of far ahead schedule given by applicant(~6 years), the transmission system shall be allocated in such a way that it does not block the transmission system for other applicants with early schedule(generally 2-3 years). Applicant noted the same. Accordingly, Considering the start date requested for transition under GNA (Mar'29), transmission system is proposed as under : Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common Pooling Station of Azure 167 MW Solar Project (1200002814) , Azure 100 MW Solar Project(1200003532) & Azure 500MW Solar Project (1200002815) - Fatehgarh-III PS 400 kV (High Capacity) (Suitable to carry at least 900 MW at nominal voltage) common S/c line on D/c tower along with bay at common PS C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar765 kV D/c line (2nd) - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation - LILO of 400kV Kota –Merta line at Beawar substation - Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor - LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line - LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line - Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end - STATCOM: - Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR - Establishment of 3x1500 MVA, 765/400 kV & 2x500 MVA, 400/220 kV Barmer-I Pooling Station along with 2x240 MVA Bus Reactor & 2x125 MVA Bus Reactor - Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) - Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
					15) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVA (765 kV) & 2x125 MVA (400 kV) Bus Reactor 16) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVA switchable line reactor for each circuit at Sirohi PS end (Quad) 17) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVA (765 kV) Bus Reactor 18) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at Sirohi end 19) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at Rishabdeo end 20) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 21) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors 22) Mandsaur PS-Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 23) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor) 24) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 25) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 26) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 27) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 28) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line				
Start Date of Connectivity under GNA: 31.03.2029(Interim) Final date shall be confirmed upon award of the system.									
8	Azure Power India Pvt. Ltd.	1200002815	Fatehgarh-III PS (Sec-2)	500	Under ISTS: 400 kV(1 no.) Not Awarded Schedule: 31.03.2025 (Matching With 100 MW project of Azure)	19-Jan-26	31-Mar-29	31-Mar-29 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-3: Rs. 2 lakh/MW • No Conn BG-2 available(in sharing)
It was informed that M/s Azure Power India Pvt. Ltd. has requested Start Date of Connectivity under GNA from 31/03/2029 for 500 MW. As discussed with previous application of M/s Azure(167 MW), in view of far ahead schedule given by applicant (~6 years), the transmission system shall be allocated in such a way that it does not block the transmission system for other applicants with early schedule. This shall avoid transmission system becoming redundant. Therefore, considering the same the transmission system for is allocated for M/s Azure as below. Applicant noted and agreed for the same.									
Accordingly, considering the start date requested for transition under GNA (Mar'29), transmission system is proposed as under :									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS): NIL</u>									
B. <u>Transmission System under applicant scope</u>									
(i). Common Pooling Station of Azure 167 MW Solar Project (1200002814) , Azure 100 MW Solar Project(1200003532) & Azure 500MW Solar Project (1200002815) - Fatehgarh-III PS 400 kV (High Capacity) (Suitable to carry at least 900 MW at nominal voltage) common S/c line on D/c tower along with bay at common PS									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
11) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR 12) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 13) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 14) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 15) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 16) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 17) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 18) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 19) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 20) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 21) Mandsaur PS–Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 22) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 23) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 24) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 25) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 26) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 27) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line Start Date of Connectivity under GNA: 31.03.2029(Interim) Final date shall be confirmed upon award of the system.									
9	Energizent Power Pvt. Ltd.	1200002907	Fatehgarh-III PS (Sec-2)	125	Under ISTS: 220 kV(1 no.) Awarded Schedule: Mar'25 as informed by TSP	31-Aug-22	30-Jun-25	30-Jun-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Energizent Power Private Limited has requested Start Date of Connectivity under GNA from 30/06/2025 for 125 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2025(Interim) as requested. Applicant noted and agreed for the same.									
Details of Transmission system for Connectivity under GNA:									
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope									
1) Energizent Power Private Limited Hybrid Power Project - Fatehgarh-III PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage)-Augmentation of 2x500 MVA (3 rd & 4 th), 400/220kV ICT at Fatehgarh-III PS pooling station (Section-II) 2) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor 4) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 5) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 6) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 7) LILO of 400kV Kota –Merta line at Beawar substation 8) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor 9) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 10) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 11) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
12) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR Start Date of Connectivity under GNA: 30.06.2025(Interim) Final date shall be confirmed upon award of the system.									
10	Energizent Power Pvt Ltd.	1200002939	Fatehgarh-III(Sec-2)	80	<u>Under ISTS:</u> 220 kV(1 no.) Awarded <u>Schedule:</u> Mar'25 as informed by TSP	31-Aug-22	30-Jun-25	30-Jun-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- NIL(sharing with S No 9) - Conn BG-3: Rs. 2 lakh/MW - No conn BG available under Connectivity Regulation 2009
It was informed that M/s Energizent Power Private Limited has requested Start Date of Connectivity under GNA from 30/06/2025 for 80 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2025(Interim) as requested. Applicant noted and agreed for the same. M/s Energizent requested that as GIB committee approval is yet to be applied/issued, therefore tower configuration shall be as per approval of GIB Committee. Same was noted.									
Details of Transmission system for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Energizent Power Private Limited Hybrid Power Project - Fatehgarh-III PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 1x500 MVA (4 th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) 2) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Augmentation of 1x500 MVA (4 th), 400/220kV ICT at Fatehgarh-III PS pooling station (Section-II) 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 12) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 13) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR									
Start Date of Connectivity under GNA: 30.06.2025(Interim) Final date shall be confirmed upon award of the system.									
11	AMP Energy Green Private Limited	1200002987	Bhadla-II PS	100	<u>Under ISTS:</u> 220 kV(1 no.) Awarded <u>Schedule:</u> Sep'23 as informed by TSP	15-Oct-22	31-Dec-23	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2- NIL(sharing with S No 3) - Conn BG-3: Rs. 2 lakh/MW - No conn BG available under Connectivity Regulation 2009No Conn BG Submitted
It was informed that M/s AMP Energy Green Private Limited has requested Start Date of Connectivity under GNA from 31/12/2023 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission system for Connectivity under GNA:									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). AMP Energy Green Four Solar Power Plant – Bhadla-II PS 220 kV S/c line on D/c tower (suitable to carry min 300 MW power at nominal voltage) along with associated bay at generation end: under the scope of applicant [common line for Amp applications 1200002559, 1200002676 & 1200002987] C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 1x500 MVA, 400/220 kV ICT (2nd in Sec-2) at Bhadla-II Pooling station - Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station - Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVA at 400kV level & 2x330 MVA bus reactors at 765kV level at Sikar -II - Bhadla-II PS – Sikar-II 765kV D/c line (2nd) - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) -24 months - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) *with minimum capacity of 2100 MVA on each circuit at nominal voltage D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) - Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # - Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 1940 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
12	Shikhar Surya (One) Pvt. Ltd.	1200003115	Bikaner PS	70	Under ISTS: 220 kV (1 no.) Common bay for 1200003115(70 MW), 1200003772(105 MW) & 0312100003 (125 MW) Schedule: Bay Charged as informed by TSP	01-Nov-22	31-Mar-25	31-Mar-25	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Shikhar Surya (One) Pvt. Ltd.has requested Start Date of Connectivity under GNA from 31/03/2025 for 70 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2025(Interim) as requested. M/s Shikhar Surya was granted connectivity under regulation 2009 with start date from 01/11/2022. It was informed that the 220 kV bay under ISTS for Shikhar Saurya is charged and therefore, bilateral charges for the bay shall be applicable as per the sharing regulations. Applicant noted and agreed for the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c (high capacity) line on D/c tower Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (awarded) - Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Bikaner (PG) - Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) - Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVA) bus reactor and 400kV (1x125 MVA) bus reactor. - Khetri– Narela 765 kV D/c line									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
5) LILO of 765 kV Meerut-Bhiwani S/c line at Narela 6) 1x330 MVA Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line 7) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c(Quad) and Maharani Bagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 8) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Quad) and Maharani Bagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharani Bagh 400kV D/c(Quad) at Gopalpur substation.									
Start Date of Connectivity under GNA: 31.03.25									
13	Juna Renewable Energy Pvt Ltd	1200003233	Bikaner-II	290	Under ISTS: 220 kV (1 no.) Common bay for 1200003233 (290 MW) &1200003389 (45 MW) of Juna Renewable Energy Pvt Ltd Schedule: Dec'23 as informed by TSP	15-Mar-23	31-Dec-24	31-Dec-24	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs.3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Juna Renewable Energy Pvt Ltd. has requested Start Date of Connectivity under GNA from 31/12/2024 for 290 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/12/2024 as requested. Applicant noted and agreed for the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS): NIL</u>									
B. <u>Transmission System under applicant scope</u>									
(i). Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (high capacity) (Suitable to carry minimum 335 MW at nominal voltage)][common for 1200003233 (290 MW) &1200003389 (45 MW) of Juna Renewable]									
C. <u>Common Transmission system for Connectivity under GNA: (awarded)</u>									
1) Augmentation of 2x500MVA (3 rd & 4 th) 400/220 kV ICTs at Bikaner –II PS									
2) Augmentation of 1x1500 MVA (4 th), 765/400kV ICT at Bikaner (PG)									
3) Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVAR) bus reactor and 400kV (1x125 MVAR) bus reactor.									
4) Khetri– Narela 765 kV D/c line									
5) LILO of 765 kV Meerut-Bhiwani S/c line at Narela									
6) 1x330 MVA Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line									
7) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c(Quad) and Maharani Bagh-Gopalpur-Narela 400 kV D/c (Quad) lines.									
8) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Quad) and Maharani Bagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s.									
**Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharani Bagh 400kV D/c(Quad) at Gopalpur substation.									
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u>									
1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line #									
2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km									
# with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation.									
* with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)									
Start Date of Connectivity under GNA: 31-12-2024									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
14	ABC RJ Land 01 Pvt. Ltd.	1200003332	Fatehgarh-IV (Sec-1)	110	Under ISTS: 220 kV (1 no.) Common bay for application Nos. 1200003332 (110 MW) & 1200003575 (270 MW) of ABC RJ Land 01 Pvt. Ltd. Schedule: Bay is part of Ph-III Part A1 scheme. Expected schedule Feb'25(18 months from SPV)	30-Jun-24	31-Mar-25	31-Mar-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW

It was informed that M/s ABC RJ Land 01 Pvt. Ltd. has requested Start Date of Connectivity under GNA from 31/03/2025 for 110 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025 as requested. Applicant noted and agreed for the same.

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common pooling station of ABC RJ Land 01 Private Limited Solar Power Project (110 MW & 270 MW for Application Nos. 1200003332 & 1200003575) – Fatehgarh-IV PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 380 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)

- Augmentation of 2x500 MVA (2nd & 3rd) 400/220 kV ICTs at Fatehgarh-IV PS
- Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line
- Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)
- Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-III PS pooling station (Section-II)
- Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor
- Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd)
- Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line
- LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation
- LILO of 400kV Kota –Merta line at Beawar substation
- Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor
- LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line
- LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line
- Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end
- STATCOM:
Fatehgarh – III S/s: STATCOM: ± 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR
* with minimum capacity of 2100 MVA/ckt at nominal voltage

Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.

15	Juna Renewable Energy Pvt Ltd	1200003389	Bikaner-II	45	Under ISTS: 220 kV (1 no.) Common bay for application Nos. 1200003233 (290 MW) & 1200003389(45 MW) of Juna Renewable Energy Pvt Ltd	15-Mar-23	31-Dec-24	31-Dec-24	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(sharing with S No 13) - Conn BG-3: Rs. 2 lakh/MW - No conn BG available under Connectivity Regulation 2009
----	-------------------------------	------------	------------	----	---	-----------	-----------	-----------	---

It was informed that M/s Juna Renewable Energy Pvt Ltd. has requested Start Date of Connectivity under GNA from 31/12/2024 for 45 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/12/2024 as requested. Applicant noted and agreed for the same.

Details of Transmission system for Connectivity under GNA:

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Juna Renewable Energy Pvt Ltd. Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (high capacity) (Suitable to carry minimum 335 MW at nominal voltage)][common for 1200003233 (290 MW) &1200003389 (45 MW) of Juna Renewable] C. Common Transmission system for Connectivity under GNA (awarded): 1) Augmentation of 1x500MVA (4th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th), 765/400kV ICT at Bikaner (PG) 3) Establishment of 765/400 kV, 3X1500 MVA GIS substation at Narela with 765 kV (2x330 MVAR) bus reactor and 400kV (1x125 MVAR) bus reactor. 4) Khetri– Narela 765 kV D/c line 5) LILO of 765 kV Meerut-Bhiwani S/c line at Narela 6) 1x330 MVAR Switchable line reactor for each circuit at Narela end of Khetri –Narela 765kV D/c line 7) Removal of LILO of Bawana – Mandola 400kV D/c (Quad) line at Maharani Bagh /Gopalpur S/s. Extension of above LILO section from Maharani Bagh/ Gopalpur upto Narela S/s so as to form Maharani Bagh – Narela 400kV D/c(Quad) and Maharani Bagh-Gopalpur-Narela 400 kV D/c (Quad) lines. 8) 2 no of line bays at Narela each for Maharani Bagh – Narela 400 kV D/c (Quad) and Maharani Bagh –Gopalpur**- Narela 400 kV D/c (Quad) lines formed after removal of LILO of Bawana – Mandola 400kV D/c(Quad) line at Maharani Bagh/Gopalpur S/s and Extension of above LILO section from Maharani Bagh/Gopalpur upto Narela S/s. **Gopalpur Substation is to be implemented by DTL by LILO of Bawana– Maharani Bagh 400kV D/c(Quad) at Gopalpur substation. D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)									
Start Date of Connectivity under GNA: 31.12.24									
16	Khidrat Renewable Energy Pvt. Ltd.	1200003390	Bikaner-II PS	300	Under ISTS: 220 kV(1 no.)-Awarded Schedule: Sep'23 as informed by TSP	31-Dec-23	30-Nov-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Khidrat Renewable Energy Private Limited has requested Start Date of Connectivity under GNA from 30/11/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission system for Connectivity under GNA:									
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Khidrat Renewable Energy Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 2x500MVA (4th & 5th) 400/220 kV ICTs at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Establishment of 3x1500 MVA , 765/400 kV Bikaner-III Pooling Station along with 2x330 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420 kV) Bus Reactor at a suitable location near Bikaner 4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end 7) Establishment of 765/400 kV, 3x1500 MVA Neemrana-II S/s along with 2x330 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420kV) Bus Reactor at a suitable location near Neemrana 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVar switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
17	ReNew Solar (Shakti Three) Private Limited	1200003447	Fatehgarh-III (Sec-2)	300	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	01-Jul-23	31-Dec-24	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW • Conn BG-1 and Conn BG-2 3 Cr available as per Connectivity Regulations 2009
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, it was informed that M/s Renew Solar(Shakti Three) Private Limited has requested Start Date of Connectivity under GNA from 31/12/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1.									
Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i) Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line on D/c towers (Suitable to carry minimum 1100 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVar, 4x125 MVar MSC, 2x125 MVar MSR									
Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
18	ReNew Solar (Shakti Five) Private Limited	1200003488	Fatehgarh-III (Sec-2)	200	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule:15.01.2025.	30-Oct-23	31-Mar-25	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW • Conn BG 1 and Conn BG 2 available under Connectivity Regulation 2009
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, It was informed that M/s ReNew Solar (Shakti Five) Private Limited. has requested Start Date of Connectivity under GNA from 31/03/2025 for 200 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025 as requested. Applicant noted and agreed for the same. Further, regarding reallocation and Eden petition, pls refer Note#1. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope: (i). Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line on D/c towers (Suitable to carry minimum 1100 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
19	ReNew Solar (Shakti Five) Private Limited	1200003496	Fatehgarh-III (Sec-2)	100	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	30-Oct-23	31-Mar-25	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW • No conn BG available under Connectivity Regulation 2009

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, It was informed that M/s ReNew Solar (Shakti Five) Private Limited. has requested Start Date of Connectivity under GNA from 31/03/2025 for 100 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025 as requested. Applicant noted and agreed for the same. Further, regarding reallocation and Eden petition, pls refer Note#1. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line on D/c towers (Suitable to carry minimum 1100 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
20	Khaba Renewable Energy Private Limited	1200003502	Fatehgarh-III (Sec-2)	250	Under ISTS: To be awarded. Bay Schedule: M/s Khaba in the meeting confirmed that the bay schedule shall be matching with the start date requested i.e. 30.06.2025.	31-Dec-24	30-Jun-25	30-Jun-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Khaba Renewable Energy Private Limited. has requested Start Date of Connectivity under GNA from 30/06/2025 for 250 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2025 as requested. It is to note that M/s Khaba has postponed the schedule to 30/06/25,. Further, CTUIL informed that as decided in the reallocation meeting held on 03.08.2023, in cases where the applicant granted connectivity at Fatehgarh-IV PS (Sec-1) has opted to shift to Fatehgarh-III PS (Sec-2), but requested start date of connectivity under GNA transition for later than Feb'25 (i.e. Tr. scheme schedule), in that case liability of intervening period i.e Feb'25 & requested start date of connectivity under GNA shall be with such grantee. M/s Khaba had agreed for the same .Further, regarding reallocation and Eden petition, pls refer Note#1. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Khaba Renewable Energy Private Limited Solar Power Project – Fatehgarh-III PS(Sec-2) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
					1) Augmentation of 1x500 MVA (4 th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) 2) Augmentation of 2x1500 MVA (4 th & 5 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Augmentation of 1x500 MVA (4 th), 400/220kV ICT at Fatehgarh-III PS pooling station (Section-II) 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 12) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 13) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR				
Start Date of Connectivity under GNA: 30.06.2025(Interim) Final date shall be confirmed upon award of the system.									
21	ReNew Samir Shakti Private Limited	1200003504	Fatehgarh-III (Sec-2)	100	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	30-Dec-23	31-Dec-24	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW • Conn BG 1 & Conn BG-2 available under Connectivity Regulations 2009
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, it was informed that M/s Renew Samir Shakti Private Limited has requested Start Date of Connectivity under GNA from 31/12/2024 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line on D/c towers (Suitable to carry minimum 1100 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 2x1500 MVA (4 th & 5 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
					8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm 2 \times 300$ MVar, 4x125 MVar MSC, 2x125 MVar MSR				
					D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)				
					Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.				
22	ReNew Samir Shakti Private Limited	1200003514 (Enh. St-II)	Fatehgarh-III (Sec-2)	100	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	30-Dec-23	31-Dec-24	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW • No conn BG available under Connectivity Regulation 2009
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, it was informed that M/s Renew Samir Shakti Private Limited has requested Start Date of Connectivity under GNA from 31/12/2024 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1.									
Details of Transmission system for Connectivity under GNA:									
A. Associated Transmission System (ATS): NIL									
B. Transmission System under applicant scope									
(i). Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line (Suitable to carry minimum 1100 MW at nominal voltage)									
C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)									
1) Augmentation of 2x1500 MVA (4 th & 5 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVar,765kV Bus Reactor & 2x125 MVar,420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVar Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVar, 765 kV Bus Reactor & 2x125 MVar, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVar Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVar Switchable line reactor for each circuit at each end 11) STATCOM:									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA_r, 4x125 MVA_r MSC, 2x125 MVA_r MSR D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
23	ReNew Samir Shakti Private Limited	1200003562	Fatehgarh-III (Sec-2)	100	Under ISTS: 400 kV(1 no.) Common bay for • ReNew Shakti(Three) (300 MW) • ReNew Shakti(Five) (400 MW) • ReNew Samir Shakti(300 MW) & • ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	30-Dec-23	31-Dec-24	31-Mar-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2:NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, it was informed that M/s Renew Samir Shakti Private Limited has requested Start Date of Connectivity under GNA from 31/12/2024 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line (Suitable to carry minimum 1100 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA_r,765kV Bus Reactor & 2x125 MVA_r,420kV bus Reactor 3) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA_r Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA_r Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA_r, 765 kV Bus Reactor & 2x125 MVA_r, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA_r Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA_r Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA_r Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA_r, 4x125 MVA_r MSC, 2x125 MVA_r MSR D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
# with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
24	TP Saurya Limited	1200003582	Bikaner-II	300	Under ISTS: 220 kV (1 no.) Schedule: Dec'23 as informed by TSP	31-Dec-23	31-Mar-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s TP Saurya Limited has requested Start Date of Connectivity under GNA from 31/03/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). It was also informed that the 220 kV bay under ISTS for TP Saurya is under advance stage of commisisoning and therefore, bilateral charges for the bay shall be applicable as per the sharing regulations. Applicant noted and agreed for the same.									
Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). TP Saurya Limited Solar Project– Bikaner-II PS 220 kV S/c line on D/c tower. (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 1x500MVA (5th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Establishment of 3x1500 MVA , 765/400 kV Bikaner-III Pooling Station along with 2x330 MVA (765 kV) Bus Reactor & 2x125 MVA (420 kV) Bus Reactor at a suitable location near Bikaner 4) Establishment of 765/400 kV, 3x1500 MVA Neemrana-II S/s along with 2x330 MVA (765 kV) Bus Reactor & 2x125 MVA (420kV) Bus Reactor at a suitable location near Neemrana 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
25	ABC RJ Land 01 Private Limited	1200003575	Fatehgarh-IV (Sec-1)	270	Under ISTS: 220 kV (1 no.) Common bay for application Nos. 1200003332 (110 MW) & 1200003575 (270 MW) of ABC RJ Land 01 Pvt. Ltd. Schedule: Bay is part of Ph-III Part A1 scheme. Expected schedule Feb'25(18 months from SPV)	30-Jun-24	31-May-25	31-May-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Sharing with S. No. 14) • Conn BG-3: Rs. 2 lakh/MW

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
It was informed that M/s ABC RJ Land 01 Private Limited has requested Start Date of Connectivity under GNA from 31/05/2025 for 270 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/05/2025(Interim) as requested. Applicant noted and agreed for the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS): NIL</u>									
B. <u>Transmission System under applicant scope</u>									
(i). Common pooling station of ABC RJ Land 01 Private Limited Solar Power Project (110 MW & 270 MW for Application Nos. 1200003332 & 1200003575) – Fatehgarh-IV PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 380 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Fatehgarh-IV PS									
2) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line									
3) Augmentation of 2x1500 MVA (4 th & 5 th) 765/400kV ICT at Fatehgarh-III pooling station (Section-II)									
4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor									
5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd)									
6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line									
7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation									
8) LILO of 400kV Kota –Merta line at Beawar substation									
9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor									
10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line									
11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line									
12) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end									
13) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR * with minimum capacity of 2100 MVA/ckt at nominal voltage									
Start Date of Connectivity under GNA: 31.05.2025(Interim) Final date shall be confirmed upon award of the system.									
26	Sprng Nirjara Energy Private Limited	1200003623	Bikaner-II	50	<u>Under Applicant Scope:</u> 220 kV(1 no.) Common Bay for M/s Sprng(1200003623)-50 MW M/s Juniper 1200003740-100 MW & M/s Surya Manthan(212100005)-100MW	31-Jan-25	31-Jan-25	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under Applicant Scope) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Sprng Nirjara Energy Private Limited has requested Start Date of Connectivity under GNA from 31/03/2024 for 50 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS): NIL</u>									
B. <u>Transmission System under applicant scope</u>									
(i). M/s Sprng Nirjara Energy Pvt. Ltd Solar Project– Bikaner-II PS 220 kV S/c line on D/c tower. (Suitable to carry minimum 300 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1. Augmentation of 1x500MVA (5th) 400/220 kV ICT at Bikaner –II PS									
2. Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG)									
3. Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station									
4. Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
5. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 8. Neemrana-II -Kotputli 400 kV D/c line (Quad) 9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10. Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12. Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
27	Serentica Renewables India Pvt. Ltd.	1200003628	Bikaner-II	100	Under Applicant Scope- 220 kV (1 no.) Common bay for App. 1200003628 (100 MW) & 1200003838(300 MW)	01-Jul-24	31-Oct-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under Applicant Scope) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Serentica Renewables India Private Limited has requested Start Date of Connectivity under GNA from 31/10/2024 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> - Serentica Renewables India Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage)(220 kV line to be clubbed with Application No. 1200003628 of M/s Serentica Renewables India Private Limited for 100 MW) 220 kV Common Bay (For application Nos. 1200003628 & 1200003838) at Bikaner-II PS.									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 2x500MVA (5th & 6th) 400/220 kV ICTs at Bikaner –II PS - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> - Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # - Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)									
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
28	Onewolt Energy Private Limited	1200003626	Bikaner-II	38	Under Applicant Scope: 220 kV (1 No.) Common bay for M/s Onewolt 1200003626 -100 MW M/s Grian 1200003625 -100 MW & M/s Amplus 1200003624 -100 MW	30-Jun-23	31-Aug-23	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(Bay under Applicant Scope) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Onewolt Energy Private Limited has been granted connectivity of 100 MW . Out of the 100 MW, 62 MW of LTA was granted and transition of 62 MW is already covered under 37.3. For transition of balance 38 MW under 37.2, M/s Onewolt has requested Start Date of Connectivity under GNA from 31/08/2023. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common pooling station of Onewolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) - Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # - Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
29	Grian Energy Private Limited	1200003625	Bikaner-II	38	Under Applicant Scope: 220 kV (1 No.) Common bay for M/s Onewolt 1200003626 -100 MW M/s Grian 1200003625 -100 MW & M/s Amplus 1200003624 -100 MW	30-Jun-23	19-Sep-23	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(Bay under App. Scope) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Grian Energy Private Limited has been granted connectivity of 100 MW . Out of 100 MW, 62 MW of LTA was granted and transition of 62 MW is already covered under 37.3. For transition of balance 38 MW under 37.2, M/s Grian has requested Start Date of Connectivity under GNA from 19/09/2023 for 38 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA:									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common pooling station of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1) Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
30	Amplus Ages Private Limited	1200003624	Bikaner-II	38	Under Applicant Scope: 220 kV (1 No.) Common bay for M/s Onevolt 1200003626 -100 MW M/s Grian 1200003625 -100 MW & M/s Amplus 1200003624 -100 MW	30-Jun-23	30-Sep-23	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under App. Scope) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Amplus Ages Private Limited has been granted connectivity of 100 MW . Out of 100 MW, 62 MW of LTA was under process and transition of 62 MW is already covered under 37.1. For transition of balance 38 MW under 37.2, M/s Amplus has requested Start Date of Connectivity under GNA from 30/09/2023 for 38 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common pooling station of Onevolt Energy, Grian Energy & Amplus Ages Private Limited Solar Power Project of 100 MW each for Application Nos. 1200003626, 1200003625 & 1200003624) – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA (Augmentation without ATS) 1) Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAr switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
31	Sprng Pavana Urja Pvt. Ltd.	1200003719	Fatehgarh-IV(Sec-2)	50	<u>Under ISTS:</u> 220 kV(1 no.) <u>Schedule:</u> 30-06-27	28-Feb-25	15-Jun-25 (Revised to 30-Jun-27)	30-Jun-27 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW • Only Conn BG 1 available under Connectivity Regulations 2009
M/s Sprng Pavana Urja informed that they have submitted fresh applications for additional connectivity of 100 & 150 MW under GNA Regulations. Therefore, they wish to get connectivity at a separate bay instead of sharing with M/s AMP Energy. CTUIL informed that new bay can be granted only on Fatehgarh-IV(Sec-2). CTUIL also informed that Fatehgarh-IV(Sec-2) and associated system was recently agreed in the 14th NCT meeting. Considering bidding timeline, the transmission system for Fatehgarh-IVPS(Sec-2) is expected to be awarded in Feb'24(with 24 months schedule).Therefore, applicant may get the start date connectivity from Feb'26 instead of Jun'25 as requested. M/s Sprng noted and agreed for the same. Further, M/s Amp Energy was asked to confirm whether they have any objection for shifting 50 MW connectivity of Sprng which was granted on sharing basis with M/s AMP Energy. M/s AMP Energy informed that they have no objection to shifting of 50 MW connectivity of M/s Sprng to a separate bay . However, M/s AMP requested CTUIL to review their connectivity intimation if 50 MW of M/s Sprng is shifted since they now need to construct dedicated line for 300 MW capacity instead of 350 MW. CTUIL agreed for the same. M/s AMP Energy also enquired whether they can apply for enhancement of connectivity through the same bay as M/s Sprng (50 MW) is now shifted to Section-2. CTUIL informed that no further enhancement shall be granted at Fatehgarh-IV PS(Sec-1) due to technical limitations. M/s Amp Energy noted the same. Accordingly, it was decided to grant connectivity of 50 MW to M/s Sprng Pavana energy at 220 kV Fatehgarh-IV PS(Sec-2) through a separate bay in sharing with other applications of M/s Sprng Pavana for the combined capacity of 300 MW. M/s Sprng noted and agreed for the same. <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Sprng Pavana Urja Pvt. Ltd for Solar Projects with Appl. Nos. 1200003719(50 MW) ,2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV PS (Sec-2) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA, 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAr switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAr switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVA (765 kV) & 2x125 MVA (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVA switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVA (765 kV) Bus Reactor 11) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at Sirohi end 12) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at Rishabdeo end 13) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 14) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 15) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor) 16) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 17) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 18) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 19) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 20) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.								
32	ReNew Solar (Shakti Five) Private Limited	1200003749	Fatehgarh-III(Sec-2)	100	Under ISTS: 400 kV(1 no.) Common bay for - ReNew Shakti(Three) (300 MW) - ReNew Shakti(Five) (400 MW) - ReNew Samir Shakti(300 MW)& - ReNew Dinkar Jyoti(100 MW) Total:1100 MW Bay Schedule: 15.01.2025.	31-Dec-23	31-Mar-25	31-Mar-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(in sharing) - Conn BG-3: Rs. 2 lakh/MW
It was informed that in the reallocation meeting held on 03.08.2023, M/s Renew has been allocated a 400 kV line bay at Fatehgarh-III PS(Sec-2) for 1100 MW capacity and has vacated 3 no. of 220 kV line bays earlier allocated at Fatehgarh-IV PS for the same capacity. Further, it was informed that M/s ReNew Solar (Shakti Five) Private Limited has requested Start Date of Connectivity under GNA from 31/03/2025 for 100 MW. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2025(Interim) as requested. Applicant noted and agreed for the same. Further, regarding reallocation and Eden petition, pls refer Note#1.									
Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope - Common Pooling Station for ReNew Dinkar Jyoti(100 MW), ReNew Solar Shakti(Three)(300 MW), ReNew Shakti(Five) (400 MW) & ReNew Samir Shakti(300 MW) – Fatehgarh-III PS(Sec-2) 400 kV S/c (high capacity) line on D/c line(Suitable to carry minimum 1100 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR									
Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
33	Shikhar Surya (One) Pvt. Ltd.	1200003772	Bikaner	105	Under ISTS: 220 kV (1 no.) Common bay for 1200003115 (70 MW),1200003772(105 MW) & 0312100003 (125 MW) Schedule: Bay Charged on 07.02.2022 as informed by TSP	31-Dec-24	30-Jun-25	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Sharing with S. No. 12) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Shikhar Surya (One) Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/2025 for 105 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission system for Connectivity under GNA:									
A. Associated Transmission System (ATS): NIL									
B. Transmission System under applicant scope									
(i). Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c (high capacity) line on D/c tower Suitable to carry minimum 300 MW at nominal voltage)									
C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)									
1) Augmentation of 1x500MVA (3rd) 400/220 kV ICT at Bikaner (PG) 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
34	Prerak Greentech Private Limited	1200003770	Bikaner-II	114	Under ISTS: 220 kV (1 no.) Common bay for 120003770(340 MW) & 1200003839(60 MW) Schedule: Dec'23 as informed by TSP	25-Nov-23	31-Dec-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
It was informed that M/s Prerak Greentech Private Limited was granted St-II connectivity of 340 MW for App. No. 1200003770. Out of 340 MW, 226 MW of LTA application was under process and transition for 226 MW LTA under process is already covered under 37.1. For the balance 114 MW of Stage-II connectivity transition is being processed under 37.2. For balance 114 MW of Connectivity, M/s Prerak Greentech requested Start Date of Connectivity under GNA from 31/12/2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Prerak Greentech Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (High Capacity) (Suitable to carry minimum 400 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA (Augmentation without ATS) 1) Augmentation of 1x500MVA (6th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAr switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
35	ALF Solar Amarsar Private Limited	1200003785	Bikaner-II	400	Under ISTS: 220 kV (2 no.) for 1200003785(400 MW),1200003831(150 MW) &0312100008 (50 MW) Schedule: Jun'24	30-Jun-24	30-Jun-24 (Revised to 31-Dec-24)	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ALF Solar Amarsar Pvt. Ltd. had requested Start Date of Connectivity under GNA from 30/06/2024 for 400 MW. Further, Alf Solar Amarsar vide mail dated 09.08.2023, requested the revised the start date of connectivity from 31.12.2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. CTUIL also informed that, the bays at Bikaner-II PS is already awarded as per the schedule requested by M/s Alf Solar and the same is expected to be commissioned by Jun'24 as informed by TSP. In view of delay in generation project, bilateral charges of bay shall be applicable as per sharing regulations. Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
(i). ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. Common Transmission system for Connectivity under GNA : (Augmentation without ATS) - Augmentation of 2x500MVA (6th & 7th) 400/220 kV ICTs at Bikaner –II PS - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVar switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) - Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # - Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
36	ALF Solar Amarsar Pvt Ltd	1200003831	Bikaner-II	150	Under ISTS: 220 kV (2 no.) for 1200003785(400 MW) 1200003831(150 MW) & 0312100008 50 MW) Schedule: Jun'24 as informed by TSP	30-Jun-24	30-Jun-24 (Revised to 31-Dec-24)	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) - Conn BG-3: Rs. 2 lakh/MW - Both Conn BG1 and Conn BG 2 is available with CTU under 2009 Connectivity Regulations
It was informed that M/s ALF Solar Amarsar Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/2024 for 150 MW. . Further, Alf Solar Amarsar vide mail dated 09.08.2023, requested the revise the start date of connectivity from 31.12.2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). CTUIL also informed that, the bays at Bikaner-II PS is already awarded as per the schedule requested by M/s Alf Solar and the same is expected to be commissioned by Jun'24 as informed by TSP. In view of delay in generation project, bilateral charges of bay shall be applicable as per sharing regulations. Applicant noted the same. Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) - Augmentation of 1x500MVA (7th) 400/220 kV ICT at Bikaner –II PS - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose) 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.								
37	Serentica Renewables India Pvt. Ltd.	1200003838	Bikaner-II	120	<u>Under Applicant Scope-</u> 220 kV (1 no.) Common bay for App. 1200003628 (100 MW) & 1200003838(300 MW)	01-Jul-24	31-Oct-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under Applicant Scope) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Serentica Renewables India Pvt. Ltd was granted St-II connectivity of 300 MW for App. No. 1200003838. Out of 300 MW, 180 MW of LTA application was under process and transition for 180 MW LTA under process is already covered under 37.1. For the balance 120 MW of Stage-II connectivity, transition is being processed under 37.2 for which M/s Serentica. has requested Start Date of Connectivity under GNA from 31/10/2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
<u>Details of Transmission system for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Serentica Renewables India Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage)(220 kV line to be clubbed with Application No. 1200003628 of M/s Serentica Renewables India Private Limited for 100 MW)									
(ii). 220 kV Common Bay (For application Nos. 1200003628 & 1200003838) at Bikaner-II PS.									
C. <u>Common Transmission system for Connectivity under GNA : (Augmentation without ATS)</u>									
1) Augmentation of 1x500MVA (7 th) 400/220 kV ICTs at Bikaner –II PS									
2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG)									
3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station									
4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s									
5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS									
6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)									
7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end									
8) Neemrana-II -Kotputli 400 kV D/c line (Quad)									
9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s									
10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end									
11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end									
12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u>									
1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line #									
2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km									
# with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation.									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
* with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)									
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
38	Prerak Greentech Private Limited	1200003839	Bikaner-II	60	<u>Under ISTS:</u> 220 kV (1 no.) Common bay for 120003770(340 MW) & 1200003839(60 MW) <u>Schedule:</u> Dec'23 as informed by TSP	25-Nov-23	31-Dec-24	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(in Sharing with S. No. 34) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Prerak Greentech Pvt Ltd. has requested Start Date of Connectivity under GNA from 31/12/2024 for 60 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Prerak Greentech Private Limited Solar Power Project – Bikaner-II PS 220 kV S/c line on D/c tower (High Capacity) (Suitable to carry minimum 400 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x500MVA (7th & 8th) 400/220 kV ICTs at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 5) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 6) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 7) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAr switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAr switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Scheme to relieve overloading of 400 kV Bhinmal-Zerda line (Twin Moose)</u> 1) Bypassing of 400 kV Kankroli - Bhinmal-Zerda line at Bhinmal to form 400 kV Kankroli – Zerda (direct) line # 2) Reconductoring of 400 kV Jodhpur (Surpura)(RVPN) – Kankroli S/c (twin moose) line with twin HTLS conductor*-188 km # with necessary arrangement for bypassing Kankroli- Zerda line at Bhinmal with suitable switching equipment inside the Bhinmal substation. * with minimum capacity of 2100 MVA/ckt at nominal voltage; Upgradation of existing 400kV bay equipments each at Jodhpur (Surpura)(RVPN) and Kankroli S/s(3150 A)									
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
39	ReNew Solar (Shakti Six) Pvt. Ltd	1200003848	Bhadla-III	550	<u>Under ISTS:</u> 400 kV (1 no.) Common bay for App. No.0312100004 – 450 MW & 1200003848– 550 MW <u>Schedule:</u> M/s Renew vide mail dated 01.09.2023 confirmed the bay schedule as 30.06.2025	30-Jun-24	31-Dec-25	31-Dec-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 6 Cr.) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ReNew Solar (Shakti Six) Pvt. Ltd. has requested Start Date of Connectivity under GNA from 31/12/2025 for 550 MW. Considering the same and the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/12/2025(Interim) as requested. Applicant noted and agreed for the same.									
Details of Transmission System for Connectivity under GNA:									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). ReNew Solar (Shakti Six) Private Limited Solar Power Project – Bhadla-III PS 400 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Bhadla-III PS - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVA Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 31.12.2025(Interim) Final date shall be confirmed upon award of the system.									
40	Litsolaire Energy Private Limited	1200003893	Bikaner-II	100	Under ISTS: 220 kV (1 no.) Common bay for application Nos. 1200003380 (200 MW) of M/s ReNew & 1200003893 (100 MW) of M/s Litsolaire) at Bikaner-II PS Schedule: Mar'24 as informed by TSP	31-Dec-24	30-Jun-25	30-Sep-25 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL(in Sharing with Renew Dinkar Urja) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Litsolaire Energy Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/2025 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Through sharing of dedicated transmission system of M/s ReNew Dinkar Urja Private Limited (Appl. No. 1200003380-200 MW) – Bikaner-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) (ii). Infrastructure required for sharing dedicated transmission system C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 1x500MVA (8th) 400/220 kV ICT at Bikaner –II PS - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.									
41	Shikhar Surya (One) Pvt. Ltd.	0312100003	Bikaner	125	Under ISTS: 220 kV (1 no.) Common bay for 1200003115 (70 MW),1200003772(105 MW) & 0312100003 (125 MW) Schedule: Bay Charged as informed by TSP	30-Jun-25	30-Jun-25	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Sharing with S. No. 12) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Shikhar Surya (One) Pvt. Ltd. has requested start Date of Connectivity under GNA from 30/06/2025 for 125 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Shikhar Surya (One) Private Limited Solar Power Project – Bikaner PS 220 kV S/c (high capacity) line on D/c tower Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA : (Augmentation without ATS)</u> 1) Augmentation of 1x500MVA (3 rd) 400/220 kV ICT at Bikaner (PG) 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 7) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
Start Date of Connectivity under GNA: 31.03.2025(Interim) Final date shall be confirmed upon award of the system.									
42	ReNew Solar (Shakti Six) Private Limited	0312100004	Bhadla-III	450	Under ISTS: 400 kV (1 no.) Common bay for App. No.0312100004 – 450 MW & 1200003848– 550 MW Schedule: M/s Renew vide mail dated 01.09.2023 confirmed the bay schedule as 30.06.2025	31-Dec-24	31-Mar-25	30-Sep-25 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Sharing with S. No. 39) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ReNew Solar (Shakti Six) Pvt. Ltd. has requested start Date of Connectivity under GNA from 31/03/2025 for 450 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/09/2025(Interim). Applicant noted the same.									
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u>									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)																					
(i). ReNew Solar (Shakti Six) Private Limited Solar Power Project – Bhadla-III PS 400 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage) [Common line for App. No.0312100004 – 450 MW & 1200003848– 550 MW] C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS) 1. Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICT at Bhadla-III 2. Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVA^r Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 3. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVA^r Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 4. Sikar-II – Khetri 765 kV D/c line 5. Sikar-II – Narela 765 kV D/c line along with 240 MVA^r Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 6. Jhatikara – Dwarka 400kV D/c line (Quad) 7. Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) Start Date of Connectivity under GNA: 30.09.2025(Interim) Final date shall be confirmed upon award of the system.																														
42 A	Requirement of WR-NR Inter Regional Corridor It was informed that system studies were carried out under various scenarios considering proposed generation to be connected at various RE pooling stations and agreed transmission system (to be available by Jun’25). From the study results, it was observed that in Feb solar maximized scenario, loading of 400kV RAPS-Shujalpur D/c line is critical (about 920MW) in N-1 contingency.. Result of load flow studies are as under : <table><tr><th>S.No</th><th>Case</th><th colspan="3">Loading and Angular Difference Between RAPP & Shujalpur</th></tr><tr><th></th><th>February Solar maximum Scenario</th><th>In base case</th><th>With NR-WR Corridor i.e. Beawar-Mandsaur and associated WR transmission scheme</th></tr><tr><td>1</td><td>Base Case</td><td>15.9 (709X2 MW)</td><td>13.6 (605X2 MW)</td></tr><tr><td>2</td><td>Under N-1</td><td>20.6 (918 MW)</td><td>17.5 (782MW)</td></tr><tr><td>3</td><td>Under N-1-1 (N-2)</td><td>29.4</td><td>24.7</td></tr></table> Indi Grid vide mail 30.11.22 confirmed that 400kV RAPS- Shujalpur D/c line was designed for Conductor Configuration of Twin ACSR moose with Maximum Operating temperature of 85° C and Ambient Temperature of 45° C. Considering the above configuration and as per the discussion of Grid-India, thermal loading of above line to be kept below 980MW/ckt (considering planning and operation margin of 10% from Ampacity of 1090MVA) . In earlier meetings, Grid-India opined that system may be planned in such a way that split system under N-2 contingency doesn’t exceed 30 degree angular difference so as to keep some operational margins. In the meeting, Grid-India opined that flow of Mundra -Mahindergarh HVDC need to be kept 2x500MW in place of 2x625MW in studies. CTUIL stated that they will review the studies with above HVDC flow. Accordingly, studies were reviewed with Mundra -Mahindergarh HVDC (2x500MW) and it emerged that there is marginal increase in loadings and angular difference of RAPP-Shujalpur D/c line (Under N-1 : 924MW, 20.8 Degree, Under N-2 : 29.6 Degree) In view of above technical limitations, new NR-WR transmission corridor is being included in connectivity system for all subsequent RE applications(from S.No 43 onwards) in Rajasthan. Details of scheme is as under: Additional Transmission system for Inter-regional power transfer: 1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors. 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA^r switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA^r switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line									S.No	Case	Loading and Angular Difference Between RAPP & Shujalpur				February Solar maximum Scenario	In base case	With NR-WR Corridor i.e. Beawar-Mandsaur and associated WR transmission scheme	1	Base Case	15.9 (709X2 MW)	13.6 (605X2 MW)	2	Under N-1	20.6 (918 MW)	17.5 (782MW)	3	Under N-1-1 (N-2)	29.4	24.7
	S.No	Case	Loading and Angular Difference Between RAPP & Shujalpur																											
		February Solar maximum Scenario	In base case	With NR-WR Corridor i.e. Beawar-Mandsaur and associated WR transmission scheme																										
	1	Base Case	15.9 (709X2 MW)	13.6 (605X2 MW)																										
	2	Under N-1	20.6 (918 MW)	17.5 (782MW)																										
	3	Under N-1-1 (N-2)	29.4	24.7																										

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
	OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVar 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar								
43	Cannice Renewables Energy Pvt. Ltd.	0212100004	Fatehgarh-IV (Sec-2)	80	Under ISTS: 400 kV (1 no.) Common bay for 0212100004 – 80 MW , SW..89106 – 150 MW & 0312100019 – 90 MW Schedule: Bay shall be a part of Ph-III Part-A1 Scheme(7 th Bay).Awarded on 02.08.2023. 18 months from award. (Exp : Feb'25)	30-Sep-25	30-Jun-25	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2 : Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW • Conn BG 1 available under Connectivity Regulations 2009

It was informed that M/s Cannice Renewables Energy Pvt. Ltd has requested start date of connectivity under GNA from 30/06/2025 for 80 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim), however 7th bay in Fatehgarh-IV sec-1 is accorded based on the early schedule (308/06/25) of M/s Cannice. Applicant noted the same.

Details of Transmission System for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling Station for Cannice Renewable Projects of 320 MW (80 MW(212100004)+ 150 MW(SW.. 1671600589106)+90 MW(312100019) – Fatehgarh-IV PS220 kV S/c line (Suitable to carry minimum 320 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)

- 1) Establishment of 2x1500 MVA (1st & 2nd), 765/400 kV & 2x500 MVA(1st & 2nd), 400/220 kV Fatehgarh-IV (Section-2) Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420 kV) Bus Reactor
- 2) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVar switchable line reactor on each ckt at each end
- 3) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVar switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)
- 4) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor
- 5) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end
- 6) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor
- 7) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end
- 8) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVar switchable line reactor for each circuit at Sirohi PS end (Quad)
- 9) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor
- 10) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at Sirohi end
- 11) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end
- 12) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s
- 13) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line
- 14) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor (with 1x110 MVar & 1x80 MVar, 765 kV spare single phase reactor unit for line/bus reactor)
- 15) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line
- 16) LILO of Indore – Bhopal 765 kV S/c line at Kurawar
- 17) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line
- 18) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
19) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA on each circuit at nominal voltage									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
44	Sourya Manthan Renewable Energy Pvt. Ltd	0212100005	Bikaner-II	100	<u>Under Scope of Sprng Nirjara:</u> 220 kV(1 no.) Common Bay for M/s Sprng(1200003623)-50 MW M/s Juniper 1200003740-100 MW & M/s Sourya Manthan(212100005)-100MW	31-Jan-25	31-Mar-25	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Sourya Manthan Renewable Energy Pvt. Ltd has requested start date of connectivity under GNA from 31/03/2025 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same. M/s Sourya Manthan also informed that vide letter dated 28.06.2023 they had requested of shift 100 MW connectivity in sharing with M/s. Sprng Nirjara Energy Pvt Ltd & Juniper (50+100 MW) to Bay of M/s. Khidrat Renewable Energy Private Limited (300 MW). Regarding this, CTUIL informed that if connectivity of Sourya Manthan(100 MW) is shifted with M/s Khidrat, there will be underutilization of bay of Sprng (as s/s is already closed) as well as incremental 100 MW in that present section which will pose a technical limitation on account of constraints of ICT an .Due to above technical limitations, shifting of Sourya Manthan with Khidrat is technically not feasible. M/s Sourya Manthan noted the same.									
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Through sharing of dedicated transmission system of M/s Sprng Nirjara Energy Pvt. Ltd. ((Appl. No. 1200003623-50 MW + Appl. No. 1200003740-100 MW (M/s Juniper)) – Bikaner-II PS 220 kV S/c line on D/c tower. (Suitable to carry minimum 300 MW at nominal voltage) (ii). Infrastructure required for sharing dedicated transmission system C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500MVA (8th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th)765/400 kV ICTs at Bikaner-III Pooling Station 4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end 7) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
45	AMP Energy Green Private Limited	0312100007	Fatehgarh-IV (Sec-1)	50	Under ISTS: 220 kV(1 no.) Awarded Common Bay for application Nos. 1200003022(130 MW), 0312100005(120 MW) & 0312100007(50 MW) Schedule: Bay is part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months. (Exp: Feb'25)	31-Dec-24	31-Dec-24	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW

It was informed that M/s AMP Energy Green Private Limited has requested start date of connectivity under GNA from 31/12/2024 for 50 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.

Details of Transmission System for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

(i).Common pooling station of Amp Energy Green Eight, Ten & Three Hybrid power projects respectively – Fatehgarh-IV PS 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage) (220 kV line to be clubbed with Application Nos. 1200003022(130 MW), 0312100005(120 MW) & 0312100007(50 MW) of M/s Amp Energy Green Private Limited)

C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)

- 1) Augmentation of 1x500 MVA (3rd) 400/220 kV ICT at Fatehgarh-IV PS
- 2) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line
- 3) Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)
- 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor
- 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd)
- 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line
- 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation
- 8) LILO of 400kV Kota –Merta line at Beawar substation
- 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor
- 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line
- 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line
- 12) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end
- 13) STATCOM:
Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR

D. Additional Transmission system for Inter-regional power transfer:

- 1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors
- 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end and
- 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line
Or
- 3b) Establishment of 765/kV Kurawar S/s with 2x330 MVA 765 kV bus reactor
- 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line
- 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar

Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
46	ALF Solar Amarsar Private Limited	0312100008	Bikaner-II	50	Under ISTS: 220 kV (2 no.) for 1200003785(400 MW),1200003831(150 MW) & 0312100008 (50 MW) Schedule: Jun'24 as informed by TSP	30-Jun-24	30-Jun-24 (revised 31/12/24)	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(in sharing) • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s ALF Solar Amarsar Private Limited has requested revised start date of connectivity under GNA from 31/12/2024 for 50 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). CTUIL also informed that, the bays at Bikaner-II PS is already awarded as per the schedule requested by M/s Alf Solar and the same is expected to be commissioned by Jun'24 as informed by TSP. In view of delay in generation project, bilateral charges of bay shall be applicable as per sharing regulations. Applicant noted the same. Details of Transmission System for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). ALF Solar Amarsar Private Limited Solar Power Project – Bikaner-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. Common Transmission system for Connectivity under GNA : (Augmentation without ATS) 1) Augmentation of 1x500MVA (8th) 400/220 kV ICT at Bikaner –II PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA , 765/400 kV ICTs at Bikaner-III Pooling Station 4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 7) Augmentation of 2x1500 MVA (3rd & 4th),765/400 kV ICTs at Neemrana-II S/s 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. Additional Transmission system for inter-regional power transfer: 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
47	TP Saurya Limited	0212100025	Bikaner-III	300	Under ISTS : 220 kV(1 no.). Bay is part of Transmission system for evacuation of power from Rajasthan REZ Ph-IV (Part-1) (Bikaner Complex) scheme- Part-A Schedule: Sep/Oct'23 (Expected to be awarded in Sep/Oct'23 with schedule of 24 months from award)	31-May-25	31-Oct-24	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Continue to maintain earlier submitted Conn BG-2(Rs. 3 Cr.) • Conn BG-3: Rs. 2 lakh/MW

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
It was informed that M/s TP Saurya Limited has requested start date of connectivity under GNA from 31/10/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.									
<u>Details of Transmission System for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). TP Saurya Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u>									
1) 1x500MVA 400/220kV ICT (1 st) at Bikaner-III Pooling Station									
2) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs at Bikaner-III Pooling Station									
3) Augmentation of 1x1500 MVA (4 th) 765/400kV ICT at Bikaner (PG)									
4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS									
5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)									
6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end									
7) Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs Neemrana-II S/s									
8) Neemrana-II -Kotputli 400 kV D/c line (Quad)									
9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s									
10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end									
11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end									
12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
D. <u>Additional Transmission system for Inter-regional power transfer:</u>									
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor									
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and									
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line									
Or									
3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor									
3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line									
3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
48	Abu Renewables India Private Limited	0212100026	Bhadla-III	340	<u>Under ISTS:</u> 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) <u>Schedule:</u> 18 months from SPV Transfer (Mar'25)	31-Dec-25	31-Mar-26	31-Mar-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG2 : Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Abu Renewables India Private Limited has requested start date of connectivity under GNA from 31/03/2026 for 340 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted and agreed for the same.									
<u>Details of Transmission System for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Abu Renewables India Private Limited Solar Power Project – Bhadla-III PS 220 kV S/c (high capacity) line on D/c tower (Suitable to carry minimum 340 MW at nominal voltage)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Bhadla-III - Augmentation of 2x1500 MVA (2nd & 3rd), 765/400kV ICTs at Bhadla-III - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) D. <u>Additional Transmission system for Inter-regional power transfer:</u> - Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors - Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 31.03.2026(Interim) Final date shall be confirmed upon award of the system.									
49	Seven Renewable Power Pvt Ltd	0212100028	Bhadla-III	300	Under ISTS: 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer (Mar'25)	30-Jan-25	01-May-25	31-Mar-26 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG2: Continue to maintain earlier submitted Conn BG2(3 Cr.) - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Seven Renewable Power Pvt Ltd has requested start date of connectivity under GNA from 01/05/2025 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted the same. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Seven Renewable Power Private Limited Solar Power Project – Bhadla-III PS 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA:(Augmentation without ATS)</u> - Augmentation of 2x500 MVA (3rd & 4th) 400/220kV ICTs at Bhadla-III - Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICTs at Bhadla-III 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVAR switchable line reactor for each circuit at Bhadla-III end - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Sikar-II – Khetri 765 kV D/c line - Sikar-II – Narela 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line - Jhatikara – Dwarka 400kV D/c line (Quad) - Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
D. Additional Transmission system for Inter-regional power transfer:									
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAr switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAr 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAr switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 31.03.2026(Interim) Final date shall be confirmed upon award of the system.									
50	Frugal Energy Private Limited	0212100031	Bhadla-III	50	Under ISTS: 220 kV (1 no.) Bay part of Phase-III Part B1 scheme (Expected to be awarded in Sep'23) Schedule: 18 months from SPV Transfer(Mar'25)	31-Mar-25	15-Jun-25	31-Mar-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW • Conn BG 1 available under Connectivity Regulations 2009
It was informed that M/s Frugal Energy Pvt Ltd had been granted connectivity of 50 MW on sharing basis with M/s Juniper Green Beta. M/s Frugal Energy informed that they have applied for connectivity of 250 MW under GNA Regulations and accordingly requested to grant connectivity at Bhadla-III PS for combined capacity of 300 MW(50+250 MW) through a separate bay. M/s Juniper (300 MW) agreed for the above change. M/s Frugal also informed that the bay shall be under ISTS and the tower configuration shall be S/c line on D/c towers.. The same was agreed and accordingly, it was proposed to grant connectivity at Bhadla-III PS through a separate 220 kV line bay. It was also informed that M/s Frugal Energy has requested start date of connectivity under GNA from 15/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted the same.									
<u>Details of Transmission System for Connectivity under GNA:</u>									
A. Associated Transmission System (ATS): NIL									
B. Transmission System under applicant scope									
(i). M/s Frugal Energy Pvt. Ltd. Solar Power Park – Bhadla-III PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage)									
C. Common Transmission system for Connectivity under GNA : (Augmentation without ATS)									
D.									
1. Augmentation of 1x500 MVA (4 th) 400/220kV ICT at Bhadla-III 2. Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400kV ICT at Bhadla-III 3. 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVAr switchable line reactor for each circuit at Bhadla-III end 4. Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAr Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 5. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAr Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 6. Sikar-II – Khetri 765 kV D/c line 7. Sikar-II – Narela 765 kV D/c line along with 240 MVAr Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 8. Jhatikara – Dwarka 400kV D/c line (Quad) 9. Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)									
E. Additional Transmission system for inter-regional power transfer:									
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAr switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAr 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAr switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 31.03.2026(Interim) Final date shall be confirmed upon award of the system.									
51	Luceo Solar Private Limited	0212100032	Fatehgarh-IV (Sec-1)	200	<u>Under ISTS:</u> 220 kV (1 no.) <u>Schedule:</u> Bay is part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months (Exp: Feb'25)	30-Sep-25	30-Apr-25	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: Rs.3 Cr. • Conn BG-3: Rs. 2 lakh/MW • Conn BG 1 and 2 available under Connectivity Regulations 2009
It was informed that in the reallocation meeting held on 03.08.2023, M/s Luceo Solar Private has opted to shift its connectivity of 300 MW(200+100) from Fatehgarh-IV PS(Sec-2) to Fatehgarh-IV PS(Sec-1). Further, M/s Luceo Solar Pvt. Ltd. has requested start date of connectivity under GNA from 30/04/2025 for 200 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.									
<u>Details of Transmission System for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Common Pooling station of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 2x500 MVA (3 rd & 4 th) 400/220 kV ICT at Fatehgarh-IV PS 2) Augmentation of 2x1500 MVA (4 th & 5 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 12) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end 13) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR * with minimum capacity of 2100 MVA on each circuit at nominal voltage									
D. <u>Additional Transmission system for Inter-regional power transfer:</u>									
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system.									

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
52	Bhadla Three SKP Green Ventures Pvt. Ltd.	0212100033	Bhadla-III	300	Under Applicant Scope: 220 kV(1 no.)	31-Dec-24	31-Dec-24	31-Mar-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: NIL(Bay under applicant scope) • Conn BG-3: Rs. 2 lakh/MW • Only Conn BG 1 available under Connectivity Regulations 2009

It was informed that, M/s Bhadla Three SKP Green Ventures Private Limited has requested start date of connectivity under GNA from 31/12/2024 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted the same.

Details of Transmission System for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Bhadla Three SKP Green Ventures Private Limited Renewable Power Park Project – Bhadla-III PS 220 kV S/c line on D/c tower#(Suitable to carry minimum 300 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA : (Augmentation without ATS)

1. Augmentation of 1x500 MVA (4th) 400/220kV ICT at Bhadla-III
2. Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICTs at Bhadla-III
3. 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVAR switchable line reactor for each circuit at Bhadla-III end
4. Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line
5. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line
6. Sikar-II – Khetri 765 kV D/c line
7. Sikar-II – Narela 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line
8. Jhatikara – Dwarka 400kV D/c line (Quad)
9. Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)

D. Additional Transmission system for Inter-regional power transfer:

- 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors
- 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and
- 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line
Or
- 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor
- 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line
- 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar

Start Date of Connectivity under GNA: 31.03.2026(Interim) Final date shall be confirmed upon award of the system.

53	Cannice Renewables Energy Pvt. Ltd.	SW...16716 00589106	Fatehgarh-IV(Sec-2)	150	<u>Under ISTS:</u> 400 kV (1 no.) Common bay for application Nos 0212100004 – 80 MW & SW...89106– 150 MW 0312100019– 90 MW <u>Schedule:</u> Bay is a part of Ph-III Part-A1 Scheme (7 th Bay). Awarded on 02.08.2023 with schedule of 18 months from award.(Exp: Feb'25)	30-Sep-25	30-Jun-25	28-Feb-26 (Interim)	• Conn BG-1: Rs. 50 lakh • Conn BG-2: (Sharing with S. No. 43) • Conn BG-3: Rs. 2 lakh/MW
----	-------------------------------------	---------------------	---------------------	-----	--	-----------	-----------	---------------------	---

It was informed that, M/s Cannice Renewables Energy Pvt. Ltd. Has requested start date of connectivity under GNA from 30/06/2025 for 150 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.

S. No.	Applicant Name	Application No.(St-II)	Pooling Station	Balance Connectivity under 37.2 (MW)	Bay Scope & Status	Start Date of Connectivity as per intimation	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations. (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS):</u> NIL									
B. <u>Transmission System under applicant scope</u>									
(i). Common Pooling Station for Cannice Renewable Projects of 320 MW(80 MW(212100004)+ 150 MW(SW.. 1671600589106)+90 MW(312100019) – Fatehgarh-IV PS(Sec-2) 220 kV S/c line (Suitable to carry minimum 320 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA : (Augmentation without ATS)</u>									
1) Establishment of 2x1500 MVA (1 st & 2 nd), 765/400 kV & 2x500 MVA (1 st & 2 nd), 400/220 kV Fatehgarh-IV (Section-2) Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420 kV) Bus Reactor									
2) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end									
3) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)									
4) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor									
5) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end									
6) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor									
7) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end									
8) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad)									
9) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor									
10) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end									
11) Rishabdeo – Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end									
12) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s									
13) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line									
14) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor)									
15) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line									
16) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
17) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line									
18) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha									
19) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line									
* with minimum capacity of 2100 MVA on each circuit at nominal voltage									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									

Note#1:

Subsequent to the 23rd CMETS-NR meeting held on 29/08/23, M/s Eden filed petitions with CERC seeking directions upon Central Transmission Utility of India Limited (CTUIL), for shifting the connectivity of their 300 MW Solar Power Projects, each being set up in Jaisalmer district in the

State of Rajasthan ('the Projects') from Fatehgarh-II Pooling sub-station ('Fatehgarh-II') to Fatehgarh-III Pooling sub-station ('Fatehgarh-III') or Bhadla-II Pooling sub-station ('Bhadla-II').

On the matter of petition no. 268/MP/2023 & 269/MP/2023, as per hearing held on 22/09/23 and ROP dated 26/09/23, the Commission directed the CTUIL and Petitioners (M/s Eden) to carry out a joint consultation (with the Petitioners and other project developers) to explore the feasibility/possibility shifting the Connectivity of the Petitioners to the Fatehgarh-III or Bhadla-II pooling sub-station maintaining the Petitioners' priority and to file the outcome of such consultation.

Note#2:

It was informed that as per 37.2 of GNA Regulations, Conn-BG1, Conn-BG2 and Conn-BG3 as applicable shall be furnished by the entity **within two (2) months of intimation from CTU**. On furnishing of Conn-BG1, Conn-BG2 and Conn-BG3, existing agreements between the entity and the CTU shall be aligned with provisions of Regulation 10.3 of GNA regulations. On alignment of existing agreements, the entity shall become Connectivity grantee for all purposes under GNA regulations.

Further, as per 37.2(h),

" In case the entity fails to furnish Conn-BG1, Conn-BG2 and ConnBG3 as intimated by the Nodal Agency in terms of clause (d) of this Regulation,

(i) Connectivity granted to the entity under the Connectivity Regulations, 2009 shall be revoked by the Nodal Agency and

(ii) Conn-BG1 furnished, if any, under the Connectivity Regulations, 2009 shall be encashed and

(iii) Conn-BG2 furnished, if any under the Connectivity Regulations, 2009, shall be returned:

Provided that in case the construction of terminal bay has been awarded for implementation under ISTS through CTU, Conn-BG2 furnished under the Connectivity Regulations, 2009 shall be encashed.

In view of the above, all applicants under 37.2 were informed to submit requisite BGs within the stipulated time (within two months of intimation from CTU). Subsequent treatment of Conn-BG1, Conn-BG2 and Conn-BG3 shall be in terms of Regulations 16.1 to 16.4 of GNA regulations.

Further, it was also informed that, in cases where terminal bays are already awarded as per of connectivity granted under Connectivity Regulations 2009, bilateral charges shall be applicable as per Sharing regulations 2020 in case of mismatch of generation & bay. Applicants noted the same.

2.5. RE Applicants with Connectivity application under process & opted for conversion under 37.1:

It was informed that as per 37.1 of GNA regulations, if an application for grant of Connectivity or grant of Long term Access or grant of Medium Term Open Access has been made in accordance with the Connectivity Regulations, 2009 and the same is yet to be granted as on the date of coming into effect of GNA Regulations, the applicant shall have the option of, either

(a) to withdraw the application, Central Electricity Regulatory Commission (Connectivity and General Network Access to the inter-State transmission System) Regulations, 2022 in which case the application fee and bank guarantee, if any, shall be returned,

OR

(b) to convert the application as an application made under GNA regulations by complying with the requirements under these regulations, which shall be processed in accordance with GNA regulations:

11 no. of Stage-II connectivity applications were under process as on the date of effective of GNA Regulations which subsequently opted for transition under GNA. Accordingly, as per 37.1 of GNA regulations, these applications shall be processed as per GNA regulations. It was also informed that in the present meeting Conn BGs applicable under GNA Regulations shall be informed. Subsequently, the exiting BGs shall be adjusted by the CTUIL BG/Agreement group and balance BGs required for transition shall be communicated in the intimations. Applicants noted the same.

Details of transmission system for connectivity under GNA and the requisite Conn BGs to be submitted by respective applicants are as below:

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
1	Serentica Renewables India Private Limited	212100034	Fatehgarh-III PS (Sec-2)	300	<u>Under ISTS:</u> 400 kV (1 no.) Not Awarded <u>Schedule:</u> M/s Serentica vide mail dated confirmed the bay schedule as 31.03.2025	30-Sep-25	31-Mar-25	28-Feb-26 (Interim)	- Conn BG-1 :Rs. 50 lakh - Conn BG-2: Rs. 6 Cr. - Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 300 MW of M/s Serentica Renewables India Private Limited was discussed in the 16th CMETS meeting held on 28/02/2023. In the reallocation meeting held on 03.08.2023, M/s Serentica Renewables opted for connectivity at 400 kV Fatehgarh-III PS(Sec-2) for its two no. of applications of 300 MW each. Further, M/s Serentica Renewables has requested start date of connectivity under GNA from 31/03/2025 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India Private Limited Solar Project - Fatehgarh-III PS(Sec-2) 400 kV S/c line(Suitable to carry minimum 900 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICTs at Fatehgarh-III pooling station (Section-II) - Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor - Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) - Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line - LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation - LILO of 400kV Kota –Merta line at Beawar substation - Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor - LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line - LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line - Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end - STATCOM:									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR									
D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
2	Luceo Solar Private Limited	312100018	Fatehgarh-IV (Sec-1)	100	Under ISTS: 220 kV (1 no.) Schedule: Bay is a part of Ph-III Part-A1 Scheme. Awarded on 02.08.2023 with schedule of 18 months from award. (Exp: Feb'25)	30-Sep-25	30-Apr-25	28-Feb-26 (Interim)	- Conn BG-1 :Rs. 50 lakh - Conn BG-2: (Sharing with earlier granted application of 200 MW) - Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 300 MW of M/s Luceo Solar Private Limited was discussed in the 16 th CMETS meeting held on 28/02/2023. In the reallocation meeting held on 03.08.2023, M/s Luceo Solar Private has opted to shift its connectivity of 300 MW (200+100) from Fatehgarh-IV PS(Sec-2) to Fatehgarh-IV PS(Sec-1). Further, M/s Luceo Solar Pvt. Ltd. has requested start date of connectivity under GNA from 30/04/2025 for 100 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.									
<u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Luceo Solar Private Limited for Solar Power Projects with Appl. Nos. 0212100032 (200 MW) & 0312100018 (100 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (4th) 400/220 kV ICT at Fatehgarh-IV PS 2) Augmentation of 2x1500 MVA (4th & 5th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Fatehgarh-IV- Fatehgarh-III 400 kV D/c (Twin HLTS*) line 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 8) LILO of 400kV Kota –Merta line at Beawar substation 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 12) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 13) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR <i>* with minimum capacity of 2100 MVA on each circuit at nominal voltage</i>									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
3	Serentica Renewables India Pvt. Ltd.	212100036	Fatehgarh-III PS(Sec-2)	300	Under ISTS: 400 kV (1 no.) Not Awarded Schedule: 31.03.2025	31-Dec-24	31-Mar-25	28-Feb-26 (Interim)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: NIL(in sharing with S.No.1) • Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 300 MW of M/s Serentica Renewables India Private Limited was discussed in the 16 th CMETS meeting held on 28/02/2023. In the reallocation meeting held on 03.08.2023, M/s Serentica Renewables opted for connectivity at 400 kV Fatehgarh-III PS(Sec-2) for its two no. of applications of 300 MW each. Further, M/s Serentica Renewables has requested start date of connectivity under GNA from 31/03/2025 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same. Further, regarding reallocation and Eden petition, pls refer Note#1.									
<u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India Private Limited Solar Project - Fatehgarh-III PS(Sec-2) 400 kV S/c line(Suitable to carry minimum 900 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x1500 MVA (5 th & 6 th), 765/400kV ICTs at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor 3) Fatehgarh-III – Beawar 765 kV D/c (2nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III - Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR D. <u>Additional Transmission system for inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
4	Adani Solar Energy AP Three Limited	212100038	Ramgarh	150	Under ISTS: 400 kV (1 no.) Common bay for App No. 1200002432 (500 MW) & 0212100038 (150 MW) of M/s Adani Schedule: Mar'25 (Bay is part of Phase-III Part C1 scheme expected to be awarded in Sep'23 with schedule of 18 months)	03-Oct-23	31-Dec-23	28-Feb-26 (Interim)	- Conn BG-1 :Rs. 50 lakh - Conn BG-2: NIL(in sharing with other application of Adani(500 MW)) - Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 150 MW of M/s Adani Solar Energy AP Three Limited was discussed in the 16 th CMETS meeting held on 28/02/2023. It was decided to grant connectivity on sharing basis with earlier granted connectivity of 500 MW at 400 kV Ramgarh. Further, M/s Adani Solar Energy AP Three Limited has requested start date of connectivity under GNA from 31/12/2023 for 150 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31/03/2026(Interim). Applicant noted the same.									
Details of Transmission System for Connectivity under GNA:									
A. <u>Associated Transmission System (ATS): NIL</u>									
B. <u>Transmission System under applicant scope</u>									
a. Common Pooling station of M/s Adani Renewable Energy Holding Four Ltd. (500 MW) & M/s Adani Solar Energy AP Three Limited (150 MW) Solar Power Projects with Appl. Nos. 1200002432 (500 MW) & 0212100038 (150 MW) – Ramgarh PS 400 kV S/c line on D/c tower.(Suitable to carry minimum 900 MW at nominal voltage)									
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>									
1) Augmentation of 2x1500 MVA (1st & 2nd), 765/400kV ICT at Ramgarh PS 2) Ramgarh PS – Bhadla-III PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Ramgarh end 3) Augmentation of 2x1500 MVA (3 rd & 4th), 765/400kV ICT at Bhadla-III 4) Bhadla-III – Bikaner-III 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Bhadla-III end 5) Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 6) Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 7) Sikar-II – Khetri 765 kV D/c line 8) Sikar-II – Narela 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 9) Jhatikara – Dwarka 400kV D/c line (Quad) 10) Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section)									
D. <u>Additional Transmission system for Inter-regional power transfer:</u>									
1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
5	Radiant Star Solar Park Pvt. Ltd.	212100037	Fatehgarh-IV (Sec-2)	200	<u>Under ISTS:</u> 220 kV (1 no.) <u>Schedule:</u> Feb'26(Tentative) Bay is part of Trans. System for Rajasthan REZ Ph-IV (Part-2: 5.5 GW) Part A -scheme	31-Dec-2024	30-Dec-25	28-Feb-26 (Interim)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW

It was informed that the application for connectivity of 200 MW by M/s Radiant Star Solar Park Pvt. Ltd. was discussed in the 17th CMETS meeting held on 31.03.2023. In the meeting, both the applicants (M/s Radiant Star Solar Park Pvt Ltd. and M/s Helia Energy Park Pvt Ltd.) mentioned that they have agreed to share common dedicated transmission line & bay at ISTS end for evacuation of 400 MW power from their parks. Accordingly, it was decided to grant connectivity at Fatehgarh-IV PS(Sec-2) on sharing with M/s Helia Energy(200 MW) through a common 220 kV bay.

However, M/s Helia has recently applied for enhancement of connectivity for 100 MW under GNA Regulations. In the meeting M/s Helia requested to keep its 300 MW in a separate bay and radiant also requested to keep its 200 MW on separate bay. In view of the above, it was decided to grant connectivity to M/s Radiant and M/s Helia through two separate bays.

Further, it was informed that M/s Radiant Star Solar Park Pvt. Ltd. has requested start date of connectivity under GNA from 30/12/2025 for 200 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same.

Details of Transmission System for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

(i). M/s Radiant Star Solar Park Pvt. Ltd. Power Park –Fatehgarh -IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA: (Augmentation without ATS)

- 1) Establishment of 2x1500 MVA, 765/400 kV & 2x500 MVA, (1st & 2nd) 400/220 kV Fatehgarh-IV (Section-2) Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR (420 kV) Bus Reactor
- 2) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end
- 3) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)
- 4) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor
- 5) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end
- 6) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor
- 7) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end
- 8) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad)
- 9) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor
- 10) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end
- 11) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end
- 12) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s
- 13) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line
- 14) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor)
- 15) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line
- 16) LILO of Indore – Bhopal 765 kV S/c line at Kurawar
- 17) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line
- 18) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha
- 19) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
* with minimum capacity of 2100 MVA on each circuit at nominal voltage									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
6	Helia Energy Park Pvt Ltd	212100035	Fatehgarh-IV (Sec-2)	200	<u>Under ISTS:</u> 220 kV (1 no.) <u>Schedule:</u> Feb'26(Tentative) Bay is part of Trans. System for Rajasthan REZ Ph-IV (Part-2:5.5 GW) Part A -scheme	31-Dec-24	30-Dec-25	28-Feb-26 (Interim)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW
It was informed that the application for connectivity of 200 MW by M/s Helia Energy Park Pvt. Ltd. was discussed in the 17th CMETS meeting held on 31.03.2023. In the meeting, both the applicants (M/s Radiant Star Solar Park Pvt Ltd. and M/s Helia Energy Park Pvt Ltd.) mentioned that they have agreed to share common dedicated transmission line & bay at ISTS end for evacuation of 400 MW power from their parks. Accordingly, it was decided to grant connectivity at Fatehgarh-IV PS(Sec-2) on sharing with M/s Helia Energy(200 MW) through a common 220 kV bay. However, M/s Helia has recently applied for enhancement of connectivity for 100 MW under GNA Regulations. In the meeting M/s Helia requested to keep its 300 MW in a separate bay and radiant also requested to keep its 200 MW on separate bay. In view of the above, it was decided to grant connectivity to M/s Radiant and M/s Helia through separate bays.. Further, it was informed that M/s Helia Energy . has requested start date of connectivity under GNA from 30/12/2025 for 200 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Helia Energy Park Private Limited Power Parks (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 212100035(200 MW)) – Fatehgarh-IV PS (Section-2) 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x500 MVA (1st & 2nd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA (1st 3) & 2nd), 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station 4) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 5) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 6) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 7) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 8) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 9) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 10) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 11) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 12) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 13) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 14) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 15) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 16) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 17) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 18) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
19) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 20) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 21) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA on each circuit at nominal voltage Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
7	JSW Renew Energy Five Limited	212100039	Fatehgarh-III PS(Sec-1)	250	Under ISTS: 220 kV (1 no.)- Schedule: Sep'23 as informed by TSP	15-Oct-24	15-Dec-24 (Revised to 15-Mar-25)	15-Mar-25	- Conn BG-1 :Rs. 50 lakh - Conn BG-2: Rs. 3 Cr. - Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 250 MW of M/s JSW Renew Energy Five Limited was discussed in the 17th CMETS meeting held on 31/03/2023 wherein It was decided to grant connectivity at Fatehgarh-III PS. Further, in the reallocation meeting held on 20.06.2023, due to limitations in Fatehgarh-III (Sec-1), it was decided that one no. of 220 kV line bay vacated at Fatehgarh-III PS(due to surrender of Connectivity by M/s Adani) shall be allocated to BESS project of M/s JSW Renew Energy Five Limited. Accordingly, the same bay shall be considered for grant of connectivity to M/s JSW Renew Energy Five Limited. It was also informed that the transmission system for connectivity is for both drawl & injection of power from Fatehgarh-III PS(Sec-1). However, as per the SECI's Standard Battery Energy Storage Purchase Agreement (BESPA) which mandates that the discharge of BESS shall take place subject to the transmission constraints such as peak solar hours, at the ISTS substation as Fatehgarh-III PS(Sec-1) may have evacuation constraints beyond 1980 MW. Therefore, the BESS shall be restricted from injecting power in Peak Solar hours. The same shall also be indicated in the connectivity intimation. However, there will be no restrictions on drawl of power.. Applicant noted and agreed the same. M/s JSW Renew Energy Five Limited had earlier requested start date of connectivity under GNA from 15/12/2024 for 250 MW. After the meeting, M/s JSW Renew view mail dated 05.09.2023 has requested start date of connectivity from 15.03.2025. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 15/03/2025 as requested. Applicant noted and agreed for the same. <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). JSW Renew Energy Five Limited BESS Project-1 (250 MW) – Fatehgarh-III PS(Sec-1) 220 kV cable** (Suitable to carry minimum 300 MW** at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Existing System including the system which has been awarded):</u> - Establishment of 4x500 MVA 400/220 kV pooling station at Fatehgarh-III PS(Sec-1) - Fatehgarh-III PS – Fatehgarh-II PS (Twin HTLS)* 400 kV D/c line - Jaisalmer (RVPN) S/s - Fatehgarh-III PS (Twin HTLS)* 400 kV D/c line. * with minimum capacity of 2100 MVA on each circuit at nominal voltage Start Date of Connectivity under GNA: 15/03/2025									
8	JSW Renew Energy Five Limited	212100040	Fatehgarh-III PS(Sec-1)	250	Under ISTS: 220 kV (1 no.) – Schedule: 15.03.2025 as confirmed by M/s JSW Renew Energy Five Limited	15-Oct-24	15-Dec-24 (Revised to 15-Mar-25)	15-Mar-25	- Conn BG-1 :Rs. 50 lakh - Conn BG-2: Rs. 3 Cr. - Conn BG-3: Rs. 2 lakh/MW
It was informed that, Stage-II Connectivity application for 250 MW by M/s JSW Renew Energy Five Limited was discussed in the 17th CMETS meeting held on 31/03/2023. It was decided to grant connectivity at Fatehgarh-III PS. M It was also informed that the transmission system for connectivity is for both drawl & injection of power from Fatehgarh-III PS(Sec-1). However, as per the SECI's Standard Battery Energy Storage Purchase Agreement (BESPA) which mandates that the discharge of BESS shall take place subject to the transmission constraints such as peak solar hours, at the ISTS substation as Fatehgarh-III PS(Sec-1) may have evacuation constraints beyond 1980 MW. Therefore, the BESS shall be restricted from injecting power in Peak Solar hours. The same shall also be indicated in the connectivity intimation. However, there will be no restrictions on drawl of power.. Applicant noted and agreed the same.									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
M/s JSW Renew Energy Five Limited had earlier requested start date of connectivity under GNA from 15/12/2024 for 250 MW. After the meeting, M/s JSW Renew view mail dated 05.09.2023 has requested start date of connectivity from 15.03.2025. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 15/03/2025 as requested. Applicant noted and agreed for the same. Details of Transmission System for Connectivity under GNA: A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). JSW Renew Energy Five Limited BESS Project-2 (250 MW) – Fatehgarh-III PS(Sec-1) 220 kV cable* (Suitable to carry minimum 300 MW* at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Existing System including the system which has been awarded)</u> 1) Establishment of 400/220 kV pooling station at Fatehgarh-III PS 2) Fatehgarh-III PS – Fatehgarh-II PS (Twin HTLS)* 400 kV D/c line 3) Jaisalmer (RVPN) S/s - Fatehgarh-III PS (Twin HTLS)* 400 kV D/c line. * with minimum capacity of 2100 MVA on each circuit at nominal voltage Start Date of Connectivity under GNA: 15/03/2025									
9	Proteus Energy Pvt. Ltd.	212100042	Bikaner-III PS	217	Under ISTS: 220 kV (1 no.) Schedule: Sep'25(Tentative) Bay is part of Trans. System for Rajasthan REZ Ph-IV (Part-1 Part A -scheme	31/03/2025	31/03/2025	28-Feb-26 (Interim)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW
It was informed that in the reallocation meeting held on 20.06.2023, it was decided that out of the 2 no. of bays at Bikaner-II PS which was vacated due to revocation of connectivity of 675 MW granted to M/s Soltown at Bikaner-II PS one no. of 220 kV line bay shall be allocated to M/s Proteus of 217 MW. However, in the recent hearing held on 21.08.2023, the CERC directed the CTUIL not to allocate the revoked capacity (675 MW) at Bikaner- II S/s to any other entity till the next date of hearing. Subsequently in the hearing held on 12/09/23, the interim protection continued by the Commission. In view of the above, it was decided to grant connectivity to M/s Proteus Energy at Bikaner-III PS. Further, it was also informed that M/s Proteus Energy Pvt Ltd. has requested start date of connectivity under GNA from 31/03/2025 for 217 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/26(Interim). M/s Proteus Energy noted the same. M/s Proteus informed that the bay shall be under ISTS and tower configuration shall be S/c line on D/c towers. Same was noted. Details of Transmission System for Connectivity under GNA: A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Proteus Energy Private Limited Solar Project– Bikaner-III PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x500MVA (1st & 2nd) 400/220 kV ICTs at Bikaner –III PS 2) Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3) Augmentation of 2x1500 MVA (3rd & 4th) , 765/400 kV ICTs at Bikaner-III Pooling Station 4) LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5) Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6) Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end 7) Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s 8) Neemrana-II -Kotputli 400 kV D/c line (Quad) 9) LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10) Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVA switchable line reactor for each circuit at each end 11) Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
12) Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)									
D. Additional Transmission system for inter-regional power transfer: 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line - Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
10	Tepsol Saur Urja Pvt . Ltd.	0212100043	Fatehgarh-IV (Sec-2)	300	Bay: Under Applicant scope	31-Dec-25	31-Dec-25	28-Feb-26 (Interim)	- Conn BG-1: Rs. 50 lakh - Conn BG-2: NIL - Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Tepsol Saur Urja Pvt . Ltd. has requested start date of connectivity under GNA from 31/12/2025 for 300 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). M/s Tepsol Saur Urja agreed for the same. M/s Tepsol informed that bay shall be under their scope. Accordingly, it was proposed to grant connectivity to M/s Tepsol Saur Urja at Fatehgarh-IV PS(Sec-2).									
Details of Transmission System for Connectivity under GNA:									
A. Associated Transmission System (ATS): NIL									
B. Transmission System under applicant scope (i). Tepsol Saur Urja Private Limited Solar Park Pooling Station – Fatehgarh-IV PS(Sec-2) 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage)									
C. Common Transmission system for Connectivity under GNA (Augmentation without ATS) 1) Augmentation of 1x500 MVA (2nd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA, 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 11) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 12) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 13) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 14) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 15) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 16) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
17) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 18) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 19) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 20) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line <i>* with minimum capacity of 2100 MVA on each circuit at nominal voltage</i>									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									
11	Cannice Renewables Energy Pvt. Ltd.	312100019	Fatehgarh-IV (Sec-2)	90	Under ISTS: 220 kV (1 no.) Common bay for application Nos 0212100004 – 80 MW, SW...89106 – 150 MW & 0312100019 – 90 MW of Cannice Renewables Energy Pvt. Ltd. Schedule: Bay is part of Ph-III Part-A1 Scheme (7 th Bay). Awarded on 02.08.2023 with schedule of 18 months from award.(Exp: Feb'25)	31-Jan-25	30-Jun-2025	28-Feb-26 (Interim)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: (Already considered with 80 MW Connectivity) • Conn BG-3: Rs. 2 lakh/MW
It was informed that, M/s Cannice Renewables Energy Pvt. Ltd. has requested start date of connectivity under GNA from 30/06/2025 for 90 MW. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(Interim). Applicant noted the same. M/s Cannice had already been granted connectivity of 80 MW & 150 MW at Fatehgarh-IV PS(Sec-2). Therefore, it was decided to grant this application of 90 MW through the same 220 kV line bay for a cumulative quantum of 320 MW. M/s Cannice agreed for the same									
<u>Details of Transmission System for Connectivity under GNA:</u>									
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for Cannice Renewable Projects of 320 MW(80 MW(212100004)+ 150 MW(SW.. 1671600589106)+90 MW(312100019) – Fatehgarh-IV PS(Sec-2) 220 kV S/c line (Suitable to carry minimum 320 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x500 MVA (2nd & 3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA, 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 11) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 12) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 13) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s									

Sl. No.	Applicant Name	Application No. (St-II)	Pooling Station	Connectivity Quantum under 37.1 (MW)	Bay scope & status	Start Date of Connectivity as per Application	Start Date requested for transition under GNA	Expected Start Date of Connectivity under GNA	BG Requirement as per GNA Regulations (BGs, if any submitted in Connectivity Regulations, 2009 shall be adjusted)
14)	Mandsaur PS – Indore(PG)	765	kV D/c Line	along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line					
15)	Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor)								
16)	Mandsaur – Kurawar 765 kV D/c line			along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line					
17)	LILO of Indore – Bhopal 765 kV S/c line			at Kurawar					
18)	Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line								
19)	LILO of one circuit of Indore – Itarsi 400 kV D/c line			at Ashtha					
20)	Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line								
<i>* with minimum capacity of 2100 MVA on each circuit at nominal voltage</i>									
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.									

Note#1:

Subsequent to the 23rd CMETS-NR meeting held on 29/08/23, M/s Eden filed petitions with CERC seeking directions upon Central Transmission Utility of India Limited (CTUIL), for shifting the connectivity of their 300 MW Solar Power Projects, each being set up in Jaisalmer district in the State of Rajasthan ('the Projects') from Fatehgarh-II Pooling sub-station ('Fatehgarh-II') to Fatehgarh-III Pooling sub-station ('Fatehgarh-III') or Bhadla-II Pooling sub-station ('Bhadla-II').

On the matter of petition no. 268/MP/2023 & 269/MP/2023, as per hearing held on 22/09/23 and ROP dated 26/09/23, the Commission directed the CTUIL and Petitioners (M/s Eden) to carry out a joint consultation (with the Petitioners and other project developers) to explore the feasibility/possibility shifting the Connectivity of the Petitioners to the Fatehgarh-III or Bhadla-II pooling sub-station maintaining the Petitioners' priority and to file the outcome of such consultation.

Note#2:

It was also informed that as per 8.2(c) of GNA Regulations, Conn-BG1, Conn-BG2 and Conn-BG3, as applicable, shall be furnished within 1 (one) month of intimation of in-principle grant of Connectivity, failing which the application for Connectivity shall be closed and application fee shall be forfeited. Accordingly, all applicants under 37.1 were requested to submit requisite BGs within the stipulated time as mentioned above. Subsequent treatment of Conn-BG1, Conn-BG2 and Conn-BG3 shall be in terms of Regulations 16.1 to 16.4 of GNA regulations.

Further, it was also informed that applicants who have opted for S/c on D/c tower configuration need to give necessary undertaking to CTUIL regarding the same.

It was also requested that if any applicant wish to have different schedule for implementation of bay(s) under ISTS than the Start Date of Connectivity under GNA, same may be communicated within a week of this meeting. Applicants noted the same.

3. Processing of new Applications received under GNA Regulations (April'23-Jul'23)

It was informed that after revocation/surrender of connectivity and reallocation in meetings held on 20.06.2023 & 03.08.2023 as well as already available enhancement margin at RE pooling stations, summary of total margins available are as under :

S. No.	Pooling Station	No. of bays	Bay Status	Evacuation Margin
1.	Fatehgarh-II PS [#]	2 no. - 220 kV 1 no. - 400 kV	Awarded	500 MW at 220 kV 500 MW at 400 kV
2	Fatehgarh-III PS (Sec-2)	1 no. 400 kV	Not Awarded	-1100MW at 400 kV (800 MW at 1 bay & 300 MW on sharing basis with M/s Serentica (300+300 MW)) -145 MW at 220 kV(on sharing basis with M/s Khaba(50 MW) & M/s Energizent(95 MW))
3	Fatehgarh-IV PS (Sec-1)	1 no. -220 kV	Awarded	300 MW at 220 kV
4	Bhadla-II PS	2 no. 220 kV	Awarded	600 MW at 220 kV
5	Bikaner-II PS*	1 no. 220 kV	Not Awarded	458 MW at 220 kV(including margin available on sharing basis with M/s Proteus(217 MW))

Due to GIB issue developers are not ratified for laying of overhead DTL lines to Fatehgarh-II PS

** In the recent hearing by CERC on petition by SOLTOWN, CERC directed CTUIL not to allocate the revoked capacity (675 MW) at Bikaner- II S/s to any other entity till the next date of hearing.*

It was also informed that as connectivity may be granted at any of the pooling stations at each zone(Bhadla,Bikaner& Fatehgarh), connectivity shall be offered to applicants in the order of priority and based on the pooling station opted by the applicant, the detailed transmission system for evacuation(including segregation of ICTs).

It was also informed that Transmission scheme for Solar Energy Zones in Rajasthan Phase-IV Part-2 (5.5 GW) was recently approved in the 14th NCT held on 09.06.2023. As part of this scheme, 5.5 GW may be evacuated from Fatehgarh-IV(Sec-2)(4 GW) & Barmer-I (1.5 GW) PS and beyond 5.5 GW capacity, additional evacuation system needs to be planned. As per the future scope of Fatehgarh-IV PS(Sec-2), connectivity of maximum 3500 MW can be granted at Fatehgarh-IV PS(Sec-2) at 220 kV level (8x500MVA ICTs) to meet N-1 contingency requirement. Further, cumulative connectivity quantum of 4GW (including 400 kV & 220 kV) may be granted at Fatehgarh-IV PS(Sec-2), beyond which connectivity will granted at Barmer-I pooling station.

3.1. Applications received under GNA Regulations (April'23):

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
1.	2200000003	BN Hybrid Power-1 Private Limited	Barmer, Rajasthan	14.04.2023	119.2/30.06.2025	Generator (Hybrid: Solar-40MW, Wind-79.2MW))	30.06.2025	Land Route	Fatehgarh-IV PS(Sec-1)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW
BN Hybrid Power-1 desired for Connectivity at Fatehgarh-IV PS(Sec-1) PS. as one bay at Fatehgarh-IV PS(Sec-1) was vacant, due to reallocation. Same was agreed. BN Hybrid Power-1 also confirmed that the scope of bays at Fatehgarh-IV PS end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s BN Hybrid Power-1 was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s BN Hybrid Power-1 agreed for the same. It was also informed that the bay at Fatehgarh-IV PS is already awarded and is expected to be commissioned by Feb'25. Therefore, in case of any delay in generation project beyond 30.06.2025, bilateral charges for the bay shall be applicable as per sharing regulations. M/s BN Hybrid Power-1 noted the same. Accordingly, it was agreed to grant connectivity to BN Hybrid Power-1 Private Limited at Fatehgarh-IV PS(Sec-1). Further, it was also informed that M/s BN Hybrid Power-1 Private Limited has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(interim). Applicant noted the same. Transmission system for connectivity of BN Hybrid Power-1 Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s BN Hybrid Power-1 Private Limited Hybrid Power Projects with Appl. Nos. 2200000003 (119.2 MW) & 2200000102 (180.8 MW) – Fatehgarh-IV PS (Section-1) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> 12) Augmentation of 1x500 MVA (4th) 400/220 kV ICT at Fatehgarh-IV PS (Sec-1) 13) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 14) Fatehgarh-IV (Sec-1)- Fatehgarh-III 400 kV D/c (Twin HLTS*) line 15) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 16) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 17) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 18) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 19) LILO of 400kV Kota –Merta line at Beawar substation 20) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 21) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 22) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 23) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 24) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR * with minimum capacity of 2100 MVA/ckt at nominal voltage;										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
D. Additional Transmission system for Inter-regional power transfer: 3) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 4) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
2.	2200000024	Sprng Power Private Limited	Barmer Rajasthan	17.04.2023	400 MW (Connectivity quantum revised to 300 MW) 31.12.2025 Revised to 30/06/26	Generator (Solar)	100 MW: 30.06.26 200 MW: 30/06/27	Land BG Route	Fatehgarh-III PS(Sec-2)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 6 Cr. • Conn BG-3: Rs. 2 lakh/MW
Sprng Power Pvt. Ltd. informed that they wish to opt for connectivity at 400 kV level of Fatehgarh-III PS (Sec-2) as they have multiple applications which they wish to combine. As the margin available at 400 kV of Fatehgarh-III PS(Sec-2) is 800 MW, Sprng informed that they wish to reduce their connectivity quantum/installed capacity of the application to 300 MW so that they can accommodate 800 MW at Fatehgarh-III PS(Sec-2) at 400 kV. M/s Sprng submitted reduction of connectivity quantum/installed capacity vide letter dated 15.09.23. M/s Sprng also informed that the scope of the bays shall be under ISTS & tower configuration shall be S/c on D/c towers. M/s Sprng Power Pvt. Ltd. was asked to submit necessary undertaking for tower configuration of S/c on D/c. Sprng agreed for the same. In view of the above, it was decided to grant connectivity of 300 MW to Sprng Power Pvt. Ltd. at 400 kV Fatehgarh-III PS(Sec-2) along with other connectivity (cumulative 800MW). Further, regarding reallocation/allocation and Eden petition, pls refer Note#2. CTUIL also requested Sprng to confirm the implementation schedule of 400 kV bay at Fatehgarh-III PS(Sec-2). M/s Sprng vide mail dated 15.09.2023 requested multiple start dates for multiple parts of the project. However, as there shall be only single start date of connectivity for an application, earliest date i.e. 30/06/26 was considered for grant. Further, it was also informed that M/s Sprng Power Private Limited has requested Start Date of Connectivity under GNA from 30/06/2026.However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2026(interim). M/s Sprng noted the same. Transmission system for connectivity of Sprng Power Private Limited under GNA is as below: Details of Transmission System for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common Pooling point for Sprng Power Private Limited(App No.2200000024 :300 MW), Sprng Akshaya Urja Private Limited(App No.2200000065 :100 MW) & Sprng Energy Private Limited(App No. 2200000116: 400MW) Solar Project - Fatehgarh-III PS(Sec-2) 400 kV S/c line on D/c tower (Suitable to carry minimum 800 MW at nominal voltage) C. Common Transmission system for Connectivity under GNA (Augmentation without ATS):										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
1) Augmentation of 2x1500 MVA (5 th & 6 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor 3) Fatehgarh-III – Beawar 765 kV D/c (2nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III - Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR										
D. Additional Transmission system for Inter-regional power transfer: 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 30.06.26(Interim). Final date shall be confirmed upon award of the system.										
3.	2200000027	Renew Surya Vihaan Pvt. Ltd. (Enhancement)	Jaisalmer Rajasthan	18.04.2023	10/ 31.10.2023	Generator (Solar)	31.10.2023	Land Route	Fatehgarh-III PS(Sec-2)	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: NIL(on sharing) • Conn BG-3: Rs. 2 lakh/MW
Renew Surya Vihaan informed that they were granted connectivity of 300 MW (200+100 MW) at Fatehgarh-III PS(Sec-1). They want to enhance that to 310 MW. However, it was informed that as cumulative quantum of 1980 MW is already granted at Fatehgarh-III PS .As N-1 contingency has to be ensured at each section and there is no further margin available at Fatehgarh (Sec-1), it was proposed that the same may be granted at Fatehgarh-III(Sec-2) on sharing basis with M/s Khaba(250 MW) or M/s Energizent(205 MW). Grid India also informed that it is observed that RE generations generally over inject a few MWs more their connectivity quantum and also considering reactive power requirement of PF 0.95, it is preferable not to grant connectivity at Fatehgarh-III (Sec-1). CEA also endorsed the same on account of technical limitations. After deliberations, it was decided to grant connectivity at Fatehgarh-III PS(Sec-2) on sharing basis with M/s Khaba(250 MW). M/s Renew Vihaan noted the same. Further, it was also informed that M/s Renew Surya Vihaan Pvt. Ltd. has requested Start Date of Connectivity under GNA from 31/10/2023.However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(interim). M/s Renew Surya Vihaan noted the same. Transmission system for connectivity of Renew Surya Vihaan Pvt. Ltd. under GNA is as below:										
Details of Transmission system for Connectivity under GNA:										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Through sharing of dedicated transmission system of Khaba Renewable Energy Private Limited Solar Power Project – Fatehgarh-III PS(Sec-2) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) (ii). Infrastructure required for sharing dedicated transmission system C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II) 2) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 3) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 4) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 5) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 6) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 7) LILO of 400kV Kota –Merta line at Beawar substation 8) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 9) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 10) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 11) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 12) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system.										
4.	2200000008	ACME Cleantech Solutions Pvt. Ltd.	Bikaner Rajasthan	18.04.2023	300/ 31.05.2025	Generator (Solar)	31.05.2025	Land Route	Bikaner-III PS	• Conn BG-1 :Rs. 50 lakh • Conn BG-2: Rs. 3 Cr. • Conn BG-3: Rs. 2 lakh/MW
M/s ACME Cleantech Solutions Pvt. Ltd. informed that they wish to obtain connectivity at Bikaner-II PS. However, as informed earlier, 675 MW of connectivity at Bikaner-II PS cannot be granted to any entity till further order by CERC. Therefore, it was decided to grant connectivity at Bikaner-III PS at 220 kV. M/s ACME Cleantech also confirmed that the scope of bays at Bikaner-III PS end shall be under ISTS and tower configurations shall be S/c on D/c towers. M/s ACME Cleantech was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s ACME Cleantech agreed for the same.										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
Further, it was also informed that M/s ACME Cleantech Solutions Pvt. Ltd. has requested Start Date of Connectivity under GNA from 31/05/2023. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28/02/2026(interim). M/s ACME Cleantech Solutions Pvt. Ltd. noted the same. Transmission system for connectivity of M/s ACME Cleantech Solutions Pvt. Ltd. under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS): NIL</u>										
B. <u>Transmission System under applicant scope</u>										
(i). ACME Cleantech Solutions Private Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)										
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
1. Augmentation of 1x500 MVA(2 nd) 400/220 kV ICT at Bikaner-III Pooling Station										
2. Augmentation of 2x1500 MVA (3 rd & 4 th) 765/400 kV ICTs at Bikaner-III Pooling Station										
3. Augmentation of 1x1500 MVA (4 th) 765/400kV ICT at Bikaner (PG)										
4. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS										
5. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)										
6. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
7. Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs at Neemrana-II S/s										
8. Neemrana-II -Kotputli 400 kV D/c line (Quad)										
9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s										
10. Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVAR switchable line reactor for each circuit at each end										
11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
12. Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG)										
D. <u>Additional Transmission system for Inter-regional power transfer:</u>										
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors										
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and										
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line										
Or										
3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor										
3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										
3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
5.	2200000018	Sprng Pavana Urja Pvt. Ltd. (Enhancement)	Barmer Rajasthan	26.04.2023	100/ 30.06.27	Generator (Solar)	50 MW: 30.06.27 50 MW: 30.06.28	Land BG Route	Fatehgarh-IV PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
As discussed for earlier application of Sprng 1200003719(50 MW), present 100 MW application was decided to be combined for grant at Fatehgarh-IV (Sec-2) on a separate 220kV bay. M/s Sprng Pavana Urja Pvt. Ltd. also confirmed that the scope of bays at Fatehgarh-IV PS(Sec-2) end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Sprng Pavana Urja Pvt. Ltd. was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Sprng Pavana Urja Pvt. Ltd. agreed for the same. In view of the above, it was proposed to grant connectivity to Sprng Pavana Urja at Fatehgarh-IV PS(Sec-2) at 220 kV level through one no. of 220 kV line bay Further, it was also informed that M/s Sprng Pavana Urja Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/27. Considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30.06.27(interim) as requested. M/s Sprng Pavana Urja Pvt. Ltd. noted the same. Transmission system for connectivity of Sprng Pavana Urja Pvt. Ltd.. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Sprng Pavana Urja Private Limited for Solar Power Projects with Appl. Nos. 1200003719(50 MW) ,2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA : (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA (1st & 2nd), 765/400 kV ICTs at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 11) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 12) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 13) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 14) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 15) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 16) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 17) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 18) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 19) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 20) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
* with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 30.06.2027(Interim) Final date shall be confirmed upon award of the system.										
6.	2200000013	Avaada RJ Bikaner Private Limited	Bikaner Rajasthan	27.04.2023	50/ 31.03.2025	Generator (Solar)	31.03.2025	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL Conn BG-3: Rs. 2 lakh/MW
For Application of 50 MW of M/s Avaada RJ Bikaner Pvt. Ltd., it was proposed to grant connectivity on sharing with M/s Proteus Energy(217 MW) which is already agreed for grant of connectivity at Bikaner-III PS. M/s Avaada agreed for the same.										
Further, it was also informed that M/s Avaada RJ Bikaner Pvt. Ltd in the application had requested Start Date of Connectivity under GNA from 31/03/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Avaada RJ Bikaner Pvt. Ltd noted the same. Accordingly, transmission system for connectivity of M/s Avaada RJ Bikaner Pvt. Ltd. under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Through sharing of dedicated transmission system of M/s Proteus Energy Private Limited. (217 MW) – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage).										
(ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Avaada RJ Bikaner Private Limited.										
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
1. Augmentation of 1x500 MVA(2 nd) 400/220 kV ICT at Bikaner-III Pooling Station										
2. Augmentation of 2x1500 MVA (3 rd & 4 th) 765/400 kV ICTs at Bikaner-III Pooling Station										
3. Augmentation of 1x1500 MVA (4 th) 765/400kV ICT at Bikaner (PG)										
4. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS										
5. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)										
6. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
7. Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs at Neemrana-II S/s										
8. Neemrana-II -Kotputli 400 kV D/c line (Quad)										
9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s										
10. Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVAR switchable line reactor for each circuit at each end										
11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
12. Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG)										
D. <u>Additional Transmission system for inter-regional power transfer:</u>										
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors										
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end										
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
Or 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system										
7.	2200000020	Serentica Renewables India Pvt.Ltd	Barmer Rajasthan	29.04.2023	300/ 31.03.2025	Generator (Solar)	31.03.2025	Land Route	Fatehgarh-III PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(in sharing) Conn BG-3: Rs. 2 lakh/MW
M/s Serentica Renewables opted for connectivity of 300 MW at Fatehgarh-III PS on sharing basis with the earlier allocated 400 kV line bay at Fatehgarh-III PS(Sec-2) along with applications of 600 MW(Application No. 212100034(300 MW), 212100036(300 MW)).CTUIL informed that cumulative quantum of 600 MW of connectivity is already granted to M/s Serentica at 400 kV Fatehgarh-III PS(Sec-2) and the present application shall be combined with earlier applications through common bay. With this application connectivity at 400 kV bay shall be 900 MW and therefore no further enhancements shall be granted on same bay. M/s Serentica agreed for the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Serentica at 400 kV Fatehgarh-III PS (Sec-2) on sharing basis with earlier agreed applications of M/s Serentica of 600 MW. Further, it was also informed that M/s Serentica Renewables in the application had requested Start Date of Connectivity under GNA from 31/03/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Serentica Renewables noted the same. Further, regarding reallocation/allocation and Eden petition, pls refer Note#2. Accordingly, transmission system for connectivity of M/s Serentica Renewables under GNA is as below: <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (ii). Common Pooling station of M/s Serentica Renewables India Private Limited Solar Projects (Application No. 212100034(300 MW), 212100036(300 MW) & 220000020(300 MW)) - Fatehgarh-III PS(Sec-2) 400 kV S/c line on D/c towers (Suitable to carry minimum 900 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA,765kV Bus Reactor & 2x125 MVA,420kV bus Reactor 3) Fatehgarh-III – Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III - Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 11) STATCOM:										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR										
D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										

3.2. Applications received under GNA Regulations (May'23):

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
1.	2200000034 (Enhancement)	Sprng Pavana Urja Pvt. Ltd.	Barmer Rajasthan	04.05.2023	150/ 30.06.2028	Generator (Solar)	150 MW-30.06.2028	Land Route	Fatehgarh-IV PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW

As discussed earlier, M/s Sprng Pavana Urja requested to grant connectivity of 150 MW at 220 kV on sharing of basis with earlier applications of Sprng Pavana Urja of 100 MW (App No. 2200000018) & 50 MW (App No.120003719). Same was agreed in the meeting. In view of the above, it was proposed to grant connectivity of 150 MW to Sprng Pavana Urja at Fatehgarh-IV(Sec-2) at 220 kV level on sharing of basis with earlier applications of Sprng Pavana Urja of 100 MW & 50 MW(Cumulative quantum of 300 MW)

Further, it was also informed that M/s Sprng Pavana Urja Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/2028. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30/06/2028(interim) as requested. M/s Sprng Pavana Urja Pvt. Ltd. noted the same. Transmission system for connectivity of Sprng Pavana Urja Pvt. Ltd. under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling station of M/s Sprng Pavana Urja Private Limited for Solar Power Projects with Appl. Nos. 1200003719(50 MW) ,2200000018 (100 MW) & 2200000034 (150 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA (Augmentation without ATS) :

- 1) Augmentation of 1x500 MVA (3rd), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station
- 2) 2x1500 MVA(1st & 2nd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station
- 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVA switchable line reactor on each ckt at each end
- 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVA switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)
- 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor
- 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end
- 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVA (765 kV) & 2x125 MVA (400 kV) Bus Reactor
- 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end
- 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVA switchable line reactor for each circuit at Sirohi PS end (Quad)
- 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor
- 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad)
- 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end
- 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVA (765 kV) Bus Reactor
- 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at Sirohi end
- 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at Rishabdeo end
- 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s
- 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage										
Start Date of Connectivity under GNA: 30.06.2028 (Interim) Final date shall be confirmed upon award of the system.										
2.	2200000037	Project Nine Renewable Power Private Limited	Bikaner Rajasthan	05.05.2023	450/ 11.06.2025	Generator (Solar)	50 MW-01.03.2025 50 MW-31.03.2025 75 MW-15.04.2025 75 MW-30.04.2025 75 MW-15.05.2025 75 MW-31.05.2025 50 MW-11.06.2025	Land BG Route	Bhadla-II PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: 6 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL informed that the 2 no. of bays at Bhadla-II PS vacated by surrendered grantees are available for allocation. M/s Project Nine Renewable informed that they have desired to obtain connectivity at Bhadla-II PS. Accordingly, it was proposed to grant connectivity to M/s Project Nine at Bhadla-II PS through 2 no. of 220 kV line bays. M/s Project Nine also informed that scope of the bays shall be ISTS. Further, regarding reallocation/allocation and Eden petition, pls refer Note#2. Accordingly, it was agreed to grant connectivity of 450 MW to M/s Project Nine at Bhadla-II PS through 2 no. of 220 kV line bays. It was also highlighted that since the bays are already awarded and nearing completion, in case of any delay in generation project beyond given scheduled date (11.06.2025), bilateral charges for the bay shall be applicable as per sharing regulations. M/s Project Nine Renewable noted the same. CTUIL also informed that balance margin (150MW) available in 220 kV bays shall be granted to other developers on sharing basis with Project Nine. Project Nine noted the same. Further, it was also informed that M/s Project Nine Renewable has requested Start Date of Connectivity under GNA from 11/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026 (interim). M/s Project Nine Renewable noted the same. Transmission system for connectivity of M/s Project Nine Renewable under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS): NIL</u>										
B. <u>Transmission System under applicant scope</u>										
(i). Project Nine Renewable Power Private Limited Solar Power Plant – Bhadla-II PS 220 kV D/c line (suitable to carry minimum 300 MW power per circuit at nominal voltage)										
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
10. Augmentation of 2x1500 MVA, 765/400 kV ICT (4th & 5th) at Bhadla-II Pooling station										
11. Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Sikar (Sikar-II Substation) with 1x125 MVA at 400kV level & 2x330 MVA bus reactors at 765kV level at Sikar -II										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
12. Bhadla-II PS – Sikar-II 765kV D/c line (2nd) 13. Sikar-II – Khetri 765 kV D/c line 14. Sikar-II – Narela 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end of Sikar-II – Narela 765 kV D/c line 15. Jhatikara – Dwarka 400kV D/c line (Quad) 16. Augmentation of 1x1500 MVA ICT (3rd), 765/400kV ICT at Jhatikara Substation (Bamnoli/Dwarka section) D. Additional Transmission system for Inter-regional power transfer: 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
3.	2200000060	Sprng Urja Private Limited	Bikaner Rajasthan	10.05.2023	200/ 31.12.2027	Generator (Solar)	31.12.2027	Land BG Route	Bhadla-III PS	NA
M/s Sprng Urja informed that they seek connectivity at Bhadla-III PS. Sprng Urja also informed that they have another application of 200 MW which they wish to combine at single bay at Bhadla-III PS with present application. CTUIL also informed that the evacuation from Bhadla-III PS shall be through HVDC. Sprng Urja noted the same. Sprng Urja informed that the bays at Bhadla-III PS shall be under ISTS and the same was agreed. Accordingly, it was decided to grant connectivity to M/s Sprng Urja Pvt. Ltd. at 220 kV Bhadla-III PS through 1 no. of 220 kV line bay. However, M/s Sprng vide mail dated 15.09.2023 informed that they have decided to Withdraw the application no. 220000060. Accordingly, the application shall be closed and treatment shall be as per GNA Regulations.										
4.	2200000054	Green Infra Clean Wind Technology Limited	Barmer Rajasthan	15.05.2023	300/ 01.06.2025	Generator (Solar)	01.06.2025	Land Route	Fatehgarh-IV PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity of M/s Green Infra Clean Wind at Fatehgarh-IV PS(Sec-2) through 1 no. of 220 kV bay. M/s Green Infra Clean Wind agreed for the same. M/s Green Infra Clean Wind also confirmed that the scope of bays at Fatehgarh-IV PS(Sec-2) end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Green Infra Clean Wind. was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Green Infra Clean Wind agreed for the same. In view of the above, it was proposed to grant connectivity to M/s Green Infra Clean Wind at Fatehgarh-IV PS(Sec-2) at 220 kV level through one no. of 220 kV line bay Further, it was also informed that M/s Green Infra Clean Wind has requested Start Date of Connectivity under GNA from 01/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Green Infra Clean Wind noted the same. Transmission system for connectivity of M/s Green Infra Clean Wind under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u>										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Green Infra Clean Wind Technology Limited Power Project(300 MW) & Green Infra Clean Solar Farms Limited(110 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 410 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1) Augmentation of 2x500 MVA (3 rd & 4 th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 3x1500 MVA (1 st , 2 nd & 3 rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
5.	2200000065	Sprng Akshaya Urja Private Limited	Barmer Rajasthan	18.05.2023	100/ 30.06.2025	Generator (Solar)	30.06.2025	LOA or PPA	Fatehgarh-III PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL Conn BG-3: Rs. 2 lakh/MW
M/s Sprng Akshaya Urja requested to grant connectivity of 100 MW at 400 kV Fatehgarh-III PS on sharing of basis with other applications of Sprng (i.e Sprng Power Pvt. Ltd. 300 MW & Sprng Energy(400 MW). Same was agreed. In view of the above, it was proposed to grant connectivity of 100 MW to Sprng Akshaya Urja at Fatehgarh-III(Sec-2) at 400 kV level on sharing of basis										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
with other applications of Sprng 700 MW(Cumulative quantum of 800 MW).										
Further, it was also informed that M/s Sprng Akshaya Urja has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Sprng Akshaya Urja noted the same. Further, regarding reallocation/allocation and Eden petition, pls refer Note#2.										
Transmission system for connectivity of M/s Sprng Akshaya Urja under GNA is as below:										
<u>Details of Transmission System for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Common Pooling point for Sprng Power Private Limited(App No.2200000024 :300 MW), Sprng Akshaya Urja Private Limited(App No.2200000065 :100 MW) & Sprng Energy Private Limited(App No. 2200000116: 400MW) Solar Project - Fatehgarh-III PS(Sec-2) 400 kV S/c line on D/c tower (Suitable to carry minimum 800 MW at nominal voltage)										
C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u>										
1) Augmentation of 2x1500 MVA (5 th & 6 th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)										
2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor										
3) Fatehgarh-III – Beawar 765 kV D/c (2 nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2 nd)										
4) Fatehgarh-III - Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line										
5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation										
6) LILO of 400kV Kota –Merta line at Beawar substation										
7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor										
8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line										
9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line										
10) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end										
11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR										
D. <u>Additional Transmission system for Inter-regional power transfer:</u>										
1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors										
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end and										
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR										
3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor										
3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										
3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system										
6.	2200000062	Juniper Green India Six Private Limited	Jodhpur Rajasthan	22.05.2023	300/ 31.12.2027	Renewable Power Park developer (Solar)	150 MW-31.12.2027 150 MW-30.06.2028	Land BG Route	Bhadla-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity of M/s Juniper Green Six at Bhadla-III PS at 220 kV through 1 no. of 220 kV bay. Applicant agreed for the same. M/s Juniper Green Six Pvt. Ltd informed that the scope of bays at Bhadla-III PS end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Juniper Green Six Pvt. Ltd was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Juniper Green Six Pvt. Ltd agreed for the same. In view of the above, it was proposed to grant connectivity to M/s Juniper Green Six Pvt. Ltd at Bhadla-III PS at 220 kV level through one no. of 220 kV line bay. Further, it was also informed that M/s Juniper Green Six Pvt. Ltd has requested Start Date of Connectivity under GNA from 31/12/2027. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31.12.2027 (interim) as requested. M/s Juniper Green Six Pvt. Ltd noted the same. Transmission system for connectivity of M/s Juniper Green Six Pvt. Ltd under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Juniper Green India Six Private Limited Power Park– Bhadla-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1. Augmentation of 2x500 MVA (4th & 5th) 400/220kV ICTs at Bhadla-III PS 2. Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III 3. 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVAR switchable line reactor for each circuit at Bhadla-III end 4. Establishment of 6000 MW, ± 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-III substation 5. Establishment of 6000 MW, ±800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP) 6. Bhadla-III – Bhadla (HVDC) 400 kV D/c (1st & 2nd) quad moose line along with the line bays at both substations 7. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 8. Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 9. Augmentation of 5x1500 MVA (1st to 5th), 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVAR (765kV) bus reactor 10. LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur 11. Augmentation by 1x1500 MVA ICT at 765/400kV Kanpur (GIS) substation Start Date of Connectivity under GNA: 31.12.2027(Interim) (Refer Note-1). Final date shall be confirmed upon award of the system.										
7.	2200000063	Juniper Green Stellar Private Limited	Barmer Rajasthan	22.05.2023	300/ 31.12.2026	Renewable Power Park developer (Solar)	150 MW-31.12.2026 150 MW-30.06.2027	Land BG Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
CTUIL proposed connectivity of M/s Juniper Green Steller at Fatehgarh-IV PS(Sec-II) at 220 kV through 1 no. of 220 kV bay. M/s Juniper Green Steller agreed for the same.										
M/s Juniper Green Six Pvt. Ltd informed that the scope of bays at Fatehgarh-IV PS(Sec-II) end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Juniper Green Steller Pvt. Ltd was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Juniper Green Six Pvt. Ltd agreed for the same. In view of the above, it was proposed to grant connectivity to M/s Juniper Green Steller Pvt. Ltd at Fatehgarh-IV PS(Sec-II) at 220 kV level through one no. of 220 kV line bay										
Further, it was also informed that M/s Juniper Green Steller Pvt. Ltd has requested Start Date of Connectivity under GNA from 31/12/2026. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 31.12.2026(interim) as requested. M/s Juniper Green Steller Pvt. Ltd. noted the same. Transmission system for connectivity of M/s Juniper Green Steller Pvt. Ltd under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Juniper Green Stellar Private Limited Power Park – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)										
C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS) :</u>										
1) Augmentation of 1x500 MVA (4th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station										
2) 2x1500 MVA(2 nd & 3 rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station										
3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end										
4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)										
5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor										
6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end										
7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor										
8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end										
9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad)										
10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor										
11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad)										
12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end										
13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor										
14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end										
15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end										
16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s										
17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line										
18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor)										
19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										
20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line										
22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage Start Date of Connectivity under GNA: 31.12.2026(Interim) Final date shall be confirmed upon award of the system.										
8.	2200000073 (Enhancement)	Juniper Green Cosmic Private Limited	Bikaner Rajasthan	24.05.2023	150/ 31.01.2025	Generator (Solar)	50 MW-31.01.2025 100 MW-31.03.2025	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
M/s Juniper Green Cosmic informed that they seek to get connectivity at Bikaner-II PS. However, as informed earlier, 675 MW of connectivity at Bikaner-II PS cannot be granted to anyone until further order by CERC. Therefore, it was decided to grant connectivity at Bikaner-III PS at 220 kV. M/s Juniper Green Cosmic agreed for the same. M/s Juniper Green Cosmic Pvt. Ltd informed that the scope of bays at Bikaner-III PS end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Juniper Green Cosmic Pvt. Ltd was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Juniper Green Cosmic Pvt. Ltd agreed for the same. In view of the above, it was proposed to grant connectivity to M/s Juniper Green Cosmic Pvt. Ltd at Bikaner-III PS at 220 kV level through one no. of 220 kV line bay Further, it was also informed that M/s Juniper Green Cosmic Pvt. Ltd has requested Start Date of Connectivity under GNA from 31/01/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Juniper Green Cosmic Pvt. Ltd noted the same. Transmission system for connectivity of M/s Juniper Green Cosmic Pvt. Ltd under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Juniper Green Cosmic Private Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> - Augmentation of 2x500 MVA(2nd & 3rd) 400/220 kV ICT at Bikaner-III Pooling Station - Augmentation of 2x1500 MVA (3rd & 4th) at Bikaner-III Pooling Station - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Transmission system for Inter-regional power transfer:</u> - Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors - Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
9.	2200000067	Utkrisht Solar Energy Private Limited	Barmer Rajasthan	26.05.2023	300/ 01.04.2026	Renewable Power Park developer (Solar)	01.04.2026	Land Route	Fatehgarh-IV PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity at Fatehgarh-IV PS(Sec-2) through 1 no. of 220 kV bay. M/s Utkrisht Solar Energy Private Limited agreed for the same. M/s Utkrisht Solar Energy Pvt.Ltd. informed that the scope of bays at Fatehgarh-IV PS(Sec-2) end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Utkrisht Solar Energy Pvt.Ltd. was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Utkrisht Solar Energy Pvt.Ltd. agreed for the same. In view of the above, it was proposed to grant connectivity to M/s Utkrisht Solar Energy Pvt.Ltd. at Fatehgarh-IV PS(Sec-2) at 220 kV level through one no. of 220 kV line bay Further, it was also informed that M/s Utkrisht Solar Energy Pvt.Ltd. has requested Start Date of Connectivity under GNA from 01/04/2026. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 01.04.2026(interim) as requested. M/s Utkrisht Solar Energy Pvt.Ltd. noted the same. Transmission system for connectivity of M/s Utkrisht Solar Energy Pvt.Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Utkrisht Solar Energy Private Limited Power Park – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> 1) Augmentation of 2x500 MVA (4 th & 5 th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA(2 nd & 3 rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVA switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVA switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVA (765 kV) & 2x125 MVA (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVA switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad)										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location	Conn BGs to be submitted as per GNA Regulations
12)		Barmer-I PS– Sirohi PS	765 kV D/c line		along with 240 MVAR switchable line reactor for each circuit at each end					
13)		Establishment of,	765 kV Substation		at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVA (765 kV) Bus Reactor					
14)		Sirohi PS- Rishabdeo	765 kV D/c line		along with 330 MVA switchable line reactor for each circuit at Sirohi end					
15)		Rishabdeo - Mandsaur PS	765 kV D/c line		along with 240 MVA switchable line reactor for each circuit at Rishabdeo end					
16)		LILO of one circuit of	765 kV Chittorgarh-Banaskanta D/c line		at Rishabdeo S/s					
17)		Mandsaur PS – Indore(PG)	765 kV D/c Line		along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line					
18)		Establishment of	765/400 kV (2x1500 MVA Kurawar S/s		(with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor)					
19)		Mandsaur – Kurawar	765 kV D/c line		along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line					
20)		LILO of Indore – Bhopal	765 kV S/c line		at Kurawar					
21)		Kurawar – Ashtha	400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent)		line					
22)		LILO of one circuit of	Indore – Itarsi 400 kV D/c line		at Astha					
23)		Shujalpur – Kurawar	400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent)		line					
					<i>* with minimum capacity of 2100 MVA/ckt at nominal voltage</i>					
Start Date of Connectivity under GNA: 01.04.2026(Interim) Final date shall be confirmed upon award of the system.										

3.3. Applications received under GNA Regulations: (June'23)

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
1.	2200000102	BN Hybrid Power-1 Pvt. Ltd.	Barmer Rajasthan	01.06.2023	180.8/ 30.06.2025	Generator (Hybrid-Solar:180.8 MW +Wind:70.8 MW)	30.06.2025	Land BG Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW

BN Hybrid-1 opted for Connectivity at Fatehgarh-IV PS(Sec-1) PS on sharing basis with earlier application of 119.2 MW. Same was agreed. However, it was informed that with this grant of 180.8 MW, total connectivity at Fatehgarh-IV PS(Sec-1) shall be 2025 MW on 6 no. of bays. Accordingly, no further margins for enhancement at Fatehgarh-IV PS(Sec-1) is available & substation is closed for future grant. Applicants noted the same.

Further, it was also informed that M/s BN Hybrid Power-1 Pvt.Ltd has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s BN Hybrid Power-1 Pvt.Ltd. noted the same. Transmission system for connectivity of M/s BN Hybrid Power-1 Pvt.Ltd. under GNA is as below:

Details of Transmission system for Connectivity under GNA: (Augmentation without ATS)

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling station of M/s BN Hybrid Power-1 Private Limited Hybrid Power Projects with Appl. Nos. 2200000003 (119.2 MW) & 2200000102 (180.8 MW) – Fatehgarh-IV PS (Section-1) 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Common Transmission system for Connectivity under GNA (Augmentation without ATS):

- 1) Augmentation of 2x500 MVA (4th & 5th) 400/220 kV ICTs at Fatehgarh-IV PS
- 2) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)
- 3) Fatehgarh-IV (Sec-1)- Fatehgarh-III 400 kV D/c (Twin HLTS*) line
- 4) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor
- 5) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd)
- 6) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line
- 7) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation
- 8) LILO of 400kV Kota –Merta line at Beawar substation
- 9) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor
- 10) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line
- 11) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line
- 12) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end
- 13) STATCOM:
- 14) Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR
* with minimum capacity of 2100 MVA/ckt at nominal voltage

D. Additional Transmission system for Inter-regional power transfer:

- 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line Or 3b) Establishment of 765kV Kurawar S/s with 2x330 MVar 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
2.	2200000103	BN Dispatchable-1 Private Limited	Barmer Rajasthan	01.06.2023	300/ 30.06.2025	Generator (Hybrid-Solar:150MW+ Wind:150 MW)	30.06.2025	Land BG Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity at Fatehgarh-IV PS(Sec-2) through 1 no. of 220 kV bay. M/s BN Dispatchable-1 Private Limited agreed for the same. M/s BN Dispatchable-1 Pvt. Ltd. informed that the scope of bays at Fatehgarh-IV PS(Sec-2) end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s BN Dispatchable-1 Pvt.Ltd. was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s BN Dispatchable-1 Pvt.Ltd. agreed for the same. In view of the above, it was proposed to grant connectivity to M/s BN Dispatchable-1 at Fatehgarh-IV PS(Sec-2) at 220 kV level through one no. of 220 kV line bay. Further, it was also informed that M/s BN Dispatchable-1 Pvt.Ltd. has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s BN Dispatchable-1 Pvt. Ltd. noted the same. Transmission system for connectivity of M/s BN Dispatchable-1 Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). BN Dispatchable-1 Private Limited Hybrid Power Project – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> 1) Augmentation of 2x500 MVA (5th & 6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA(2nd & 3rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVar switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVar switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVar switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
14)	Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at Sirohi end									
15)	Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end									
16)	LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s									
17)	Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line									
18)	Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor (with 1x110 MVar & 1x80 MVar, 765 kV spare single phase reactor unit for line/bus reactor)									
19)	Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line									
20)	LILO of Indore – Bhopal 765 kV S/c line at Kurawar									
21)	Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line									
22)	LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha									
23)	Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line									
<i>* with minimum capacity of 2100 MVA/ckt at nominal voltage</i>										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
3.	2200000077	Avaada Energy Private Limited	Barmer Rajasthan	05.06.2023	50/30.09.2025	Generator (Hybrid-Solar:25 MW +Wind:25 MW)	30.09.2025	Land BG Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity of M/s Avaada Energy Pvt. Ltd. at Fatehgarh-IV PS(Sec-2) on sharing basis with M/s Radiant connectivity of (200 MW). M/s Avaada agreed for the same.										
Further, it was also informed that M/s Avaada Energy Pvt. Ltd.has requested Start Date of Connectivity under GNA from 30/09/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026 (interim). M/s Avaada Energy Pvt. Ltd noted the same. Accordingly, transmission system for connectivity of M/s Avaada Energy Pvt. Ltd. under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Through sharing of dedicated transmission system of M/s Radiant Star Solar Park Private Limited. (200 MW) – Fatehgarh-IV PS(Sec-2) 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage).										
(ii). Infrastructure required for sharing dedicated transmission system										
C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS) :</u>										
1) Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station										
2) 2x1500 MVA(2nd & 3rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station										
3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVar switchable line reactor on each ckt at each end										
4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVar switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO)										
5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor										
6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end										
7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVar switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at Sirohi end 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor (with 1x110 MVar & 1x80 MVar, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line <i>* with minimum capacity of 2100 MVA/ckt at nominal voltage</i>										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
4.	2200000112	Sprng Energy Private Limited	Bikaner Rajasthan	13.06.2023	200/ 30.06.2025	Generator 5(Solar)	30.06.2025	Land BG Route	Bhadla-III PS	NA
CTUIL proposed connectivity of M/s Sprng Energy Pvt. Ltd. on sharing basis with earlier discussed Sprng Urja Pvt. Ltd.(200 MW) at Bhadla-III PS. Sprng Energy agreed for the same. CTUIL also informed that the evacuation from Bhadla-III PS shall be through HVDC system. Sprng Energy noted the same. Accordingly, it was decided to grant connectivity to M/s Sprng Energy Pvt. Ltd. at 220 kV Bhadla-III PS .However, M/s Sprng Energy vide letter dated 15.09.2023 informed that they have decided to Withdraw the application no. 2200000112. Accordingly, the application shall be closed and treatment shall be as per GNA Regulations.										
5.	2200000098	MRS Buildvision Private Limited	Pugal, Rajasthan	14.06.2023	1000/ 30.06.2025	Renewable Power Park developer (Solar)	300 MW-30.06.2025 300 MW-31.07.2025 400 MW-31.08.2025	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: 6 Cr. Conn BG-3: Rs. 2 lakh/MW
Considering the quantum of connectivity sought, CTUIL proposed connectivity at 400 kV through 1 no, of line bay. MRS Buildvision informed that they wish to get connectivity at Bikaner-III PS at 220 kV for their multiple SPDs in the solar park. CTUIL informed that granting connectivity at 220 kV will be a suboptimal option for such a large connectivity quantum (1000 MW) as this would necessitate additional 2x500 MVA 400/220kV ICTs as well as multiple 220kV bays (3 nos) at Bikaner-III PS. Other RE applicants at Bikaner-III PS also expressed their reservation of reserving multiple 20kV bays for 1000 MW capacity, as it may be exhausted for them for subsequent grants. In case of 400kV connectivity, only one no. 400kV bay at ISTS PS would only be needed which would avoid multiple 220/400kV ICTs, 220kV bays for interconnection, technical losses as well as multiple 220kV line ROWs in case of 220kV option. In the 17 th CMETS-NR meeting also, Stage-1 connectivity to MRS Buildvision (1000 MW), under connectivity regulation 2009, was agreed to be granted through 400kV S/c line. However, MRS Buildvision again insisted on 220kV connectivity option (3 bays) which was agreed to be looked into. Subsequently, CTU referred the matter to its management based on which it was decided that considering techno-economics of 400kV option vis a vis 220kV, connectivity can be granted at 400kV only. Matter was further discussed with MRS Buildvision in a separate meeting held on 04.09.2023 in CTUIL office. After deliberations, it was decided to										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
grant connectivity to MRS Buildvision at 400 kV. In view of the above, it was proposed to grant connectivity to MRS Buildvision at Bikaner-III PS at 400 kV level through one no. of 400 kV line bay. MRS Buildvision confirmed the scope of 400kV bay at Bikaner-III at ISTS . Further, it was also informed that M/s MRS Buildvision has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). MRS Buildvision noted the same. Transmission system for connectivity of MRS Buildvision under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). MRS Buildvision Private Limited Solar Power Park – Bikaner-III PS 400 kV S/c line o (Suitable to carry minimum 1000 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 2x1500 MVA (4th & 5th) 765/400 kV ICTs at Bikaner-III Pooling Station - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Transmission system for Inter-regional power transfer:</u> - Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors - Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
6.	2200000116	Sprng Energy Private Limited	Barmer Rajasthan	16.06.2023	400/ 31.12.2025 (revised 30/06/25)	Renewable Power Park developer (Solar)	200 MW-30.06.2025 100 MW-30.12.2025 100 MW-30.06.2026	Land BG Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
M/s Sprng Energy Pvt. Ltd. requested to grant connectivity of 400 MW at 400 kV Fatehgarh-III PS on sharing of basis with earlier applications of Sprng Power(300 MW) & Sprng Akshaya Urja(100 MW). Same was agreed. In view of the above, it was proposed to grant connectivity of 400 MW to Sprng Energy Pvt. Ltd. at Fatehgarh-III(Sec-2) at 400 kV level on sharing of basis with other applications of Sprng Power of 300 MW & Sprng Akshaya Urja(100 MW)(Cumulative quantum of 800 MW) Further, it was also informed that M/s Sprng Energy Pvt. Ltd. has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026 (interim). M/s Sprng Energy Pvt. Ltd. noted the same. Transmission system for connectivity of M/s Sprng Energy Pvt. Ltd. under GNA is as below: <u>Details of Transmission System for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Common Pooling point for Sprng Power Private Limited(App No.2200000024 :300 MW), Sprng Akshaya Urja Private Limited(App No.2200000065 :100 MW) & Sprng Energy Private Limited(App No. 2200000116: 400MW) Solar Project - Fatehgarh-III PS(Sec-2) 400 kV S/c line on D/c tower (Suitable to carry minimum 800 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> 1) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II) 2) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVA, 765kV Bus Reactor & 2x125 MVA, 420kV bus Reactor 3) Fatehgarh-III – Beawar 765 kV D/c (2nd) along with 330 MVA Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd) 4) Fatehgarh-III - Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line 5) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation 6) LILO of 400kV Kota –Merta line at Beawar substation 7) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVA, 765 kV Bus Reactor & 2x125 MVA, 420 kV bus Reactor 8) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line 9) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVA Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line 10) Beawar – Dausa 765 kV D/c line along with 240 MVA Switchable line reactor for each circuit at each end 11) STATCOM: Fatehgarh – III S/s: STATCOM: ± 2x300 MVA, 4x125 MVA MSC, 2x125 MVA MSR D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVA (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at each end and 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVA switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line - OR 3b) Establishment of 765kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system										
7.	2200000111	Sunbreeze Renewables Nine Pvt. Ltd.	Bikaner Rajasthan	22.06.2023	400/ 01.05.2025	Renewable Power Park developer (Solar)	01.05.2025	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 6 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity of 400 MW at 220 kV level at Bikaner-III PS. However, M/s Sunbreeze Renewables Nine Pvt. Ltd. informed that they have another application of 1000 MW and they wish to get connectivity at Bikaner-III PS through 400 kV D/c line for cumulative capacity of 1400 MW. Including present application. M/s Sunbreeze also informed that the bay shall be under ISTS. After deliberations, it was decided to grant connectivity to M/s Sunbreeze at 400 kV through D/c line for combined capacity of 1400 MW. M/s Sunbreeze agreed for the same. Subsequently, in the same meeting, it was informed that a total of 3917 MW of connectivity was agreed for grant at Bikaner-III PS which was planned for 4000 MW. Therefore, no further enhancement may be granted at Bikaner-III PS on margin (400 MW) available at 400 kV line bays of M/s Sunbreeze. M/s Sunbreeze noted & agreed for the same. M. In view of the above, it was agreed to grant connectivity to M/s Sunbreeze Renewables at Bikaner-III PS at 400 kV level through two no. of 400 kV line bays. Further, it was also informed that M/s Sunbreeze Renewables has requested Start Date of Connectivity under GNA from 01/05/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Sunbreeze Renewables. noted the same. Transmission system for connectivity of M/s Sunbreeze Renewables under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (ii). Sunbreeze Renewables Nine Pvt. Ltd. Solar Power park – Bikaner-III PS 400 kV D/c line (Suitable to carry minimum 900 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> - Augmentation of 2x1500 MVA (4th & 5th) 765/400 kV ICT at Bikaner-III Pooling Station - Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) - LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS - Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) - Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s - Neemrana-II -Kotputli 400 kV D/c line (Quad) - LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s - Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end - Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end - Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG) D. <u>Additional Transmission system for Inter-regional power transfer:</u> - Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors - Bewar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVA 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
8.	2200000110	Renew Solar Power Private Limited	Jodhpur Rajasthan	25.06.2023	400/ 02.01.2025	Generator (Solar)	02.01.2025	LOI	Bhadla-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
Renew Solar Power Pvt. Ltd. informed that they seek to get connectivity at Bhadla-II PS. However, CTUIL informed that as per priority Project Nine has been allocated 2 no.of bays vacated at Bhadla-II PS. There is 150 MW margin available on sharing basis with Project Nine. However, as the application is for 400 MW, the connectivity shall be granted at Bhadla-III PS at 220 kV through S/c line. M/s Renew agreed for the same. M/s Renew informed that the scope of bays at Bhadla-III PS end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Renew was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Renew agreed for the same. In view of the above, it was agreed to grant connectivity to M/s Renew at Bhadla-III PS at 220 kV level through one no. of 220 kV line bay. Further, it was also informed that M/s Renew has requested Start Date of Connectivity under GNA from 02/01/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30.06.2027(interim) [(Refer Note-1)]. M/s Renew noted the same. Transmission system for connectivity of M/s Renew under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Renew Solar Power Pvt. Ltd Solar Power Park– Bhadla-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1. Augmentation of 2x500 MVA (5th & 6th) 400/220kV ICTs at Bhadla-III PS 2. Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III 3. 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVA switchable line reactor for each circuit at Bhadla-III end 4. Establishment of 6000 MW, ± 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-III substation 5. Establishment of 6000 MW, ±800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP) 6. Bhadla-III – Bhadla (HVDC) 400 kV D/c (1st & 2nd) quad moose line along with the line bays at both substations 7. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVA Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line 8. Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line 9. Augmentation of 5x1500 MVA (1st to 5th), 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVA (765kV) bus reactor 10. LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur 11. Augmentation by 1x1500 MVA ICT at 765/400kV Kanpur (GIS) substation Start Date of Connectivity under GNA: 30.06.2027(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
9.	2200000140	ABREL (RJ) Projects Limited	Barmer Rajasthan	29.06.2023	260/ 31.05.2025	Captive generating plant (Solar)	31.05.2025	Land BG Route	Fatehgarh-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
CTUIL proposed connectivity of M/s ABREJ(RJ) at Fatehgarh-IV PS(Sec-2) at 220 kV through 1 no. of bay. M/s ABREJ(RJ) informed that they have another application of 390 MW and they wish to get connectivity through a 220 kV D/c line for cumulative quantum of 650 MW for both the applications. CTUIL proposed connectivity either at 400kV (one bay) or 220kV D/c line, and 400kV would be a preferred option in view of the quantum (650 MW). However, M/s ABREL informed that they seek connectivity at 220 kV. M/s ABREL also informed that the scope of bays at Fatehgarh-IV PS(Sec-2) end shall be under ISTS. Accordingly, it was agreed to grant connectivity to M/s ABREL(RJ) at Fatehgarh-IV PS(Sec-2) at 220 kV. Further, it was also informed that M/s ABREL has requested Start Date of Connectivity under GNA from 31/05/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s ABREL noted the same. Transmission system for connectivity of M/s ABREL under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project(Appl. Nos. 2200000003 (260 MW)) & Aditya Birla Renewables Subsidiary Limited(Appl. Nos. 2200000138(390 MW)– Fatehgarh-IV PS (Section-2) 220 kV D/c line (Suitable to carry minimum 325 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA(2nd & 3rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system.										
10.	2200000120 (Enhancement)	Helia Energy Park Private Limited	Barmer Rajasthan	30.06.2023	100/ 31.12.2025	Renewable Power Park developer (Solar)	31.12.2025	Land Route	Fatehgarh-IV PS(Sec-2)	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(in sharing) Conn BG-3: Rs. 2 lakh/MW
It was informed that as decided with the transition of 200 MW application of M/s Helia, the present 100 MW application shall be combined with the earlier agreed 200 MW connectivity and shall be granted on a separate 220 kV line bay for combined capacity of 300 MW. M/s Helia informed that the bay shall be under ISTS and the tower configuration shall be S/c line on D/c towers. M/s Helia was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Helia agreed for the same. Further, it was also informed that M/s Helia has requested Start Date of Connectivity under GNA from 31/12/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Helia noted the same. Transmission system for connectivity of M/s Helia under GNA is as below: Details of Transmission system for Connectivity under GNA: A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Helia Energy Park Private Limited Solar Power Parks (Appl. Nos. 2200000120 (100 MW) & Appl. Nos. 212100035(200 MW))– Fatehgarh-IV PS (Section-2) 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u> - Augmentation of 1x500 MVA (6th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station - Augmentation of 2x1500 MVA(2nd & 3rd), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station - Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end - LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) - Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor - Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end - Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor - Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end - Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) - Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor - Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) - Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end - Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor - Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end - Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end - LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
11.	2200000123	Teq Green Power XV Private Limited	Jaisalmer Rajasthan	30.06.2023	95/01.01.2026	Renewable Power Park developer (Solar)	01.01.2026	Land BG Route	Fatehgarh-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL Conn BG-3: Rs. 2 lakh/MW
M/s Teq Green requested to grant connectivity on sharing basis with Energizent(125+80 MW) connectivity at Fatehgarh-III PS(Sec-2). M/s Teq has also submitted sharing agreement with M/s Energizent along with the application. Accordingly, it is proposed to grant connectivity at Fatehgarh-III PS on sharing basis with M/s Energizent. M/s Teq Green agreed for the same. Further, it was also informed that M/s Teq Green has requested Start Date of Connectivity under GNA from 01/01/2026. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Teq Green noted the same. Transmission system for connectivity of M/s Teq Green under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Through sharing of dedicated transmission system of M/s Energizent Power Private Limited. (80 MW+125 MW) – Fatehgarh-III PS(Sec-2) 220 kV S/c line (Suitable to carry minimum 300 MW at nominal voltage).										
(ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Teq Green Power XV Private Limited										
C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS):</u>										
1) Augmentation of 2x500 MVA (4th & 5th), 400/220kV ICT at Fatehgarh-III pooling station (Section-II)										
2) Augmentation of 2x1500 MVA (5th & 6th), 765/400kV ICT at Fatehgarh-III pooling station (Section-II)										
3) Establishment of 2x1500MVA 765/400kV Substation at suitable location near Beawar along with 2x330 MVAR,765kV Bus Reactor & 2x125 MVAR,420kV bus Reactor										
4) Fatehgarh-III– Beawar 765 kV D/c (2nd) along with 330 MVAR Switchable line reactor for each circuit at each end of Fatehgarh-III– Beawar 765 kV D/c line (2nd)										
5) Fatehgarh-III- Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III-Bhadla-III 400kV D/c line										
6) LILO of both circuit of Ajmer-Chittorgarh 765 kV D/c line at Beawar substation										
7) LILO of 400kV Kota –Merta line at Beawar substation										
8) Establishment of 2x1500 MVA 765/400kV substation at suitable location near Dausa along with 2x330 MVAR, 765 kV Bus Reactor & 2x125 MVAR, 420 kV bus Reactor										
9) LILO of both circuits of Jaipur (Phagi)- Gwalior 765 kV 2xS/c at Dausa along with 240 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Gwalior 765 kV D/c line										
10) LILO of both circuits of Agra – Jaipur(south) 400kV D/c at Dausa along with 50 MVAR Switchable line reactor for each circuit at Dausa end of Dausa – Agra 400kV D/c line										
11) Beawar – Dausa 765 kV D/c line along with 240 MVAR Switchable line reactor for each circuit at each end										
12) STATCOM:										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
Fatehgarh – III S/s: STATCOM: $\pm$ 2x300 MVAR, 4x125 MVAR MSC, 2x125 MVAR MSR										
D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
12.	2200000118 (Enhancement)	Frugal Energy Pvt. Ltd.	Jaisalmer Rajasthan	30.06.2023	250/ 15.06.2025	Renewable Power Park developer (Solar)	15.06.2025	Land Route	Bhadla-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
M/s Frugal is granted connectivity of 50 MW at 220 kV Bhadla-III PS on sharing basis with Juniper Beta. M/s Frugal requested CTUIL to combine the earlier application of 50 MW with this application of 250 MW and grant the connectivity of combined capacity of 300 MW through a separate bay. M/s Frugal Energy also informed that the bay shall be under ISTS and the tower configuration shall be S/c line on D/c towers. M/s Frugal was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Frugal agreed for the same. Accordingly, it was decided to grant connectivity to M/s Frugal Energy Pvt. Ltd. at 220 kV Bhadla-III PS. Further, it was also informed that M/s Frugal has requested Start Date of Connectivity under GNA from 15/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30.06.2027(interim) (Refer Note-1). M/s Frugal noted the same. Transmission system for connectivity of M/s Frugal under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Solar Power Projects of M/s Frugal Energy Private Limited (App. No. 0212100031 of 50 MW) & (App. No. 220000118 of 250 MW) – Bhadla-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> - Augmentation of 1x500 MVA (6th) 400/220kV ICT at Bhadla-III PS - Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVAR switchable line reactor for each circuit at Bhadla-III end - Establishment of 6000 MW, $\pm$ 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-III substation - Establishment of 6000 MW, $\pm$800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP) - Bhadla-III – Bhadla (HVDC) 400 kV D/c (1st & 2nd) quad moose line along with the line bays at both substations - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVAR Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVAR Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line										

Sl. No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
9.	Augmentation of 5x1500 MVA (1st to 5th), 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVar (765kV) bus reactor									
10.	LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur									
11.	Augmentation by 1x1500 MVA ICT at 765/400kV Kanpur (GIS) substation									
Start Date of Connectivity under GNA: 30.06.2027(Interim). Final date shall be confirmed upon award of the system.										

3.4. Applications received under GNA Regulations: (July'23)

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
2.	2200000138	Aditya Birla Renewables Subsidiary Limited	Barmer Rajasthan	06.07.2023	390/ 31.05.2025	Captive generating plant (Hybrid Solar-180MW Wind-210MW)	31.05.2025	Land BG Route	Fatehgarh-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
It was informed that as discussed earlier with the application of ABREL (RJ) Projects Limited of 260 MW, it was decided to grant connectivity of cumulative quantum of 650 MW (260 +390) at Fatehgarh-IV PS(Sec-2) at 220 kV through D/c line along with two no. of 220 kV line bays at Fatehgarh-IV PS(Sec-2). Accordingly, it was agreed to grant connectivity to M/s Aditya Birla Renewables at Fatehgarh-IV PS(Sec-2) at 220 kV. Further, it was also informed that M/s Aditya Birla Renewables has requested Start Date of Connectivity under GNA from 31/05/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Aditya Birla Renewables noted the same. Transmission system for connectivity of M/s Aditya Birla Renewables under GNA is as below: Details of Transmission system for Connectivity under GNA: A. Associated Transmission System (ATS): NIL B. Transmission System under applicant scope (i). Common Pooling station of M/s ABREL (RJ) Projects Limited Solar Power Project(Appl. Nos. 2200000003 (260 MW)) & Aditya Birla Renewables Subsidiary Limited(Appl. Nos. 2200000138(390 MW)– Fatehgarh-IV PS (Section-2) 220 kV D/c line (Suitable to carry minimum 325 MW per circuit at nominal voltage) C. Common Transmission system for Connectivity under GNA (Augmentation without ATS) - Augmentation of 2x500 MVA (6th & 7th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2x1500 MVA(3rd & 4th), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station - Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVar switchable line reactor on each ckt at each end - LILLO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVar switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILLO) - Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor - Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end - Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor - Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor (with 1x110 MVar & 1x80 MVar, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
3.	2200000135	Green Infra Clean Solar Farms Limited	Barmer Rajasthan	11.07.2023	300 MW (Connectivity quantum revised to 110 MW) 01.06.2025	Generator (Solar)	01.06.2025	Land Route	Fatehgarh-IV PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW
It was informed that, as per allocation, total connectivity granted at Fatehgarh-IV PS(Sec-2) is 3320 MW and enhancement margin of 50 MW (Radiant bay) is also available making it 3370 MW. Thus, it was informed that as per the future scope of Fatehgarh-IV PS(Sec-2), maximum of 8 no. of 400/220 kV 500 MVA ICTs can be installed. Considering N-1 contingency as per the planning criteria, connectivity shall have to limited as per 3500 MVA ICT transformation capacity. However, with the present application of Green Infra Clean Solar of 300 MW, the total connectivity at 220 kV Fatehgarh-IV(Sec-2) increases to 3670 MW which is greater than the permissible limit of Fatehgarh-IV PS(Sec-2) at 220 kV. Therefore, it was proposed to grant connectivity (300 MW) at 220kV Barmer-I PS. Further, it was also informed that Green Infra may combine their two applications of 300 MW each and may opt for connectivity (600 MW) at Fatehgarh-IV PS(Sec-2) at 400 kV. M/s Green Infra Clean Solar informed that for their other application (Green Infra Wind-300 MW), they are granted one 220kV bay at Fatehgarh-IV PS (Sec-2) and if permitted they would like to share connectivity of Green Infra Clean Solar for reduced quantum with Green Infra Wind Ltd (300 MW), instead of Barmer or 400kV Fatehgarh-IV (Sec-2) option. As on one 220kV bay, 400-410 MW is generally permissible, Green Infra solar offered to reduce their connectivity quantum/installed capacity to 110 MW and requested to grant the same on sharing basis with application of Green Infra Clean Wind(300 MW) on same 220kV bay at 400kV Fatehgarh-IV (Sec-2). CTU stated that the proposal may be agreed subject to M/s Green Infra Solar submitting a formal request for reduction of connectivity quantum/installed capacity for application no. 2200000135. In this regard, M/s Green Infra later submitted the request to reduce their connectivity quantum to 110 MW vide their letter dated 01/09/23. With this grant, Fatehgarh-IV(Sec-2) shall be closed for fresh grant of connectivity at 220 kV except for 50 MW of margin available at 220 kV bay granted to M/s Radiant. Further, considering 5 GW potential at Fatehgarh-IV PS, approx. 1500 MW margin shall be available at 400 kV Fatehgarh-IV PS(Sec-2). However, for evacuation of power beyond 4 GW at Fatehgarh-IV PS, additional transmission system would need to be evolved.										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
Further, it was also informed that M/s Green Infra Clean Solar has requested Start Date of Connectivity under GNA from 01/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Green Infra Clean Solar noted the same. Transmission system for connectivity of M/s Green Infra Clean Solar under GNA for 110 MW is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS): NIL</u> B. <u>Transmission System under applicant scope</u> (i). Common Pooling station of M/s Green Infra Clean Wind Technology Limited Power Project(300 MW) & Green Infra Clean Solar Farms Limited(110 MW) – Fatehgarh-IV (Section-2) PS 220 kV S/c line on D/c tower (Suitable to carry minimum 410 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1) Augmentation of 1x500 MVA (7th), 400/220kV ICT at Fatehgarh-IV (Section-2) Pooling Station 2) 2x1500 MVA(3rd & 4th), 765/400 kV ICT at Fatehgarh-IV (Section-2) Pooling Station 3) Fatehgarh-IV (Section-2) PS – Bhinmal (PG) 400 kV D/c line (Twin HTLS*) along with 50 MVAR switchable line reactor on each ckt at each end 4) LILO of both ckts of 765 kV Fatehgarh-III- Beawar D/c line at Fatehgarh-IV (Section-2) PS along with 330 MVAR switchable line reactor at Fatehgarh-IV PS end of each ckt of 765 kV Fatehgarh-IV- Beawar D/c line (formed after LILO) 5) Establishment of 3x1500 MVA, 765/400 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors & 2x125 MVAR, 420 kV Bus Reactor 6) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 7) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVAR (765 kV) & 2x125 MVAR (400 kV) Bus Reactor 8) Fatehgarh-IV (Section-2) PS – Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 9) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVAR switchable line reactor for each circuit at Sirohi PS end (Quad) 10) Establishment of 2x1500 MVA, 765/400 kV Barmer-I Pooling Station along with 2x240 MVAR (765 kV) Bus Reactor & 2x125 MVAR, 420 kV Bus Reactor 11) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 12) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 13) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVAR (765 kV) Bus Reactor 14) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at Sirohi end 15) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at Rishabdeo end 16) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 17) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 18) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVAR 765 kV bus reactor and 1x125 MVAR 420 kV bus reactor (with 1x110 MVAR & 1x80 MVAR, 765 kV spare single phase reactor unit for line/bus reactor) 19) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 20) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 21) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 22) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 23) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system.										
4.	2200000153	Teq Green Power XV Private Limited	Barmer Rajasthan	11.07.2023	300/ 30.09.2026	Renewable Power Park developer (Solar)	150 MW- 30.09.2026 150 MW- 31.12.2026	Land BG Route	Barmer-1 PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
M/s Teq Green had applied for connectivity for 300 MW at Fatehgarh-IV PS. As informed above, there is no margin left available for grant of connectivity at 220 kV Fatehgarh-IV PS(Sec-2). Accordingly, it was proposed to grant connectivity at Barmer-I PS at 220 kV level through 1 no. of 220 kV line bay. M/s Teq Green noted the same. M/s Teq Green Power XV informed that the bay shall be under ISTS and tower configuration shall be S/c line on D/c towers. M/s Teq Green also informed that the 220kV bay at Barmer-I PS end shall be under ISTS and the tower configuration shall be S/c line on D/c towers. M/s Teq Green was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Teq Green agreed for the same. Accordingly, it was decided to grant connectivity to M/s Teq Green Power Pvt. Ltd. at 220 kV Barmer-I PS. Further, it was also informed that M/s Teq Green has requested Start Date of Connectivity under GNA from 30/09/2026. Considering the same and expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30.09.2026(interim) as requested. M/s Teq Green noted the same. Transmission system for connectivity of M/s Teq Green under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Teq Green Power XV Private Limited Power Park – Barmer-I PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> 1) 2x1500 MVA (2nd & 3rd), 765/400 kV ICTs at Barmer-I Pooling Station 2) 1x500 MVA (1st), 400/220 kV ICT at Barmer-I Pooling Station 3) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 4) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVA (765 kV) & 2x125 MVA (400 kV) Bus Reactor 5) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 6) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVA switchable line reactor for each circuit at Sirohi PS end (Quad) 7) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVA (765 kV) Bus Reactor 8) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at Sirohi end 9) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVA switchable line reactor for each circuit at Rishabdeo end 10) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 11) Establishment of 765 kV Mandsaur PS along with 2x330 MVAR (765 kV) Bus Reactors 12) Mandsaur PS–Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 13) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVA 765 kV bus reactor and 1x125 MVA 420 kV bus reactor (with 1x110 MVA & 1x80 MVA, 765 kV spare single phase reactor unit for line/bus reactor) 14) Mandsaur – Kurawar 765 kV D/c line along with 240 MVA switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
15) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 16) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line 17) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 18) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 30.09.2026(Interim). Final date shall be confirmed upon award of the system										
5.	2200000144	Serentica Renewables India Private Limited	Bikaner Rajasthan	13.07.2023	300/ 30.06.2025	Generator (Solar)	30.06.2025	Land Route	Bhadla-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
It was informed that M/s Serentica has applied for connectivity for 300 MW at Bhadla-III PS. Accordingly, it was proposed to grant 300 MW Connectivity to M/s Serentica at 220 kV Bhadla-III PS through S/c line. M/s Serentica Renewables agreed for the same. M/s Serentica also informed that the bay shall be under ISTS and the tower configuration shall be S/c line on D/c towers. Accordingly, it was decided to grant connectivity to M/ Serentica Renewables India Pvt. Ltd. at 220 kV Bhadla-III PS. M/s Serentica was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Serentica agreed for the same. Accordingly, it was agreed to grant connectivity to M/s Serentica at 220 kV Bhadla-III PS. Further, it was also informed that M/s Serentica has requested Start Date of Connectivity under GNA from 30/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 30.06.2027(interim) (Refer Note-1).. M/s Serentica noted the same. Transmission system for connectivity of M/s Serentica under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India Private Limited Solar Power Projects – Bhadla-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA (Augmentation without ATS)</u> - Augmentation of 2x500 MVA (7th & 8th) 400/220kV ICTs at Bhadla-III PS - Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III PS 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVA switchable line reactor for each circuit at Bhadla-III end - Establishment of 6000 MW, ± 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-III substation - Establishment of 6000 MW, ±800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP) - Bhadla-III – Bhadla (HVDC) 400 kV D/c (1st & 2nd) quad moose line along with the line bays at both substations - Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVA Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line - Fatehgarh-III – Bhadla-III 400kV D/c line (Quad) along with 63 MVA Switchable line reactor for each circuit at both ends of Fatehgarh-III- Bhadla-III 400kV D/c line - Augmentation of 5x1500 MVA (1st to 5th), 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVA (765kV) bus reactor - LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur - Augmentation by 1x1500 MVA ICT at 765/400kV Kanpur (GIS) substation Start Date of Connectivity under GNA: 30.06.2027(Interim) Final date shall be confirmed upon award of the system.										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
6.	2200000152	Solarcraft Power India 4 Private Limited	Jaisalmer Rajasthan	18.07.2023	150/ 16.06.2025	Generator (Solar)	16.06.2025	Land Route	Bhadla-III PS	NA
CTUIL proposed connectivity of M/s Solarcraft Power India 4 Pvt. Ltd. on sharing basis with M/s Project Nine Renewable granted connectivity at Bhadla-II PS. Applicant agreed for the same. Accordingly, it was proposed to grant connectivity at Bhadla-II PS on sharing basis with M/s Project Nine. However, subsequently M/s Solarcraft vide mail dated 06.09.2023, informed that they wish to get connectivity at Bhadla-III PS instead of Bhadla-II PS as agreed in the meeting. Accordingly, it has been decided that the matter shall be taken up for discussion in the next CMETS-NR meeting.										
7.	2200000156	Renew Dinkar Urja Private Limited	Bikaner Rajasthan	24.07.2023	200/ 30.09.2024	Generator (Solar)	30.09.2024	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW
M/s Renew Dinkar Urja informed that they wish to get connectivity at Bikaner-II PS. However, as informed earlier, as per CERC order, 675 MW of connectivity at Bikaner-II PS cannot be allocated to any entity till hearing. It was also informed that based on the location of M/s Juniper & M/s Renew it was observed that both projects are in close proximity. Therefore, it was proposed to grant connectivity at Bikaner-III PS on sharing basis with M/s Juniper Green Cosmic(150 MW) agreed in this meeting. M/s Renew Dinkar Urja agreed for the same.										
Further, it was also informed that M/s Renew Dinkar has requested Start Date of Connectivity under GNA from 30/09/2024. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Renew Dinkar noted the same. Transmission system for connectivity of M/s Renew Dinkar under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Through sharing of dedicated line of Juniper Green Cosmic Private Limited Solar Power Project – Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 350 MW at nominal voltage)										
(ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Renew Dinkar Urja Private Limited										
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
1. Augmentation of 1x500 MVA(3rd) 400/220 kV ICT at Bikaner-III Pooling Station										
2. Augmentation of 2x1500 MVA (4 th & 5 th) 765/400 kV ICTs at Bikaner-III Pooling Station										
3. Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG)										
4. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS										
5. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)										
6. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end										
7. Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs at Neemrana-II S/s										
8. Neemrana-II -Kotputli 400 kV D/c line (Quad)										
9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s										
10. Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVA switchable line reactor for each circuit at each end										
11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVA switchable line reactor for each circuit at each end										
12. Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG)										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
D. <u>Additional Transmission system for inter-regional power transfer:</u> 1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVar 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system										
8.	2200000163	Sunbreeze Renewables Nine Private Limited	Bikaner Rajasthan	26.07.2023	1000/ 31.03.2025	Renewable Power Park developer (Solar)	300 MW- 31.03.2025 300 MW- 30.04.2025 400MW-31.05.2025	Land Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 6 Cr. Conn BG-3: Rs. 2 lakh/MW
As decided during the deliberation of the earlier application of M/s Sunbreeze (400 MW), it was decided to grant connectivity to M/s Sunbreeze (1000 MW) for cumulative quantum of 1400 MW at 400 kV through D/c line. Further, as mentioned earlier, no further enhancement shall be available for balance capacity (400 MW) at 400 kV bays due to substation closure. M/s Sunbreeze, agreed for the same. Further, it was also informed that M/s Sunbreeze Renewables has requested Start Date of Connectivity under GNA from 31/03/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Sunbreeze Renewables noted the same. Transmission system for connectivity of M/s Sunbreeze Renewables under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Sunbreeze Renewables Nine Pvt. Ltd. Solar Power park – Bikaner-III PS 400 kV D/c line (Suitable to carry minimum 900 MW per circuit at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1. Augmentation of 3x1500 MVA (4th, 5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station 2. Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 3. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 4. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 5. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end 6. Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s 7. Neemrana-II -Kotputli 400 kV D/c line (Quad) 8. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
9.	Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVar switchable line reactor for each circuit at each end									
10.	Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end									
11.	Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG)									
12.	400 kV Bareilly(765/400kV) – Bareilly(PG) D/c line (Quad) (2nd)									
13.	Augmentation with 1x1500 MVA, 765/400 kV ICT at Bareilly (765/400kV) S/s (3rd)									
D. Additional Transmission system for inter-regional power transfer:										
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors										
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end										
3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line										
OR										
3b) Establishment of 765 kV Kurawar S/s with 2x330 MVar 765 kV bus reactor										
3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line										
3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar										
Start Date of Connectivity under GNA: 28.02.2026(Interim) Final date shall be confirmed upon award of the system										
9.	2200000172	Sunsure Solarpark RJ One Private Limited	Bikaner Rajasthan	28.07.2023	50/ 28.02.2026	Generator (Solar)	28.02.2026	Land BG Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW
10.	2200000165	Sunsure Solarpark RJ One Private Limited	Bikaner Rajasthan	28.07.2023	50/ 31.10.2025	Generator (Solar)	31.10.2025	Land BG Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(sharing) Conn BG-3: Rs. 2 lakh/MW
11.	2200000164	Sunsure Solarpark RJ One Private Limited	Bikaner Rajasthan	28.07.2023	50/ 31.12.2025	Generator (Solar)	31.12.2025	Land BG Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(Sharing) Conn BG-3: Rs. 2 lakh/MW
For the above three no. of applications of 50 MW by M/s Sunsare Solarpark RJ One Private Limited, it was proposed to grant connectivity at Bikaner-III PS for 150 MW at 220 kV through S/c line. M/s Sunsare agreed for the same. M/s Sunsare also confirmed that the scope of bays at Bikaner-III PS end shall be under ISTS and tower configuration shall be S/c on D/c towers. M/s Sunsare Solarpark was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s Sunsare Solarpark agreed for the same.										
Further, it was also informed that the applicant need to submit Conn BG-1 & Conn BG-3 for each application. However, Conn BG-2 for common bay shall be submitted with the application on top priority i.e Appl. No. 2200000172.M/s Sunsare noted the same.										
Further, it was also informed that M/s Sunsare has requested Start Date of Connectivity under GNA from 31/10/2025 onwards (50 MW; 31.10.25, 50 MW- 31.12.25; 50 MW; 28.02.2026 However considering the expected commissioning of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim) for all three applications. M/s Sunsare noted the same										
Transmission system for connectivity of M/s Sunsare under GNA is as below:										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
Details of Transmission system for Connectivity under GNA: A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common pooling station for Sunsure Solarpark RJ One Private Limited Solar Projects(App. No. 2200000172(50 MW), 2200000165(50 MW) & 2200000164(50 MW))– Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1. Augmentation of 1x500 MVA(3rd) 400/220 kV ICT at Bikaner-III Pooling Station 2. Augmentation of 2x1500 MVA (5 th & 6 th) 765/400 kV ICT at Bikaner-III Pooling Station 3. Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG) 4. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS 5. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad) 6. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end 7. Augmentation of 2x1500 MVA (3 rd & 4 th), 765/400 kV ICTs at Neemrana-II S/s 8. Neemrana-II -Kotputli 400 kV D/c line (Quad) 9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s 10. Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVar switchable line reactor for each circuit at each end 11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at each end 12. Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG) 13. 400 kV Bareilly(765/400kV) – Bareilly(PG) D/c line (Quad) (2nd) 14. Augmentation with 1x1500 MVA, 765/400 kV ICT at Bareilly (765/400kV) S/s (3rd) D. <u>Additional Transmission system for Inter-regional power transfer:</u> 1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVar 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system										
12.	2200000161	ACME Cleantech Solutions Private Limited	Jaisalmer Rajasthan	29.07.2023	400/ 16.06.2025	Generator (Solar)	16.06.2025	Land Route	Barmer-I PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: Rs. 3 Cr. Conn BG-3: Rs. 2 lakh/MW

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
M/s ACME Cleantech had applied for connectivity at Fatehgarh-IV PS. CTU informed that ACME has applied under land route and as per the land coordinates, their project location is in proximity to Fatehgarh-II PS (approx. 40 km) whereas it is 85 kms from Fatehgarh-IV PS as per the application. M/s ACME stated that due to GIB issues near Fatehgarh-II PS for laying of overhead DTL, they are not willing to get connected at Fatehgarh-II and therefore requested for Fatehgarh-IV PS in application. CTU stated that even for connectivity at other locations than Fatehgarh-II PS, ACME shall have to obtain GIB Committee clearance as their DTL will fall under GIB potential area. Further CTU informed that based on connectivity allocation to other applicants in this meeting, there is no margin available for grant of connectivity at 220 kV Fatehgarh-IV PS(Sec-2). However, margins are available at Barmer-I PS, however ACME dedicated line length may be about 100-110 km as Barmer-I location is still to be finalized. Despite above, M/s ACME requested for grant of connectivity at Barmer-I PS. Accordingly, it was agreed to grant connectivity at Barmer-I PS at 220 kV through 1 no. of 220 kV line bay. M/s ACME Cleantech Solutions informed that the bay shall be under ISTS and tower configuration shall be S/c line on D/c towers. M/s ACME was asked to submit necessary undertaking for tower configuration of S/c on D/c. M/s ACME agreed for the same. Further, it was also informed that M/s ACME Cleantech has requested Start Date of Connectivity under GNA from 16/06/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim) for all three applications. M/s ACME Cleantech noted the same. Transmission system for connectivity of M/s ACME Cleantech under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Acme Cleantech Solutions Private Limited Solar Project – Barmer-I PS 220 kV S/c line on D/c tower (Suitable to carry minimum 400 MW at nominal voltage) C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u> 1) 2x1500 MVA (2nd & 3rd) ,765/400 kV ICTs at Barmer-I Pooling Station 2) 2x500 MVA (1st & 2nd), 400/220 kV ICT at Barmer-I Pooling Station 3) Fatehgarh-III (Section-2) PS – Barmer-I PS 400 kV D/c line (Quad) 4) Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor 5) Barmer-I PS– Sirohi PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end 6) Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVar switchable line reactor for each circuit at Sirohi PS end (Quad) 7) Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor 8) Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at Sirohi end 9) Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end 10) LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s 11) Establishment of 765 kV Mandsaur PS along with 2x330 MVAR (765 kV) Bus Reactors 12) Mandsaur PS–Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line 13) Establishment of 765/400 kV (2x1500 MVA Kurawar S/s (with 1x500 MVA spare single phase transformer unit) with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor (with 1x110 MVar & 1x80 MVar, 765 kV spare single phase reactor unit for line/bus reactor) 14) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 15) LILO of Indore – Bhopal 765 kV S/c line at Kurawar 16) Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
17) LILO of one circuit of Indore – Itarsi 400 kV D/c line at Astha 18) Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line * with minimum capacity of 2100 MVA/ckt at nominal voltage;										
Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system										
13.	2200000167	Saimaa Solar Private Limited	Bikaner Rajasthan	31.07.2023	150/ 15.09.2025	Generator (Solar)	15.09.2025	Land BG Route	Bikaner-III PS	Conn BG-1 :Rs. 50 lakh Conn BG-2: NIL(in sharing) Conn BG-3: Rs. 2 lakh/MW
It was proposed to grant connectivity of 150 MW by Saimaa Solar Private Limited on sharing basis with Sunsire Solapark RJ one granted connectivity of 150 MW(50 MW + 50 MW + 50 MW). M/s Saima noted the same.										
Further, it was also informed that M/s Saimaa has requested Start Date of Connectivity under GNA from 15/09/2025. However, considering the expected commissioning date of transmission system, the start date of Connectivity under GNA shall be 28.02.2026(interim). M/s Saimaa noted the same. Transmission system for connectivity of M/s Saimaa under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Through sharing of dedicated transmission system of Sunsire Solarpark RJ One Private Limited Solar Projects(App. No. 2200000172(50 MW), 2200000165(50 MW) & 2200000164(50 MW))– Bikaner-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)										
(ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Saimaa Solar Private Limited										
C. <u>Common Transmission system for Connectivity under GNA: (Augmentation without ATS)</u>										
1. Augmentation of 2x500 MVA (3 rd & 4 th) 400/220 kV ICT at Bikaner-III Pooling Station										
2. Augmentation of 2x1500 MVA (5 th & 6 th) 765/400 kV ICTs at Bikaner-III Pooling Station										
3. Augmentation of 1x1500 MVA (4 th) 765/400kV ICT at Bikaner (PG)										
4. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS										
5. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)										
6. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
7. Augmentation of 2x1500 MVA (3 rd & 4 th),765/400 kV ICTs at Neemrana-II S/s										
8. Neemrana-II -Kotputli 400 kV D/c line (Quad)										
9. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s										
10. Bikaner-III - Neemrana-II 765 kV D/c line (2 nd) along with 330 MVAR switchable line reactor for each circuit at each end										
11. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end										
12. Augmentation by 400/220 kV, 1x500 MVA ICT (3 rd) at Kotputli (PG)										
13. 400 kV Bareilly(765/400kV) – Bareilly(PG) D/c line (Quad) (2nd)										
14. Augmentation with 1x1500 MVA, 765/400 kV ICT at Bareilly (765/400kV) S/s (3rd)										
D. <u>Additional Transmission system for Inter-regional power transfer:</u>										
1) Establishment of 765kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors										

Sl.No.	Application ID	Applicant	Project Location	Date of Application	Connectivity Sought (MW)/date	Nature of Applicant	Generation Schedule	Criterion for applying	Connectivity location (requested)	Conn BGs to be submitted as per GNA Regulations
2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end 3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line OR 3b) Establishment of 765 kV Kurawar S/s with 2x330 MVar 765 kV bus reactor 3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line 3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar Start Date of Connectivity under GNA: 28.02.2026(Interim). Final date shall be confirmed upon award of the system										

Note-1: In the 9th Meeting of NCT held on 28th September 2022, the Scheme “Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III Part I” was recommended to MoP for implementation under TCB route with 42 months’ schedule from the date of transfer of SPV to the successful bidder. The scheme was notified vide Gazette Notification dated 13th January 2023. The scheme is under bidding by RECPDCL. Subsequently, in the 15th NCT meeting held on 25.08.2023, revised commissioning schedule of 48 months for Bipole-I and 54 months for Bipole-2 was recommended by NCT for the “Transmission system for evacuation of power from REZ in Rajasthan (20 GW) under Phase-III Part I”. The revised schedule is currently under approval by MoP.

Note-2: Subsequent to the 23rd CMETS-NR meeting held on 29/08/23, M/s Eden filed petitions with CERC seeking directions upon Central Transmission Utility of India Limited (CTUIL), for shifting the connectivity of their 300 MW Solar Power Projects, each being set up in Jaisalmer district in the State of Rajasthan (‘the Projects’) from Fatehgarh-II Pooling sub-station (‘Fatehgarh-II’) to Fatehgarh-III Pooling sub-station (‘Fatehgarh-III’) or Bhadla-II Pooling sub-station (‘Bhadla-II’).

On the matter of petition no. 268/MP/2023 & 269/MP/2023, as per hearing held on 22/09/23 and ROP dated 26/09/23, the Commission directed the CTUIL and Petitioners (M/s Eden) to carry out a joint consultation (with the Petitioners and other project developers) to explore the feasibility/possibility shifting the Connectivity of the Petitioners to the Fatehgarh-III or Bhadla-II pooling sub-station maintaining the Petitioners’ priority and to file the outcome of such consultation

Note-3: It was also informed that as per 8.2(c) of GNA Regulations, Conn-BG1, Conn-BG2 and Conn-BG3, as applicable, shall be furnished within 1 (one) month of intimation of in-principle grant of Connectivity, failing which the application for Connectivity shall be closed and application fee shall be forfeited. Accordingly, all applicants under 37.1 were requested to submit requisite BGs within the stipulated time as mentioned above. Subsequent treatment of Conn-BG1, Conn-BG2 and Conn-BG3 shall be in terms of Regulations 16.1 to 16.4 of GNA regulations.

It was informed that applicants who have opted for S/c on D/c tower configuration need to give necessary undertaking to CTUIL regarding the same. Further, it was also requested that if any applicant wish to have early schedule for implementation of bays under ISTS than Start Date of Connectivity under GNA requested, same may be communicated within a week of this meeting.

It was also informed that including above allocations, about 3917 MW of connectivity is agreed for grant at Bikaner-III PS (2400 MW at 400 kV & 1517 at 220 kV). Further, margin is available for 83 MW to make total grant as 4000 MW. Bikaner-III PS was planned as part of Phase-IV part-1 (7.7 GW) scheme which involved evacuation of power from Bikaner-II(3.7 GW) and Bikaner-III PS(4 GW). Therefore, no new connectivity shall be considered for grant at Bikaner-III PS.

Similarly, Fatehgarh-IV (Sec-2) and Barmer-I was planned for evacuation of 5.5 GW(Fatehgarh-IV PS(Sec-2) [4 GW] & Barmer-I(1.5 GW). Cumulative connectivity quantum of 3.43 GW at Fatehgarh-IV PS and 0.7 GW at Barmer-I is agreed for grant in Jaisalmer Complex(Fatehgarh-IV PS(Sec-2) & Barmer-I) in present as well as earlier meetings. Beyond 5.5 GW, additional system would need to be evolved.

3.5. Conditions subsequent to be satisfied by the Connectivity Grantees:

It was also informed that as per 11A of GNA Regulations,

- (1) An applicant which is REGS (other than Hydro generating station) or ESS (excluding PSP) covered under clause (xi)(c) of Regulation 5.8 or Renewable power park developer covered under clause (vii)(c) of Regulation 5.8 of these regulations shall submit documents for land in terms of clause (xi)(b) or clause (vii)(b) of Regulation 5.8, as the case may be, within 180 days of issuance of final grant of Connectivity. The Bank Guarantee shall be returned within 7 days of submission of stipulated documents as a proof of Ownership or lease rights or land use rights.*
- (2) An applicant which is REGS (other than Hydro generating station), ESS (excluding PSP) or Renewable power park developer to which final grant of connectivity has been issued, shall submit Auditor's certificate, certifying the release of at least 10% of the project cost including the land acquisition cost through equity within a period of 12 months from the date of issuance of final grant of connectivity.*
- (3) An applicant which is REGS (other than Hydro generating station), ESS (excluding PSP) or Renewable power park developer to which final grant of connectivity has been issued, shall have to achieve the financial closure for the capacity of such Connectivity, (a) within a period of 12 months from the date of issuance of final grant of connectivity, if the start date of Connectivity is within 2 years from date of issuance of final grant of connectivity or (b) a period equivalent to 50% time period between issue of final grant of Connectivity and start date of Connectivity, if the start date of Connectivity is more than 2 years from date of issuance of final grant of connectivity:*

Provided that such an applicant shall submit proof of Financial Closure of the project (with copy of loan sanction letter or proof of first disbursement of loan amount) or copy of board resolution (if internal funding is planned for 100% of the project cost) to CTU within 15 days of achieving the financial closure.

- (4) In case of Applicants which have been granted Connectivity under clauses (xi)(b) or (xi)(c) of the Regulation 5.8 but are subsequently covered under clause (xi)(a) of the Regulation 5.8, the requirement of furnishing the documents in accordance with Clauses (1) to (3) shall be the same as applicable to the entities covered under clause (xi)(a) of Regulation 5.8.*

3.6. Consequences of non-fulfillment of conditions above:

As per 11 B of GNA Regulations:

- (1) If the Connectivity grantee covered under clause (xi)(c) of Regulation 5.8 or Renewable power park developer covered under clause (vii)(c) of Regulation 5.8 of these regulations, fails to submit the documents in accordance with Clause (1) of Regulation 11A of these regulations, its Connectivity shall be revoked, Bank*

Guarantee of Rs 10 lakh/MW submitted in lieu of land shall be encashed and Conn-BG1, Conn-BG2 and Conn-BG3 shall be treated in terms of Regulation 24.2 or Regulation 24.3 of these regulations, as applicable.

- (2) If the Connectivity grantee fails to submit the documents in accordance with Clause (2) Regulation 11A of these regulations or fails to achieve the financial closure within the stipulated time or fails to submit the copy of financial closure within the stipulated time as per Clause (3) of Regulation 11A of these regulations, Connectivity shall be revoked and Conn-BG1, Conn-BG2 and Conn-BG3 shall be treated in terms of Regulation 24.2 or Regulation 24.3 of these regulations, as applicable.*

Further, as per 24.6 of GNA Regulation,

- (1) a. Connectivity shall be revoked for the corresponding capacity, if the Connectivity and corresponding GNA has been made effective in terms of Clause (a) of Regulation 22.4 of these regulations and the Connectivity grantee fails to achieve COD either in full or in parts on or before,*
- i. the scheduled date of commercial operation of the generation project, for cases covered under clause (xi)(a) of the Regulation 5.8, as intimated at the time of making application for grant of Connectivity or as extended or delayed commissioning permitted by the Renewable Energy Implementing Agency or the distribution licensee or the authorized agency on behalf of distribution licensee, as the case may be.*
 - ii. six months after the scheduled date of commercial operation as intimated at time of making application for grant of Connectivity, for cases covered under clause (xi)(b) of the Regulation 5.8.*
- b. In case of Applicants which have been granted Connectivity under clause (xi)(b) or (xi)(c) of the Regulation 5.8 but are subsequently covered under clause (xi)(a) of the Regulation 5.8, the last date for declaration of COD shall be the SCOD of the project or as extended or delayed commissioning permitted by the Renewable Energy Implementing Agency or the distribution licensee or the authorized agency on behalf of distribution licensee, as the case may be.*
- c. Connectivity granted to an REGS (other than Hydro generating station) or ESS (excluding PSP) shall be revoked, if LOA or PPA on basis of which Connectivity was granted, is terminated prior to the COD of the project.*
- d. Connectivity granted to a Renewable Power Park developer shall be revoked for the corresponding capacity, if the generating station(s) within the Power park fails to achieve COD on or before,*
- i. scheduled date of commercial operation of the generation project as per LOA or PPA as extended or delayed commissioning permitted by the Renewable Energy Implementing Agency or the distribution licensee or the authorized agency on behalf of distribution licensee, as the case may be.*
 - ii. six months after the scheduled date of commercial operation for generating station(s) being set up without LOA or PPA.*
- (2) In case of revocation of Connectivity under subclauses (a) to (d) of Clause (1) of this regulation, Conn-BG-1, Conn-BG2 and Conn-BG3 shall be dealt with in terms of regulation 24.2 or regulation 24.3 of these regulations, as applicable.*

Applicability of One-time GNA Charges:

Note: As per 22.2(d) of GNA Regulations, “Entities covered under Regulation 4.1 and clause (iii) of Regulation 17.1 of these regulations shall furnish one-time GNA charge for **Rs. One lakh per MW** for the quantum of GNA **one month prior to the start date of GNA**. In case, such charges are not furnished by the entity within the specified timeline, the same shall be recovered by encashment of ConnBG1, Conn-BG2

and Conn-BG3 as required. The proceeds of such onetime GNA charge shall be used for reducing Monthly Transmission Charges under the Sharing Regulations.

Provided that the entities covered under Regulation 17.1(iii) shall pay monthly transmission charges for its GNA in addition to one time GNA charge in accordance with the Sharing Regulations.”

Further, as per 40.2 of GNA regulations, “one-time GNA charges shall not be payable for the capacity which has been declared commercial operation as on date of coming into effect of these Regulations”(i.e. **05/04/2023**)

Applicants noted the same.

List of Participants of 23rd Consultation meeting for Evolving Transmission Schemes in NR held on 29.08.2023**CEA**

Shri Nitin Deswal	Deputy Director
Shri Kanhaiya Singh	Assistant Director

SECI

Shri Kaustuv Roy	GM
------------------	----

Grid India

Shri Gaurav Malviya	Manager
Shri Priyam Jain	Manager
Shri Raj Kishan	Assistant Manager
Shri Gaurab Dash	Assistant Manager

CTU

Shri Jasbir Singh	CGM (CTU)
Shri Kamal Kumar Jain	GM (CTU)
Shri Kashish Bhambhani	GM (CTU)
Shri Sandeep Kumawat	DGM (CTU)
Smt. Ankita Singh	Ch. Manager (CTU)
Shri Narendra Sathvik R	Manager (CTU)
Smt. Treepti Sonkatar	Manager (CTU)
Shri Yatin Sharma	Manager (CTU)
Shri Madhusudan Meena	Engineer (CTU)

POWERGRID

Shri Ajit Kumar	CGM
-----------------	-----

HPPTCL

Shri Harmanjeet Singh	AE
-----------------------	----

Connectivity/GNA/Transition Applicants

Shri Angshuman Rudra	Avaada Energy Private Limited & Avaada Rj Bikaner Private Limited
Shri Ashish Shukla	Avaada Energy Private Limited & Avaada Rj Bikaner Private Limited
Shri Rajat Sangwan	ACME Cleantech Solutions Private Limited
Shri Lokesh Yadav	ACME Cleantech Solutions Private Limited
Shri Yogesh Kumar Sanklecha	ACME Cleantech Solutions Private Limited
Shri Abhilash Yadav	AMP Energy Green Private Limited
Shri Ankur Sharma	AMP Energy Green Private Limited
Shri Rohit Sharma	AMP Energy Green Private Limited
Shri Nischal Bakshi	Alf Solar Amarsar Private Limited
Shri Sushant Sinha	Alf Solar Amarsar Private Limited
Shri Rambabu M	ABC RJ Land 01 Private Limited
Shri Prashant Kanaujia	ABC RJ Land 01 Private Limited
Shri Namit Jain	Abu Renewables India/Shikhar Surya (One)/Khaba Renewable Energy Pvt Ltd
Smt. Sonika Hayaran	Abu Renewables India/Shikhar Surya (One)/Khaba Renewable Energy Pvt Ltd
Shri Ruchir Sharma	Abu Renewables India/Shikhar Surya (One)/Khaba Renewable Energy Pvt Ltd

Shri Vaibhav Kapoor	ABREL (RJ) Projects Limited & Aditya Birla Renewables Subsidiary Limited
Shri Raju Ram Choudhary	ABREL (RJ) Projects Limited & Aditya Birla Renewables Subsidiary Limited
Shri Nikhil Mathews	Azure Power India Private Limited
Shri Shashank	Azure Power India Private Limited
Shri Ankit Verma	Amplus Ages Pvt Ltd, Onevolt Energy Pvt Ltd & Grian Energy Pvt Ltd
Shri Mahendra Singh Dabi	Adani Solar Energy Jodhpur Two Limited & Adani Solar Energy AP Three Limited
Shri Mehul Rupera	Adani Solar Energy Jodhpur Two Limited & Adani Solar Energy AP Three Limited
Shri Vineet Taneja	BN Hybrid Power-1 Private Ltd & BN Dispatchable-1 Private Limited
Shri Anirudh Kumar Singh	Bhadla Three SKP Green Ventures private Limited
Shri Ashwani	Bhadla Three SKP Green Ventures private Limited
Shri Lalit Mogha	Cannice R.E. Pvt Ltd /Sourya Manthan R.E. Pvt Ltd /Khidrat R.E. Pvt Ltd
Shri Shankha Banerjee	Cannice/Sourya Manthan/Khidrat Renewable Energy Pvt Ltd
Shri Vivek Kodesia	Eden Renewable Alma Private Limited
Shri Kumar Vipul	Frugal Energy Pvt Ltd, Helia Energy Park Pvt Ltd & Radiant Star Solar Park Pvt Ltd
Shri Gaurav Soni	Green Infra Clean Wind Technology Ltd.& Green Infra Clean Solar Farms Ltd.
Shri Vivek	Green Infra Clean Wind Technology Ltd. & Green Infra Clean Solar Farms Ltd
Shri Vishnu Khandelwal	Hindustan Zinc Limited
Shri Pratul Gupta	Himachal Sorang Power Private Limited
Shri Gurudarshan Madapura	Juna Renewable Energy Pvt Ltd
Shri Pritpal Singh	JSW Hydro Energy Pvt Ltd (Karcham Wangtoo HEP) & JSW Renew Energy Five Ltd
Shri Vineet Pandey	Luceo Solar Pvt. Ltd. & Litsolaire Energy Pvt. Ltd.
Shri Vishal Saxena	Luceo Solar Pvt. Ltd. & Litsolaire Energy Pvt. Ltd.
Shri Gaurav Dua	MRS Buildvision Private Limited
Shri Sunil Chaudhary	MRS Buildvision Private Limited
Shri Kura Ravi Kumar	NTPC Limited
Shri Debabrat Dash	NTPC Limited (Anta)
Shri Dipak Kumar	NHPC Limited
Shri Pritesh Lodha	Proteus Energy Pvt Ltd
Shri Sunil Kumar	Proteus Energy Pvt Ltd
Shri Bhargava Sharma V	Project Nine Renewable Power Pvt Ltd & Seven Renewables Power Pvt Ltd
Shri Lakshmi Narayan	Project Nine Renewable Power Pvt Ltd & Seven Renewables Power Pvt Ltd
Shri Sandeep Jain	Prerak Greentech Solar Private Limited
Shri Ajay Peri	Prerak Greentech Solar Private Limited
Shri Abhishek Shringi	ReNew Solar (Shakti Thirteen) Private Limited
Shri Mohit Jain	Renew Solar Energy (Jharkhand Four) Private Limited
Shri Vinod Kumar Sharma	Ratle Hydroelectric Power Corporation Limited
Smt. Poorva Pitke	Sprng Energy Pvt Ltd
Shri Sumit Joge	Sprng Energy Pvt Ltd
Smt. Sharmilaa S	Sprng Energy Private Limites
Shri Tarunveer Singh	Sunsure Solarpark RJ One Private Limited
Shri Sumit Kaushik	Sunsure Solarpark RJ One Private Limited
Shri Arzaan Dordi	Serentica Renewables India Private Limited
Smt. Aakanksha Bhisikar	Serentica Renewables India Private Limited
Shri Rajeev Thanvi	Solarcraft Power India 4 Pvt Ltd (Blupine Energy)
Shri Ayush Jain	Solarcraft Power India 4 Pvt Ltd (Blupine Energy)
Shri Rohit Gera	Tidong Power Generation Pvt Ltd & Lanco Mandakini Hydro Energy Pvt Ltd
Shri Nawneet Kumar Chaudhary	Sunbreeze Renewables Nine Pvt Ltd
Shri Rahul Jain	Sunbreeze Renewables Nine Private Limited

Shri Venkataramana Muvvala	Sunbreeze Renewables Nine Private Limited
Shri Sivanarayana Venkat Gavadhakatla	Sunbreeze Renewables Nine Private Limited
Shri Rohit Ahuja	Solarpack Corporacion Technologica S.A.
Shri Avinash Jakhar	SJVN Ltd.
Shri Ravinder K Rana	Saimaa Solar Private Limited
Shri Pavan Kumar Gupta	Sprng Nirjara Energy Pvt Ltd, Juniper Green (Stellar, Cosmic & Beta) Pvt Ltd
Shri Sandeep Anand	Tepsol Saur Urja Pvt Ltd & Tepsol Sun Sparkel Pvt Ltd
Shri Radheshyam Goyal	Tepsol Saur Urja Pvt Ltd & Tepsol Sun Sparkel Pvt Ltd
Shri Prashanth Kudva	TP Saurya Limited
Shri Santosh P Narayan	TP Saurya Limited
Smt Manasi Magar	TP Saurya Limited
Shri Mallikarjuan	THDC India Limited (Khurja STPP)
Mr. Md Fahim Alam	Utkrishht Solar Energy Private Limited
Shri Vikash Kumar	Utkrishht Solar Energy Private Limited
Shri K A Vishwanath	XL Xergi Power Pvt. Ltd.,Energizent Power Pvt Ltd. & Teq Green XV Pvt Ltd.