



सेंट्रल ट्रान्समिशन यूटिलिटी ऑफ इंडिया लिमिटेड

(पावर ग्रिड कॉर्पोरेशन ऑफ इंडिया लिमिटेड के स्वामित्व में)

(भारत सरकार का उद्यम)

CENTRAL TRANSMISSION UTILITY OF INDIA LTD.

(A wholly owned subsidiary of Power Grid Corporation of India Limited)

(A Government of India Enterprise)

Ref: CTU/N/00/CMETS_NR/33

Date: 16-08-2024

As per distribution list

Subject: 33rd Consultation Meeting for Evolving Transmission Schemes in Northern Region-Minutes of Meeting


Dear Sir/Ma'am,

Please find enclosed the minutes of the 33rd Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 5th August 2024 (Monday) through virtual mode.

The minutes are also available at CTU website (www.ctuil.in)

Thanking you,

Yours faithfully,



(Kashish Bhambhani)

General Manager (CTU)

Distribution List:

Chief Engineer (PSP&A – I) Central Electricity Authority Sewa Bhawan, R.K.Puram, New Delhi-110 066	Member Secretary Northern Regional Power Committee 18A, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi – 110 016
Director (Power System) Solar Energy Corporation of India Ltd. D-3, 1 st Floor, A wing, Religare Building, District Centre, Saket, New Delhi-110017	Director Ministry of New and Renewable Energy, Block 14, CGO Complex, Lodhi Road, New Delhi-110003
Director (SO) Grid Controller of India Limited (erstwhile Power System Operation Corporation Ltd.) 9 th Floor, IFCI Towers, 61, Nehru Place, New Delhi-110 016	Executive Director Northern Regional Load Despatch Centre 18-A, Qutab Institutional Area, Shaheed Jeet Singh Sansanwal Marg, Katwaria Sarai, New Delhi– 110 016
Director (P&C), HPPTCL, Headoffice, Himfed Bhawan,Panjari, Shimla-171005, Himachal Pradesh	Director(W&P) UP Power Transmission Company Ltd. Shakti Bhawan Extn, 3 rd floor, 14, Ashok Marg, Lucknow-226 001
Director (Technical) Punjab State Transmission Corporation Ltd. Head Office, The Mall, Patiala 147001, Punjab	Director (Projects) Power Transmission Corporation of Uttarakhand Ltd. Vidyut Bhawan, Near ISBT Crossing, Saharanpur Road, Majra, Dehradun.
Development Commissioner (Power) Power Development Department Grid Substation Complex, Janipur, Jammu	Director (Technical) Rajasthan Rajya Vidyut Prasaran Nigam Ltd. Vidyut Bhawan, Jaipur, Rajasthan-302005.
Member (Power) Bhakra Beas Management Board Sector-19 B, Madhya Marg, Chandigarh – 160019	Superintending Engineer (Operation) Electricity Circle, 5 th Floor, UT Secretariat, Sector-9 D, Chandigarh – 161009
Director (Operations) Delhi Transco Ltd. Shakti Sadan, Kotla Road, New Delhi-110 002	Director (Technical) Haryana Vidyut Prasaran Nigam Ltd. Shakti Bhawan, Sector-6, Panchkula-134109, Haryana

Distribution List:

Shri Amit Kumar Authorised Signatory Renew Solar Power Private Limited Renew.Hub, Commercial Block-1, Zone-6, Golf Course Road, DLF City Phase V, Gurugram, Haryana 122009 Ph.: 9717196796, 9873462717, 8130108830 Email: amit.kumar1@renew.com ; mohit.jain@renew.com ; solarbidding.gm@renew.com ;	Shri Animesh Manna DGM NTPC Renewable Energy Limited NETRA Building, E-3, Ecotech-II, Udyog Vihar, Greater Noida, Uttar Pradesh – 201306 Ph.: 9650997835, 9650991445, 9650097835 Email: amanna@ntpc.co.in ; rajivgupta@ntpc.co.in ; djoshi@ntpc.co.in ;
Shri Ranjan Kumar Senior Manager Ambuja Cements Limited ACC Limited Adani Corporate House, Shantigram, Near Vaishnodevi Circle, S G Highway, Ahmedabad-382421, Gujarat, Ph.: 9558041189, 6358854213 Email: ranjan.kumar3@adani.com ; mohit.srivastava@adani.com ;	Shri Arzaan Dordi Chief Manager Serentica Renewables India Private Limited Serentica Renewables India 11 Private Limited DLF Cyber Park, Tower B, 9th Floor, Udyog Vihar Phase-III, Sector-20 Gurugram- 122008, Haryana Ph.: 7428197178, 7057027894 Email: arzaan.dordi1@serenticaglobal.com ; aakanksha.bhisikar@serenticaglobal.com ;
Shri Angshuman Rudra GM Avaada Energy Private Limited C-11, Sector-65, Noida, Uttar Pradesh Ph.: 7835004673, 7835099717 Email: angshuman.rudra@avaada.com ; vivek.jain@avaada.com ;	Shri Pushpinder Hira Authorised Signatory Greenko Rj01 Irep Private Limited Greenko Group 15th Floor, Hindustan Times 18-20, KG Marg New, Delhi-110001 Ph.: 8510967977, 7888499908 Email: pushpinder.h@greenkogroup.com ; manish.kumar@greenkogroup.com ;
Shri Vivek Hooda Assistant Manager Green Infra Wind Energy Limited Green Infra Wind Energy Private Limited Building 7A, Level 5, DLF Cyber City, Gurugram- 122002, Haryana Ph.: 8700379285, 9311711666 Email: connectivity.India@sembcorp.com ; Tanmay.Saha@sembcorp.com ;	Shri Namit Jain Authorized Signatory Aravalli Surya (Project 1) Private Limited 14th Floor, Tower B, Vatika Towers, DLF Golf Course Road Suncity, Sector 54 Gurugram, Haryana Ph.: 6366961569, 7415894477 Email: namit.jain@enel.com ; ruchir.sharma@enel.com ;
Shri Saurabh Mehta Authorized Signatory Jade Hybren Private Limited Migos Hybren Private Limited Kyros Hybren Private Limited Illuminate Hybren Private Limited Embassy 247 Park, Tower B, 6th Floor, Lal Bahadur Shastri Marg, Vikhroli West, Mumbai 400083, Maharashtra Ph.: 9930674683, 7838568948 Email: mehta.saurabh2@mahindra.com ; pathak.ankur@mahindra.com ;	Shri Rajesh Kumar Gupta General Manager Adani Renewable Energy Holding Four Limited Adani Renewable Energy Park Rajasthan Limited Adani Renewable Energy Two Limited 6th floor, CT Tower-1, Inspire Business Park, Opp. Adani Corporate House, Nr. Vaishnodevi Circle, Khodiyar, Ahmedabad- 382421, Gujarat Ph.: 9099055681, 7227916165, 7073458989 Email: rajesh.gupta@adani.com ; mahendrasingh.dabi@adani.com ;

Shri Pavan Kumar Gupta Authorized Signatory Juniper Green Energy Private Limited Plot No. 18, 1st Floor, Institutional Area, Sector - 32, Gurgaon- 122001, Haryana Ph.: 9560540654, 9999246027, 9910509744 Email: pavan.gupta@junipergreenenergy.com ; bd@junipergreenenergy.com ;	Shri Santosh Narayan Group Head Project Development Tata Power Renewable Energy Limited C/o The Tata Power Company Limited, Corporate Center B, 34 Sant Tukaram Road, Carnac Bunder, Mumbai-400009, Maharashtra Ph.: 9223550695, 8005920193 Email: narayans@tatapower.com ; hari.sharma@tatapower.com ;
Smt. Poorva Pitke Senior Manager Sprng Urja Private Limited Sprng Vaayu Urja Private Limited Upper Ground, Office A-001, Pentagon 5, Magarpatta City, Hadapsar Pune-411013, Maharashtra Ph.: 9545659577, 8149855176 Email: poorvapitke@sprngenergy.com ; abhinavbhansali@sprngenergy.com ;	Shri Pritpal Singh DGM Business Development Jsw Neo Energy Limited JSW Centre Bandra Kurla Complex Bandra East Mumbai-400051, Maharashtra Ph.: 9867381807, 9821207443 Email: pritpal.singh@jsw.in ; abhay.yagnik@jsw.in ;
Shri Vikram Malkotia Director Amaresha Renawables India Project Pvt Ltd Vayuna Renewables India Project Pvt Ltd Kantida Renewables India Project Pvt Ltd Vismaya Four Renewables Private Limited Vismaya Five Renewables Private Limited B-208 & 209 Pioneer Urban, Square, 2nd Floor, Sector 62, Air Force, Gurgaon, Haryana Ph.: 8800917799, 9717855521 Email: vikram.malkotia@upcrenewables.com ; alok.nigam@upcrenewables.com ;	Shri Pushvinder Singh Kohli Director Izhma Solar Private Limited Prespa Solar Private Limited 5th Floor, North Tower, M3M Tee Point, Sector- 65, Golf Course Extension Road Gurgaon- 122018, Haryana Ph.: 9811519257, 8826344338 Email: pushvinder.singh@ibvogt.com ; izhmasolar@ibvogt.com ; prespasolar@ibvogt.com
Shri Aniket Vyas Director SA Renewable Infra Private Limited C/O. Krishna Acharya, Dharnidhar Mandir Ke Pass, Bikaner City, Bikaner- 334001, Rajasthan Ph.: 9413333984, 9571724543 Email: aniket.vyas@icloud.com ; infrarenewable@gmail.com ;	Shri Sankalp Kant Director Vena Energy Vindhya Wind Power Private Limited No. 3. 5th Floor, Embassy Icon, Infantry Road, Bengaluru- 560001, Karnataka Ph.: 9167664222, 9811016907 Email: sankalp.kant@venaenergy.com ; karan.jain@venaenergy.com ;
Shri Yogesh Kumar Sanklecha AVP ACME Solar Holdings Private Limited Plot No. 152, Sector-44, Gurugram, Haryana 122002 Ph.: 8744060601, 9911299514 Email: yogesh@acme.in ; apradhan@acme.in ;	Shri Pankaj Sharma Authorised Signatory SAEL Industries Limited 3rd Floor, Worldmark -1, Aerocity, New Delhi – 110037 Ph.: 9896643833, 9910624482 Email: pankaj.sharma@sael.co ; ajay.tiwari@sael.co ;

Shri Shashi Bhardwaj Director RJS Renewables Private Limited 3rd Floor UDB Landmark, Plot No-6, Basant Bahar Colony, Durgapura, Jaipur-302018, Rajasthan Ph.: 7976860944, 9588266119 Email: rjsrenewablesprivtltd@gmail.com ; karunain2000@yahoo.com ;	Shri Hemank Sindhu Director Banyan Energy Private Limited Plot no-51 & 52, M-Powered Building Phase-IV, Udyog Vihar Near Atlas Chowk, Haryana Ph.: 9896863386, 8158880993 Email: hemank@live.in ; shubham.roy@dattainfra.com ;
Shri Dhir Singh Senior Manager Solarcraft Power India 8 Private Limited 1st Floor, Tower C, Building No. 10, DLF Cyber City Phase-II, DLF QE, Gurgaon-122002, Haryana Ph.: 9993846698, 9999885815 Email: dhir.singh@blupineenergy.com ; ashish.agarwal@blupineenergy.com ;	Shri Adrit Palchoudhury Vice President Purvah Green Power Private Limited 2A Lord Sinha Road First Floor, Middleton Row Kolkata -700071, West Bengal Ph.: 9163302198, 9163302164 Email: adrit.palchoudhury@rpsg.in ; sushanta.basumatary@rpsg.in ;
Smt. Divya Bhagat Director Demeter Sun Power Private Limited HE-92, Weworkdlf, Two Horizon Centre, Golf Course Road, Sector 43, Gurugram, Haryana Ph.: 9971846046, 8800212251 Email: divya.bhagat@mytilineos.com ; akshay.kumar@mytilineos.com ;	Smt. Rasika Balchandra Ghongade Ass Business Developer Enren-III Energy Private Limited Unit No. 3, 4 & 5, Fountainhead Tower-2, Viman Nagar, Pune- 411014, Maharashtra Ph.: 8830868723, 9223349273 Email: rasika.ghongade@engie.com ; saurabh.gupta@engie.com ;
Shri Bhagwat Singh Jodha Authorized Signatory Sindhari Solar Power Private Limited 27 Hare Krishna Regency, Rampura Road, Sukhiya, Sanganer, Jaipur-302029, Rajasthan Ph.: 9588243677, 8875310333 Email: bhagwat.singh@rayspowerinfra.com ; devendra.dadhich@rayspowerinfra.com ;	Shri Tarunveer Singh Director Sunsure Solarpark RJ One Private Limited 1101A-1107, 11th Floor, BPTP Park Centra, Jal Vayu Vihar, Sector 30, Gurugram-122001, Haryana Ph.: 8826798199, 9560003515 Email: tarunveer.singh@sunsure.in ; ishan.nagpal@sunsure.in ;
Shri Harshit Gupta Head Regulatory Affairs Hexa Climate Solutions Private Limited 14th Floor, Vatika Business Park, Sohna Road, Gurugram-122018, Haryana Ph.: 9958586072, 8527734155 Email: harshit.gupta@hexaclimate.com ; saurabh.pandey@hexaclimate.com ;	Shri Vikas Sareen Sr VP Ampluss Centaur Solar Private Limited 6th floor, The Palm Square, sec-66, Haryana Ph.: 9990639692, 7042660711 Email: vikas.sareen@amplussolar.com ; rahul.malik@amplussolar.com ;
Shri Vikash Kumar Lead BD HR Saraswati Energy Private Limited Unit No.1, Ground Floor, Boston House, Suren Road, Off Andheri-Kurla Road, Andheri East, Mumbai-400093, Maharashtra Ph.: 9971879862, 7206156785 Email: vikash.jha@hindujarenewables.com ; arun.kumar@hindujarenewables.com ;	

Minutes of 33rd Consultation Meeting for Evolving Transmission Schemes in Northern Region held on 05.08.2024

It was informed that minutes of the 30th CMETS-NR meeting held on 18/06/2024 were issued vide letter dated 24/06/2024. No comments were received on the minutes, accordingly, minutes may be confirmed as circulated.

It was informed that minutes of 31st CMETS NR meeting held on 27.06.2024 were issued vide letter dated 16/07/2024. With respect to the minutes of meeting, the following corrections may be noted:

- (i). Connectivity quantum of Gamma Renewable One Pvt. Ltd.(App. No. 220000355) was inadvertently mentioned as 390 MW at Page No. 33. The same may be considered as 300 MW.
- (ii). Under the Connectivity of M/s Avaada Energy Pvt. Ltd(2200000407), Transmission System for Connectivity under GNA is mentioned as “As per **Annexure-V**”. The same may be corrected as “As per **Annexure-IV**”.
- (iii). In reference to Application No. 2200000407 (Page no 57 Para No. 3 last line), M/s Avaada vide mail dated 20.07.24 informed that they are ready to downsize their application for grant of connectivity at Bhadla-III PS **under protest** in view of pendency of Writ Petition filed by M/s Avaada before Hon'ble High Court of Delhi.

Other than this, no comments on deliberations held were received on the minutes, accordingly, minutes were confirmed with above corrections.

A. Application related matters in Northern Region

A1. RE Applications for Connectivity deferred in the 31st CMETS NR meeting held on 27.06.2024

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
1.	2200000516	Renew Solar Power Private Limited	Jodhpur distt., Rajasthan	25.01.2024	Generator (Solar)	SECI LOA	300	30.09.2026	Bhadla-III PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW
2.	2200000521	Renew Solar Power Private Limited	Jodhpur distt., Rajasthan	25.01.2024	Generator (Solar) with ESS	SJVN LOA	Connectivity:200 (Solar:200 ESS: 46)	31.05.2026	Bhadla-III PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(Bay in sharing) • Conn BG3: Rs. 2 lakh/MW
3.	2200000522	Renew Solar Power Private Limited	Jodhpur distt., Rajasthan	25.01.2024	Generator (Solar)	SJVN LOA	300	31.05.2026	Bhadla-III PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(Bay in sharing) • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was informed that the above applications for connectivity by M/s Renew Solar Power Private Limited for 800 MW (300+200+300) were discussed in the 31st CMETS NR held on 27.06.2024 wherein M/s Renew informed that they are withdrawing two no. of applications at S. no. 2 & 3(2200000521(200 MW) & 2200000522(300 MW)). In view of the withdrawal of two applications, for the application of 300 MW at S. No. 1, it was proposed to grant connectivity at 220 kV through S/c line. M/s Renew agreed for the same. Subsequent to mail dated 28.06.2024 confirming withdrawal by M/s Renew, M/s Renew vide mail dated 30.06.2024 again informed that they are not withdrawing the applications (2200000521(200 MW) & 2200000522(300 MW)) as informed in the meeting and they agree for the grant of connectivity as originally proposed by CTUIL at 400 kV Bhadla-IV PS. M/s Renew may note that such frequent change in decisions will not be entertained in future and authorized representative should bring their management firm decision before any communication in the meeting/mail. M/s Renew vide mail dated 12.07.2024 as well as in the meeting assured that this would not be repeated in future. Accordingly, it was decided that the above applications shall be again taken up for stakeholders discussion in the subsequent CMETS NR meeting for grant. Considering the request by M/s Renew to process the above 3 no. of applications, it was proposed to grant connectivity to M/s Renew at 400 kV Bhadla-IV PS through 1 no. of bay for the combined connectivity of 800 MW (300+200+300). M/s Renew vide letter dated 30.06.2024 had already confirmed the tower configuration as S/c on D/c & 400 kV bay shall be under ISTS. The same is noted. It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from 30.09.2026(300 MW) & 31.05.2026(200+300 MW). However, considering the same and expected date of commissioning of transmission system (i.e 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030(interim). M/s Renew Noted the same. Accordingly, it was agreed to grant 800 MW connectivity to M/s Renew Solar Power Pvt. Ltd. at 400 kV Bhadla-IV PS. Details of the transmission system for connectivity are as under: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000516(300 MW), 2200000521(200MW) & 2200000522(300MW) – Bhadla-IV PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage)										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

C. Transmission system for Connectivity under GNA: As per Annexure II

Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
4.	2200000564 (Enhancement)	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	15.02.2024	Generator (Solar)	SECI LOA	200	16.04.2026	Fatehgarh-IV PS	Not Applicable

It was informed that in the 31st CMETS NR meeting held on 27.06.2024, it was proposed to grant connectivity to NTPC Renewable at Barmer-II PS at 220 kV level through S/c line. M/s NTPC informed that they have filed additional applications for about 900 MW in last two months at Fatehgarh-IV PS & requested CTUIL to grant connectivity at 400 kV combinedly for all applications. Regarding this, CTUIL in the 31st CMETS NR meeting had clarified that, as the present application is for 200 MW, connectivity cannot be granted at 400 kV at this stage. However, when the future applications come up for discussion in the subsequent CMETS meetings for grant & if those applications can be accommodated to Barmer-II PS as per application priority, then the connectivity can be granted at 400 kV based on total connectivity quantum at Barmer-II PS. Therefore, at that stage connectivity was considered for grant at 220 kV only. NTPC requested to take up all applications together in next CMETS meeting for optimization of DTL. After deliberations, it was decided that the above application shall be again taken up for discussion in the subsequent CMETS NR meeting along with the other applications of NTPC in Fatehgarh-Barmer complex.

M/s NTPC in the present meeting informed that they have decided to withdraw the present application due to huge mismatch between start date of connectivity at Barmer-II PS & PPA/LOA timeline. The same was confirmed by NTPC Renewable vide mail dated 06.08.2024. Accordingly, the application is decided to be closed as per Connectivity & GNA Regulations 2022.

A2. GNA_{RE} Applications deferred in the 32nd CMETS NR held on 10.07.2024

Sl No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
1.	2200000740	Ambuja Cements Limited	03.05.2024	Drawee entity connected to Intra State Transmission System	0	25	25	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
2.	2200000739	Ambuja Cements Limited	03.05.2024	Drawee entity connected to Intra State Transmission System	0	7	7	01.06.2024	30.06.2025

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
								(revised to 01.09.2024)	(revised to 31.03.2026)
3.	2200000770	Ambuja Cements Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	15	15	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
4.	2200000768	Ambuja Cements Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	8.5	8.5	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
5.	2200000772	ACC Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	27	27	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)

It was informed that, the above applications for GNA_{RE} by M/s Ambuja Cement & M/s ACC Limited were discussed in the 32nd CMETS NR meeting held on 10.07.2024 wherein M/s Ambuja Cement & M/s ACC Limited had informed that they have realigned their project for the GNA_{RE} with revised start date from 01.09.2024 & end date to 31.03.2026. Regarding this, CTUIL informed that the validity of NoC submitted by the M/s ACC & M/s Ambuja are only till 30.06.2025. Therefore, in case they wish to change their end date to 31.03.2026, the revised NoC upto 31.03.2026 from STU needs to be submitted. M/s Ambuja & M/s ACC informed that they are in the process of obtaining revised NoC from STU. Accordingly, it was decided that the above applications shall be again taken up for discussion in the next CMETS NR meeting. M/s Ambuja Cement & M/s ACC need to submit revised NoC before 33rd CMETS NR meeting.

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
1.	2200000740	Ambuja Cements Limited	03.05.2024	Drawee entity connected to Intra State Transmission System	0	25	25	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)

It was informed that, M/s Ambuja Cements Limited has applied for GNA_{RE} of 25 MW (Outside the region) as a drawee entity connected to Intra State Transmission System of RVPNL at 132kV GSS Mundawa. As agreed in the 32nd CMETS NR meeting, M/s Ambuja Cement vide mail dated 15.07.2024 submitted the revised NoC from RVPN with validity from 01.09.2024 upto 31.03.2026.

It was informed that Rajasthan has been granted GNA of 5755 MW as per 18.1 of Connectivity & GNA regulations 2022. There is sufficient margin available in the existing ISTS system for drawl of additional 25 MW from ISTS periphery of Rajasthan (RVPN) network. In view of the above, it was agreed to grant 25 MW of GNA_{RE} (outside the region) to Ambuja Cements with Start date from 01.09.2024.

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
2.	2200000739	Ambuja Cements Limited	03.05.2024	Drawee entity connected to Intra State Transmission System	0	7	7	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
It was informed that, M/s Ambuja Cements Limited has applied for GNA_{RE} of 7 MW (Outside the region) as a drawee entity connected to Intra State Transmission System of RVPNL at 132kV GSS Jaitaran. As agreed in the 32nd CMETS NR meeting, M/s Ambuja Cement vide mail dated 15.07.2024 submitted the revised NoC from RVPN with validity from 01.09.2024 upto 31.03.2026. It was informed that Rajasthan has been granted GNA of 5755 MW as per 18.1 of Connectivity & GNA regulations 2022. There is sufficient margin available in the existing ISTS system for drawl of additional 7 MW from ISTS periphery of Rajasthan (RVPN) network. In view of the above, it was agreed to grant 7 MW of GNA_{RE} (outside the region) to M/s Ambuja Cements with Start date from 01.09.2024.									

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
3.	2200000770	Ambuja Cements Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	15	15	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
It was informed that, M/s Ambuja Cements Limited has applied for GNA_{RE} of 15 MW (Outside the region) as a drawee entity connected to Intra State Transmission System of HPPTCL at 132 kV Chamakri Substation(HPSEBL). As agreed in the 32nd CMETS NR meeting, M/s Ambuja Cement vide mail dated 22.07.2024 submitted the revised NoC from HPPTCL with validity from 01.09.2024 upto 31.03.2026. It was informed that Himachal Pradesh has been granted GNA of 1130 MW as per 18.1 of Connectivity & GNA regulations 2022. There is sufficient margin available in the existing ISTS system for drawl of additional 15 MW from ISTS periphery of Himachal Pradesh (HPPTCL) network. In view of the above, it was agreed to grant 15 MW of GNA_{RE} (outside the region) to M/s Ambuja Cements with Start date from 01.09.2024 upto 31.03.2026 as requested.									

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
4.	2200000768	Ambuja Cements Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	8.5	8.5	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
It was informed that, M/s Ambuja Cements Limited has applied for GNA_{RE} of 8.5 MW (Outside the region) as a drawee entity connected to Intra State Transmission System of HPPTCL at 220 kV Kangoo Substation (HPSEBL). As agreed in the 32nd CMETS NR meeting, M/s Ambuja Cement vide mail dated 22.07.2024 submitted the revised NoC from HPPTCL with validity from 01.09.2024 upto 31.03.2026.									

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
It was informed that Himachal Pradesh has been granted GNA of 1130 MW as per 18.1 of Connectivity & GNA regulations 2022. There is sufficient margin available in the existing ISTS system for drawl of additional 8.5 MW from ISTS periphery of Himachal Pradesh (HPPTCL) network. In view of the above, it was agreed to grant 8.5 MW of GNA _{RE} (outside the region) to M/s Ambuja Cements with Start date from 01.09.2024 upto 31.03.2026 as requested.									

SI No.	Application ID	Name of the Applicant	Submission Date	Nature of applicant	GNA _{RE} within Region (MW)	GNA _{RE} outside Region (MW)	Total GNA _{RE} Required (MW)	Start date of GNA _{RE}	End date of GNA _{RE}
5.	2200000772	ACC Limited	07.05.2024	Drawee entity connected to Intra State Transmission System	0	27	27	01.06.2024 (revised to 01.09.2024)	30.06.2025 (revised to 31.03.2026)
It was informed that M/s ACC Limited has applied for GNA _{RE} of 27 MW (Outside the region) as a drawee entity connected to Intra State Transmission System of HPPTCL at 220/132 kV Kangoo Substation (HPSEBL). As agreed in the 32 nd CMETS NR meeting, M/s ACC Limited vide mail dated 22.07.2024 submitted the revised NoC from HPPTCL with validity from 01.09.2024 upto 31.03.2026.									
It was informed that Himachal Pradesh has been granted GNA of 1130 MW as per 18.1 of Connectivity & GNA regulations 2022. There is sufficient margin available in the existing ISTS system for drawl of additional 27 MW from ISTS periphery of Himachal Pradesh (HPPTCL) network. In view of the above, it was agreed to grant 27 MW of GNA _{RE} (outside the region) to M/s ACC Limited with Start date from 01.09.2024 upto 31.03.2026 as requested.									

A3. Applications for Connectivity to ISTS under CERC (Connectivity & General Network Access to the inter-State Transmission System) Regulations, 2022 (Conventional)

SI. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Conn BG Requirement
1	2200000685	Greenko RJ01 IREP Private Limited	Baran, Rajasthan	04.04.2024	Standalone ESS (Pumped Storage)	Connectivity:880 Max Injection: 800 Max Drawl:880	15.10.2026	• •
It was informed that, M/s Greenko RJ01 IREP Private Limited has applied for connectivity for 880 MW (Max. Drawl: 880 MW, Max. Injection: 800 MW) for the proposed pumped Storage project near Shahapur in Baran district, Rajasthan.								
M/s Greenko vide letter dated 21.05.2024 has mentioned that typically during Peak Solar hours, the Pump Storage Projects shall be drawing power & during non solar hours Pump Storage Projects shall be generating.								
Further, in order to deliberate on planning of transmission System for evacuation of Power from Pumped Storage Plants, a meeting under Chairmanship of								

Chairperson, CEA was held on 28.05.2024. In the above meeting, it was decided that CTUIL while granting Connectivity to PSPs shall mention that PSPs shall not operate in generating mode during high RE generation period and if required, PSPs may inject power during high RE generation period based on margin available in the system.

Further, no other application is received by CTUIL in Baran (Rajasthan) area. Therefore, confirmation from CEA is required regarding whether the project location (Near Shahapur, Baran district) is to be considered as a PSP potential zone and any future projects are envisaged in this area.

CEA in the meeting informed that as on date they have not received proposal from any other developer for establishment of Pumped Storage Projects in this area. Therefore, it is not possible to consider above area as a PSP potential zone. CTUIL informed that, as the location of the project is not in an PSP potential zone, ATS shall be applicable for the connectivity of M/s Greenko. Therefore, M/s Greenko need to submit Conn BG2 equal to the cost of ATS for connectivity. M/s Greenko noted the same.

It was also informed that, for the connectivity of this project, various options were explored to grant connectivity to Greenko Pumped Storage Project. Considering the location of the project, it was observed that there is no nearby 400 kV ISTS substation in Rajasthan to grant connectivity. The nearest substation is Kota(PG) (~150km), whereas another ISTS substation viz. Dausa S/s is under construction (~250 km). From the studies, it was observed that there are power flow constraints beyond 400 kV Kota S/s. Further with PSP interconnection, the short circuit level of Kota S/s will also increase beyond design short circuit of Kota(40 kA). Therefore, in Rajasthan, connectivity can be granted only at Dausa S/s through 400 kV D/c line for which length of dedicated line shall be about 250 km.

M/s Greenko informed that dedicated line length of 250 km is not feasible for implementation as it shall adversely impacts economic viability of the PSP project. M/s Greenko also highlighted that in Draft Hydro Policy, it is recommended to develop a pooling station(ISTS) near the Hydro Project. Therefore, M/s Greenko requested CTUIL to establish a pooling station nearer to the project location with necessary transmission system as common transmission system.. Regarding this, CTUIL informed that as the location of the project is in a non PSP/RE potential zone, augmentation identified for the connectivity shall be considered as ATS not the common transmission system and accordingly applicant need to submit Conn BG2 equal to the cost of ATS.

Further, it was also informed that considering the length of dedicated line(~250 km) towards Dausa in NR and the project also being located near Madhya Pradesh border area, the matter is already referred to CTU-Western Region planning to explore any other suitable alternative with shorter DTL.

After deliberations it was decided that based on the outcome of alternatives feasible in WR, agenda will be again taken up in next CMETS meeting.

A4. Applications for Connectivity to ISTS under CERC (Connectivity and General Network Access to the inter-State Transmission System) Regulations, 2022 received in Mar'24:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)
1.	2200000567	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	01.03.2024	Generator (Solar)	Land Route	300	31.03.2026	Fatehgarh-IV PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)
2.	2200000580 (Enhancement)	Avaada Energy Private Limited	Barmer distt., Rajasthan	02.03.2024	Generator (Solar)	NTPC LOA	200	26.03.2026	Barmer-I PS
3.	2200000616	Jade Hybren Private Limited	Bikaner distt., Rajasthan	06.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Bikaner-IV PS
4.	2200000618	Migos Hybren Private Limited	Jaisalmer distt., Rajasthan	06.03.2024	Generator (Solar)	Land BG Route	600	31.12.2026	Ramgarh PS
5.	2200000624	Kyros Hybren Private Limited	Bikaner distt., Rajasthan	07.03.2024	Generator (Solar)	Land BG Route	100	30.06.2025	Bhadla-II PS
6.	2200000605	Aravalli Surya (Project 1) Private Limited	Jodhpur distt., Rajasthan	07.03.2024	Generator (Solar)	Land Route	335	31.12.2027	Bhadla-II PS
7.	2200000598	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	13.03.2024	Generator (Solar)	Land Route	500	15.06.2025	Ramgarh PS
8.	2200000599	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	13.03.2024	Generator (Solar)	Land Route	500	15.06.2025	Ramgarh PS
9.	2200000644	Serentica Renewables India Private Limited	Jalor distt., Rajasthan	14.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sirohi PS
10.	2200000600	Adani Renewable Energy Park Rajasthan Limited	Jaisalmer distt., Rajasthan	14.03.2024	Renewable Power Park developer (Solar)	Land Route	1000	15.06.2025	Ramgarh PS
11.	2200000601	Adani Renewable Energy Park Rajasthan Limited	Jaisalmer distt., Rajasthan	14.03.2024	Renewable Power Park developer (Solar)	Land Route	1000	15.06.2025	Ramgarh PS
12.	2200000646	Illuminate Hybren Private Limited	Sirohi distt., Rajasthan	15.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sirohi PS
13.	2200000636	Avaada Energy Private Limited	Barmer distt., Rajasthan	19.03.2024	Generator (Solar)	SJVN LOA	450	30.09.2026	Barmer-I PS
14.	2200000654	Green Infra Wind Energy Limited	Barmer distt., Rajasthan	27.03.2024	Generator (Solar)	SJVN LOA	300	30.06.2027	Barmer-I PS
15.	2200000661 (Enhancement)	Adani Renewable Energy Holding Four Limited	Ramgarh, Jaisalmer distt., Rajasthan	28.03.2024	Generator (Solar)	SECI LOA	250	01.10.2025	Ramgarh PS
16.	2200000662 (Enhancement)	Adani Renewable Energy Holding Four Limited	Ramgarh, Jaisalmer distt., Rajasthan	28.03.2024	Generator (Solar)	SECI LOA	284	01.10.2026	Ramgarh PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)
17.	2200000668	Juniper Green Energy Private Limited	Barmer distt., Rajasthan	28.03.2024	Generator (Hybrid)	SJVN LOA	180 (Solar-130 Wind-50)	30.06.2026	Barmer-I PS
18.	2200000672	Tata Power Renewable Energy Limited	Ramgarh, Jaisalmer distt., Rajasthan	29.03.2024	Generator (Solar)	Land BG Route	600	30.06.2028	Ramgarh PS
19.	2200000681	Sprng Urja Private Limited	Barmer distt., Rajasthan	30.03.2024	Renewable Power Park developer (Solar)	Land BG Route	1000	30.06.2029	Barmer-I PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
1.	2200000567	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	01.03.2024	Generator (Solar)	Land Route	300	31.03.2026	Fatehgarh-IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s NTPC Renewable Energy Limited has applied for connectivity for 300 MW at Fatehgarh-IV PS. Another application by NTPC Renewable(2200000906-500 MW) at Fatehgarh-Barmer complex is also being discussed in this meeting and as per the application priority both applications(2200000567:300 & 2200000906:500 MW) are qualifying for connectivity at Barmer-II PS. Accordingly, it was proposed to grant connectivity at Barmer-II PS through 400 kV S/c line for the combined capacity of 800 MW(300+500).

Applicant was asked to confirm the 400kV bay scope at Barmer-II PS end, DTL tower configuration & lead entity for Conn BG2 submission & DTL ownership. M/s NTPC Renewable informed that scope of 400 kV bay at Barmer-II PS end shall be under ISTS & tower configuration shall be S/c line on D/c tower. Further, Application No. 2200000567 may be considered as lead generator for Conn BG-2 submission & DTL ownership. Same was noted.

It was informed that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s NTPC Renewable Energy Limited has requested Start Date of Connectivity under GNA from 31/03/2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s NTPC Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s NTPC Renewable at 400 kV Barmer-II PS. Details of the transmission system for connectivity of

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

M/s NTPC Renewable Energy Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling station for NTPC Renewable Energy Limited Solar Power Projects (2200000567(300MW) & 22000000906-500 MW)– Barmer-II PS 400 kV S/c line on D/c tower (Suitable to carry minimum 900 MW per circuit at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure I

Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
2.	2200000580 (Enh)	Avaada Energy Private Limited	Barmer distt., Rajasthan	02.03.2024	Generator (Solar)	NTPC LOA	200	26.03.2026	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that, M/s Avaada Energy Private Limited has applied for connectivity for 200 MW at Barmer-I PS. However, in view of no further margins for connectivity at Barmer-I PS (except 50 MW enhancement/sharing), connectivity can be granted at Barmer-II PS. Further, another application by Avaada Energy Private Limited (App. No. 2200000636-450 MW) at Barmer-I PS is also being taken up for discussion in this meeting as per application priority. Accordingly, it was proposed to grant connectivity at Barmer-II PS at 220 kV level through 220 kV D/c line for the combined capacity of 650 MW.

M/s Avaada informed that the location of both the projects are on opposite side and therefore requested to grant connectivity through separate 220 kV lines. CTU enquired that as both the applications are on LOA route, whether Avaada already acquired land for both the applications at this stage, as they indicated both projects are on opposite sides. M/s Avaada stated that they are still identifying feasibility of the land for both the projects. CTUIL suggested that M/s Avaada should optimize land for both projects. It is also to mention that 450 MW quantum cannot be granted through a 220kV S/c line due to technical challenges. Therefore, for optimal utilization of transmission system including DTL & bays, CTUIL has proposed connectivity of both applications (200+450 MW) through a 220 kV D/c line from a common pooling station. However, considering the total capacity (650 MW), it is also recommended to consider 400 kV S/c line instead of 220 kV D/c line. Further, for DTL & RoW optimization applicant may pool the power from both the projects (200+450) at a single location and may further connect it to Barmer-II PS through 220 kV D/c line or 400 kV S/c line. M/s Avaada stated that they have not designed the project for 400 kV, therefore would like to go with 220 kV D/c line option as both the projects are through LoA route. Thereafter, M/s Avaada agreed for connectivity through a 220 kV D/c line from a common PS.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
Further, applicant was asked to confirm the scope of 220 kV bays at Barmer-II PS end. Regarding this, M/s Avaada Energy informed that scope of 220 kV bays at Barmer-II PS end shall be under ISTS. Same was noted. It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Avaada Energy Private Limited has requested Start Date of Connectivity under GNA from 26/03/2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Avaada noted the same. Accordingly, it was agreed to grant connectivity of 200 MW to M/s Avaada Energy at 220 kV Barmer-II PS. Details of the transmission system for connectivity of M/s Avaada Energy Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Avaada Energy Private Limited Solar Power Projects (App. No. 2200000580(200 MW) & 2200000636(450MW) – Barmer-II PS 220 kV D/c line (Suitable to carry minimum 325 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
3.	2200000616	Jade Hybren Private Limited	Bikaner distt., Rajasthan	06.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Bikaner-IV PS	Not Applicable as application is closed

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

It was informed that M/s Jade Hybren Private Limited has applied for connectivity for 300 MW at Bikaner-IV PS. However, in view of no further margins for connectivity at Bikaner-IV PS, it was proposed to grant connectivity at Bikaner-V PS at 220 kV level through 1 no. of 220 kV line bay. Accordingly, it was agreed to grant connectivity of 300 MW at Bikaner-V through 220 kV S/c line.

However, subsequent to the meeting, M/s Jade Hybren vide mail dated 07.08.2024 informed their decision to withdraw the above application due to techno-commercial unviability. Accordingly, the application is decided to be closed as per Connectivity & GNA Regulations 2022.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
4.	2200000618	Migos Hybren Private Limited	Jaisalmer distt., Rajasthan	06.03.2024	Generator (Solar)	Land BG Route	600	31.12.2026	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Migos Hybren Private Limited has applied for connectivity for 600 MW at Ramgarh PS. Accordingly, it was proposed to grant connectivity of 600 MW at Ramgarh PS at 220 kV level through the D/c line. M/s Migos Hybren agreed to the same.

Applicant was asked to confirm the scope of 220 kV bays at Ramgarh PS end. Regarding this, M/s Migos Hybren informed that scope of 220 kV bays at Ramgarh PS end shall be under ISTS. Same was noted.

It was also informed that M/s Migos Hybren Private Limited has requested Start Date of Connectivity under GNA from 31.12.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2028), the start date of Connectivity under GNA shall be 31.12.2028 (interim). M/s Migos Hybren noted the same.

Accordingly, it was agreed to grant connectivity of 600 MW to M/s Migos Hybren at 220 kV Ramgarh PS. Details of the transmission system for connectivity of M/s Migos Hybren Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

(i). Migos Hybren Private Limited Solar Power Project — Ramgarh PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage)

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-V										
Start Date of Connectivity under GNA: 31.12.2028(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
5.	2200000624	Kyros Hybren Private Limited	Bikaner distt., Rajasthan	07.03.2024	Generator (Solar)	Land BG Route	100	30.06.2025	Bhadla-II PS	Not Applicable as application is closed
It was informed that M/s Kyros Hybren Private Limited has applied for connectivity for 100 MW at Bhadla-II PS. However, there is only margin of 50 MW available in sharing at Bhadla-II PS (at 400 kV) after the earlier CMETS NR meeting. Further, there is only 50 MW margin available at Bhadla-III PS in sharing with Solarcraft bay at 220 kV. Though the application quantum is only 100 MW, this being the first application to be granted connectivity at 220 kV Bhadla-IV PS, it was proposed to grant connectivity through a separate 220 kV bay. M/s Kryos Hybren in the meeting informed that they wish to downsize their application to 50 MW to get connectivity at Bhadla-III PS in sharing with Solarcraft. CTUIL asked M/s Kryos Hybren to confirm the same in mail along with revised installed capacity certificate. M/s Kryos Hybren agreed for the same. Accordingly, it was agreed to grant connectivity of 50 MW at 220 kV Bhadla-III PS in sharing with M/s Solarcraft(160 MW) However, subsequent to the meeting, M/s Kryos Hybren vide mail dated 07.08.2024 informed their decision to withdraw the above application due to techno-commercial unviability. Accordingly, the application is decided to be closed as per Connectivity & GNA regulations 2022.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
6.	2200000605	Aravalli Surya (Project 1) Private Limited	Jodhpur distt., Rajasthan	07.03.2024	Generator (Solar)	Land Route	335	31.12.2027	Bhadla-II PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Aravalli Surya (Project 1) Private Limited has applied for connectivity for 335 MW at Bhadla-II PS. However, there is no margin available at Bhadla-II PS & Bhadla-III PS for above connectivity quantum. Accordingly, it was proposed to grant connectivity at Bhadla-IV PS at 220 kV through S/c line. M/s Aravalli Surya agreed for the same. Applicant was asked to confirm the scope of 220 kV bays at Bhadla-IV PS end & DTL tower configuration. Regarding this, M/s Aravalli Surya informed that scope										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
of 220 kV bay at Bhadla-IV PS end shall be under ISTS & DTL tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Aravalli Surya (Project 1) Private Limited has requested Start Date of Connectivity under GNA from 31.12.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Aravalli Surya noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Aravalli Surya at 220 kV Bhadla-IV PS. Details of the transmission system for connectivity of M/s Aravalli Surya (Project 1) Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Aravalli Surya (Project 1) Private Limited Solar Power Project – Bhadla-IV PS 220 kV S/c line on D/c tower (Suitable to carry minimum 335 MW at nominal voltage). C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-II Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
7.	2200000598	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	13.03.2024	Generator (Solar)	Land Route	500	15.06.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for connectivity for 500 MW at Ramgarh PS. It may be noted that another application for grant of connectivity of 500 MW by M/s Adani Renewable Energy Holding Four Limited (App. No. 2200000599) at Ramgarh PS is also being taken										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
up for discussion in this meeting as per application priority. Accordingly, it was proposed to grant connectivity of 500 MW at Ramgarh PS at 400 kV level through 1 no. of 400 kV line bay. M/s Adani agreed for the same. Applicant was asked to confirm the scope of 400 kV bay at Ramgarh PS end & DTL tower configuration. Regarding this, M/s Adani Renewable informed that scope of 400 kV bay at Ramgarh PS end shall be under ISTS & DTL tower configuration shall be S/c line on D/c tower. Further, for Conn BG2 submission & DTL ownership, App. No. 2200000598 may be considered as lead generator. Same was noted. It was also informed that M/s Adani Renewable Energy Holding Four has requested Start Date of Connectivity under GNA from 15.06.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2028), the start date of Connectivity under GNA shall be 31.12.2028 (interim). M/s Adani Renewable noted the same. Accordingly, it was agreed to grant connectivity of 500 MW to M/s Adani Renewable at 400 kV Ramgarh PS. Details of the transmission system for connectivity of M/s Adani Renewable Energy Holding Four Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Adani Renewable Energy Holding Four (App. No. 2200000598(500 MW) & 2200000599(500 MW)) Solar Power Projects — Ramgarh PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-V Start Date of Connectivity under GNA: 31.12.2028(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
8.	2200000599	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	13.03.2024	Generator (Solar)	Land Route	500	15.06.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(In sharing) • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for connectivity for 500 MW at Ramgarh PS. As discussed with the previous application of M/s Adani Renewable Energy Holding Four (App. No. 2200000598), it was proposed to grant connectivity of 500 MW at Ramgarh PS at 400 kV level through the same 400 kV line bay for the combined capacity of 1000 MW(500+500). M/s Adani agreed for the same It was also informed that, M/s Adani Renewable Energy Holding Four has requested Start Date of Connectivity under GNA from 15.06.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2028), the start date of Connectivity under GNA shall be 31.12.2028 (interim). M/s Adani Renewable noted the same. Accordingly, it was agreed to grant connectivity of 500 MW to M/s Adani Renewable at 400 kV Ramgarh PS wherein lead applicant shall be App. No. 2200000598. Details of the transmission system for connectivity of M/s Adani Renewable Energy Holding Four Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Adani Renewable Energy Holding Four (App. No. 2200000598(500 MW) & 2200000599(500 MW)) Solar Power Projects — Ramgarh PS 400 kV S/c line on D/c tower (suitable to carry minimum 1000 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-V Start Date of Connectivity under GNA: 31.12.2028(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
9.	2200000644	Serentica Renewables India Private Limited	Jalore distt., Rajasthan	14.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sirohi PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Rs. 3 Cr. - Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Serentica Renewables India Private Limited has applied for connectivity for 300 MW at Sirohi PS. Accordingly, it was proposed to grant connectivity at Sirohi PS at 220 kV level through 1 no. of 220 kV line bay. M/s Serentica agreed for the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
Applicant was asked to confirm the scope of 220 kV bay at Sirohi PS end & DTL tower configuration. Regarding this, M/s Serentica Renewables informed that scope of 220 kV bay at Sirohi PS end shall be under ISTS & DTL tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Sirohi was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & NRPC meeting held on 29.06.2024. The scheme is being taken up for approval in the ensuing NCT meeting. It was also informed that M/s Serentica Renewables India Private Limited has requested Start Date of Connectivity under GNA from 30.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim). M/s Serentica Renewables noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Serentica Renewables at 220 kV Sirohi PS. Details of the transmission system for connectivity of M/s Serentica Renewables India Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower(suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-VIII Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
10.	2200000600	Adani Renewable Energy Park Rajasthan Ltd.	Jaisalmer distt., Rajasthan	14.03.2024	Renewable Power Park developer (Solar)	Land Route	1000	15.06.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Adani Renewable Energy Park Rajasthan Limited has applied for connectivity for 1000 MW at Ramgarh PS. Accordingly, it was proposed to grant connectivity at Ramgarh PS through 400 kV S/c line (1 no. of bay).										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
M/s Adani Renewable informed that this RE park location is about 90 km from Ramgarh PS. Accordingly, M/s Adani Renewable requested to grant connectivity to both applications (2200000600-1000 MW & 2200000601-1000 MW) at Ramgarh-II PS. CTUIL informed that the connectivity at Ramgarh PS was proposed as per the application priority. However, based on M/s Adani request in opting for Ramgarh-II PS instead of Ramgarh PS, other applications at Ramgarh complex shall be considered for grant at Ramgarh PS as per their application priority. M/s Adani agreed for the same. Accordingly, considering the M/s Adani's request, location of both RE Parks & RoW optimization, it was proposed to grant connectivity at Ramgarh-II PS through 400 kV D/c line for combined capacity of 2000 MW. M/s Adani agreed for the same. The applicant was asked to confirm the scope of 400 kV bays at Ramgarh-II PS. M/s Adani Renewable informed that the 400 kV bays at Ramgarh-II PS shall be under ISTS. Same was noted. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Adani Renewable Energy Park Rajasthan Limited has requested Start Date of Connectivity under GNA from 15/06/2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be i.e. 31.03.2030(interim). M/s Adani Renewable noted the same. Accordingly, it was agreed to grant connectivity of 1000 MW to M/s Adani Renewable at 400 kV Ramgarh-II PS. Details of Transmission system for connectivity of M/s Adani Renewable Energy Park Rajasthan Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for Adani Renewable Energy Park Rajasthan Limited RE Power Parks (App. No. 2200000600-1000 MW & 2200000601-1000 MW) – Ramgarh-II PS 400 kV D/c line (Suitable to carry minimum 1000 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
11.	2200000601	Adani Renewable Energy Park Rajasthan Ltd.	Jaisalmer distt., Rajasthan	14.03.2024	Renewable Power Park developer (Solar)	Land Route	1000	15.06.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Adani Renewable Energy Park Rajasthan Limited has applied for connectivity for 1000 MW at Ramgarh PS. As informed earlier, M/s Adani Renewable informed that this RE park location is about 90 km from Ramgarh PS & requested to grant connectivity at Ramgarh-II PS. Accordingly, as discussed with the previous application of M/s Adani Renewable(2200000600-1000 MW), considering the M/s Adani's request, location of both RE Parks & RoW optimization, it was proposed to grant connectivity at Ramgarh-II PS through 400 kV D/c line for combined capacity of 2000 MW(1000+1000 MW).

It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Adani Renewable Energy Park Rajasthan Limited has requested Start Date of Connectivity under GNA from 15/06/2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Adani Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 1000 MW to M/s Adani Renewable at 400 kV Ramgarh-II PS. Details of Transmission system for connectivity of M/s Adani Renewable Energy Park Rajasthan Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling Station for Adani Renewable Energy Park Rajasthan Limited RE Power Parks (App. No. 2200000600-1000 MW & 2200000601-1000 MW) – Ramgarh-II PS 400 kV D/c line (Suitable to carry minimum 1000 MW per circuit at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure VII

Start Date of Connectivity under GNA: 31.03.2030 (Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
12.	2200000646	Illuminate Hybren Private Limited	Sirohi distt., Rajasthan	15.03.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Illuminate Hybren Private Limited has applied for connectivity of 300 MW at Sirohi PS. Accordingly, it was proposed to grant connectivity at Sirohi PS at 220 kV level through 1 no. of 220 kV line bay.

Applicant was asked to confirm the scope of 220 kV bay at Sirohi PS end & DTL tower configuration. Regarding this, M/s Illuminate Hybren informed that the scope of 220 kV bay at Sirohi PS end shall be under ISTS & DTL tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Sirohi was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & NRPC meeting held on 29.06.2024. The scheme is being taken up for approval in the ensuing NCT meeting.

It was also informed that M/s Illuminate Hybren Private Limited has requested Start Date of Connectivity under GNA from 30.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim). M/s Illuminate Hybren noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Illuminate Hybren at 220 kV Sirohi PS. Details of Transmission system for connectivity of M/s Illuminate Hybren Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Illuminate Hybren Private Limited Solar Power Project– Sirohi PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-VIII

Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
13.	2200000636	Avaada Energy Private Limited	Barmer distt., Rajasthan	19.03.2024	Generator (Solar)	SJVN LOA	450	30.09.2026	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Avaada Energy Private Limited has applied for connectivity for 450 MW at Barmer-I PS. As discussed earlier with the previous application of M/s Avaada Energy Pvt. Limited(App. No. 2200000580-200 MW), it was proposed to grant connectivity at Barmer-II PS at 220 kV level through 220 kV D/c line for the combined capacity of 650 MW(200+450).

M/s Avaada informed that the location of both the projects are in opposite side and therefore requested to grant connectivity through separate 220 kV lines. Regarding this, CTUIL clarified that as 450 MW quantum cannot be granted through a S/c line, for optimal utilization of transmission system including DTL & bays, CTUIL has proposed connectivity of both applications (200+450 MW) through a 220 kV D/c line from common pooling station. However, considering the total capacity (650 MW), it is also recommended to consider 400 kV S/c line instead of 220 kV D/c line. Further, for DTL & RoW optimization, applicant may pool the power from both the projects (200+450) at a single location and may further connect it to Barmer-II PS through 220 kV D/c line or 400 kV S/c line. M/s Avaada stated that they have not designed the project for 400 kV, therefore would like to go with 220 kV D/c line option as both the projects are through LoA route. Thereafter, M/s Avaada agreed for connectivity through 220 kV D/c line. However, it was also agreed that for Conn-BG2 purposes, each application (App. No. 2200000580 MW) & 2200000636) shall be assigned requirement of Rs 3 Cr towards 2 nos. of 220 kV common bays.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Avaada Energy Private Limited has requested Start Date of Connectivity under GNA from 30/09/2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Avaada noted the same.

Accordingly, it was agreed to grant connectivity of 450 MW to M/s Avaada Energy at 220 kV Barmer-II PS. Details of Transmission system for connectivity of M/s Avaada Energy Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
(i). Common Pooling station for Avaada Energy Private Limited Solar Power Projects (App. No. 2200000580(200 MW) & 2200000636(450MW) – Barmer-II PS 220 kV D/c line (suitable to carry minimum 325 MW per circuit at nominal voltage)										
C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I										
Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
14.	2200000654	Sembcorp Green Infra Private Limited (erstwhile Green Infra Wind Energy Limited)	Barmer distt., Rajasthan	27.03.2024	Generator (Solar)	SJVN LOA	300	30.06.2027	Barmer-I PS	Not Applicable as application is closed
It was informed that M/s Sembcorp Green Infra Private Limited (erstwhile Green Infra Wind Energy Limited) has applied for connectivity for 300 MW at Barmer-I PS. However, in view of no further margins for grant of connectivity at Barmer-I PS(except enhancement of 50 MW in bay sharing), it was proposed to grant connectivity at Barmer-II PS though 220 kV S/c line. M/s Sembcorp Green Infra in the meeting informed that their application is through LoA route(SJVN LoA) and Barmer-II PS timeline does not align with their project SCoD timeline as per the LoA. Accordingly, they have decided to withdraw the above application for connectivity. Subsequently, M/s Sembcorp Green Infra confirmed their decision of withdrawal of application vide mail dated 06.08.2024. Accordingly, the application is decided to be closed as per Connectivity & GNA Regulations 2022.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
15.	2200000661 (Enh)	Adani Renewable Energy Holding Four Limited	Ramgarh, Jaisalmer distt., Rajasthan	28.03.2024	Generator (Solar)	SECI LOA	250	01.10.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(In sharing) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for enhancement of connectivity of 250 MW at Ramgarh PS. In view of M/s Adani Renewable Energy Park(1000+1000 MW) opting for connectivity at Ramgarh-II PS, the present application is being considered for grant at Ramgarh PS. M/s Adani Renewable requested to consider the present application and another application of 284 MW (2200000662) at Ramgarh PS through already allocated 400 kV line bay in which they have been granted connectivity of 650 MW. CTUIL informed that if both applications are considered for grant at Ramgarh PS through										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
same bay, then total connectivity would be 1184 MW. M/s Adani informed that they would construct DTL with high-capacity conductor suitable to carry that much power. Accordingly, it is agreed to grant connectivity of 250 MW through the same 400 kV bay. M/s Adani Renewable Energy Holding Four has requested Start Date of Connectivity under GNA from 01/10/2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2028), the start date of Connectivity under GNA shall be 31.12.2028(interim). Accordingly, it was agreed to grant connectivity of 250 MW to M/s Adani Renewable at 400 kV Ramgarh PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Holding Four under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Adani Renewable Energy Holding Four Limited Solar Power Project (App. No. 1200003689(500 MW). 2200000661(250 MW)) & 2200000662(284 MW)) & Adani Solar Energy AP Three Limited Solar Power Project(App. No. 0212100038(150 MW))– Ramgarh PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1184 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure V Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system It was informed that with this grant of connectivity of 250 MW to M/s Adani, total connectivity granted at Ramgarh PS is 3100 MW out of which 650 MW connectivity is granted with EHVAC system & balance 2450 MW is granted through Bhadla-Fatehpur HVDC system. Out of the total capacity of 6000 MW of Bhadla-Fatehpur HVDC system, connectivity of 5910 MW is already granted with above HVDC system (3460 MW at Bhadla-III PS & 2450 MW at Ramgarh PS). As Bhadla-III PS is already closed for new connectivity (except 50 MW enhancement), there is margin of only 40 MW connectivity at Ramgarh PS with Bhadla-Fatehpur HVDC system beyond which, additional transmission system of Ramgarh-II HVDC is required. Therefore, no further connectivity/enhancement shall be granted at Ramgarh with Bhadla-Fatehpur HVDC system and 40 MW margin may be utilized by grantees at Ramgarh PS as per clause 22.4 of Connectivity & GNA regulations. Accordingly, for subsequent applications at Ramgarh PS (upto 4000 MW) connectivity will be granted with Ramgarh-II HVDC system.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
16	2200000662	Adani Renewable Energy Holding Four Limited	Ramgarh, Jaisalmer distt., Rajasthan	28.03.2024	Generator (Solar)	SECI LOA	284	01.10.2026	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(In sharing) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for enhancement of connectivity of 284 MW at Ramgarh PS. As informed with the previous application of M/s Adani (2200000661), it was proposed to grant connectivity at Ramgarh PS through the already allocated 400 kV bay to M/s Adani at Ramgarh PS for combined capacity of 1184 MW. Further, as informed with the previous application of M/s Adani, connectivity at Ramgarh PS will be granted with evacuation through Ramgarh-II HVDC system. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that, M/s Adani Renewable Energy Holding Four Limited has requested Start Date of Connectivity under GNA from 01.10.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030(interim). M/s Adani noted the same. Accordingly, it was agreed to grant connectivity of 284 MW to M/s Adani Renewable at 400 kV Ramgarh PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Holding Four under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Adani Renewable Energy Holding Four Limited (App. No. 1200003689(500 MW), 2200000661(250 MW) & 2200000662(284 MW)) & Adani Solar Energy AP Three Limited (App. No. 0212100038(150 MW)) Solar Power Projects – Ramgarh PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1184 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-VI Start Date of Connectivity under GNA: 31.03.2030 (Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
17.	2200000668	Juniper Green Energy Private Limited	Barmer distt., Rajasthan	28.03.2024	Generator (Hybrid)	SJVN LOA	180 (Solar-130 Wind-50)	30.06.2026	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (In sharing) • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Juniper Green Energy Private Limited has applied for connectivity for 180 MW at Barmer-I PS. However, as informed earlier, there is no margin available for grant of 180 MW at Barmer-I PS. Earlier in the agenda it was mentioned that M/s Juniper Green Energy is already agreed for grant of 230 MW (App. No. 2200000495) at Barmer-II PS in the 31st CMETS NR meeting and accordingly in the agenda it was proposed to grant connectivity at Barmer-II PS at 220 kV through same 220 kV bay.

However, M/s Juniper Green Energy has withdrawn the application of 230 MW (App. No. 2200000495) which was agreed for grant at Barmer-II PS in 31st CMETS NR meeting. In view of the above, the proposal was revised, and it was proposed to grant connectivity to M/s Juniper Green in sharing with M/s Green Infra Clean Solar Farms Limited (App. No. 2200000408-130 MW). M/s Juniper agreed for the same.

It was informed that, M/s Juniper has applied for connectivity of 180 MW which is more than the contracted capacity of LoA(150 MW). Regarding the grant of connectivity quantum higher than contracted capacity, there is an ongoing case filed by Axis Energy in Andhra Pradesh high court. Therefore, the connectivity of 180 MW shall be granted to M/s Juniper Green Energy for the present application, but such connectivity grant shall be subject to outcome of the decision of Andhra Pradesh High Court in this regard. M/s Juniper green agreed for the same.

Further, it was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Juniper Green Energy Private Limited has requested Start Date of Connectivity under GNA from 30/06/2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Juniper Green noted the same

Accordingly, it was agreed to grant connectivity of 180 MW to M/s Juniper Green at 220 kV Barmer-II PS. Details of transmission system for connectivity of M/s Juniper Green Energy Pvt. Ltd. under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
(i). Through sharing of dedicated transmission system of M/s Green Infra Clean Solar Farms Limited (App. No. 2200000408-130 MW)– Barmer-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 310 MW at nominal voltage). (ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Juniper Green Energy Private Limited C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
18.	2200000672	Tata Power Renewable Energy Limited	Ramgarh, Jaisalmer distt., Rajasthan	29.03.2024	Generator (Solar)	Land BG Route	600	30.06.2028	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(Bay in applicant scope) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Tata Power Renewable Energy Limited has applied for connectivity for 600 MW at Ramgarh PS. Based on the application priority, it was proposed to grant connectivity at Ramgarh PS through 220 kV D/c line. M/s Tata Power informed that they wish to obtain connectivity at 400 kV level. Accordingly, it was proposed to grant connectivity at 400 kV through S/c line. Further, considering no margin available at EHVAC/Bhadla- Fatehpur HVDC system, as informed earlier connectivity at Ramgarh PS will be granted with evacuation through Ramgarh-II HVDC system. M/s Tata Power agreed for the same. The applicant was asked to confirm the scope of 400 kV bay at Ramgarh end and tower configuration. M/s Tata power informed that 400 kV bay at Ramgarh PS shall be under applicant scope and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Tata Power Renewable Energy Limited has requested Start Date of Connectivity under GNA from 30/06/2028. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030(interim). M/s Tata Power Renewable noted the same Accordingly, it was agreed to grant connectivity of 600 MW to M/s Tata Power Renewable at 400 kV Ramgarh PS. Details of transmission system for connectivity of M/s Tata Power Renewable Energy Ltd. under GNA is as below:										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

Details of Transmission system for Connectivity under GNA:

A. **Associated Transmission System (ATS):** NIL

B. **Transmission System under applicant scope**

- (i). Tata Power Renewable Energy Limited Solar Power Project – Ramgarh PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW per circuit at nominal voltage)

C. **Transmission system for Connectivity under GNA:** As per **Annexure VI**

Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system

With this grant of 600 MW to Tata Power, total connectivity granted at Ramgarh PS shall be 3984 MW. As Ramgarh PS was planned for 4000 MW capacity & considering technical limitation at Ramgarh PS, it was decided to close Ramgarh PS for new connectivity including enhancements. Accordingly, subsequent applications received in Ramgarh complex will be considered for grant at Ramgarh-II PS.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
19.	2200000681	Sprng Urja Private Limited	Barmer distt., Rajasthan	30.03.2024	Renewable Power Park developer (Solar)	Land BG Route	1000	30.06.2029	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Sprng Urja Private Limited has applied for connectivity for 1000 MW at Barmer-I PS. However, in view of no margin available at Barmer-I PS, it was proposed to grant connectivity at Barmer-II PS through 400 kV S/c line. M/s Sprng Urja agreed for the same.

The applicant was asked to confirm the scope of 400 kV bay at Barmer-II end and tower configuration. M/s Sprng Urja informed that 400 kV bay at Barmer-II PS shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)	Conn BGs requirement
It was also informed that M/s Sprng Urja Private Limited has requested Start Date of Connectivity under GNA from 30/06/2029. Considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Sprng Urja noted the same. Accordingly, it was agreed to grant connectivity of 1000 MW to M/s Sprng Urja at 400 kV Barmer-II PS. Details of transmission system for connectivity of M/s Sprng Urja Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Sprng Urja Private Limited Renewable Power Park – Barmer-II PS 400 kV S/c line on D/c tower(Suitable to carry minimum 1000 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

A5. Applications for Connectivity to ISTS under CERC (Connectivity and General Network Access to the inter-State Transmission System) Regulations, 2022 received in Apr'24:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)
1.	2200000706	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	12.04.2024	Generator (Solar)	SJVN LOA	700	01.09.2025	Ramgarh PS
2.	2200000689	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	12.04.2024	Generator (Solar)	SJVN LOA	700	01.03.2027	Ramgarh PS
3.	2200000715	Amaresha Renawables India Project Private Limited	Barmer distt., Rajasthan	15.04.2024	Renewable Power Park Developer (Solar)	Land BG Route	300	01.04.2027	Barmer-I PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)
4.	2200000726	NTPC Renewable Energy Limited	Bikaner distt., Rajasthan	23.04.2024	Generator (Solar)	Land Route	1000	31.12.2026	Bikaner-IV PS
5.	2200000756	Juniper Green Energy Private Limited	Jaisalmer distt., Rajasthan	25.04.2024	Generator (Hybrid)	NTPC LOA	360 (Solar-260, Wind-100)	30.06.2026	Ramgarh PS
6.	2200000758	Vayuna Renewables India Project Private Limited	Sirohi distt., Rajasthan	25.04.2024	Renewable Power Park Developer (Solar)	Land BG	300	01.04.2027	Sirohi PS
7.	2200000761	Kantida Renewables India Project Private Limited	Phalodi distt., Rajasthan	25.04.2024	Renewable Power Park Developer (Solar)	Land BG Route	300	01.04.2028	Bhadla IV/Bikaner V PS
8.	2200000743	Izhma Solar Private Limited	Sirohi distt., Rajasthan	26.04.2024	Generator (Solar)	Land BG Route	200	31.03.2028	Sirohi PS
9.	2200000777	Renew Solar Power Private Limited	Jaisalmer distt., Rajasthan	30.04.2024	Generator (Solar)	NTPC LOA	400	30.06.2027	Ramgarh PS
10.	2200000778	Renew Solar Power Private Limited	Barmer distt., Rajasthan	30.04.2024	Generator (Solar)	SECI LOA	300	31.12.2026	Barmer-I PS
11.	2200000779	Renew Solar Power Private Limited	Sirohi distt., Rajasthan	30.04.2024	Generator (Solar)	NTPC LOA	300	30.06.2027	Sirohi PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
1.	2200000706	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	12.04.2024	Generator (Solar)	SJVN LOA	700	01.09.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s JSW Neo Energy Limited has applied for connectivity for 700 MW at Ramgarh PS. However, as informed earlier, there is no margin available at Ramgarh PS. Accordingly, it was proposed to grant connectivity at Ramgarh-II PS. M/s JSW Neo Energy has also filed additional applications of 1400 MW (App. No. 2200000689-700 MW & 2200000797-700 MW) which are also being discussed in this meeting. Accordingly, it was proposed to grant connectivity at Ramgarh-II PS through 400 kV D/c line. M/s JSW Neo agreed for the same.

The applicant was asked to confirm the scope of 400 kV bay at Ramgarh-II end. M/s JSW Neo informed that 400 kV bays at Ramgarh-II PS shall be under ISTS. Further, M/s JSW Neo vide mail dated 08.08.2024 requested to consider Conn BG2 with application no. 2200000689 & 2200000706. Same was noted.

It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was also informed that M/s JSW Neo Energy Limited has requested Start Date of Connectivity under GNA from 01.09.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s JSW Neo noted the same. Accordingly, it was agreed to grant connectivity of 700 MW to M/s JSW Neo at 400 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s JSW Neo Energy Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for JSW Neo Energy Limited Solar Power Projects (App. No. 220000706(700 MW), App. No. 2200000689(700 MW) & 2200000797(700 MW)) – Ramgarh-II PS 400 kV D/c line (Suitable to carry minimum 1050 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location(As per Application)	Conn BGs requirement
2.	2200000689	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	12.04.2024	Generator (Solar)	SJVN LOA	700	01.09.2025	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s JSW Neo Energy Limited has applied for connectivity for 700 MW at Ramgarh PS. As decided with the previous application of M/s JSW Neo Energy, it was proposed to grant connectivity at Ramgarh-II PS through 400 kV D/c line. The applicant was asked to confirm the scope of 400 kV bay at Ramgarh-II end. M/s JSW Neo informed that 400 kV bays at Ramgarh-II PS shall be under ISTS. Further, M/s JSW Neo vide mail dated 08.08.2024 requested to consider Conn BG2 with application no. 2200000689 & 2200000706. Same was noted. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location(As per Application)	Conn BGs requirement
system shall be informed upon finalization and approval of the scheme. It was also informed that M/s JSW Neo Energy Limited has requested Start Date of Connectivity under GNA from 01.05.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s JSW Neo noted the same. Accordingly, it was agreed to grant connectivity of 700 MW to M/s JSW Neo at 400 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s JSW Neo Energy Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for JSW Neo Energy Limited Solar Power Projects (App. No. 220000706(700 MW), App. No. 2200000689(700 MW) & 2200000797(700 MW)) – Ramgarh-II PS 400 kV D/c line (Suitable to carry minimum 1050 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
3.	2200000715	Amaresha Renewables India Project Private Limited	Barmer distt., Rajasthan	15.04.2024	Renewable Power Park Developer (Solar)	Land BG Route	300	01.04.2027	Barmer-I PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Rs. 3 Cr. - Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Amaresha Renewables India Project Private Limited has applied for connectivity for 300 MW at Barmer-I PS. However, as informed earlier, there is no margin available at Barmer-I PS. Therefore, connectivity can be granted at Barmer-II PS. Accordingly, it was proposed to grant connectivity at Barmer-II PS through 220 kV S/c line. M/s Amaresha Renewables agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Barmer-II end and tower configuration. M/s Amaresha Renewables informed that 220 kV bay at Barmer-II PS shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Amaresha Renewables India Project Private Limited has requested Start Date of Connectivity under GNA from 01.04.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Amaresha Renewables noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Amaresha Renewables at 220 kV Barmer-II PS. Details of transmission system for connectivity of M/s Amaresha Renewables India Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Amaresha Renewables India Project Private Limited Renewable Power Park – Barmer-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
4.	2200000726	NTPC Renewable Energy Limited	Bikaner distt., Rajasthan	23.04.2024	Generator (Solar)	Land Route	1000	31.12.2026	Bikaner-IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: 2 lakh/MW
It was informed that M/s NTPC Renewable Energy Limited has applied for connectivity for 1000 MW at Bikaner-IV PS. However, as informed earlier, there is no margin available at Bikaner-IV PS. Accordingly, it was proposed to grant connectivity at Bikaner-V PS at 400 kV level through 1 no. of 400 kV line bay. M/s NTPC										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
agreed for the same. The applicant was asked to confirm the scope of 400 kV bay at Bikaner-V end and tower configuration. M/s NTPC Renewable informed that 400 kV bay at Bikaner-V PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Bikaner-V PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s NTPC Renewable Energy Limited has requested Start Date of Connectivity under GNA from 31.12.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s NTPC Renewable noted the same. Accordingly, it was agreed to grant connectivity of 1000 MW to M/s NTPC Renewable at 400 kV Bikaner-V PS. Details of transmission system for connectivity of M/s NTPC Renewable Energy Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). NTPC Renewable Energy Limited Solar Power Project– Bikaner-V PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IV Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
5.	2200000756	Juniper Green Energy Private Limited	Jaisalmer distt., Rajasthan	25.04.2024	Generator (Hybrid)	NTPC LOA	360 (Solar-260, Wind-100)	30.06.2026	Ramgarh PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Rs. 3 Cr.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
										Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Juniper Green Energy Private Limited has applied for connectivity for 360 MW at Ramgarh PS. However, as informed earlier, there is no margin available at Ramgarh PS. Accordingly, it was proposed to grant connectivity at Ramgarh-II PS through 220 kV S/c line. M/s Juniper Green Energy agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Ramgarh-II PS end and tower configuration. M/s Juniper Green Energy informed that 220 kV bay at Ramgarh-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was also informed that M/s Juniper has applied for connectivity of 360 MW which is more than the contracted capacity of LoA(300 MW). Regarding the grant of connectivity quantum higher than contracted capacity, there is an ongoing case filed by Axis Energy in Andhra Pradesh high court. Therefore, the connectivity of 360 MW shall be granted to M/s Juniper Green Energy for the present application but such connectivity grant shall be subject to outcome of the decision of Andhra Pradesh High Court in this regard. M/s Juniper agreed for the same. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Juniper Green Energy Private Limited has requested Start Date of Connectivity under GNA from 30.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Juniper Green noted the same. Accordingly, it was agreed to grant connectivity of 360 MW to M/s Juniper Green at 220 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s Juniper Green Energy Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Juniper Green Energy Private Limited Hybrid Power Project – Ramgarh-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 360 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
6.	2200000758	Vayuna Renewables India Project Private Limited	Sirohi distt. Rajasthan	25.04.2024	Renewable Power Park Developer (Solar)	Land BG	300	01.04.2027	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Vayuna Renewables India Project Private Limited has applied for connectivity of 300 MW at Sirohi PS. Accordingly, it was proposed to grant connectivity at Sirohi PS at 220 kV level through 1 no. of 220 kV line bay. M/s Vayuna Renewables agreed for the same.

The applicant was asked to confirm the scope of 220 kV bay at Sirohi PS end and tower configuration. M/s Vayuna Renewables informed that 220 kV bay at Sirohi PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Sirohi was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & NRPC meeting held on 29.06.2024. The scheme is being taken up for approval in the ensuing NCT meeting.

It was also informed that M/s Vayuna Renewables India Project Private Limited has requested Start Date of Connectivity under GNA from 01.04.2027. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 01.04.2027 (interim). M/s Vayuna Renewables noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Vayuna Renewables at 220 kV Sirohi PS. Details of transmission system for connectivity of M/s Vayuna Renewables India Project Pvt. Ltd. under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Vayuna Renewables India Project Private Limited Solar Power Park – Sirohi PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage)

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

C. Transmission system for Connectivity under GNA: As per Annexure-VIII

Start Date of Connectivity under GNA: 01.04.2027(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
7.	2200000761	Kantida Renewables India Project Private Limited	Phalodi distt., Rajasthan	25.04.2024	Renewable Power Park Developer (Solar)	Land BG Route	300	01.04.2028	Bhadla IV/Bikaner V PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Kantida Renewables India Project Private Limited has applied for connectivity for 300 MW. In the application, the applicant has mentioned nearest pooling station as Bhadla-IV/ Bikaner-V PS. Applicant was asked to clarify regarding the same.

M/s Kantida Renewables informed that they wanted to have both options of obtaining connectivity at Bhadla-IV or Bikaner-V for this application. Accordingly, they mentioned both the names. Regarding this, CTUIL informed that, such practice of mentioning multiple pooling station names in different RE complexes is not correct. As nearest pooling station is an optional entry, it will be ignored in such cases and based on the co-ordinates(Lat Long) of the generation project mentioned in the application, connectivity will be granted at nearby available pooling station in that particular RE complex. Applicant noted the same and agreed to not repeat such mistakes.

Considering the coordinates of the project location provided with the application, it is observed that the project location is in Bhadla complex. Accordingly, it was proposed to grant connectivity at Bhadla-IV PS through 220 kV S/c line. M/s Kantida informed that they have filed another application in the name of Vismaya Four(App. No. 2200000910 – 250 MW). Therefore, for the combined capacity of both applications(550 MW - 300+250), M/s Kantida requested to grant connectivity at 400 kV. Since application no. 2200000910 (250 MW) is also being discussed in the same meeting & margins are available at Bhadla-IV PS, the same was agreed. Accordingly, the connectivity was proposed to grant at 400 kV Bhadla-IV through S/c line

The applicant was asked to confirm the scope of 400 kV bay at Bhadla-IV PS end , DTL tower configuration & lead entity among Kantida and Vismaya Four for Conn BG2 submission & DTL ownership. M/s Kantida Informed that the 400 kV bay at Bhadla-IV PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Further, Kantida Renewables (App no. 2200000761) shall be the lead entity for Conn BG2 submission & DTL ownership. Same was noted.

It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Kantida Renewables India Project Private Limited has requested Start Date of Connectivity under GNA from 01.04.2028. However,

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Kantida Renewables Four noted the same. Further, M/s Kantida Renewables & M/s Vismaya Four need to submit sharing arrangement for sharing of 400 kV bay & DTL. M/s Kantida Renewables & M/s Vismaya Four agreed the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Kantida Renewables at 400 kV Bhadla-IV PS. Details of transmission system for connectivity of M/s Kantida Renewables India Project Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling station for Kantida Renewables India Project Private Limited RE Power Park(App. No. 2200000761- 300 MW) & Vismaya Four Renewables Private Limited Solar Power Project (App. No. 2200000910- 250 MW) – Bhadla-IV PS 400 kV S/c line on D/c tower (suitable to carry minimum 900 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure II Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
8.	2200000743	Izhma Solar Private Limited	Sirohi distt., Rajasthan	26.04.2024	Generator (Solar)	Land BG Route	200	31.03.2028	Sirohi PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Rs. 3 Cr. - Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Izhma Solar Private Limited has applied for connectivity of 200 MW at Sirohi PS. Accordingly, it was proposed to grant connectivity at Sirohi PS at 220 kV level through 1 no. of 220 kV line bay. M/s Izma solar agreed for the same. Further, it was also informed that 100 MW balance margin available shall have to be shared based on connectivity grant. The applicant was asked to confirm the scope of 220 kV bay at Sirohi PS end and DTL tower configuration. M/s Izhma Solar informed that 220 kV bay at Sirohi PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was mentioned that the transmission system for evacuation of power from Sirohi was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & NRPC meeting held on 29.06.2024. The scheme is being taken up for approval in the ensuing NCT meeting. It was also informed that M/s Izhma Solar Private Limited has requested Start Date of Connectivity under GNA from 31.03.2028. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2028 (interim) as requested. Further, 100 MW margin available in 220 kV bay may be allocated to any applicant as per application priority and its connectivity quantum. M/s Izhma Solar noted the same. Accordingly, it was agreed to grant connectivity of 200 MW to M/s Izhma Solar at 220 kV Sirohi PS. Details of transmission system for connectivity of M/s Izhma Solar Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Izhma Solar Private Limited Solar Power Project – Sirohi PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-VIII Start Date of Connectivity under GNA: 31.03.2028 (Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
9.	2200000777	Renew Solar Power Private Limited	Jaisalmer distt., Rajasthan	30.04.2024	Generator (Solar)	NTPC LOA	400	30.06.2027	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Renew Solar Power Private Limited has applied for connectivity for 400 MW at Ramgarh PS. However, as informed earlier, there is no margin available at Ramgarh PS. Accordingly, it was proposed to grant connectivity at Ramgarh-II PS through 220 kV S/c line. M/s Renew Solar agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Ramgarh-II PS end and tower configuration. M/s Renew Solar informed that 220 kV bay at Ramgarh-										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from 30.06.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Renew Solar noted the same. Accordingly, it was agreed to grant connectivity of 400 MW to M/s Renew Solar at 220 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s Renew Solar Power Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Renew Solar Power Private Limited Solar Power Project – Ramgarh-II PS 220 kV S/c line on D/c tower(Suitable to carry minimum 400 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
10.	2200000778	Renew Solar Power Private Limited	Barmer distt., Rajasthan	30.04.2024	Generator (Solar)	SECI LOA	300	31.12.2026	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: IRs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Renew Solar Power Private Limited has applied for connectivity for 300 MW at Barmer-I PS. However, as informed earlier, there is no margin available at Barmer-I PS (except for enhancement of 50 MW). Therefore, connectivity of 300 MW can be granted at Barmer-II PS. Accordingly, it was proposed to grant connectivity at Barmer-II PS through 220 kV S/c line. M/s Renew agreed for the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
The applicant was asked to confirm the scope of 220 kV bay at Barmer-II PS end and tower configuration. M/s Renew Solar informed that 220 kV bay at Barmer-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from 31.12.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Renew Solar noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Renew Solar at 220 kV Barmer-II PS. Details of transmission system for connectivity of M/s Renew Solar Power Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Renew Solar Power Private Limited Solar Power Project – Barmer-II PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
11.	2200000779	Renew Solar Power Private Limited	Sirohi distt., Rajasthan	30.04.2024	Generator (Solar)	NTPC LOA	300	30.06.2027	Sirohi PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Nil(Bay in sharing)

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
										Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Renew Solar Power Private Limited has applied for connectivity of 300 MW at Sirohi PS. It may be noted that the transmission system for evacuation of power from Sirohi was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & NRPC meeting held on 29.06.2024. The scheme is being taken up for approval in the ensuing NCT meeting. It may be noted that total connectivity granted at Sirohi PS is 1800 MW. Further, there is margin of 100 MW available in sharing at 220 kV bay allocated to Izhma Solar. If the above Renew application is considered for grant at 220 kV Sirohi, total connectivity at 220 KV Sirohi PS shall be 2100 MW. Sirohi PS is having low Short Circuit Ratio at 220 kV. Further, it may be noted that one no. of connectivity application by M/s Renew (App. No. 2200000551-400 MW) is already agreed for grant at 220 kV Sirohi PS in the previous CMETS NR meeting. Therefore, considering the total capacity of 700 MW (400+300 MW) of M/s Renew & SCR issues at 220kV level, it was proposed to grant connectivity at 400 kV Sirohi PS through 1 no. of 400 kV bay for the combined capacity of 700 MW (400+300 MW). M/s Renew agreed for the same. The applicant was asked to confirm the scope of 400 kV bay at Sirohi PS end, DTL tower configuration & lead entity among App. No. 2200000551 & 2200000779 for Conn BG2 submission & DTL ownership. M/s Renew Informed that the 400 kV bay at Sirohi PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Further, M/s Renew informed that App. No. 2200000551(400 MW) may be considered as the lead entity for Conn BG2 submission & DTL ownership. Same was noted. CTUIL informed that as intimation for App. No. 2200000551(400 MW) is already issued, the earlier required Conn BGs (including the earlier intimated Conn BG2 of 3 Cr.) are to be submitted as per timelines. However, the intimation for App. No. 2200000551(400 MW) shall be subsequently revised and will be issued along with the intimation of 2200000779(300 MW). Upon issuance of revised intimation, M/s Renew may submit the revised Conn BG2 of Rs 6 Cr. & after submission of the same, the earlier submitted Conn BG2 of Rs. 3 Cr. will be released. M/s Renew noted the same. It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from 30.06.2027. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 30.06.2027 (interim) as requested. M/s Renew Solar noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Renew Solar at 400 kV Sirohi PS through a common 400 kV PS. Details of transmission system for connectivity of M/s Renew Solar Power Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u>										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
(i). Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000551-400 MW & 2200000779 -300 MW) – Sirohi PS 400 kV S/c line (Suitable to carry minimum 900 MW at nominal voltage)										
C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-VIII										
Start Date of Connectivity under GNA: 30.06.2027(Interim). Final date shall be confirmed upon award of the system										
It was informed that with this grant of 300 MW to M/s Renew Solar, total connectivity granted at Sirohi PS is 2100 MW. Transmission system for evacuation of power from Sirohi PS was approved for 2000 MW. Further, Sirohi PS is having low SCR at 220 kV level. Considering above, for grant of additional connectivity beyond 2100 MW at Sirohi PS, additional transmission system is being identified. Accordingly, subsequent applications received in Sirohi complex shall be taken up for discussion in next CMETS NR meeting. Applicants noted the same.										

A6. Applications for Connectivity to ISTS under CERC (Connectivity and General Network Access to the inter-State Transmission System) Regulations, 2022 received in May'24:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)
1.	2200000755	SA Renewable Infra Private Limited	Bikaner distt., Rajasthan	04.05.2024	Generator (Solar)	Land Route	100	31.03.2026	Bikaner-III PS
2.	2200000796	Vena Energy Vindhya Wind Power Private Limited	Bikaner distt., Rajasthan	06.05.2024	Generator (Solar)	Land BG Route	300	01.10.2027	Bikaner-IV PS
3.	2200000788	ACME Solar Holdings Private Limited	Sirohi distt., Rajasthan	07.05.2024	Generator (Solar)	Land BG Route	300	31.03.2027	Sirohi PS
4.	2200000793	SAEL Industries Limited	Sirohi distt., Rajasthan	10.05.2024	Generator (Solar)	Land BG Route	300	30.05.2026	Sirohi PS
5.	2200000794	SAEL Industries Limited	Sirohi distt., Rajasthan	10.05.2024	Generator (Solar)	Land BG Route	300	30.05.2026	Sirohi PS
6.	2200000811	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	10.05.2024	Generator (Solar)	SECI LOA	765	31.03.2025	Bhadla-II PS
7.	2200000810	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	10.05.2024	Generator (Solar)	SECI LOA	717	31.03.2025	Fatehgarh-III PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)
8.	2200000782	RJS Renewables Private Limited	Jaisalmer distt., Rajasthan	12.05.2024	Generator (Wind)	Land Route	150	20.04.2028	Ramgarh PS
9.	2200000797	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	13.05.2024	Generator (Solar)	NTPC LOA	700	01.05.2027	Ramgarh PS
10.	2200000812	Green Infra Wind Energy Private Limited	Nagaur distt., Rajasthan	14.05.2024	Generator (Solar)	Land BG Route	300	31.05.2027	Nagaur PS
11.	2200000813	Green Infra Wind Energy Private Limited	Nagaur distt., Rajasthan	14.05.2024	Generator (Solar)	Land BG Route	300	31.05.2027	Nagaur PS
12.	2200000823	Banyan Energy Private Limited	Nagaur distt., Rajasthan	18.05.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Merta PS
13.	2200000827	Amplus Centaur Solar Private Limited	Sirohi distt., Rajasthan	20.05.2024	Generator (Solar)	Land BG Route	350	30.04.2027	Sirohi PS
14.	2200000807	Adani Renewable Energy Two Limited	Barmer distt., Rajasthan	21.05.2024	Generator (Wind)	Land Route	600	31.03.2025	Barmer-I PS
15.	2200000809	Adani Renewable Energy Two Limited	Barmer & Jaisalmer distt., Rajasthan	21.05.2024	Generator (Wind)	Land Route	595	31.03.2025	Barmer-I PS
16.	2200000840	Acme Solar Holdings Private Limited	Jodhpur distt., Rajasthan	25.05.2024	Generator (Solar)	Land BG Route	300	31.03.2027	Nagaur (MERTA-II) PS
17.	2200000842	Purvah Green Power Private Limited	Nagaur distt., Rajasthan	25.05.2024	Generator (Solar)	Land BG Route	300	01.06.2027	Nagaur PS
18.	2200000848	Hexa Climate Solutions Private Limited	Nagaur distt., Rajasthan	25.05.2024	Generator (Solar with ESS)	Land BG Route	300	31.03.2027	Merta-II PS
19.	2200000850	Renew Solar Power Private Limited	Jalore distt., Rajasthan	27.05.2024	Generator (Solar)	NTPC LOA	300	30.11.2026	Jalore PS
20.	2200000854	Hexa Climate Solutions Private Limited	Bikaner distt., Rajasthan	27.05.2024	Generator (Solar with ESS)	Land BG Route	50	30.06.2025	Bikaner PS
21.	2200000856	Serentica Renewables India 11 Private Limited	Barmer distt., Rajasthan	28.05.2024	Generator (Solar with ESS)	NTPC LOA	250	31.12.2027	Barmer PS
22.	2200000866	Solarcraft Power India 8 Private Limited	Bikaner distt., Rajasthan	30.05.2024	Generator (Solar)	LOA or PPA	300	29.06.2026	Bikaner PS
23.	2200000875	Demeter Sun Power Private Limited	Phalodi distt., Rajasthan	30.05.2024	Generator (Solar)	Land Route	300	31.12.2027	Bhadla IV PS
24.	2200000879	Juniper Green Energy Private Limited	Nagaur distt., Rajasthan	30.05.2024	Generator (Solar)	Land BG Route	300	31.12.2027	Merta-II PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)
25.	2200000841	Acme Solar Holdings Private Limited	Jodhpur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.03.2027	Nagaur (MERTA-II) PS
26.	2200000891	Serentica Renewables India Private Limited	Udaipur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	400	30.06.2026	Rishabhdeo PS
27.	2200000886	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.12.2027	Jalore PS
28.	2200000887	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	200	31.07.2027	Jalore PS
29.	2200000888	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	200	30.09.2027	Jalore PS
30.	2200000889	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.10.2027	Jalore PS
31.	2200000890	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	30.11.2027	Jalore PS
32.	2200000860	Enren-III Energy Private Limited	Nagaur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	300	31.01.2027	Nagaur Complex (Merta-II) PS
33.	2200000894	Sindhari Solar Power Private Limited	Nagaur distt., Rajasthan	31.05.2024	Renewable Power Park developer (Solar)	Land BG Route	300	30.06.2027	Nagaur

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
1.	2200000755	SA Renewable Infra Private Limited	Bikaner distt., Rajasthan	04.05.2024	Generator (Solar)	Land Route	100	31.03.2026	Bikaner-III PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: NIL(in sharing) • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s SA Renewable Infra Private Limited has applied for connectivity for 100 MW at Bikaner-III PS. However, as informed earlier, there is no margin available at Bikaner-III PS & Bikaner-IV PS. Accordingly, it was proposed to grant connectivity at Bikaner-V PS at 220 kV level in sharing with M/s Avaada RJ Bikaner Pvt. Ltd. (App. No. 2200000561 – 136 MW). M/s SA Renewable agreed for the same.

It was mentioned that the transmission system for evacuation of power from Bikaner-V PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s SA Renewable Infra Private Limited has requested Start Date of Connectivity under GNA from 31.03.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). Further,

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
M/s SA Renewable need to submit sharing agreement with M/s Avaada Energy for sharing of bay & DTL. M/s SA Renewable noted the same. M/s Avaada, the sharing entity, was also informed for the same. Accordingly, it was agreed to grant connectivity of 100 MW to M/s SA Renewable at 220 kV Bikaner-V PS in sharing. Details of transmission system for connectivity of M/s SA Renewable Infra Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Through sharing of dedicated transmission system of M/s Avaada RJ Bikaner Private Limited. (App. No. 2200000561-136 MW) – Bikaner-V PS 220 kV S/c line on D/c tower(suitable to carry minimum 300 MW at nominal voltage). (ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s SA Renewable Infra Private Limited C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IV Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
2.	2200000796	Vena Energy Vindhya Wind Power Private Limited	Bikaner distt., Rajasthan	06.05.2024	Generator (Solar)	Land BG Route	300	01.10.2027	Bikaner-IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Vena Energy Vindhya Wind Power Private Limited has applied for connectivity of 300 MW at Bikaner-IV PS. However, as informed earlier, there is no margin available at Bikaner-IV PS. Accordingly, it was proposed to grant connectivity at Bikaner-V PS at 220 kV level through 1 no. of bay. M/s Vena Energy agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Bikaner-V PS end and tower configuration. M/s Vena Energy informed that 220 kV bay at Bikaner-V PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Bikaner-V PS is presently under discussion. The scheme is currently tentative, which										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.										
It was also informed that M/s Vena Energy Vindhya Wind Power Private Limited has requested Start Date of Connectivity under GNA from 01.10.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Vena Energy noted the same.										
Accordingly, it was agreed to grant connectivity of 300 MW to M/s Vena Energy at 220 kV Bikaner-V PS. Details of transmission system for connectivity of M/s Vena Energy Wind Power Pvt. Ltd. under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Vena Energy Vindhya Wind Power Private Limited Solar Power Project – Bikaner-V PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage).										
C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IV										
Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
3.	2200000788	ACME Solar Holdings Limited(erstwhile ACME Solar Holdings Private Limited)	Sirohi distt., Rajasthan	07.05.2024	Generator (Solar)	Land BG Route	300	31.03.2027	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s ACME Solar Holdings Limited has applied for connectivity of 300 MW at Sirohi PS. However, as informed earlier, in view of grant of 2100 MW connectivity at Sirohi PS, additional transmission system for evacuation of power from Sirohi complex is to be identified. Accordingly, it was decided that the above application shall be taken up for discussion for grant in the next CMETS NR meeting after identification of transmission system.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
4.	2200000793	SAEL Industries Limited	Sirohi distt., Rajasthan	10.05.2024	Generator (Solar)	Land BG Route	300	30.05.2026	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW
5.	2200000794	SAEL Industries Limited	Sirohi distt., Rajasthan	10.05.2024	Generator (Solar)	Land BG Route	300	30.05.2026	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s SAEL Industries Limited has filed two no of applications of 300 MW each (total 600 MW) at Sirohi PS. However, as informed earlier, in view of grant of 2100 MW connectivity at Sirohi PS, additional transmission system for evacuation of power from Sirohi complex is to be identified. Accordingly, it was decided that the above application shall be taken up for discussion for grant in the next CMETS NR meeting after identification of transmission system.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
6.	2200000811	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	10.05.2024	Generator (Solar)	SECI LOA	765	31.03.2025	Bhadla-II PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for connectivity of 765 MW at Bhadla-II PS. However, there is no margin available for grant of connectivity of 765 MW at Bhadla-II PS & Bhadla-III PS. Accordingly, it was proposed to grant connectivity to M/s Adani Renewable at Bhadla-IV PS through 400 kV bay (1 no.). M/s Adani agreed for the same.

The applicant was asked to confirm the scope of 400 kV bay at Bhadla-IV PS end and tower configuration. M/s Adani Renewable informed that 400 kV bay at Bhadla-IV PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme

It was also informed that M/s Adani Renewable Energy Holding Four Limited has requested Start Date of Connectivity under GNA from 31.03.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Adani Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 765 MW to M/s Adani Renewable at 400 kV Bhadla-IV PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Holding Four Limited. under GNA is as below:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
<u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Adani Renewable Energy Holding Four Limited Solar Power Project – Bhadla-IV PS 400 kV S/c line on D/c tower(Suitable to carry minimum 900 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-II Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
7.	2200000810	Adani Renewable Energy Holding Four Limited	Jaisalmer distt., Rajasthan	10.05.2024	Generator (Solar)	SECI LOA	717	31.03.2025	Fatehgarh-III PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Adani Renewable Energy Holding Four Limited has applied for connectivity of 717 MW at Fatehgarh-III PS. However, there is no margin available at Fatehgarh-III PS, Fatehgarh-IV PS & Barmer-I PS for grant of connectivity of 717 MW. Further, additional applications of 600 MW(App. No. 2200000807) & 595 MW(App. No. 2200000809) by M/s Adani are also being considered for grant at Barmer-II PS in this meeting. Accordingly, it was proposed to grant connectivity at Barmer-II PS through 400 kV D/c (high capacity) line for the combined capacity of 1912 MW. M/s Adani informed that the location of the above application at Fatehgarh-III PS (App. No. 2200000810-717 MW) is quite different from the other applications at Barmer-I PS(2200000807-600 MW & 2200000809-595 MW). Therefore, M/s Adani requested to consider connectivity through two 400 kV S/c lines (one for 717 MW & another one for 600+595 MW). After deliberations, based on the location of projects & technical feasibility as individual 400kV lines can carry intended power, it was decided that App. No. 2200000810(717 MW) shall be considered for grant through 400 kV S/c line to Barmer-II PS and other applications (App. No. 2200000807(600 MW) & App. No. 2200000809(595 MW)) shall be combinedly(1195MW) considered for grant through another 400 kV S/c line to Barmer-II PS. M/s Adani agreed for the same. The applicant was asked to confirm the scope of 400 kV bay at Barmer-II PS end and tower configuration. M/s Adani Renewable informed that 400 kV bay at Barmer-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Adani Renewable Energy Holding Four Limited has requested Start Date of Connectivity under GNA from 31.03.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Adani Renewable noted the same. Accordingly, it was agreed to grant connectivity of 717 MW to M/s Adani Renewable at 400 kV Barmer-II PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Holding Four Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Adani Renewable Energy Holding Four Limited Solar Power Project – Barmer-II PS 400 kV S/c line (Suitable to carry minimum 900 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
8.	2200000782	RJS Renewables Private Limited	Jaisalmer distt., Rajasthan	12.05.2024	Generator (Wind)	Land Route	150	20.04.2028	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (Bay under applicant scope) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s RJS Renewables Private Limited has applied for connectivity for 150 MW at Ramgarh PS. However, as informed earlier, Ramgarh PS is closed for further grant. Accordingly, it was proposed to grant connectivity at Ramgarh-II PS through 220 kV S/c line. M/s RJS Renewables agreed for the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
The applicant was asked to confirm the scope of 220 kV bay at Ramgarh-II PS end and tower configuration. M/s RJS Renewables informed that 220 kV bay at Ramgarh-II PS end shall be under applicant scope and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the evacuation system for connectivity at Ramgarh-II PS shall be through Ramgarh-II HVDC system which is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s RJS Renewables Private Limited has requested Start Date of Connectivity under GNA from 20.04.2028. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s RJS Renewables noted the same. Accordingly, it was agreed to grant connectivity of 150 MW to M/s RJS Renewables at 220 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s RJS Renewables Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). RJS Renewable Private Limited Solar Power Project– Ramgarh-II PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
9.	2200000797	JSW Neo Energy Limited	Jaisalmer distt., Rajasthan	13.05.2024	Generator (Solar)	NTPC LoA	700	01.05.2027	Ramgarh PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(In sharing) • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was informed that M/s JSW Neo Energy Limited has applied for connectivity for 700 MW at Ramgarh PS. As discussed with the previous lead applications of JSW Neo Energy (2200000706-700 MW & 2200000689-700 MW), it was proposed to grant connectivity at Ramgarh-II PS through 400 kV D/c line for combined capacity of 2100 MW. M/s JSW Neo agreed for the same. It was mentioned that the transmission system for evacuation of power from Ramgarh-II PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s JSW Neo Energy has requested Start Date of Connectivity under GNA from 01.05.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s JSW Neo noted the same. Accordingly, it was agreed to grant connectivity of 700 MW to M/s JSW Neo at 400 kV Ramgarh-II PS. Details of transmission system for connectivity of M/s JSW Neo Energy Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for JSW Neo Energy Limited Solar Power Projects (App. No. 220000706(700 MW), App. No. 2200000689(700 MW) & 2200000797(700 MW)) – Ramgarh-II PS 400 kV D/c line (Suitable to carry minimum 1050 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure VII Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system. With this grant, total connectivity granted at Ramgarh-II PS shall be 5010 MW. Considering additional 884 MW capacity, being evacuated from Ramgarh PS through Ramgarh-II HVDC system, total connectivity granted with Ramgarh-II HVDC system shall be about 5894 MW. Further, there is margin available at 220 kV bay allocated to M/s RJS Renewables(150 MW). As Ramgarh-II HVDC is planned for 6000 MW, Ramgarh-II PS shall be closed for further grant of connectivity excluding enhancements (upto 100 MW in 220 kV bay allocated to RJS Renewable). Accordingly, subsequent applications in Ramgarh complex shall be considered for grant at subsequent pooling station in Ramgarh complex for which system is yet to be evolved.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
10.	2200000812	Sembcorp Green Infra Pvt. Ltd (erstwhile Green Infra Wind Energy Pvt. Ltd.)	Nagaur distt., Rajasthan	14.05.2024	Generator (Solar)	Land BG Route	300	31.05.2027	Nagaur PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
11.	2200000813	Sembcorp Green Infra Pvt.Ltd.(erstwhile Green Infra Wind Energy Pvt. Ltd.)	Nagaur distt., Rajasthan	14.05.2024	Generator (Solar)	Land BG Route	300	31.05.2027	Nagaur PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Sembcorp Green Infra Private Limited (erstwhile Green Infra Wind Energy Private Limited) has filed two no. of applications for connectivity of 300 MW each at Nagaur PS. Considering the above applications, it was proposed to grant connectivity at Merta-II PS in Nagaur complex at 220 kV level through D/c line. M/s Sembcorp agreed to the same.

The applicant was asked to confirm the scope of 220 kV bays at Merta-II PS end. M/s Sembcorp Green Infra informed that 220 kV bays at Merta-II PS end shall be under ISTS. Same was noted.

It was mentioned that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting.

M/s Sembcorp Green Infra Private Limited has requested Start Date of Connectivity under GNA from 31.05.2027. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.05.2027 (interim) as requested. M/s Sembcorp Green Infra noted the same.

Accordingly, it was agreed to grant connectivity of 600 MW (300+300) to M/s Sembcorp Green Infra at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s Sembcorp Green Infra Pvt. Ltd. under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling Station for Sembcorp Green Infra Private Limited Solar Power Projects (App. No. 2200000812:300 MW & 2200000813:300 MW)– Merta-II PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-IX

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

Start Date of Connectivity under GNA: 31.05.2027(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
12.	2200000823	Banyan Energy Private Limited	Nagaur distt., Rajasthan	18.05.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Merta PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Banyan Energy Private Limited has applied for connectivity of 300 MW at Merta PS. Accordingly, it was proposed to grant connectivity at Merta-II PS in Nagaur complex at 220 kV level through 1 no. of 220 kV line bay. M/s Banyan Energy agreed for the same.

The applicant was asked to confirm the scope of 220 kV bay at Merta-II PS end and DTL tower configuration. M/s Banyan Energy informed that 220 kV bay at Merta-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It may be noted that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting.

M/s Banyan Energy Private Limited has requested Start Date of Connectivity under GNA from 30.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim). M/s Banyan Energy noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Banyan Energy at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s Banyan Energy Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Banyan Energy Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage)

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

C. Transmission system for Connectivity under GNA: As per Annexure-IX

Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
13.	2200000827	Amplus Centaur Solar Private Limited	Sirohi distt., Rajasthan	20.05.2024	Generator (Solar)	Land BG Route	350	30.04.2027	Sirohi PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Amplus Centaur Solar Private Limited has applied for connectivity of 350 MW at Sirohi PS. However, as informed earlier, in view of grant of 2100 MW connectivity at Sirohi PS, additional transmission system for evacuation of power from Sirohi complex is to be identified. Accordingly, it was decided that the above application shall be taken up for discussion for grant in the next CMETS NR meeting after identification of transmission system. M/s Amplus Centaur noted the same.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
14.	2200000807	Adani Renewable Energy Two Limited	Barmer distt., Rajasthan	21.05.2024	Generator (Wind)	Land Route	600	31.03.2025	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Adani Renewable Energy Two Limited has applied for connectivity for 600 MW at Barmer-I PS. As decided during discussion of the previous application of M/s Adani Renewable (App No. 2200000810-717 MW), it was proposed to grant connectivity at Barmer-II PS through 400 kV S/c(high capacity) line for combined capacity of 1195 MW of present application & another application of M/s Adani Renewable (App. No. 2200000809-595 MW). M/s Adani Renewable agreed for the same.

The applicant was asked to confirm the scope of 400 kV bay at Barmer-II PS end, DTL tower configuration & lead entity among the two applications for Conn BG-2 submission & DTL ownership. M/s Adani Renewable Energy informed that 400 kV bay at Barmer-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Further, App. No. 2200000807 may be considered as lead entity for Conn BG-2 submission & DTL ownership. Same was noted.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Adani Renewable Energy Two Limited has requested Start Date of Connectivity under GNA from 31.03.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029(interim). M/s Adani Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 600 MW to M/s Adani Renewable at 400 kV Barmer-II PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Two Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common pooling station for Adani Renewable Energy Two Limited (App. No. 2200000807-600 MW & 2200000809-595 MW) Wind Power Projects – Barmer-II PS 400 kV S/c line (high capacity) on D/c tower (Suitable to carry minimum 1195 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-I

Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
15.	2200000809	Adani Renewable Energy Two Limited	Barmer & Jaisalmer distt., Rajasthan	21.05.2024	Generator (Wind)	Land Route	595	31.03.2025	Barmer-I PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (in sharing) • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Adani Renewable Energy Two Limited has applied for connectivity for 595 MW at Barmer-I PS. As discussed with the previous application of M/s Adani (2200000807-600 MW) it was proposed to grant connectivity at Barmer-II PS at 400 kV level through same 400 kV line bay. M/s Adani Renewable agreed for the same.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Adani Renewable Energy Two Limited has requested Start Date of Connectivity under GNA from 31.03.2025. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029(interim). M/s Adani Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 595 MW to M/s Adani Renewable at 400 kV Barmer-II PS. Details of transmission system for connectivity of M/s Adani Renewable Energy Two Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common pooling station for Adani Renewable Energy Two Limited (App. No. 2200000807-600 MW & 2200000809-595 MW) Wind Power Projects – Barmer-II PS 400 kV S/c line (high capacity) on D/c tower (Suitable to carry minimum 1195 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-I

Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
16.	2200000840	ACME Solar Holdings Limited(erstwhile ACME Solar Holdings Private Limited)	Jodhpur distt., Rajasthan	25.05.2024	Generator (Solar)	Land BG Route	300	31.03.2027	Nagaur (MERTA-II) PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Acme Solar Holdings Limited has applied for connectivity of 300 MW at Nagaur (Merta-II PS). Accordingly, it was proposed to grant connectivity at Merta-II PS in Nagaur complex at 220 kV level through 1 no. of 220 kV line bay. M/s ACME Solar agreed for the same.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
The applicant was asked to confirm the scope of 220 kV bay at Merta-II PS end and DTL tower configuration. M/s ACME Solar informed that 220 kV bay at Merta-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting. It was also informed that M/s Acme Solar Holdings Limited has requested Start Date of Connectivity under GNA from 31.03.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim) as requested. M/s ACME Solar noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s ACME Solar at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s ACME Solar Holdings Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Acme Solar Holdings Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IX Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
17.	2200000842	Purvah Green Power Private Limited	Nagaur distt., Rajasthan	25.05.2024	Generator (Solar)	Land BG Route	300	01.06.2027	Nagaur PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Purvah Green Power Private Limited has applied for connectivity of 300 MW at Nagaur PS. Accordingly, it was proposed to grant connectivity at Merta-II PS in Nagaur complex at 220 kV level through 1 no. of 220 kV line bay. M/s Purvah Green agreed for the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
The applicant was asked to confirm the scope of 220 kV bay at Merta-II PS end and DTL tower configuration. M/s Purva Green informed that 220 kV bay at Merta-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting. It was also informed that M/s Purvah Green Power Private Limited has requested Start Date of Connectivity under GNA from 01.06.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 01.06.2027 (interim) as requested. M/s Purvah Green noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Purvah Green at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s Purvah Green Power Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Purvah Green Power Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IX Start Date of Connectivity under GNA: 01.06.2027(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
18.	2200000848	Hexa Climate Solutions Private Limited	Nagaur distt., Rajasthan	25.05.2024	Generator (Solar with ESS)	Land BG Route	300	31.03.2027	Merta-II PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was informed that M/s Hexa Climate Solutions Private Limited has applied for connectivity of 300 MW at Merta-II PS. Accordingly, it was proposed to grant connectivity at Merta-II PS in Nagaur complex at 220 kV level through 1 no. of 220 kV line bay. M/s Hexa climate agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Merta-II PS end and DTL tower configuration. M/s Hexa Climate informed that 220 kV bay at Merta-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting. It was also informed that M/s Hexa Climate Solutions Private Limited has requested Start Date of Connectivity under GNA from 31.03.2027. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim) as requested. M/s Hexa Climate noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Hexa Climate at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s Hexa Climate Solutions Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Hexa Climate Solutions Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IX Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
19.	2200000850	Renew Solar Power Private	Jalore distt.,	27.05.2024	Generator (Solar)	NTPC LOA	300	30.11.2026	Jalore PS	- Conn BG1: Rs. 50 Lakh - Conn BG2: Rs. 6 Cr.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
		Limited	Rajasthan							• Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Renew Solar Power Private Limited has applied for connectivity of 300 MW at Jalore PS. Further, M/s Renew has filed multiple applications at Jalore PS for cumulative connectivity quantum of 1000 MW at Jalore PS which are also being discussed in the same meeting. Accordingly, it was proposed to grant connectivity at Jalore PS through 400 kV S/c line through 1 no. of 400 kV line bay for the combined capacity of 1000 MW. M/s Renew agreed for the same.

The applicant was asked to confirm the scope of 400 kV bay at Jalore PS end, DTL tower configuration & Lead generator among all the applications for Conn BG-2 submission & DTL ownership. M/s Renew Solar informed that 400 kV bay at Jalore PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Further, App. No. 2200000850-300 MW may be considered as lead generator for Conn BG-2 submission & DTL ownership. Same was noted.

It was mentioned that be noted that the transmission system for evacuation of power from Jalore through Sirohi(HVDC) is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from 30.11.2026. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s Renew Solar noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Renew Solar at 400 kV Jalore PS. Details of transmission system for connectivity of M/s Renew Solar Power Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling Station for Renew Solar Power Private Limited Solar Power Projects (App. No. 2200000850(300 MW), 2200000886(100 MW), 2200000887(200 MW), 2200000888(200 MW) 2200000889(100 MW), 2200000890(100 MW)) – Jalore PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-X

Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
20.	2200000854	Hexa Climate Solutions Private Limited	Bikaner distt., Rajasthan	27.05.2024	Generator (Solar with ESS)	Land BG Route	50	30.06.2025	Bikaner PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: NIL (In sharing) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Hexa Climate Solutions Private Limited has applied for connectivity of 50 MW at Bikaner PS. At Bikaner PS, margin of 50 MW is available only at 400 kV in sharing with either Renew or Azure or Ayana. Therefore, applicant was asked to confirm the name of entity whose DTL they shall be sharing for connectivity of 50 MW. Further, applicant need to submit the sharing agreement with the chosen entity. Considering the coordinates of the project location, it was observed that the project is very close to Ayana Renewable. Further, the location is within 10 km from other two 400 kV grantees at Bikaner PS(Renew & Azure). Accordingly, connectivity can be granted at Bikaner PS at 400 kV level through sharing of dedicated transmission system of either of Renew/Azure/Ayana which is to be confirmed by the applicant. M/s Hexa Climate informed that they are in discussion with M/s Renew Solar & M/s AK Renewable infra(entity granted in sharing with M/s Renew) and they shall be submitting the sharing agreement with M/s Renew in next 15 days. Accordingly, it was proposed to grant connectivity at 400 kV in sharing with M/s Renew Solar. CTUIL enquired M/s Hexa climate whether stepping up 50 MW to 400 kV level is viable. Regarding this, M/s Hexa Climate informed that they are working on the proposal & it should be viable as per preliminary studies. It was also informed that M/s Hexa Climate Solutions Private Limited has requested Start Date of Connectivity under GNA from 30.06.2025. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.03.2027 (interim). M/s Hexa Climate noted the same. Accordingly, it was agreed to grant connectivity of 50 MW to M/s Hexa Climate at Bikaner PS in sharing with M/s Renew at 400 kV. Details of transmission system for connectivity of M/s Hexa Climate Solutions Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Through sharing of dedicated transmission system of M/s Renew Solar Power Private Limited(App. No. 22000001432) – Bikaner PS 400 kV S/c line on D/c tower (Suitable to carry minimum 900 MW at nominal voltage). (ii). Infrastructure required for sharing dedicated transmission system - under the scope of M/s Hexa Climate Solutions Private Limited										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

C. Transmission system for Connectivity under GNA: As per Annexure-III

Start Date of Connectivity under GNA: 31.03.2027(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
21.	2200000856	Serentica Renewables India 11 Private Limited	Barmer distt., Rajasthan	28.05.2024	Generator (Solar with ESS)	NTPC LOA	250	31.12.2027	Barmer PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Serentica Renewables India 11 Private has applied for connectivity for 250 MW at Barmer-I PS. Accordingly, it was proposed to grant connectivity of 250 MW to M/s Serentica at Barmer-II PS at 220 kV level through 1 no. of bay. M/s Serentica Renewables agreed for the same.

The applicant was asked to confirm the scope of 220 kV bay at Barmer-II PS end & DTL tower configuration. M/s Serentica Renewables informed that 220 kV bay at Barmer-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was also informed that M/s Serentica has applied for connectivity of 250 MW which is more than the contracted capacity of LoA(200 MW). Regarding the grant of connectivity quantum higher than contracted capacity, there is an ongoing case filed by Axis Energy in Andhra Pradesh high court. Therefore, the connectivity of 250 MW shall be granted to M/s Serentica Renewables for the present application but such connectivity grant shall be subject to outcome of the decision of Andhra Pradesh High Court in this regard. M/s Serentica Renewables agreed for the same.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Serentica Renewables India 11 Private Limited has requested Start Date of Connectivity under GNA from 31.12.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 31.12.2029 (interim). M/s Serentica Renewables noted the same.

Accordingly, it was agreed to grant connectivity of 250 MW to M/s Serentica Renewables at 220 kV Barmer-II PS. Details of transmission system for connectivity of M/s Serentica Renewables India 11 Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Serentica Renewables India 11 Private Limited – Barmer-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage). C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-I Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
22.	2200000866	Solarcraft Power India 8 Private Limited	Bikaner distt., Rajasthan	30.05.2024	Generator (Solar)	LOA or PPA	300	29.06.2026	Bikaner PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(Bay in applicant Scope) • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Solarcraft Power India 8 Private Limited has applied for connectivity for 300 MW at Bikaner PS. However, at Bikaner complex there is margin of 300 MW available only at Bikaner-V PS. Accordingly, it was proposed to grant connectivity at Bikaner-V PS at 220 kV level through 1 no. of bay. M/s Solarcraft agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Bikaner-V PS end and tower configuration. M/s Solarcraft Power informed that 220 kV bay at Bikaner-V PS end shall be under applicant scope and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Bikaner-V PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Solarcraft Power India 8 Private Limited has requested Start Date of Connectivity under GNA from 29.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s Solarcraft Power noted the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
Accordingly, it was agreed to grant connectivity of 300 MW to M/s Solarcraft Power at 220 kV Bikaner-V PS. Details of transmission system for connectivity of M/s Solarcraft Power India 8 Pvt. Ltd. under GNA is as below:										
<u>Details of Transmission system for Connectivity under GNA:</u>										
A. <u>Associated Transmission System (ATS):</u> NIL										
B. <u>Transmission System under applicant scope</u>										
(i). Solarcraft Power India 8 Private Limited Solar Power Project – Bikaner-V PS 220 kV S/c line on D/c tower(Suitable to carry minimum 300 MW at nominal voltage).										
C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-IV										
Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
23.	2200000875	Demeter Sun Power Private Limited	Phalodi distt., Rajasthan	30.05.2024	Generator (Solar)	Land Route	300	31.12.2027	Bhadla IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Demeter Sun Power Private Limited has applied for connectivity of 300 MW at Bhadla-IV PS. Accordingly, it was proposed to grant connectivity at Bhadla-IV PS at 220 kV level through 1 no. of bay. M/s Demeter Sun agreed for the same.										
The applicant was asked to confirm the scope of 220 kV bay at Bhadla-IV PS end and tower configuration. M/s Demeter Sun informed that 220 kV bay at Bhadla-IV PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.										
It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.										
It was also informed that M/s Demeter Sun Power Private Limited has requested Start Date of Connectivity under GNA from 31.12.2027. However, considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 31.03.2030 (interim). M/s										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
Demeter Sun noted the same. Accordingly, it was agreed to grant connectivity of 300 MW to M/s Demeter Sun at 220 kV Bhadla-IV PS. Details of transmission system for connectivity of M/s Demeter Sun Power Pvt. Ltd. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Demeter Sun Power Private Limited Solar Power Project – Bhadla-IV PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-II Start Date of Connectivity under GNA: 31.03.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
24.	2200000879	Juniper Green Energy Private Limited	Nagaur distt., Rajasthan	30.05.2024	Generator (Solar)	Land BG Route	300	31.12.2027	Merta-II PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Juniper Green Energy Private Limited has applied for connectivity of 300 MW at Merta-II PS. Accordingly, it was proposed to grant connectivity at Merta-II PS at 220 kV level through 1 no. of bay. M/s Juniper Green agreed for the same. The applicant was asked to confirm the scope of 220 kV bay at Merta-II PS end and DTL tower configuration. M/s Juniper Green informed that 220 kV bay at Merta-II PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Sirohi & Merta-II PS was recently approved in the 30th CMETS NR meeting held on 18.06.2024 & 74th NRPC meeting held on 29.06.2023. The scheme is being taken up for approval in the ensuing NCT meeting.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
---------	----------------	-----------	------------------	-----------------	---------------------	------------------------	---------------------------	---	--	----------------------

It was also informed that M/s Juniper Green Energy Private Limited has requested Start Date of Connectivity under GNA from 31.12.2027. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2027), the start date of Connectivity under GNA shall be 31.12.2027 (interim) as requested. M/s Juniper Green noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Juniper Green at 220 kV Merta-II PS. Details of transmission system for connectivity of M/s Juniper Green Energy Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Juniper Green Energy Private Limited Solar Power Project– Merta-II PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-IX

Start Date of Connectivity under GNA: 31.12.2027(Interim). Final date shall be confirmed upon award of the system

It was also informed that with this grant of 300 MW connectivity to M/s Juniper, total connectivity granted at Merta-II PS is 2100 MW. As the transmission system for evacuation of power from Merta-II was for 2000 MW capacity at Merta-II PS, additional transmission system needs to be identified for evacuation of power from Merta/Nagaur complex beyond 2100 MW. Therefore, all subsequent applications at Merta-II/Nagaur will be taken up in the subsequent CMETS NR meeting.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
25.	2200000841	ACME Solar Holdings Limited (erstwhile ACME Solar Holdings Private Limited)	Jodhpur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.03.2027	Nagaur (MERTA-II) PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Acme Solar Holdings Limited has applied for connectivity of 100 MW at Merta-II PS. However, as informed earlier, in view of 2100 MW connectivity already granted at Merta-II PS, additional transmission scheme is to be identified for grant of connectivity beyond 2100 MW at Merta-II PS in Nagaur

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
complex. Accordingly, it was decided that the above application shall be taken up for discussion in the next CMETS NR meeting after identification of transmission system. M/s ACME Solar noted the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity location(As per Application)	Conn BGs requirement
26.	2200000891	Serentica Renewables India Private Limited	Udaipur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	400	30.06.2026	Rishabhdeo PS	To be decided
It was informed that M/s Serentica Renewables India Private Limited has applied for connectivity of 400 MW connectivity at Rishabhdeo S/s. For evacuation of power from Rishabhdeo, additional transmission scheme (sch upto Mar'30) is to be identified for which studies are being carried out. Accordingly, it was decided that the above application shall be taken up for discussion in the next CMETS NR meeting after identification of transmission system.										
Further, as Rishabhdeo is not an identified RE potential area, ATS shall be applicable for connectivity of M/s Serentica as per Connectivity & GNA regulations 2022. M/s Serentica Renewables noted the same.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
27.	2200000886	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.12.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(in sharing) • Conn BG3: Rs. 2 lakh/MW
28.	2200000887	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	200	31.07.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(in sharing) • Conn BG3: Rs. 2 lakh/MW
29.	2200000888	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	200	30.09.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(in sharing) • Conn BG3: Rs. 2 lakh/MW
30.	2200000889	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	31.10.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(in sharing) • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
31.	2200000890	Renew Solar Power Private Limited	Jalore distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	100	30.11.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil(in sharing) • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Renew Solar Power Private Limited has applied for connectivity of cumulative quantum of 700 MW at Jalore PS through above applications(5 No.). As discussed with the previous application of M/s Renew Solar at Jalore PS (App. No. 2200000850- 300 MW), it was proposed to grant connectivity at Jalore PS through 400 kV S/c line for combined connectivity of 1000 MW. M/s Renew agreed for the same.

It was mentioned that the transmission system for evacuation of power from Jalore PS through Sirohi(HVDC) is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Renew Solar Power Private Limited has requested Start Date of Connectivity under GNA from dates ranging between 31.07.2027 & 31.12.2027 for the above applications. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim) for all the above applications. M/s Renew Solar noted the same.

Accordingly, it was agreed to grant connectivity of cumulative quantum of 700 MW for above applications to M/s Renew Solar at 400 kV Jalore PS. Details of transmission system for connectivity of M/s Renew Solar Power Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling Station for Renew Solar Power Private Solar Power Projects (App. No. 2200000850(300 MW), 2200000886(100 MW), 2200000887(200 MW), 2200000888(200 MW) 2200000889(100 MW), 2200000890(100 MW)) – Jalore PS 400 kV S/c line on D/c tower (Suitable to carry minimum 1000 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-X

Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
32.	2200000860	Enren-III Energy Private Limited	Nagaur distt., Rajasthan	31.05.2024	Generator (Solar)	Land BG Route	300	31.01.2027	Nagaur Complex (Merta-II) PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Enren-III Energy Private Limited has applied for connectivity of 300 MW at Merta-II PS. However, as informed earlier, in view of 2100 MW connectivity already granted at Merta-II PS, additional transmission scheme is to be identified for grant of connectivity beyond 2100 MW at Merta-II PS in Nagaur complex. Accordingly, it was decided that the above application shall be taken up for discussion in the next CMETS NR meeting after identification of transmission system. M/s Enren-III Energy noted the same.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
33.	2200000894	Sindhari Solar Power Private Limited	Nagaur distt., Rajasthan	31.05.2024	Renewable Power Park developer (Solar)	Land BG Route	300	30.06.2027	Nagaur	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Sindhari Solar Power Private Limited has applied for connectivity of 300 MW at Nagaur. However, as informed earlier, in view of 2100 MW connectivity already granted at Merta-II PS, additional transmission scheme is to be identified for grant of connectivity beyond 2100 MW at Merta-II PS in Nagaur complex. Accordingly, it was decided that the above application shall be taken up for discussion in the next CMETS NR meeting after identification of transmission system. M/s Sindhari Solar noted the same.

A7. Applications for Connectivity to ISTS under CERC (Connectivity and General Network Access to the inter-State Transmission System) Regulations, 2022 received in June'24:

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Injection at ISTS point (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)
1.	2200000832	Prespa Solar Private Limited	Nagaur distt., Rajasthan	04.06.2024	Renewable Power Park developer (Solar)	Land BG Route	250	31.12.2026	Nagaur Complex (Merta-II PS)
2.	2200000910	Vismaya Four Renewables Private Limited	Bikaner distt., Rajasthan	06.06.2024	Generator (Solar)	Land BG Route	250	01.04.2030	Bhadla IV
3.	2200000943	Sunsure Solarpark RJ One Private Limited	Jalore distt., Rajasthan	18.06.2024	Generator (Solar)	Land BG Route	300	31.12.2027	Jalore PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Injection at ISTS point (MW)	Start Date of Connectivity (As per Application)	Connectivity location (As per Application)
4.	2200000906 (Enhancement)	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	19.06.2024	Generator (Solar)	Land Route	500	30.10.2026	Fatehgarh-IV PS
5.	2200000945	HR Saraswati Energy Private Limited	Jalore distt., Rajasthan	20.06.2024	Generator (Solar)	Land BG Route	300	30.07.2027	Jalore PS
6.	2200000954	Vismaya Five Renewables Private Limited	Barmer distt., Rajasthan	21.06.2024	Generator (Solar)	Land BG Route	250	31.10.2030	Barmer II/Ramgarh II/ Pali PS
7.	2200000955	Acme Solar Holdings Private Limited	Jalore distt., Rajasthan	21.06.2024	Generator (Solar)	Land BG Route	500	31.03.2027	Jalore PS
8.	2200000946	HR Saraswati Energy Private Limited	Sanchoresh distt., Rajasthan	22.06.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sanchoresh PS
9.	2200000973 (Enhancement)	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	24.06.2024	Generator (Solar)	Land Route	100	31.03.2027	Fatehgarh-IV PS
10.	2200001006	Sprng Vaayu Urja Private Limited	Jalore distt., Rajasthan	29.06.2024	Renewable Power Park developer (Solar)	Land BG Route	600	31.12.2029	Jalore PS

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
1.	2200000832	Prespa Solar Private Limited	Nagaur distt., Rajasthan	04.06.2024	Renewable Power Park developer (Solar)	Land BG Route	250	31.12.2026	Nagaur Complex (Merta-II PS)	• Conn BG1: Rs. 50 Lakh • Conn BG2: As per bay scope • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Prespa Solar Private Limited has applied for connectivity of 250 MW at Merta-II PS. However, as informed earlier, in view of 2100 MW connectivity already granted at Merta-II PS, additional transmission scheme is to be identified for grant of connectivity beyond 2100 MW at Merta-II PS. Accordingly, the above application shall be taken up for discussion for grant in the next CMETS NR meeting after identification of transmission system. M/s Prespa noted the same. M/s Prespa Solar noted the same.

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
2.	2200000910	Vismaya Four Renewables Private Limited	Bikaner distt., Rajasthan	06.06.2024	Generator (Solar)	Land BG Route	250	01.04.2030	Bhadla IV	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (in sharing) • Conn BG3: Rs. 2 lakh/MW

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
It was informed that M/s Vismaya Four Renewables Private Limited has applied for connectivity of 250 MW at Bhadla-IV PS. As discussed with the lead application of M/s Kantida Renewable, it was proposed to grant connectivity at 400 kV Bhadla-IV PS for the combined capacity of 550 MW of Kantida Renewables(300 MW) & Vismaya Four Renewables(250 MW). M/s Vismaya Four agreed for the same. It was mentioned that the transmission system for evacuation of power from Bhadla-IV is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Vismaya Four Renewables Private Limited has requested Start Date of Connectivity under GNA from 01.04.2030. Considering the same and expected commissioning date of transmission system (i.e. 31.03.2030), the start date of Connectivity under GNA shall be 01.04.2030 (interim) as requested. M/s Vismaya Four noted the same. Further, M/s Kantida Renewables & M/s Vismaya Four need to submit sharing arrangement for sharing of 400 kV bay & DTL. M/s Kantida Renewables & M/s Vismaya Four agreed the same. Accordingly, it was agreed to grant connectivity of 250 MW to M/s Vismaya Four at 400 kV Bhadla-IV PS. Details of transmission system for connectivity of M/s Vismaya Four Renewables Private Limited. under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Common Pooling Station for Kantida Renewables India Project Private Limited RE Power Park(App. No. 2200000761- 300 MW) & Vismaya Four Renewables Private Limited Solar Power Project (App. No. 2200000910- 250 MW) – Bhadla-IV PS 400 kV S/c line on D/c tower(suitable to carry minimum 900 MW at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-II Start Date of Connectivity under GNA: 01.04.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
3.	2200000943	Sunsure Solarpark RJ One Private Limited	Jalore distt., Rajasthan	18.06.2024	Generator (Solar)	Land BG Route	300	31.12.2027	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Sunsare Solarpark RJ One Private Limited has applied for connectivity of 300 MW at Jalore PS. Accordingly, it was proposed to grant connectivity at Jalore PS at 220 kV through 1 no. of 220 kV line bay. M/s Sunsare Solarpark agreed for the same.

The applicant was asked to confirm the scope of 220 kV bay at Jalore PS end and DTL tower configuration. M/s Sunsare Solarpark informed that 220 kV bay at Jalore PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Jalore through Sirohi(HVDC) is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Sunsare Solarpark RJ One Private Limited has requested Start Date of Connectivity under GNA from 31.12.2027. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s Sunsare Solarpark noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s Sunsare Solarpark at 220 kV Jalore PS. Details of transmission system for connectivity of M/s Sunsare Solarpark RJ One Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Sunsare Solarpark RJ One Private Limited Solar Power Project – Jalore PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-X

Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
4.	2200000906 (Enhancement)	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	19.06.2024	Generator (Solar)	Land Route	500	30.10.2026	Fatehgarh-IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Nil (in sharing) • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s NTPC Renewable Energy Limited has applied for enhancement of connectivity for 500 MW at Fatehgarh-IV PS. As discussed with the previous application of NTPC Renewable(App. No. 2200000567-300 MW) , it was proposed to grant connectivity at Barmer-II PS at 400 kV level through S/c line for the combined capacity of 800 MW(300+500). M/s NTPC agreed for the same.

It was mentioned that the transmission system for evacuation of power from Barmer-II PS is presently under discussion. The scheme is currently tentative, which shall be finalized in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s NTPC Renewable Energy Limited has requested Start Date of Connectivity under GNA from 31.10.2026. However, considering the same and expected commissioning date of transmission system (i.e. 31.12.2029), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s NTPC Renewable noted the same.

Accordingly, it was agreed to grant connectivity of 500 MW to M/s NTPC Renewable at 400 kV Barmer-II PS. Details of transmission system for connectivity of M/s NTPC Renewable Energy Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Common Pooling station for NTPC Renewable Energy Limited Solar Power Projects (2200000567(300MW) & 22000000906-500 MW)– Barmer-II PS 400 kV S/c line on D/c tower (Suitable to carry minimum 900 MW per circuit at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-I

Start Date of Connectivity under GNA: 31.12.2029(Interim). Final date shall be confirmed upon award of the system

With this grant of 500 MW to NTPC Renewable, total connectivity granted/agreed for grant at Barmer-II PS is 5922 MW. Further, 50 MW enhancement margin is available in 220 kV bay allocated to M/s Serentica Renewables considering which total connectivity at Barmer-II PS shall be 5972 MW. As Barmer-II PS is being planned for evacuation of 6000 MW with HVDC system, Barmer-II PS shall be closed for further grant of connectivity except enhancement. Subsequent

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
applications received in Fatehgarh-Barmer complex shall be considered for grant at Barmer-III PS which is under planning.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
5.	2200000945	HR Saraswati Energy Private Limited	Jalore distt., Rajasthan	20.06.2024	Generator (Solar)	Land BG Route	300	30.07.2027	Jalore PS	Not Applicable as application is closed
It was informed that M/s HR Saraswati Energy Private Limited has applied for connectivity of 300 MW at Jalore PS. Accordingly, it was proposed to grant connectivity at Jalore PS at 220 kV through 1 no. of 220 kV line bay.										
M/s HR Saraswati in the meeting informed that they have decided to withdraw the above application. The same was confirmed by M/s HR Saraswati vide mail dated 07.08.2024. Accordingly, it was decided to close the above application as per Connectivity & GNA Regulations 2022.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
6.	2200000954	Vismaya Five Renewables Private Limited	Barmer distt., Rajasthan	21.06.2024	Generator (Solar)	Land BG Route	250	31.10.2030	Barmer II/ Ramgarh II/ Pali PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs 3 Cr • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s Vismaya Five Renewables Private Limited has applied for connectivity for 250 MW. In the application, the applicant has mentioned nearest pooling station as Barmer II/ Ramgarh II/ Pali PS. Applicant was asked to clarify regarding the same.										
M/s Vismaya Five informed that they had mentioned all multiple pooling stations as they wanted to have all the options open for obtaining connectivity in any of these complexes whichever is suitable. Regarding this, CTUIL informed that such practice of mentioning multiple pooling station names in different RE complexes is not correct. As nearest pooling station is an optional entry, it will be ignored in such cases and based on the coordinates (Lat Long) of the Generation project location provided with the application, connectivity will be granted at nearby available pooling station in that particular RE complex. M/s Vismaya noted the same.										
Considering the coordinates of the project location provided with the application, it was observed that the project location is in Fatehgarh-Barmer complex. As Barmer-II PS is already closed for further connectivity grant(except enhancements), it was proposed to grant connectivity at Barmer-III PS at 220 kV through S/c line. M/s Vismaya Five agreed for the same.										
The applicant was asked to confirm the scope of 220 kV bay at Barmer-III PS end and DTL tower configuration. M/s Vismaya Five informed that 220 kV bay at										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
Barmer-III PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Barmer-III PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s Vismaya Five Renewables Private Limited has requested Start Date of Connectivity under GNA from 31.10.2030. Considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 31.10.2030 (interim) as requested. M/s Vismaya Five noted the same. Accordingly, it was agreed to grant connectivity of 250 MW to M/s Vismaya Five at at 220 kV Barmer-III PS. Details of transmission system for connectivity of M/s Vismaya Five Renewables Private Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). Vismaya Five Renewables Private Limited Solar Power Project – Barmer-III PS 220 kV S/c line on D/c tower (Suitable to carry minimum 300 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-XII Start Date of Connectivity under GNA: 31.10.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
7.	2200000955	Acme Solar Holdings Private Limited	Jalore distt., Rajasthan	21.06.2024	Generator (Solar)	Land BG Route	500	31.03.2027	Jalore PS	Not Applicable as application is closed
It was informed that M/s Acme Solar Holdings Private Limited had applied for connectivity of 500 MW at Jalore PS. However, M/s ACME vide mail dated 25.07.2024 informed their decision to withdraw the above application. Accordingly, it was decided to close the above application as per Connectivity & GNA Regulations 2022.										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
8.	2200000946	HR Saraswati Energy Private Limited	Sanchoe distt., Rajasthan	22.06.2024	Generator (Solar)	Land BG Route	300	30.06.2026	Sanchoe PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s HR Saraswati Energy Private Limited has applied for connectivity of 300 MW at Sanchoe PS. Accordingly, it was proposed to grant connectivity at Sanchoe PS at 220 kV through S/c line. M/s HR Saraswati agreed for the same.

The applicant was asked to confirm the scope of 220 kV bay at Sanchoe PS end and DTL tower configuration. M/s HR Saraswati informed that 220 kV bay at Sanchoe PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted.

It was mentioned that the transmission system for evacuation of power from Sanchoe through Sirohi(HVDC) is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s HR Saraswati Energy Private Limited has requested Start Date of Connectivity under GNA from 30.06.2026. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s HR Saraswati noted the same.

Accordingly, it was agreed to grant connectivity of 300 MW to M/s HR Saraswati at 220 kV Sanchoe PS. Details of transmission system for connectivity of M/s HR Saraswati Energy Private Limited under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). HR Saraswati Energy Private Limited Solar Power Project – Sanchoe PS 220 kV S/c line on D/c tower (suitable to carry minimum 300 MW at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-XI

Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
9.	2200000973 (Enhancement)	NTPC Renewable Energy Limited	Jaisalmer distt., Rajasthan	24.06.2024	Generator (Solar)	Land Route	100	31.03.2027	Fatehgarh-IV PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 3 Cr. • Conn BG3: Rs. 2 lakh/MW
It was informed that M/s NTPC Renewable Energy Limited has applied for enhancement of connectivity for 100 MW at Fatehgarh-IV PS. However, as informed earlier, Fatehgarh-IV PS, Barmer-I PS & Barmer-II PS are already closed for further grant. Further, there is no margin available for grant of connectivity of 100 MW in sharing at above stations. Therefore, it was proposed to grant connectivity at Barmer-III PS through a separate 220 kV line bay. M/s NTPC agreed to the same. The applicant was asked to confirm the scope of 220 kV bay at Barmer-III PS end and DTL tower configuration. M/s NTPC Renewable informed that 220 kV bay at Barmer-III PS end shall be under ISTS and tower configuration shall be S/c line on D/c tower. Same was noted. It was mentioned that the transmission system for evacuation of power from Barmer-III PS is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme. It was also informed that M/s NTPC Renewable Energy Limited has requested Start Date of Connectivity under GNA from 31.03.2027. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s NTPC Renewable noted the same. Accordingly, it was agreed to grant connectivity of 100 MW to M/s NTPC Renewable at 220 kV Barmer-III PS. Details of transmission system for connectivity of M/s NTPC Renewable Energy Limited under GNA is as below: <u>Details of Transmission system for Connectivity under GNA:</u> A. <u>Associated Transmission System (ATS):</u> NIL B. <u>Transmission System under applicant scope</u> (i). NTPC Renewable Energy Limited Solar Power Project– Barmer-III PS 220 kV S/c line on D/c tower(suitable to carry minimum 300 MW per circuit at nominal voltage) C. <u>Transmission system for Connectivity under GNA:</u> As per Annexure-XII Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system										

Sl. No.	Application ID	Applicant	Project Location	Submission Date	Nature of Applicant	Criterion for applying	Connectivity Quantum (MW)	Start Date of Connectivity (As per Application)	Connectivity Location (As per Application)	Conn BGs requirement
10.	2200001006	Sprng Vaayu Urja Private Limited	Jalore distt., Rajasthan	29.06.2024	Renewable Power Park developer (Solar)	Land BG Route	600	31.12.2029	Jalore PS	• Conn BG1: Rs. 50 Lakh • Conn BG2: Rs. 6 Cr. • Conn BG3: Rs. 2 lakh/MW

It was informed that M/s Sprng Vaayu Urja Private Limited has applied for connectivity of 600 MW at Jalore PS. Accordingly, it was proposed to grant connectivity at Jalore PS at 220 kV through D/c line. Applicant may confirm the 220 kV bay scope at Jalore PS end and the tower configuration.

The applicant was asked to confirm the scope of 220 kV bays at Jalore PS end. M/s Sprng Vaayu informed that 220 kV bays at Jalore PS end shall be under ISTS. Same was noted.

It was mentioned that the transmission system for evacuation of power from Jalore through Sirohi(HVDC) is presently under evolution. Upon evolution, the scheme shall be discussed in a separate joint study meeting among CEA, CTUIL, Grid India & Stakeholders followed by the subsequent CMETS meeting. The detailed transmission system shall be informed upon finalization and approval of the scheme.

It was also informed that M/s Sprng Vaayu Urja Private Limited has requested Start Date of Connectivity under GNA from 31.12.2029. However, considering the same and expected commissioning date of transmission system (i.e. 30.06.2030), the start date of Connectivity under GNA shall be 30.06.2030 (interim). M/s Sprng Vaayu noted the same.

Accordingly, it was agreed to grant connectivity of 600 MW to M/s Sprng Vaayu at 220 kV Jalore PS. Details of transmission system for connectivity of M/s Sprng Vaayu under GNA is as below:

Details of Transmission system for Connectivity under GNA:

A. Associated Transmission System (ATS): NIL

B. Transmission System under applicant scope

- (i). Sprng Vaayu Urja Private Limited Solar Power Project – Jalore PS 220 kV D/c line (Suitable to carry minimum 300 MW per circuit at nominal voltage)

C. Transmission system for Connectivity under GNA: As per Annexure-X

Start Date of Connectivity under GNA: 30.06.2030(Interim). Final date shall be confirmed upon award of the system

B. Network Expansion Scheme

B.1 Requirement of additional 500 MVA (4th), 400/220kV ICT at Samba (PG) Substation


It was deliberated that in the 220th OCC meeting held on 19.06.24, Requirement of additional 500 MVA, 400/220kV ICT at Samba (PG) Substation to meet increasing load demand of Jammu city was discussed. In the meeting, NRPC representative apprised forum that JKPTCL has informed that presently ICT capacity at 400/220kV Samba substation is 945 MVA (3x315 MVA). Peak loading observed at 400/220kV ICTs at Samba substation is 720 MVA (3x240 MVA). Further in the OCC meeting, JKPTCL has intimated that following new load is expected :

- 364 MW industrial load in New 220/66kV substation Kathua
- 120 MW Load expected in case tripping of 220kV Jammu - Salal

In the meeting, it was decided that JKPTCL may approach CTU along with details regarding the timeframe the downstream network is expected

Further, JKPTCL vide their letter dated 02.07.24 to CEA (**Copy of letter is enclosed in Annexure-A**) informed that with the announcement of Industrial Policy in the UT of J&K, many Industrialists have shown interest in setting up Industrial Units in Jammu and Kashmir. Industrial Estate Bhagthali is one of the estates to be developed under this Policy. For this, requirement of 320MVA, 220/66 KV, Grid Sub-Station along with its 220kV D/c interconnection to Samba (PG) & LILO of existing 220KV Sarna-Hiranagar Transmission Line at Bhagthali with the commissioning target of 18 Months is suggested to meet the load requirement of 226.29MW at Bhagthali and 138.5 MW at existing GSS Ghatti Kathua (augmented from 160 MVA to 320MVA).

Grid India vide mail 17.07.24 stated that in above proposal, there is a plan to draw 500MW load from Samba (PG) S/s. Last one year ICT loading at Samba (3x315 MVA) is as under:



NRLDC also informed in the mail that from the loading, it is observed that maximum load is approx. 235MW each on 315 MVA ICTs with sensitivity of approx. 28.5% (302MW) on other two ICTs for n-1 contingency. However, while availing the shutdown of 315MVA ICT-3 on 11-07-2024, sensitivity was observed as 50%. Grid India also informed on JKPTCL's proposal that Cumulative maximum loading of approx. 700MW on 945MVA ICTs shows that augmentation of ICT is required to allow 500MVA load to be drawn by Jammu and Kashmir.

It was stated that CTU analysed the loading pattern of Samba ICTs and its loading in planning studies w.r.t the JKPTCL proposal. From the loading pattern it is envisaged that ICTs loading in present timeframe are very close to N-1 limits. Further in CTU planning file for 2026-27 timeframe, ICT loadings are higher (300 MW in N-1 Contingency without considering additional load of Kathua/ Bhagthali).

In the meeting, JKPTCL stated that for 220kV Bhagthali S/s and associated transmission system, LOA is issued (but yet to award) with 18 months implementation schedule to cater envisaged load at Bhagthali/Kathua complex. On NRLDC query for replacement of existing 315MVA ICTs with 500MVA ICTs, JKPTCL stated that considering upcoming new load and load growth in above area, new ICTs must be taken at Samba (PG) S/s instead of replacement of existing ICTs with 18 months implementation schedule.

Considering above including JKPTCL request for augmentation, it was agreed that augmentation of ICT is required at Samba (PG) Substation for N-1 compliance as well as to meet JKPTCL requirement to cater additional new load at (Kathua/ Bhagthali). POWERGRID vide mail dated 28.10.2021 confirmed space availability for Augmentation of 400/220kV transformer (4th, 500MVA) along with transformer bays at 400/220kV Samba S/s.

In view of above deliberations, following ICT augmentation scheme is agreed in ISTS :


- Augmentation of 400/220 kV ,1x500 MVA (4th) ICT at Samba (PG) S/s along with transformer bays

Implementation Schedule: 18 months from allocation

B.2 Augmentation of 1x500 MVA (4th) ICT at 400/220 kV Hissar (PG) substation

It was deliberated that in 74th Northern Regional Power Committee (NRPC) meeting, held on 29.06.2024, NRLDC agenda for N-1 non-compliance in real-time at 400/220kV Hissar ICTs was deliberated and it was decided that capacity augmentation may be planned at Hissar (PG) to meet the N-1 compliance issue.

At present, 400/220kV Hissar (PG) Substation have 3x315 MVA ICTs thus makes total transformation capacity of 945 MVA. From the loading pattern of Hissar ICTs (3x315 MVA), it is observed that maximum loading on 400/220 kV ICTs is about 965 MW (ICT-1-333MW, ICT-2-333 MW & ICT-3-297MW) in past one year. From the analysis, it emerged that peak loading of ICTs are breaching N-1 limit (about 770 MW) in Summer season (May'24-Jul'24) for sufficient duration of time. The loading pattern of Hissar ICTs for past one year is as below :



Loading of Hisar ICTs of Past one year (Source: Grid-India)

POWERGRID vide mail dated 10.07.2024 confirmed space availability for Augmentation of 400/220kV transformer along with transformer bays at 400/220kV Hisar (PG) S/s. CEA and NRLDC agreed for the requirement of ICT augmentation at Hisar (PG).

In the meeting, HVPN also confirmed the requirement of augmentation of 400/220 kV, 1x500 MVA (4th) ICT at Hissar (PG) S/s. On query of HVPN regarding transmission charges for above ICT augmentation, it was stated that same shall be applicable as per CERC sharing regulation 2020.

In view of above deliberations, following ICT augmentation scheme is agreed in ISTS:

- Augmentation of 400/220 kV ,1x500 MVA (4th) ICT at Hissar (PG) S/s along with transformer bays

Implementation Schedule: 18 months from allocation

B.3. Modification in Transmission system for evacuation of power from Luhri Stage-I HEP

It was informed that Transmission system for evacuation of power from Luhri Stage-I HEP was discussed and agreed in the 8th NCT meeting held on 25.03.2022. Scheme was notified in Gazette dated 02.06.2022 and RECPDCL was appointed as the BPC of the transmission scheme. The timeframe of the above transmission scheme was revised to 31st August 2026 in the 14th NCT meeting held on 09.06.2023. The transmission scheme is currently under bidding. During the course of bidding, the logistics issues in transportation of large size equipment was highlighted by bidders for which, multiple meetings were held for resolution.

In the meeting taken by Addl. Secretary (Trans), MoP on 07.06.2024 to discuss the Logistics issues in the ongoing bidding of Luhri Stage -I HEP Transmission scheme, SJVN suggested to shift the location of Nange (ISTS) Pooling Station (presently proposed at Ogli village) to a suitable location near Koldam area adjacent to National Highway (NH) in order to remove the hurdles associated with transportation of heavy equipment to the proposed location of pooling station and accordingly, SJVN would bring 220 kV dedicated line from Luhri-I & Sunni Dam to the new ISTS Pooling station near Koldam. Further, SJVN informed that that the new location of ISTS Pooling station would be about 6-7 kms (BEE length) from Koldam HEP switchyard as per initial survey.

Accordingly, the proposal was further deliberated in 20th NCT meeting held on 25.06.24 wherein it was stated that in view of revised location of Pooling station (near Koldam), line length of Pooling station (near Koldam)-Ropar section is reduced and therefore 50 MVAR line reactor at Ropar S/s is not required due to reactive over compensation (~95%). Overall, there will be reduction in cost of the scheme from Rs. 432 cr to Rs. 305 cr. After deliberations, NCT approved modified Transmission system for evacuation of power from Luhri Stage-I HEP scheme.

Further to finalize the suitable locations for the ISTS Pooling station near Koldam, various meetings among stakeholders were convened to finalize the location of proposed Pooling station. In this regard, a meeting was held on 15.07.2024, wherein RECPDCL was directed to explore land alternatives near Bilaspur for the location of the proposed 400/220 kV ISTS Koldam pooling station. Accordingly, RECPDCL carried out the survey works in consultation with HPPTCL & SJVN and identified feasible land location alternatives.

Subsequently, CEA vide mail 30.07.24 informed that in the meeting held on 25.07.2024 wherein location for establishment of pooling station under the transmission scheme "Establishment of Inter- State Transmission System for Evacuation of Power from Luhri Stage-I HEP" is finalized near Bilaspur area (HP). Accordingly, modification in the scheme was also proposed wherein instead of Nange (GIS) Pooling Station – Koldam 400 kV D/C line (only one circuit is to be terminated at Koldam while second circuit would be

connected to bypassed circuit of Koldam – Ropar/Ludhiana 400kV D/C line), LILO of one circuit of Koldam – Ropar/Ludhiana 400kV D/C line at Pooling station (now near Bilaspur) was proposed.

In view of new proposed location near Bilaspur and above proposal, studies were again carried out for evacuation of power from Luhri Stage-I HEP and proposal taken up in present CMETS-NR meeting. In the meeting, PSTCL stated that considering Luhri St-I generation with revised proposal, 400/220kV Ropar ICTs (2x500MVA) may become N-1 non-compliant in case of no thermal generation considered at Ropar GGSSTP units (4*210MW). PSTCL stated that Ropar GGSSTP thermal plants are about to complete their useful life and there is uncertainty on availability of above thermal units in future. CTU stated that with Luhri St-I generation and no thermal generation at Ropar GGSSTP, loading of Ropar ICT is on higher side (~485MW in N-1 contingency). Further with Luhri St-I as well as Sunni Dam (382 MW) generation and no thermal generation at Ropar GGSSTP, Ropar ICTs will become N-1 non-compliant. CTU further stated that as per present practice, generation outage of all units cannot be considered in planning studies. However, PSTCL may confirm on availability of Ropar GGSSTP units in view of planned retirement of units. PSTCL

Further, based on the request, above PSTCL views were noted in the meeting. PSTCL stated that they will also provide their management decision on the above proposal in 1-2 days w.r.t. consideration of GGSSTP thermal plants in studies as well as requirement of Ropar ICT augmentation in case of GGSSTP thermal units out of system.

In the meeting, Grid India stated that as 400/220kV ICTs are yet to commission at Ropar S/s, therefore based on real time loading and status of Ropar GGSSTP thermal generation in future, decision on augmentation of ICT at Ropar S/s may be taken. CEA also endorsed the views that based on real time loadings, augmentation of Ropar ICT with 3rd ICT may be taken up later on by STU based on requirement and Luhri-1 transmission scheme should not be on hold due to this augmentation need. Accordingly, it was decided that transmission scheme of Luhri St-I may be agreed with proposed scheme.

PSTCL vide mail 06.08.24 informed that PSTCL has analysed the data files provided by CTU for the said case and It was observed that in case of Luhri-Sunni-Bilaspur scenario and with NIL generation at GGSSTP Ropar(4x210MW) generation, ICTs at 400 kV Ropar gets N-1 non-compliant. PSTCL further added in the mail that the continuation of GGSSTP generation is expected to persist in the foreseeable future. However, should there be a decline or de-commissioning of GGSSTP Ropar generation, PSTCL shall undertake requisite/remedial measures accordingly.

Further as per deliberation in the meeting held on 25.07.24, 10 nos. of 220kV line bays (future scope) at pooling station near Bilaspur are also being reduced to 8 nos. Considering high voltage issues in hydro complexes, 400kV bus reactor at Koldam S/s is retained as part of modified scheme for Luhri Stage-I HEP.

Details of agreed transmission scheme w.r.t. earlier approved scheme in 20th NCT is as under:

Sl. No.	Approved Scope of Transmission Scheme (As per 20 th NCT)	Modified Transmission Scheme
1	Establishment of 7x105 MVA, 400/220kV Pooling Station near Koldam (GIS) along with 125 MVAR (420kV) Bus Reactor (1-Ph units along with one spare unit) 315MVA, 400/220 kV ICT: 2 Nos. (7x105 MVA including 1 spare ICT) 400kV ICT bays: 2 Nos. 220 kV ICT bays: 2 Nos. 400 kV, 125 MVAR Bus Reactor – 1 No. 400 kV Bus Reactor bay- 1 No. 400 kV Line Bays- 2 Nos. Future provisions: Space for 400/220kV ICTs (315 MVA with single phase units) along with associated bays: 3 Nos. 400 kV line bays along with switchable line reactor: 3 Nos. 220 kV line bays: 10 Nos. 220kV bus sectionalizer: 1 set	Establishment of 7x105 MVA, 400/220kV Pooling Station near Bilaspur (GIS) along with 125 MVAR (420kV) Bus Reactor (1-Ph units along with one spare unit) 315MVA, 400/220 kV ICT: 2 Nos. (7x105 MVA including 1 spare ICT) 400kV ICT bays: 2 Nos. 220 kV ICT bays: 2 Nos. 400 kV, 125 MVAR Bus Reactor – 1 No. 400 kV Bus Reactor bay- 1 No. 400 kV Line Bays- 2 Nos. Future provisions: Space for 400/220kV ICTs (315 MVA with single phase units) along with associated bays: 3 Nos. 400 kV line bays along with switchable line reactor: 3 Nos. 220 kV line bays: 8 Nos. 220kV bus sectionalizer: 1 set
2	Pooling Station near Koldam (GIS)– Koldam (NTPC) 400 kV D/C line (Triple snowbird) (only one circuit is to be terminated at Koldam(NTPC) while second circuit would be connected to bypassed circuit of Koldam(NTPC) – Ropar/Ludhiana 400kV D/C line) – 7 km	LILO of one ckt of 400kV Koldam (NTPC) – Ropar (Triple snowbird) D/c line at Pooling Station near Bilaspur (GIS)– 1 km
3	1 no. of 400kV line bay at Koldam S/s for termination of Pooling Station near Koldam (GIS)– Koldam(NTPC) 400 kV	1x125 MVAR (420kV) Bus Reactor at Koldam(NTPC) S/s (1-Ph units along with one spare unit) 125 MVAR, 420kV Bus Reactor – 1 no.

Sl. No.	Approved Scope of Transmission Scheme (As per 20 th NCT)	Modified Transmission Scheme
	line along with 125 MVAR (420kV) Bus Reactor at Koldam(NTPC) S/s (1-Ph units along with one spare unit) 400 kV Line Bay- 1 no. 400 kV, 125 MVAR Bus Reactor# - 1 no. (to be terminated in existing line bay at Koldam(NTPC), which would be available due to bypassing of one circuit of Koldam – Ropar/Ludhiana 400 kV D/c line at Koldam(NTPC) S/s)	400kV Bus Reactor bay – 1 no.
4	Bypassing one ckt of Koldam(NTPC) – Ropar/Ludhiana 400kV D/C line (Triple snowbird) at Koldam(NTPC) and connecting it with one of the circuit of Pooling Station near Koldam (GIS) – Koldam(NTPC) 400kV D/c line (Triple snowbird), thus forming Pooling Station near Koldam – Ropar/ Ludhiana one line (Triple snowbird)	-To be Deleted -

Further, SJVN vide mail 14.06.24 proposed the revised DTL configuration for Luhri-I and Sunni Dam HEP as below:

- 220kV D/c Dedicated Line (approx. 44km Zebra Conductor) between Luhri-I HEP and Sunni Dam HEP and Bays at both ends -SJVN's Scope
- 220kV D/c Dedicated Line [40-50 km Twin Bersmis or Twin AL 59 (Moose Eq)] between Sunni Dam HEP and New ISTS Pooling Station near Koldam and bays at both ends - SJVN's Scope

With above modified transmission scheme as well as DTL configuration, revised connectivity Transmission system for Luhri Stage-I & Sunni dam is as under:

Transmission System for Connectivity for Luhri Stage-I HEP

a) Transmission system under applicant scope

- Luhri Stage-I –Sunni Dam* 220kV D/c line along with associated bays at both ends

- Sunni Dam – Bilaspur PS 220kV D/c line [suitable to carry 592 MW/ckt at nominal voltage] along with associated bays at both ends

**At the Luhri-I HEP stage, DTL will pass through suitable point at Sunni Dam.*

b) Common Connectivity Transmission System under ISTS

- Establishment of 7x105 MVA, 400/220kV Pooling Station near Bilaspur (GIS) along with 125 MVAR (420kV) Bus Reactor (1-Ph units along with one spare unit)
- LILO of one ckt of 400kV Koldam (NTPC) – Ropar (Triple snowbird) D/c line at Pooling Station near Bilaspur PS
- 1x125 MVAR (420kV) Bus Reactor at Koldam(NTPC) S/s (1-Ph units along with one spare unit)
- Existing ISTS System beyond 400kV Koldam & Ropar S/s

Transmission System for Connectivity under GNA for Sunni Dam HEP

a) Transmission system under applicant scope

Sunni Dam HEP –Bilaspur PS 220kV D/c line [suitable to carry 592 MW/ckt at nominal voltage] along with associated bays at both ends

b) Common Connectivity Transmission System under ISTS

- Establishment of 7x105 MVA, 400/220kV Pooling Station near Bilaspur (GIS) along with 125 MVAR (420kV) Bus Reactor (1-Ph units along with one spare unit)
- Augmentation of 315 MVA (3x105 MVA 1-Ph Units), 400/220 kV 3rd ICT at Bilaspur PS
- LILO of one ckt of 400kV Koldam (NTPC) – Ropar (Triple snowbird) D/c line at Pooling Station near Bilaspur PS
- 1x125 MVAR (420kV) Bus Reactor at Koldam(NTPC) S/s (1-Ph units along with one spare unit)
- Existing ISTS System beyond 400kV Koldam & Ropar S/s

Annexure-I

Transmission system for Connectivity under GNA at Barmer-II PS(Tentative)

A. For connectivity at 220kV or 400kV level of Barmer-II PS

1. Establishment of 400/220kV Pooling Station at suitable location near Barmer (Barmer-II PS) along with 2x125 MVar bus reactor
2. LILO of both ckts of 400kV Fatehgarh-IV PS – Barmer-I PS at Barmer-II PS
3. Barmer-II PS- Barmer-I PS 400kV D/c line (Quad)(20km)
4. Establishment of 6000 MW, $\pm$ 800 kV Barmer-II (HVDC) terminal station (4x1500 MW) at a suitable location near Barmer-II substation
5. Establishment of 6000 MW, $\pm$ 800 kV South Kalamb S/s (HVDC) terminal station (4x1500 MW) at a suitable location near South of Kalamb (WR)
6. Establishment 2x1500 MVA, 765/400kV Substation near South of Kalamb with 2x330 MVAR, 765 kV bus reactor and 2x125 MVAR, 420 kV bus reactor
7. LILO of Pune-III – Boisar-II 765kV D/c line at South Kalamb with associated bays at South Kalamb S/s
8. $\pm$ 800 kV HVDC line between Barmer-II (HVDC) & South Kalamb (HVDC) (with Dedicated Metallic Return)
9. 2x[+]300/(-)150MVar Synchronous condenser at 220kV level of Barmer-II PS

B. Additional system for connectivity at 220kV level only of Barmer-II PS

1. 400/220kV, 6x500 MVA ICTs at Barmer-II PS

Annexure-II

Transmission system for Connectivity under GNA at Bhadla-IV PS(Tentative)

For connectivity at 220kV or 400kV level of Bhadla-IV PS

1. Establishment of 765/400kV, 4x1500 MVA pooling station at suitable location near Bhadla (Bhadla-IV PS) along with 2x125 MVar & 2x240 MVar bus reactor along with 2x125 MVar & 2x240 MVar bus reactor
2. Bhadla-IV PS – Bhadla-III PS 400kV D/c line (Quad)
3. 765kV Bhadla-IV PS – Bikaner-V PS D/c line
4. Establishment of 6000 MW, ± 800 kV Bhadla-IV (HVDC) terminal station (4x1500 MW) at suitable location near Bhadla
5. Establishment of 6000 MW, ± 800 kV terminal station (4x1500 MW) at suitable location in WR/ER
6. ± 800 kV HVDC line between Bhadla-IV (HVDC) & Suitable location in WR/ER (with Dedicated Metallic Return)
7. Establishment of 765/400kV, 2x1500 MVA S/s substation station at Suitable location in WR/ER along with 2x125 MVar & 2x240 MVar bus reactor
8. Associated transmission system in WR/ER for onwards dispersal of power

Additional system for connectivity at 220kV level only of Bhadla-IV PS

1. 400/220kV, 4x500 MVA ICTs at Bhadla-IV PS

Annexure-III

Transmission system for Connectivity under GNA at Bikaner PS (50 MW at 400 kV in sharing)

1. Augmentation of 1x1500 MVA (4th) 765/400kV ICT at Bikaner (PG)
2. Augmentation of 2x1500 MVA (5th & 6th) 765/400 kV ICTs at Bikaner-III Pooling Station
3. LILO of both ckts of 400 kV Bikaner(PG)-Bikaner-II D/c line (Quad) at Bikaner-III PS
4. Bikaner-II PS – Bikaner-III PS 400 kV D/c line (Quad)
5. Bikaner-III - Neemrana-II 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end
6. Augmentation of 2x1500 MVA (3rd & 4th), 765/400 kV ICTs at Neemrana-II S/s
7. Neemrana-II -Kotputli 400 kV D/c line (Quad)
8. LILO of both ckts of 400 kV Gurgaon (PG) - Sohna Road (GPTL) D/c line (Quad) at Neemrana-II S/s
9. Bikaner-III - Neemrana-II 765 kV D/c line (2nd) along with 330 MVAR switchable line reactor for each circuit at each end
10. Neemrana-II- Bareilly (PG) 765 kV D/c line along with 330 MVAR switchable line reactor for each circuit at each end
11. Augmentation by 400/220 kV, 1x500 MVA ICT (3rd) at Kotputli (PG)
12. 400 kV Bareilly(765/400kV) – Bareilly(PG) D/c line (Quad) (2nd)
13. Augmentation with 1x1500 MVA, 765/400 kV ICT at Bareilly (765/400kV) S/s (3rd)

Additional Transmission system for Inter-regional power transfer:

- 1) Establishment of 765 kV Mandsaur Pooling Station along with 2x330 MVAR (765 kV) Bus Reactors
- 2) Beawar- Mandsaur PS 765 kV D/c line along with 240 MVAR switchable line reactor for each circuit at each end

3a) Mandsaur PS – Indore(PG) 765 kV D/c Line along with 1x330 MVAR switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line

OR

3b) Establishment of 765kV Kurawar S/s with 2x330 MVAR 765 kV bus reactor

3c) Mandsaur – Kurawar 765 kV D/c line along with 240 MVAR switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line

3d) LILO of Indore – Bhopal 765 kV S/c line at Kurawar

4) Sirohi – Mandsaur PS 765KV D/c line along with 240 MVAR switchable line reactor at Sirohi S/s end 330MVAR switchable line reactor at Mandsaur PS end for each circuit of Sirohi – Mandsaur PS 765KV D/c line

5) Mandsaur PS – Khandwa (New) 765kV D/c line along with 240MVAR switchable line reactor for each circuit at each end of Mandsaur PS – Khandwa (New) 765kV D/c line

Annexure-IV

Transmission system for Connectivity under GNA at Bikaner-V PS(Tentative)

For connectivity at 220kV or 400kV level of Bikaner-V PS

1. Establishment of 765/400kV, 4x1500 MVA pooling station at suitable location near Bikaner (Bikaner-V PS) along with 2x125 MVar & 2x240 MVar bus reactor
2. LILO of both ckts of 400kV Bikaner-II PS- Khetri D/c line at Bikaner-V PS
3. 765kV Bhadla-IV PS – Bikaner-V PS D/c line
4. Establishment of 6000 MW, ± 800 kV Bikaner-V (HVDC) terminal station (4x1500 MW) at suitable location near Bikaner
5. Establishment of 6000 MW, ± 800 kV Begunia (HVDC) terminal station (4x1500 MW) at Begunia (Distt. Khordha), Orissa (ER)
6. ± 800 kV HVDC line between Bikaner-V (HVDC) & Begunia (HVDC) (with Dedicated Metallic Return)
7. Establishment of 765/400kV, 5x1500 MVA S/s substation station at Begunia along with 2x125 MVar & 2x240 MVar bus reactor
8. Begunia – Paradeep (ISTS) 765kV D/c line along with associated bays at both ends
9. Begunia – Gopalpur (ISTS) 765kV D/c line along with associated bays at both ends along with 240MVar switchable line reactor for each circuit at Begunia end of Begunia –Gopalpur (ISTS) 765kV D/c line
10. Begunia – Khuntuni (OPTCL) 765kV D/c line

Additional system for connectivity at 220kV level only of Bikaner-V PS

1. 400/220kV, 5x500 MVA ICTs at Bikaner-V PS

Annexure-V

Transmission system for Connectivity under GNA at Ramgarh PS (Upto 3100 MW):

For connectivity at 220kV or 400kV level of Ramgarh PS

1. Augmentation of 3x1500 MVA (1st, 2nd & 3rd), 765/400kV ICTs at Ramgarh PS
2. Ramgarh PS – Bhadla-III PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Ramgarh end
3. Augmentation of 2x1500 MVA (3rd & 4th), 765/400kV ICT at Bhadla-III
4. 765 kV Bhadla-III – Bikaner-III D/c line along with 240 MVar switchable line reactor for each circuit at Bhadla-III end
5. Bhadla-III – Sikar-II 765 kV D/c line along with 330 MVar Switchable line reactor for each circuit at each end of Bhadla-III – Sikar-II 765 kV D/c line
6. Fatehgarh-III – Bhadla-III 400kV D/c line(Quad) along with 63 MVar Switchable line reactor for each circuit at both ends of Fatehgarh-III–Bhadla-III 400kV D/c line
7. Establishment of 6000 MW, $\pm$ 800 kV Bhadla (HVDC) [LCC] terminal station (4x1500 MW) at a suitable location near Bhadla-III substation
8. Establishment of 6000 MW, $\pm$ 800 kV Fatehpur (HVDC) [LCC] terminal station (4x1500 MW) at suitable location near Fatehpur (UP)
9. Bhadla-III – Bhadla (HVDC) 400 kV 2xD/c line(Quad) along with the line bays at both substations
10. $\pm$ 800 kV HVDC line between Bhadla (HVDC) & Fatehpur (HVDC) (with Dedicated Metallic Return)
11. Augmentation of 5x1500 MVA (1st to 5th), 765/400 kV ICTs at Fatehpur (HVDC) along with 2x330 MVar (765kV) bus reactor
12. LILO of both ckts of 765 kV Varanasi – Kanpur (GIS) D/c line at Fatehpur
13. Augmentation by 1x1500 MVA ICT at 765/400kV Kanpur (GIS) substation
14. 2x[+]/300/(-)150MVar Synchronous condenser at 400kV level of Ramgarh PS

Additional system for connectivity at 220kV level only of Ramgarh PS

1. 400/220kV, 2x500 MVA ICTs (2nd & 3rd) at Ramgarh PS

Annexure-VI

Transmission system for Connectivity under GNA at Ramgarh- PS: (Beyond 3100 MW upto 4000 MW) (Tentative)

1. Establishment of 2x1500 MVA, 765/400 kV Ramgarh-II Pooling Station at a suitable location near Ramgarh along with 2x125 MVar & 2x240 MVar bus reactor
2. Augmentation of 3x1500 MVA (1st, 2nd & 3rd), 765/400kV ICTs at Ramgarh PS
3. Ramgarh-II PS – Bhadla-IV PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Ramgarh-II PS end
4. Ramgarh PS – Ramgarh-II PS 400 kV D/c line(Quad)
5. LILO of both ckts of 765kV Ramgarh PS – Bhadla-III PS D/c line at Ramgarh-II PS along with 240 MVar switchable line reactor for each circuit at Ramgarh-II PS end
6. 2x[+]300/(-)150MVar Synchronous condenser at 400kV level of Ramgarh PS
7. Establishment of 6000 MW, Ramgarh(HVDC) terminal station (4x1500 MW) at a suitable location near Ramgarh-II substation
8. Establishment of 6000 MW, HVDC terminal station (4x1500 MW) at suitable location in WR/SR/ER
9. HVDC line between Ramgarh (HVDC) & HVDC terminal station in WR/SR/ER (with Dedicated Metallic Return)
10. Associated EHVAC system strengthening in WR/SR/ER

Annexure-VII

Transmission system for Connectivity under GNA at Ramgarh-II PS (Tentative)

1. Establishment of 2x1500 MVA, 765/400 kV Ramgarh-II Pooling Station at a suitable location near Ramgarh along with 2x125 MVar & 2x240 MVar bus reactor
2. Ramgarh-II PS – Bhadla-IV PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Ramgarh-II PS end
3. Ramgarh PS – Ramgarh-II PS 400 kV D/c line (Quad)
4. LILO of both ckts of 765kV Ramgarh PS – Bhadla-III PS D/c line at Ramgarh-II PS along with 240 MVar switchable line reactor for each circuit at Ramgarh-II PS end
5. Establishment of 6000 MW, Ramgarh(HVDC) terminal station (4x1500 MW) at a suitable location near Ramgarh-II substation
6. Establishment of 6000 MW, HVDC terminal station (4x1500 MW) at suitable location in WR/SR/ER
7. HVDC line between Ramgarh (HVDC) & HVDC terminal station in WR/SR/ER (with Dedicated Metallic Return)
8. Associated EHVAC system strengthening in WR/SR/ER
9. 2x[+]300/(-)150MVar Synchronous condenser at 400kV level of Ramgarh-II PS

Additional system for connectivity at 220kV level only of Ramgarh-II PS

1. 400/220kV, 3x500 MVA ICTs at Ramgarh-II PS

Annexure-VIII

Transmission system for Connectivity under GNA at Sirohi PS:

1. Establishment of 2x1500 MVA, 765/400 kV Substation at suitable location near Sirohi along with 2x240 MVar (765 kV) & 2x125 MVar (400 kV) Bus Reactor
2. Sirohi PS-Chittorgarh (PG) 400 kV D/c line along with 80 MVar switchable line reactor for each circuit at Sirohi PS end (Quad)
3. Establishment of, 765 kV Substation at suitable location near Rishabdeo (Distt. Udaipur) along with 2x240 MVar (765 kV) Bus Reactor
4. Sirohi PS- Rishabdeo 765 kV D/c line along with 330 MVar switchable line reactor for each circuit at Sirohi end
5. Rishabdeo - Mandsaur PS 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at Rishabdeo end
6. LILO of one circuit of 765 kV Chittorgarh-Banaskanta D/c line at Rishabdeo S/s
7. Establishment of 765 kV Mandsaur PS along with 2x330 MVar (765 kV) Bus Reactors
8. Mandsaur PS–Indore(PG) 765 kV D/c Line along with 1x330 MVar switchable line reactor on each ckt at Mandsaur end of Mandsaur PS – Indore(PG) 765 kV D/c Line
9. Establishment of 765/400 kV (2x1500 MVA Kurawar S/s with 2x330 MVar 765 kV bus reactor and 1x125 MVar 420 kV bus reactor
10. Mandsaur – Kurawar 765 kV D/c line along with 240 MVar switchable line reactors on each ckt at both ends of Mandsaur – Kurawar 765 kV D/c line
11. Kurawar – Ashtha 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line
12. LILO of Indore – Bhopal 765 kV S/c line at Kurawar
13. LILO of one circuit of Indore – Itarsi 400 kV D/c line at Ashtha
14. Shujalpur – Kurawar 400 kV D/c (Quad ACSR/AAAC/AL59 moose equivalent) line
15. Sirohi – Mandsaur PS 765KV D/c line along with 240 MVar switchable line reactor at Sirohi S/s end 330MVar switchable line reactor at Mandsaur PS end for each circuit of Sirohi – Mandsaur PS 765KV D/c line
16. Mandsaur PS – Khandwa (New) 765kV D/c line along with 240MVar switchable line reactor for each circuit at each end of Mandsaur PS – Khandwa (New) 765kV D/c line

Additional system for connectivity at 220kV level only of Sirohi PS

1. Augmentation of 5x500 MVA, 400/220kV ICTs at Sirohi PS

Annexure-IX

Transmission system for Connectivity under GNA at Merta-II PS:

1. Establishment of 765/400 kV, 2x1500 MVA & 5x500 MVA, 400/220 kV S/s at suitable location near Merta (Merta-II Substation) along with 2x125 MVar & 2x240 MVar bus reactor at Merta-II S/s
2. Merta-II – Beawar 400 kV D/c line (Quad)
3. Merta-II – Dausa 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end of Merta-II – Dausa 765 kV D/c line line
4. Establishment of 765/400kV, 2x1500 MVA S/s at suitable location near Ghiror (Distt. Mainpuri) along with 2x125 MVar & 2x240 MVar bus reactor at Ghiror S/s (UP)
5. Dausa - Ghiror 765 kV D/c line along with 240 MVar switchable line reactor for each circuit at each end of Dausa - Ghiror 765 kV D/c line
6. LILO of both ckt of 765 kV Aligarh (PG) – Orai (PG) D/c line at Ghiror S/s along with 240 MVar switchable line reactor for each circuit at Ghiror S/s end of 765 kV Ghiror -Orai D/c line
7. LILO of one ckt of 765kV Agra (PG) – Fatehpur (PG) 765kV D/c line at Ghiror along with 240 MVar switchable line reactor at Ghiror S/s end of 765 kV Ghiror – Fatehpur line
8. 400kV Ghiror-Firozabad (UPPTCL) D/c line (Quad)
9. Sirohi – Mandsaur PS 765KV D/c line along with 240 MVar switchable line reactor at Sirohi S/s end 330MVar switchable line reactor at Mandsaur PS end for each circuit of Sirohi – Mandsaur PS 765KV D/c line
10. Mandsaur PS – Khandwa (New) 765kV D/c line along with 240MVar switchable line reactor for each circuit at each end of Mandsaur PS – Khandwa (New) 765kV D/c line

Annexure-X

Transmission system for Connectivity under GNA at Jalore PS:

1. Establishment of 400 kV Sirohi(HVDC) PS at a suitable location near Sirohi
2. Establishment of 400/220 kV Jalore PS at a suitable location near Jalore
3. Sirohi(HVDC) PS – Sirohi PS 400 kV D/c line(Quad)
4. Sirohi(HVDC) PS – Bhinmal(PG) 400 kV D/c line(Quad)
5. Jalore PS – Merta-II PS 400 kV D/c line(Quad)
6. Jalore PS – Sirohi(HVDC) PS 400 kV 2xD/c line(Quad)
7. Establishment of 6000 MW, Sirohi(HVDC) terminal station (4x1500 MW) at a suitable location near Sirohi(HVDC) substation
8. Establishment of 6000 MW, HVDC terminal station (4x1500 MW) at suitable location in WR/SR/ER
9. HVDC line between Sirohi (HVDC) & HVDC terminal station in WR/SR/ER (with Dedicated Metallic Return)
10. Associated EHVAC system strengthening in WR/SR/ER

Additional system for connectivity at 220kV level only of Jalore PS

1. 5x500 MVA, 400/220kV ICTs at Jalore PS

Annexure-XI

Transmission system for Connectivity under GNA at Sanchore PS:

1. Establishment of 400 kV Sirohi(HVDC) PS at a suitable location near Sirohi
2. Establishment of 2x500 MVA, 400/220 kV Sanchore PS at a suitable location near Sanchore
3. Sirohi(HVDC) PS – Sirohi PS 400 kV D/c line(Quad)
4. Sirohi(HVDC) PS – Bhinmal(PG) 400 kV D/c line(Quad)
5. Sanchore PS – Sirohi (HVDC) PS 400 kV D/c line(Quad)
6. Establishment of 6000 MW, Sirohi(HVDC) terminal station (4x1500 MW) at a suitable location near Sirohi(HVDC) PS
7. Establishment of 6000 MW, HVDC terminal station (4x1500 MW) at suitable location in WR/SR/ER
8. HVDC line between Sirohi (HVDC) & HVDC terminal station in WR/SR/ER (with Dedicated Metallic Return)
9. Associated EHVAC system strengthening in WR/SR/ER

Additional system for connectivity at 220kV level only of Sanchore PS

1. 2x500 MVA, 400/220kV ICTs at Sanchore PS

Annexure-XII

Transmission system for Connectivity under GNA at Barmer-III PS(Tentative)

For connectivity at 220kV or 400kV level of Barmer-III PS

1. Establishment of 400/220kV 5x500MVA Pooling Station at suitable location near Barmer (Barmer-III PS) along with 2x125 MVar bus reactor
2. LILO of both ckts of 400kV Barmer-I PS – Barmer-II PS D/c line (Quad) at Barmer-III PS
3. Establishment of 6000 MW, Barmer-III(HVDC) terminal station (4x1500 MW) at a suitable location near Barmer-III PS
4. Establishment of 6000 MW, HVDC terminal station (4x1500 MW) at suitable location in WR/SR/ER
5. HVDC line between Barmer-III (HVDC) & HVDC terminal station in WR/SR/ER (with Dedicated Metallic Return)
6. Associated EHVAC system strengthening in WR/SR/ER
7. 2x[+]300/(-)150MVar Synchronous condenser at 400kV level of Barmer-III PS



OFFICE OF THE CHIEF ENGINEER (TRANSMISSION), JKPTCL, JAMMU
220 KV Grid Station Complex, Narwal Bala, Gladni, Jammu
Email: sojpdd@gmail.com Tel / Fax:-0191- 2476172

**The Director,
PSPA-I, CEA
New Delhi.**

No: - CE/Trans./J/JKPTCL/T/ 3170-72

Date:- 02-07-2024

Subject: Construction of 320MVA, 220/66KV, Grid sub-station, Bhagthali, Kathua.

Sir,

Apropos to the captioned subject regarding construction of new 320MVA, 220/66KV, Grid sub-station, Bhagthali, Kathua for the upcoming industries in the Kathua District. The issue was deliberated in 220th OCC meeting held on 19-06-2024 where under JKPTCL was advised to take up the matter with CEA for further deliberations since matter is intrastate transmission system. As such, kindly find enclosed Agenda note regarding construction of new 320MVA, 220/66KV, Grid sub-station, Bhagthali, Kathua and proposal from PGCIL for providing of power to the upcoming Grid sub-station from 400/220/33KV, Grid station Samba for further deliberations and approvals thereof.

Encl. 03 Leaves

Yours Faithfully,


(Er. Rajan Gupta)
Chief Engineer (Transmission),
JKPTCL, Jammu.

Copy to the :

- 1) The Managing Director, JKPTCL, Jammu for information.
- 2) Superintending Engineer, O&M, Circle-I, JKPTCL Jammu for information.

Agenda Note

Construction of 320MVA, 220/66 KV, Grid Sub-Station, Bhagthali, Kathua

With the announcement of Industrial Policy in the UT of J&K, many Industrialists have shown interest in setting up Industrial Units in Jammu and Kashmir. Industrial Estate Bhagthali is one of the Estates to be developed under this Policy. For this, requirement of 320MVA (07x 53.33MVA single phase units) , 220/66 KV, Grid Sub-Station along with feeding 220 KV transmission lines to meet the load requirement is proposed.

Name of the Sub-Station:.

ICT Capacity: 320MVA (06 No's x 53.33MVA + 01 No. Spare 53.33MVA)

New Load Expected:

- 226.29 MW Industrial Load plus provision for 10-20% for future growth.

In view of the above and keeping in view future industrial growth at Bhagthali and adjoining areas, installation of 320MVA (07 x 53.33MVA single phase units) , 220/66 KV, Grid Sub-Station along with 45Kms (approx.) feeding 220 KV D/C Transmission line from Samba (PG) alongwith LILO of existing 220KV Sarna-Hiranagar Transmission Line at Bhagthali (to meet N-I compliance) with the commissioning target of 18 Months is suggested.

Expected Cost for 320MVA (06 No's x 53.33MVA + 01 No. Spare 53.33MVA) along with 45Kms (approx.) feeding 220 KV D/C Transmission line from Samba (PG) along with LILO of existing 220KV Sarna-Hiranagar Transmission Line (to meet N-I compliance)= **Rs. 254 Crs + Rs. 58 Crs** for creation of the upstream network to be done by M/s Powergrid Corporation of India to meet load requirement of **226.29MW at Bhagthali** and **138.5 MW at existing GSS Ghatti, Kathua** which is also to be augmented from 160 MVA to 320MVA.

Forum may please discuss.



Agenda for 220th OCC(Agenda by JKPTCL)

Requirement of additional 500MVA, 400/220/33KV ICT at Samba (PG) Substation to meet increasing load demand of Jammu city:

Name of Substation: 400/220/33KV Substation Samba

ICT Capacity: 945MVA (315*3)

Peak Loading: 720MVA (240*3)

New Load Expected:

- 364 MW industrial load in New 220/66KV Substation Kathua
- 120MW Load expected in case tripping of 220KV Jammu Salal

* N-1 Contingency: As per CEA manual for transmission planning criteria 2023, "All the equipment in the transmission system shall remain within their normal thermal and voltage ratings after outage / loss of any one of the following elements (called single contingency or 'N-1'), but without load shedding / rescheduling of generation"

In view of above and keeping in view future demand, Installation of 01 No 400/220/33KV, 500MVA ICT at Samba with commissioning target of 18 Months is suggested

Expected cost for 01 No 500MVA ICT and 02 No Bays (01 No 400KV and 01 No 220KV) & 02 No 220KV Bays=58 Crore

- Construction of 220KV D/C Line from Samba(PG), Kathua(New S/S: Line cost to add

Forum may pl discuss.